November 2008 through January 2009 Status Report

Coliseum Boulevard Plume Site
Montgomery, Alabama

Submitted By:

Alabama Department of Transportation
1409 Coliseum Boulevard
Montgomery, Alabama

March 2009

November 2008 through January 2009 Status Report

Coliseum Boulevard Plume Investigation

Table of Contents

Summary 1
I. Routine Monitoring 2
Water Level Measurements 2
Quarterly Sampling Event (Modification to Addendum 13 Work Plan) 2
Quarterly Sampling of the Continuous Multi-Channel Tubing (CMT) Wells 3
Surface Water Sampling 4
Low – Lying Areas (Addendum 04 Work Plan) 4
II. Investigation Derived Waste 5
Water Treatment 5
III. Quality Assurance/Quality Control 5

Figures
Figure 1: Groundwater elevations in 100-series monitoring wells and piezometers
Figure 2: Groundwater elevations in 200-series monitoring wells
Figure 3: (Inset) Concentrations of volatile organic compounds in CMT wells
Figure 4: Surface Water Sample Location Points
Figure 5: Analytical results of sediment samples collected from the “Low-Lying Areas”
Figure 6: Analytical results of surficial water samples collected from the “Low-Lying Areas”

Tables
Table 1a: Groundwater elevations in ALDOT Central Complex wells during the last 12-month period
Table 1b: Groundwater elevations in piezometers during the last 12-month period
Table 1c: Groundwater elevations in wells MW-1A through MW-5A during the last 12-month period
Table 1d: Groundwater elevations in monitoring wells along Kilby Ditch during the last 12-month period
Table 1e: Groundwater elevations in 100-, 200-, 300- and 400-series monitoring wells during the last 12-month period
Table 1f: Groundwater elevations in pump test wells during the last 12-month period
Table 2: Groundwater elevations in continuous multi-channel tubing (CMT) wells during the last 12-month period
Table 3: Results of analyses of detected VOCs in groundwater samples from monitoring wells
Table 4: Results of analyses for total alkalinity, chloride, nitrate, nitrite, sulfate from monitoring wells

Tables continued….

Table 5: Results of total organic carbon (TOC) analyses in groundwater samples from monitoring wells
Table 6: Results of analyses of detected VOCs in groundwater samples from continuous multi-channel tubing (CMT) wells
Table 7: Results of analyses of surface-water samples collected at compliance points and monitoring points and select locations near the Montgomery Zoo
Table 8: Surface water quarterly field parameters (temperature, pH, dissolved oxygen, and turbidity)
Table 9: Concentrations of detected VOCs in samples of sediment from the "Low-Lying Areas"
Table 10: Concentrations of detected VOCs in samples of surface water from the "Low-Lying Areas"

Plate 1: Concentrations of VOCs in groundwater samples from 100-, 200-, 300- and 400-series monitoring wells

Attachments

Analytical Results
Monitoring Well Sampling Forms
Boring Logs

November 2008 through January 2009 Status Report

Coliseum Boulevard Plume Investigation

August 2008 through October 2008
Status Report

Summary

During the period between November 1, 2008 through January 31, 2009, investigations at the Coliseum Boulevard Plume (CBP) site continued.

Quarterly monitoring of selected groundwater monitoring wells and continuous multi-channel tubing (CMT) wells, and surface water in the Kilby Ditch and the “Low-Lying Areas” was conducted in January 2009 in accordance with the approved plans and is summarized in Section I. This report contains results of samples collected for the January 2009 Sampling Event.

Two additional monitoring wells (MW-221C and MW-259)were installed in September 2008 and were sampled during this event. MW-221C is located adjacent to existing MW-221. MW-259 is located about 100 feet east of the intersection of Gibson Street and Lower Wetumpka Road. Boring logs for the two monitoring wells are attached.

Section II contains information about treatment of purge water generated during this period.

Section III contains a summary of quality assurance/quality control (QA/QC) samples collected during this period.

I. Routine Monitoring

Water Level Measurements

January 5 through January 7, 2009: Depths to ground water were measured in piezometers, monitoring wells, and pump test wells associated with the Coliseum Boulevard Plume Investigation. Groundwater elevations are provided in Tables 1a through 1f. Groundwater elevation contours for the 100 and 200 series "shallow zone" monitoring wells and piezometers are shown on Figures 1 and 2, respectively.

Depths to ground water that were measured during sampling January 5 - 7, 2009 in continuous multi-channel tubing (CMT) wells 1 through 4 are reported in Table 2. CMTs 3-1, 3-2, and 4-1 were dry for this event. CMT wells 5 and 6 were not monitored in this quarterly event.

Quarterly Sampling Event (Modification to Addendum 13 Work Plan)

A quarterly sampling event was conducted in accordance with the Modification to Addendum 13 – Ground Water Monitoring Plan (dated March 17, 2005). This quarterly event was conducted in January 2009.

The following 72 wells were included in this quarterly monitoring event.

MW-101	MW-117*	MW-133	MW-145A	MW-154
MW-201	MW-217	MW-233	MW-146A	MW-155
MW-102	MW-221	MW-134	MW-246B	MW-156
MW-202	MW-221C	MW-234	MW-147A	MW-357
MW-103	MW-123	MW-137A	MW-247B	MW-457
MW-203	MW-223	MW-237B	MW-149A	MW-158
MW-106	MW-124	MW-237C	MW-249B	MW-358 *
MW-206	MW-224	MW-138A	MW-249C	MW-259
MW-107	MW-129	MW-238B	MW-150A	
MW-207	MW-229	MW-238C	MW-250B	
MW-108	MW-130	MW-341	MW-250C	
MW-208	MW-230	MW-143A	MW-151A	
MW-109	MW-131	MW-243B	MW-251B	
MW-209	MW-231	MW-144A	MW-152A	
MW-116	MW-132	MW-244B	MW-252B	
MW-216	MW-232	MW-244C	MW-153	

* These wells were not analyzed this event because the wells were dry or did not yield sufficient volume for sampling.

Monitoring wells MW-103, MW-117 and MW-123 were not sampled this event because the wells were dry, or did not yield sufficient purge volume for sampling.

Prior to sample collection, the monitoring wells were purged using a bladder or peristaltic pump until field parameters (pH, conductivity, and turbidity) stabilized. Temperature and redox (ORP) were also measured in the field. The field data sheets are attached.

The samples collected from the monitoring wells were analyzed for VOCs by EPA Method 8260. The concentrations of selected VOCs in groundwater samples collected from the monitoring wells are shown on Plate 1. All detected VOCs are shown in Table 3.

Samples collected from five (5) monitoring wells were analyzed for inorganics (total alkalinity, chloride, nitrate, nitrite, and sulfate). The results are provided in Table 4. Laboratory reports are attached.

Thirty-five (35) groundwater samples collected from monitoring wells and CMT wells were analyzed for total organic carbon (TOC). The results of these analyses are provided in Table 5. Laboratory reports for TOC in the monitoring wells are attached.

Quarterly Sampling of the Continuous Multi-Channel Tubing (CMT) Wells

<u>October 09 - 14, 2008:</u> Groundwater samples were collected from CMT wells 1, 2, 3 and 4. Samples were not collected for CMTs 3-1, 3-2, and 4-1 due to insufficient water / recharge in the CMT ports. CMT wells 5 and 6 were not monitored in this quarterly event.

After measuring the depth to water, each CMT port was purged using a peristaltic pump until field parameters (pH, conductivity, and turbidity) stabilized or three (3) well volumes were measured. Temperature and oxidation-reduction potential [redox (ORP)] were also measured in the field.

During sample collection, the tubing from the pump was disconnected and withdrawn from the port. The water samples were collected by draining the water from the bottom end of the tubing (end previously inside the port) into the sample containers. The groundwater samples were analyzed for VOCs.

Results of VOCs collected from the CMT wells are provided in Table 6. Laboratory reports for these analyses and copies of the Monitoring Well Sample Forms are attached.

The locations of the CMT wells and the results are shown on Figure 3.

Surface Water Sampling

January 16, 2009: Surface water samples were collected on January 16, 2009 from the west and main branches of Kilby Ditch at five locations (compliance points CP-1, CP-2, CP-3, and monitoring points MP-1 and MP-2), and from the Zoo Ditch at one location (ZD-1) and the Zoo Pond at one location (ZP-1). The surface water samples were collected at each location from the central part of each respective ditch and from the pump intake location at the Zoo Pond. Figure 4 shows the locations of all seven sampling points.

The water samples were placed on ice and transported to the laboratory for analyses of VOCs. Results of VOCs are provided in Table 7. The laboratory reports for the VOC analyses of the surface water samples are attached.

TCE was detected at monitoring point MP-1 at a concentration of 22.9 ug/l. This sample also contained cis,1-2 dichloroethylene at 5.9 ug/l. TCE was also detected at monitoring point MP-2 at a concentration of 22.9 ug/l. Monitoring point MP-2 also contained cis,1-2 dichloroethylene at a concentration of 1.2 ug/l.

All three compliance point water samples contained detectable concentrations of TCE. The respective concentrations of TCE in compliance points CP-1, CP-2 and CP-3 were 11.6, 3.1 and 2.4 ug/L. The TCE concentrations at the compliance points are below the current action level of 175 µg/L of TCE in surface water.

The sample collected at the Zoo Ditch (ZD-1) contained chloroform at a concentration of 4.7 ug/L. No TCE or other VOCs were detected in the sample collected from the Zoo Pond sampling location (ZP-1).

At each sample location, the water samples were also measured for temperature, pH, dissolved oxygen (DO), specific conductance, and turbidity. Results of these measurements are provided in Table 8.

Low – Lying Areas (Addendum 04 Work Plan)

January 28, 2009: Soil/sediment and surface water samples were collected on January 28, 2009 from locations N-P in the “Low-Lying Areas.” Results of the analyses for VOCs in soil / sediment samples and surface water samples are provided in Tables 9 and 10, respectively.

Trichloroethylene was detected in all three of the surface water sample locations in the low-lying areas. The TCE concentrations detected were: N (28.5 ug/L), O (5.9 ug/L), and P (49.5 ug/L). Sample location O also had a concentration of cis-1,2-Dichloroethene at 4.6 ug/L. Laboratory reports of these analyses are attached.

There were no VOC's detected in any of the sediment samples taken.

II. Investigation Derived Waste

Water Treatment

February 2009: Water accumulated during decontamination of sampling equipment, and purging and sampling of groundwater monitoring wells during the January monitoring event was stored in a plastic 1,200 gallon above-ground tank at the wastewater treatment system on Coliseum Boulevard near the West Kilby Ditch.

The date(s) and volume(s) for discharge of treated purge water are shown below.

Discharge Date	Volume of Discharge (Gallons)	Purge Water (Influent) TCE (ug / l)	Treated Effluent TCE (ug / l)
02/02/2009	600	276	< 1.0

The Montgomery WWSSB was provided the discharge date(s), volume(s) and monitoring data.

III. Quality Assurance/Quality Control

During the January 2009 quarterly groundwater sampling event, duplicate groundwater samples were collected from monitoring wells MW-108, MW-129, MW-151A, MW-201, MW-217, MW-233, and MW-238C and were analyzed for VOCs. No duplicate samples were taken from CMT wells during this sampling event. The duplicate sample results are shown with the parent sample results in Table 3.

There were no detected VOCs in equipment rinsate or trip blanks for this sampling event.

Continued monitoring in accordance with the approved monitoring plan is recommended.

FIGURES

Note: 1) Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.
2) Countouring performed using Surfer verion 8.0
3) Countouring Interval = 5 feet



LEGEND

- MW-2 — ALDOT MONITORING WELL AND IDENTIFIER
- MW-112 — 100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-212 — 200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-311 — 300 SERIES MONITORING WELL AND IDENTIFIER
- MW-1A — ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
- CMT-2 — CMT WELL AND IDENTIFIER
- PW-1 — PUMP TEST WELL AND IDENTIFIER
- PD-1 — PIEZOMETER AND IDENTIFIER
- PD-101 — PIEZOMETER AND IDENTIFIER
- PD-4 — PIEZOMETER AND IDENTIFIER
- PZ-2 — PIEZOMETER AND IDENTIFIER
- 190 — GROUNDWATER ELEVATION CONTOUR

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM PLUME INVESTIGATION

FIGURE 1 GROUNDWATER ELEVATION
PLAN - 100 SERIES WELLS
JANUARY 2009
SESI JOB #: C-06-401

Note: 1) Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.
2) Countouring performed using Surfer verion 8.0
3) Countouring Interval = 5 feet



LEGEND

MW-2	ALDOT MONITORING WELL AND IDENTIFIER
MW-112	100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-212	200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-311	300 SERIES MONITORING WELL AND IDENTIFIER
MW-1A	ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
CMT-2	CMT WELL AND IDENTIFIER
PW-1	PUMP TEST WELL AND IDENTIFIER
PD-1	PIEZOMETER AND IDENTIFIER
PD-101	PIEZOMETER AND IDENTIFIER
PD-4	PIEZOMETER AND IDENTIFIER
PZ-2	PIEZOMETER AND IDENTIFIER
180	GROUNDWATER ELEVATION CONTOIUR

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM PLUME INVESTIGATION

FIGURE 2 GROUNDWATER ELEVATION
PLAN - 200 SERIES WELLS
JANUARY 2009
SESI JOB #: C-06-401



CMT-1							
	1-1	1-2	1-3	1-4	1-5	1-6	1-7
TCE	ND	ND	ND	ND	13.3	115	3980
cis-1,2-DCE	ND	ND	ND	ND	ND	19.1	36.9
VC	ND	ND	ND	ND	ND	30.7	12.9
1,1-DCE	ND	ND	ND	ND	ND	8.9	325

CMT-3							
	3-1	3-2	3-3	3-4	3-5	3-6	3-7
TCE	NS	NS	1.3	1.0	3.4	1080	80
cis-1,2-DCE	NS	NS	ND	1.2	24.2	181	117
VC	NS	NS	ND	2.6	23.2	7.4	5.0
1,1-DCE	NS	NS	ND	ND	ND	147	20.2

CMT-4							
	4-1	4-2	4-3	4-4	4-5	4-6	4-7
TCE	NS	733	2.0	5530	748	4950	3900
cis-1,2-DCE	NS	29.5	49.2	452	333	34.8	401
VC	NS	4.4	7.4	24.7	209	4.8	32.6
1,1-DCE	NS	14.3	ND	239	104	346	140

CMT-2							
	2-1	2-2	2-3	2-4	2-5	2-6	2-7
TCE	2940	2540	2880	2170	1980	1430	25.9
cis-1,2-DCE	220	167	127	411	116	246	65.6
VC	5.5	ND	ND	67.3	10.3	11.1	3.8
1,1-DCE	73.5	31.8	36.8	49.2	34.3	29.4	ND

0 50 100 300

APPROXIMATE SCALE IN FEET

LEGEND:

MW-2	ALDOT MONITORING WELL AND IDENTIFIER
MW-112	100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-212	200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-311	300 SERIES MONITORING WELL AND IDENTIFIER
MW-1A	ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
PW-1	PUMP TEST WELL AND IDENTIFIER
CMT-2	CMT WELL AND IDENTIFIER

CMT-1		WELL IDENTIFICATION
1-1	1-2	PORT
ND	ND	TRICHLOROETHENE in ug/L (TCE)
ND	ND	cis-1,2-DICHLOROETHENE in ug/L (cis-1,2-DCE)
ND	ND	VINYL CHLORIDE in ug/L (VC)
ND	ND	1,1-DICHLOROETHENE in ug/L (1,1-DCE)

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis-1,2-DICHLOROETHENE, VINYL CHLORIDE AND 1,1-DICHLOROETHENE ARE LISTED.

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 3 CMT WELL VOLATILE ORGANICS CONCENTRATION PLAN
JANUARY 2009 SAMPLING EVENT
SESI JOB #: C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE AND 1,1–DICHLOROETHENE ARE LISTED.

-400 -200 0 400

SCALE, IN FEET

ZD–1	
TCE	ND
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

ZP–1	
TCE	ND
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–3	
TCE	2.4
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–2	
TCE	3.1
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–1	
TCE	11.6
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

MP–1	
TCE	22.9
cis–1,2–DCE	5.9
VC	ND
1,1–DCE	ND

MP–2	
TCE	22.9
cis–1,2–DCE	1.2
VC	ND
1,1–DCE	ND

RAILROAD
DIRT ROAD
SS PUMP STATION
NORTH BLVD
DITCH
DITCH
ZOO MAINTENANCE
POND
MONTGOMERY ZOO
ZOO ENTRANCE
CHILDRENS ZOO DITCH
CHISHOLM COMMUNITY CENTER
Vista View Terrace Apartments
COLISEUM PKWY
Vista View Winn–Dixie Shopping Center
AMOCO STATION
OPEN EARTH DITCH
W.S. Newell
OPEN EARTH DITCH
OPEN CONCRETE DITCH
Celine Place
Corona Drive
Bella Vista Drive
Vista View Drive
Montero Dr
Vista View Place
Carmen Place
CHISHOLM ELEMENTARY SCHOOL
BROOKWAY DR
R.R. TRACK (APPROX. LOCATION)
CONCRETE DITCH
ENTRANCE TO MONTGOMERY ZOO
BALL FIELDS
PIZZA HUT
COLISEUM BLVD
CHISHOLM FAMILY HEALTH CENTER
VANDIVER BLVD E
VANDIVER CT
SHELLY LN
MONTCLAIR DRIVE
KEATING DR
CHELSEA DR
CHURCH
Approx. Gas Line Location
OPEN EARTH DITCH
ALFA Residential
Eastern Meadows
GARDENDALE DR
East Gardendale Drive
100' R.O.W.
OPEN CONCRETE DITCH
N.Oakview Ct.
S.Oakview Ct.
East Gardendale Drive
Coliseum Boulevard
Vista Park Place
WOODBURY CT
WEST KILBY DITCH
FERNDALE CT
WILSHIRE DR
EAST PARK AVE
MONTCLAIR DR

LEGEND

⊗ SURFACE WATER SAMPLE AND IDENTIFIER

CP–1 KILBY DITCH COMPLIANCE POINTS

MP–1 KILBY DITCH MONITORING POINTS

ZD–1 ZOO DITCH MONITORING POINT

ZP–1 ZOO POND MONITORING POINT

ZD–1	WELL
ND	TRICHLOROETHENE in ug/L (TCE)
ND	cis–1,2–DICHLOROETHENE in ug/l (cis–1,2–DCE)
ND	VINYL CHLORIDE in ug/L (VC)
ND	1,1–DICHLOROETHENE in ug/L (1,1–DCE)

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 4 - SURFACE WATER
VOLATILE ORGANICS CONCENTRATION
JANUARY 2009 SAMPLING EVENT
SESI JOB # C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER KILOGRAM (UG/KG) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE AND 1,1–DICHLOROETHENE ARE LISTED.





LEGEND

ND	Not Detected
NS	Not Sampled
	Boundary of Low Lying Area
M	Sample location and Identifier
	Approximate locations of intermittent streams

O	SAMPLE LOCATION
ND	TRICHLOROETHENE in ug/kg (TCE)
ND	cis–1,2–DICHLOROETHENE in ug/kg (cis–1,2–DCE)
ND	VINYL CHLORIDE in ug/kg (VC)
ND	1,1–DICHLOROETHENE in ug/kg (1,1–DCE)

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 5 - SEDIMENT SAMPLES
COLLECTED FROM LOW LYING AREAS
JANUARY 2009 SAMPLING EVENT
SESI JOB # C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE AND 1,1–DICHLOROETHENE ARE LISTED.





-400 -200 0 400

SCALE, IN FEET

LEGEND

ND	Not Detected
NS	Not Sampled
	Boundary of Low Lying Area
M •	Sample location and Identifier
	Approximate locations of intermittent streams

O	SAMPLE LOCATION
5.9	TRICHLOROETHENE in ug/L (TCE)
4.6	cis–1,2–DICHLOROETHENE in ug/L (cis–1,2–DCE)
ND	VINYL CHLORIDE in ug/L (VC)
ND	1,1–DICHLOROETHENE in ug/L (1,1–DCE)

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 6 - SURFICIAL WATER SAMPLES COLLECTED FROM LOW LYING AREAS JANUARY 2009 SAMPLING EVENT
SESI JOB # C-06-401

TABLES

Table 1a. Ground-water elevations in ALDOT Central Complex wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (ALDOT Central Complex)									
Elevation of Measuring Point (ft. AMSL)	MW-1	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7	MW-8	MW-9	
	218.42	218.76	211.01	213.79	218.06	218.76	217.97	218.62	216.97	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.43	194.50	NM [3]	194.22	194.10	193.97	194.04	194.32	Abandoned	
12/26-28/06	192.85	193.79	193.75	193.62	193.48	193.33	193.48	193.85	Abandoned	
3/27-30/07	194.27	194.39	194.34	194.19	193.91	193.55	194.03	194.17	Abandoned	
7/03-06/07	193.62	193.67	193.59	193.44	193.26	193.02	193.33	193.52	Abandoned	
9/24-28/07	193.07	193.07	193.03	192.90	192.80	192.59	192.81	192.93	Abandoned	
1/2-9/08	192.44	192.40	192.43	192.34	192.22	192.00	192.23	192.29	Abandoned	
3/24-28/08	192.64	192.59	192.76	192.65	193.62	192.24	192.61	192.39	Abandoned	
7/1-7/3-08	192.91	193.04	193.08	192.97	193.50	190.78	192.06	189.26	Abandoned	
10/1-3/08	198.31	205.88	193.49	195.12	194.45	192.78	197.35	194.45	Abandoned	
1/5-7/09	193.23	193.43	193.39	193.78	199.05	192.78	192.54	NS*	Abandoned	

Notes: *MW-8 was not sampled this event due to it being covered with no access

Table 1b. Ground-water elevations in piezometers since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (Piezometers)									
Elevation of Measuring Point (ft. AMSL)	PZ-1	PZ-2	PZ-3	PZ-4	PZ-5	PZ-7	PZ-8	PZ-9	PZ-10	PZ-11
	220.93	207.20	220.50	216.19	204.72	206.20	209.51	205.12	213.93	211.76
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.29	194.07	194.30	187.71	193.85	193.81	193.73	190.61	192.68	186.72
12/26-28/06	193.51	193.90	193.35	187.01	193.70	193.62	192.59	190.15	191.65	185.70
3/27-30/07	194.15	194.75	193.79	186.91	194.77	198.65	193.80	191.54	192.44	186.66
7/03-06/07	193.32	193.69	193.05	186.21	193.60	193.51	192.56	190.13	191.44	185.51
9/24-28/07	192.87	193.06	192.43	185.52	192.86	192.81	191.71	189.45	190.64	184.70
1/2-9/08	191.98	192.50	191.68	184.58	192.48	192.29	191.29	188.75	189.66	183.66
03/24/28/08	191.95	191.10	191.60	184.76	193.36	193.26	192.27	189.69	189.72	183.64
7/1-7/3-08	192.64	193.19	191.86	184.53	192.66	193.49	192.48	189.21	189.96	184.45
10/1-3/08	191.51	NS*	NS*	NS*	NS*	NS*	NS*	NS*	190.52	183.69
1/5-7/09	DRY	191.79	192.89	184.71	187.01	194.19	193.45	189.75	190.31	183.35

Notes: * These locations were not sampled due to field team miscommunication.

Table 1b. Ground-water elevations in piezometers since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)	PZ-12	PZ-13	PZ-14	PZ-15	PZ-16	PZ-17[2]	PZ-18	PZ-19	PZ-20	PZ-21
	212.26	207.95	204.54	220.37	193.44	203.95	192.69	189.16	187.65	170.35
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.16	193.97	193.26	179.65	186.32	193.54	163.85	145.61	138.69	122.60
12/26-28/06	193.27	194.10	193.54	178.36	186.65	193.81	162.27	145.28	138.15	122.65
3/27-30/07	195.25	194.84	NM[1]	178.33	186.81	194.50	162.33	145.16	138.20	122.73
7/03-06/07	193.95	193.93	OBSTR.	177.68	186.08	193.45	161.34	143.94	137.23	122.52
9/24-28/07	192.08	193.41	194.93	176.81	185.99	192.75	160.34	143.14	136.62	122.26
1/2-9/08	192.00	193.26	DRY	175.72	186.37	192.71	160.22	142.16	135.72	121.90
03/24-25/08	193.04	194.50	DRY	175.01	183.49	193.89	159.18	141.89	135.30	122.10
7/1-7/3-08	188.78	191.06	DRY	175.21	186.43	194.25	158.62	141.76	135.80	123.90
10/1-3/08	194.25	194.47	DRY	173.61	185.13	193.08	158.56	141.53	135.94	123.37
1/5-7/09	196.55	188.60	194.95	176.86	185.18	194.36	156.96	141.64	135.69	124.10

Notes:

Table 1b. Ground-water elevations in piezometers since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)	PZ-22	PZ-23	PZ-24	PZ-25	FBPZ-1	FBPZ-2				
	182.91	173.36	208.57	182.99	215.40	215.93				
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	178.19	164.13	189.81	180.87	NM [7]	192.87				
12/26-28/06	180.26	164.30	189.47	181.84	193.37	192.41				
3/27-30/07	174.23	165.61	191.01	181.63	192.22	194.16				
7/03-06/07	178.01	164.55	190.17	179.48	193.06	192.16				
9/24-28/07	177.80	163.75	189.06	179.43	192.64	191.78				
1/2-9/08	178.91	163.50	188.47	181.30	192.04	191.30				
3/24/2008	178.29	164.75	189.93	181.69	189.04	191.59				
7/1-7/3-08	179.85	165.39	191.66	181.88	192.34	191.50				
10/1/2008	NS*	165.02	191.90	NS*	191.59	192.52				
1/5-7/09	182.88	165.15	191.66	178.78	192.84	192.05				

Notes: * These locations were not sampled due to field team miscommunication.

Table 1b. Ground-water elevations in piezometers since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)	PD-1	PD-2	PD-3	PD-4	PD-101	PD-102	PD-103	PD-104	PD-105	PD-106
	205.97	201.74	202.52	202.15	200.76	205.52	208.29	200.01	199.20	199.59
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.98	193.92	191.22	193.04	192.44	191.00	191.73	193.38	189.60	188.36
12/26-28/06	193.52	193.49	191.27	192.81	192.34	190.81	191.47	189.02	189.76	188.47
3/27-30/07	194.28	194.36	191.99	193.80	193.13	191.70	192.42	194.80	190.18	188.70
7/03-06/07	193.42	193.34	191.04	192.62	192.13	190.78	191.43	193.00	189.51	188.13
9/24-28/07	192.88	192.79	190.60	192.09	191.67	190.42	190.93	192.49	189.17	187.88
1/2-9/08	192.31	192.25	190.41	191.69	191.42	189.97	190.50	192.19	189.08	188.08
1/2-9/08	192.31	192.25	190.41	191.69	191.42	189.97	190.50	192.19	189.08	188.08
03/24-28/08	190.52	189.78	191.48	192.61	192.26	191.13	191.57	193.25	189.86	188.68
7/1-7/3-08	193.21	Dry	191.23	192.84	187.45	190.88	191.53	193.24	189.59	188.17
10/1-3/08	193.61	Dry	191.53	193.00	192.69	190.76	192.02	193.43	189.19	188.58
1/5-7/09	194.77	193.53	191.31	192.28	190.77	191.48	191.68	192.00	188.23	188.29

Notes:

Table 1b. Ground-water elevations in piezometers since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)[1]	PD-107	PD-109								
	193.57	204.59								
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.16	Dry								
12/26-28/06	193.57	Dry								
3/27-30/07	194.57	Dry								
7/03-06/07	193.23	Dry								
9/24-28/07	192.57	Dry								
1/2-9/08	192.12	Dry								
03/24-25/08	193.60	Dry								
7/1-7/3-08	193.41	Dry								
10/1-3/08	193.66	Dry								
1/5-7/09	192.30	Dry								

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of piezometers were surveyed by Larry E. Speaks and Associates.

Table 1c. Ground-water elevations in monitoring wells MW-1A through MW-5A since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier									
Elevation of Measuring Point (ft. AMSL)[1]	MW-1A	MW-2A	MW-3A	MW-4A	MW-5A					
	213.53	206.01	209.67	213.18	203.42					
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.73	192.44	194.19	193.66	186.07					
12/26-28/06	193.24	192.67	193.80	193.14	186.31					
3/27-30/07	194.09	193.86	194.72	193.60	186.77					
7/03-06/07	193.19	192.34	193.70	193.00	186.00					
9/24-28/07	192.62	191.77	193.07	192.50	185.78					
1/2-9/08	192.05	191.60	192.43	191.95	186.11					
03/24-25/08	192.59	193.21	190.79	192.32	186.85					
7/1-7/3-08	192.87	192.98	193.65	192.46	186.36					
10/1-3/08	193.43	193.12	193.97	193.70	186.37					
1/5-7/09	193.27	193.20	193.84	192.96	185.81					

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks and Associates.

Table 1d. Ground-water elevations in monitoring wells along Kilby Ditch since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (Monitoring Wells Kilby Ditch)									
Elevation of Measuring Point (ft. AMSL)[1]	MW-101[2]	MW-201	MW-102	MW-202	MW-103	MW-203	OW-2	OW-3	Pump Test Well	
	202.44	202.43	200.49	200.64	206.91	206.81	203.05	203.53	206.01	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.03	192.94	190.56	189.67	191.32	191.09	193.01	192.98	196.15	
12/26-28/06	192.86	192.75	190.19	189.94	191.17	190.91	192.77	192.76	195.94	
3/27-30/07	193.66	193.52	189.74	190.53	192.16	191.77	193.57	194.03	196.71	
7/03-06/07	192.64	192.53	189.45	189.77	191.20	190.81	192.57	192.57	195.71	
9/24-28/07	192.10	192.00	188.64	189.28	190.73	190.31	192.03	192.04	195.18	
1/2-9/08	191.68	191.63	188.69	189.29	190.70	189.98	191.64	192.12	194.79	
03/24-28/08	194.62	192.33	190.25	190.21	191.48	191.05	192.50	192.53	195.70	
7/1-7/3-08	192.70	192.44	189.41	189.78	191.31	190.94	192.59	192.61	195.78	
10/1-3/08	193.13	193.10	189.78	189.67	188.95	189.12	193.05	193.32	196.14	
1/5-7/09	193.15	193.02	190.64	190.33	191.99	191.49	193.03	193.05	195.20	

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks and Associates.

[2] Mini troll logger data installed in monitoring well MW-101 on 7/3/02. Depths to ground-water in monitoring well MW-101 were measured with a water-level indicator.

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells)										
Elevation of Measuring Point (ft. AMSL)[1]	MW-104	MW-204	MW-304	MW-105	MW-205	MW-106	MW-206	MW-107	MW-207	
	217.68	217.91	217.64	216.63	217.04	222.24	222.17	222.33	222.42	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.10	194.12	193.78	194.39	194.43	194.44	194.45	194.46	194.49	
12/26-28/06	193.53	193.53	193.17	193.68	193.69	193.64	193.65	193.73	193.73	
3/27-30/07	193.93	193.96	193.54	194.02	194.04	194.08	194.11	194.28	194.23	
7/03-06/07	193.31	193.35	193.00	193.35	193.37	193.45	193.45	193.60	193.60	
9/24-28/07	192.82	192.83	192.40	192.74	192.76	192.81	192.81	192.97	192.99	
1/2-9/08	192.24	192.25	191.83	192.08	192.09	192.12	192.11	192.27	192.35	
03/24-28/08	192.48	192.50	192.00	192.10	192.13	192.15	192.14	192.40	192.43	
7/1-7/3-08	192.76	192.76	192.32	192.37	192.41	192.53	192.31	192.39	192.88	
10/1-3/08	193.81	193.60	192.80	194.62	192.89	192.94	192.81	193.14	193.10	
1/5-7/09	193.81	193.69	193.09	192.45	193.07	192.73	192.59	193.12	193.03	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-108	MW-208	MW-109	MW-209	MW-210	MW-111	MW-211	MW-311	MW-112	MW-212
	212.59	212.76	220.91	220.31	188.74	211.52	211.75	210.82	220.34	220.40
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.39	194.40	194.53	194.51	185.84	171.31	171.07	170.89	190.82	190.70
12/26-28/06	193.77	193.76	193.91	193.89	186.24	170.15	169.95	170.45	190.44	190.34
3/27-30/07	194.38	194.38	193.29	194.24	186.18	169.87	169.67	169.86	190.99	190.85
7/03-06/07	193.62	193.65	193.61	193.59	185.70	169.17	168.95	169.36	190.32	190.26
9/24-28/07	193.04	193.09	193.06	193.04	185.62	168.26	168.01	168.47	189.88	189.79
1/2-9/08	192.44	192.44	192.46	192.44	185.97	167.07	166.79	167.52	189.40	189.36
03/24-28/08	192.75	192.75	192.65	192.59	186.18	Dry	166.16	166.93	189.95	189.86
7/1-7/3-08	193.11	193.11	192.88	192.84	185.91	Dry	165.89	166.48	189.33	189.26
10/1-3/08	193.41	193.38	193.64	193.44	185.03	Dry	165.94	166.61	190.38	190.44
1/5-7/09	193.48	193.41	193.46	193.28	Dry	Dry	165.62	166.25	190.58	189.68

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-113[2]	MW-213	MW-214	MW-214A	MW-115[2]	MW-215	MW-116	MW-216	MW-117	MW-217
	207.37	207.41	174.73	174.71	212.06	211.81	194.02	194.04	218.90	218.86
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.25	194.09	166.59	163.83	193.38	192.90	185.21	185.15	180.41	180.28
12/26-28/06	194.04	193.89	169.43	165.91	193.41	192.95	185.31	185.14	178.98	179.00
3/27-30/07	194.97	194.83	168.82	166.80	194.54	194.09	185.50	185.43	179.06	178.94
7/03-06/07	193.89	193.77	166.21	163.89	193.13	192.69	185.00	184.95	178.46	178.34
9/24-28/07	193.25	193.09	169.02	162.91	191.26	191.79	184.83	184.77	177.53	177.41
1/2-9/08	192.74	192.59	169.54	163.93	192.14	191.72	185.08	186.68	176.41	176.85
03/24-25/08	190.81	190.30	169.35	166.66	193.20	192.76	185.99	185.11	175.70	175.55
7/1-7/3-08	194.06	193.90	168.51	164.93	193.95	193.52	185.29	184.97	175.98	175.83
10/1-3/08	194.23	194.09	166.25	162.95	194.17	193.83	184.44	184.45	176.12	175.98
1/5-7/09	194.65	194.15	170.26	166.93	194.15	194.13	183.81	183.47	176.29	175.39

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-118	MW-218	MW-219	MW-220	MW-221	MW-221C	MW-122	MW-222	MW-123	MW-223
	203.18	203.23	202.88	219.25	183.60	183.85	214.65	214.47	216.44	216.34
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	190.17	190.07	192.04	Abandoned	166.00		Abandoned	Abandoned	193.38	193.26
12/26-28/06	189.65	189.61	192.60	Abandoned	165.54		Abandoned	Abandoned	192.33	192.23
3/27-30/07	191.32	191.24	194.08	Abandoned	166.49		Abandoned	Abandoned	192.71	192.50
7/03-06/07	189.56	189.49	192.09	Abandoned	165.96		Abandoned	Abandoned	191.87	191.72
9/24-28/07	188.73	188.66	191.32	Abandoned	165.40		Abandoned	Abandoned	191.15	191.02
1/2-9/08	187.92	187.82	191.22	Abandoned	164.86		Abandoned	Abandoned	190.24	190.09
03/24-28/08	186.80	186.69	190.60	Abandoned	165.28		Abandoned	Abandoned	190.07	189.78
7/1-7/3-08	188.03	189.92	192.88	Abandoned	166.04		Abandoned	Abandoned	190.39	189.98
10/1-3/08	190.37	190.17	193.19	Abandoned	166.32	148.92	Abandoned	Abandoned	190.52	190.26
1/5-7/09	190.47	190.11	191.40	Abandoned	161.23	147.58	Abandoned	Abandoned	191.13	189.89

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-124	MW-224	MW-125	MW-225	MW-226	MW-227	MW-128	MW-228	MW-129	MW-229
	219.11	219.25	206.43	206.32	203.61	205.16	212.11	212.23	214.62	214.32
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	189.50	189.48	188.22	188.20	188.00	193.79	190.36	190.31	193.92	193.90
12/26-28/06	189.31	189.31	188.18	188.16	188.08	193.34	189.70	189.89	193.39	193.36
3/27-30/07	190.05	190.05	188.75	188.74	188.63	195.14	190.81	190.75	194.13	194.12
7/03-06/07	189.20	189.20	188.00	187.97	187.83	193.23	189.49	189.66	193.30	193.29
9/24-28/07	188.72	188.72	187.67	187.65	187.51	192.68	189.01	188.96	192.74	192.72
1/2-9/08	188.38	188.36	187.46	187.43	187.49	192.12	188.21	188.18	192.17	192.16
03/25-28/08	193.80	189.27	188.31	188.32	188.38	192.65	188.61	188.51	192.60	192.59
7/1-7/3-08	189.31	189.42	188.62	188.14	188.21	193.06	189.26	189.21	192.86	192.90
10/1-3/08	187.32	187.05	187.44	187.35	187.40	192.69	189.50	188.83	193.33	193.45
1/5-7/09	189.63	189.63	188.57	188.56	185.46	192.70	190.04	187.92	193.25	193.24

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Elevation of Measuring Point (ft. AMSL)[1]	MW-130[2]	MW-230	MW-131[2]	MW-231	MW-132	MW-232	MW-133	MW-233	MW-134	MW-234
	215.71	215.68	205.92	205.92	215.20	215.25	205.04	204.90	209.33	209.51
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.42	193.48	194.12	194.16	191.88	191.95	193.83	193.57	192.92	192.97
12/26-28/06	192.80	192.77	193.67	193.71	190.99	190.97	193.66	193.55	192.42	192.77
3/27-30/07	193.90	194.05	198.48	194.46	191.72	191.70	194.84	194.70	193.72	194.05
7/03-06/07	NM	192.96	193.57	193.61	190.80	190.77	193.50	193.40	192.42	192.77
9/24-28/07	192.15	192.24	192.99	193.05	189.98	189.98	192.86	192.70	191.53	191.87
1/2-9/08	191.44	191.49	192.41	192.45	189.01	189.01	192.40	192.27	191.16	191.52
03/25-28/08	192.02	192.09	193.03	192.99	189.01	189.00	191.19	193.49	192.30	192.51
7/1-7/3-08	192.77	192.77	193.35	193.41	189.45	189.58	193.66	193.59	192.79	193.18
10/1-3/08	193.10	189.97	193.78	193.69	189.56	189.59	193.95	193.83	192.82	193.30
1/5-7/09	191.94	191.99	195.63	195.71	189.56	189.54	193.23	192.87	190.52	191.02

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-135A	MW-235B	MW-235C	MW-136A	MW-236B	MW-236C	MW-137A	MW-237B	MW-237C	
	217.50	217.35	216.91	211.14	211.01	210.62	213.36	213.40	213.50	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.91	194.50	194.45	194.24	194.19	194.20	193.74	193.80	193.75	
10/2/2008										
12/26-28/06	194.63	194.00	193.93	193.73	193.71	193.73	192.93	193.16	192.90	
3/27-30/07	194.08	194.49	193.49	194.74	194.76	195.05	194.54	193.30	193.50	
7/03-06/07	193.68	193.69	193.64	193.74	193.73	193.74	192.67	192.75	192.76	
9/24-28/07	193.11	193.16	193.10	193.09	193.07	193.08	192.11	192.20	192.05	
1/2-9/08	192.69	192.42	192.42	192.48	192.46	192.46	191.20	192.02	191.16	
03/24-28/08	192.26	192.63	192.71	190.78	193.88	190.76	191.14	191.00	191.18	
7/1-7/3-08	194.99	193.16	193.19	193.70	193.68	193.66	191.75	192.11	191.74	
10/1-3/08	185.49	201.14	185.15	194.02	179.12	193.94	191.35	196.32	196.39	
1/5-7/09	193.33	193.37	193.39	193.99	193.98	194.00	191.78	191.66	191.78	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-138A	MW-238B	MW-238C	MW-143A	MW-243B	MW-144A	MW-244B	MW-244C	MW-145A	
	223.11	222.86	222.98	201.94	201.93	214.29	214.27	214.30	282.62	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.55	194.52	194.31	190.46	190.39	192.98	192.96	192.95	184.72	
12/26-28/06	193.65	194.35	193.65	190.49	190.40	192.04	192.03	192.04	183.75	
3/27-30/07	194.36	194.18	194.38	191.32	191.15	192.27	192.13	192.21	182.75	
7/03-06/07	193.63	192.17	193.62	190.27	190.16	191.50	191.49	191.47	182.21	
9/24-28/07	193.01	192.95	193.00	189.87	189.77	190.84	190.8	190.84	181.92	
1/2-9/08	192.36	191.75	192.35	189.73	189.62	190.05	190.11	190.11	180.82	
03/24-25/08	192.44	191.88	192.44	190.79	190.65	189.84	189.83	189.84	180.16	
7/1-7/3-08	193.08	195.07	193.06	190.31	190.24	189.89	189.83	189.57	179.74	
10/1-3/08	193.38	192.48	193.36	190.68	190.69	190.21	190.29	190.09	179.41	
1/5-7/09	193.48	193.29	193.17	191.15	190.97	190.16	190.18	190.17	179.28	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Elevation of Measuring Point (ft. AMSL)[1]	MW-146A	MW-246B	MW-147A	MW-247B	MW-148A	MW-248B	MW-248C	MW-149A	MW-249B	MW-249C
	200.00	200.32	200.51	200.82	210.61	211.28	211.29	210.28	210.31	210.29
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	189.83	189.65	190.45	190.05	170.84	171.51	171.10	194.24	194.27	194.26
12/26-28/06	189.81	189.79	189.28	190.20	169.70	170.37	169.93	193.73	193.70	193.72
3/27-30/07	190.51	190.23	191.33	190.80	169.43	169.67	170.07	194.97	194.61	194.62
7/03-06/07	189.75	189.58	190.37	189.99	168.67	169.39	168.95	193.69	193.67	193.71
9/24-28/07	189.33	189.21	189.89	189.58	167.67	168.48	168.01	193.07	193.07	193.06
1/2-9/08	189.35	189.15	189.94	189.52	166.70	167.24	166.79	192.39	192.44	192.47
03/24-28/08	190.29	189.97	190.98	190.47	166.42	166.61	166.15	192.88	192.61	193.04
7/1-7/3-08	189.62	189.70	190.60	190.14	165.67	166.34	165.88	193.44	193.38	193.48
10/1-3/08	189.70	190.01	191.22	190.37	165.73	166.41	165.97	193.77	193.77	193.77
1/5-7/09	190.75	190.29	191.22	190.73	165.35	166.00	165.61	193.71	193.73	193.77

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-150A	MW-250B	MW-250C	MW-151A	MW-251B	MW-152A	MW-252B	MW-153	MW-154	MW-155
	207.65	207.76	207.67	201.76	201.76	204.87	204.89	239.03	245.13	215.97
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.01	194.01	193.97	193.43	193.42	193.26	193.16	171.99	180.99	167.17
10/2/2008										
12/26-28/06	193.51	193.60	193.50	193.34	193.33	192.94	192.86	170.71	179.76	165.83
3/27-30/07	194.26	194.25	194.25	194.50	194.51	193.73[1]	193.73	169.72	178.99	165.58
7/03-06/07	193.41	193.43	193.41	193.16	193.16	193.73	192.77	169.20	178.72	164.74
9/24-28/07	192.84	192.85	192.85	192.49	192.55	193.73	192.18	168.37	178.22	164.02
1/2-9/08	192.26	192.27	192.26	192.07	192.09	193.73	191.67	168.41	177.38	163.61
03/24-28/08	192.80	192.70	192.76	190.97	193.34	193.73	192.53	167.01	176.67	162.16
7/1-7/3-08	193.09	193.06	193.09	193.28	192.76	193.73	192.70	166.34	176.51	161.73
10/1-3/08	193.57	193.58	193.55	193.68	193.67	193.73	192.99	170.30	174.71	161.53
1/5-7/09	193.39	193.45	193.40	190.44	190.44	193.73	193.12	162.55	174.68	161.33

Notes:
[1] See MW-252B

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-156	MW-158	MW-258	MW-339	MW-340	MW-341	MW-342	MW-357	MW-358	MW-457
	184.96	190.69	191.02	223.24	215.00	211.63	215.57	206.71	191.02	206.96
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	155.11	NA	NA	158.04	190.50	193.99	193.46	193.59		149.56
12/26-28/06	154.45	NA	NA	157.99	189.71	193.28	193.26	193.67		151.10
3/27-30/07	154.34	NA	NA	159.25	190.22	194.31	193.09	194.38		153.77
7/03-06/07	153.23	NA	NA	158.34	189.39	193.19	192.26	193.51		149.51
9/24-28/07	152.41	178.00	153.44	155.18	188.69	192.39	191.86	192.77		141.18
1/2-9/08	151.28	178.45	156.44	152.13	187.87	192.10	192.18	192.65		146.31
03/24-28/08	151.00	190.69	NA	154.08	187.94	192.34	191.54	193.37		150.98
7/1-7/3-08	150.81	179.46	NA	155.75	188.39	191.22	191.98	193.71		149.42
10/1-3/08	150.72	179.21	NA	157.67	188.00	193.27	183.37	194.07	166.14	149.61
1/5-7/09	151.75	179.48	NA	156.09	188.54	190.30	192.14	194.46	173.70	152.68

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks & Associates.

Table 1f. Ground-water elevations in pump test wells since October 2006; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Pump test wells PW-1 and PW-2)										
Elevation of Measuring Point (ft. AMSL)[1]	PW-1	PW-2	PW-3	PW-4						
	221.27	210.45	200.46	210.91						
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.44	194.17	189.76	170.87						
12/26-28/06	193.66	193.73	189.91	169.86						
3/27-30/07	194.09	194.70	190.38	169.45						
7/03-06/07	193.44	193.74	189.52	168.68						
9/24-28/07	192.85	193.08	189.29	167.74						
03/24-28/08	192.18	190.84	189.91	166.02						
7/1-7/3-08	192.56	193.71	189.64	165.64						
10/1-3/08	193.06	193.94	189.95	156.70						
1/5-7/09	192.69	194.00	190.20	165.35						

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks & Associates.

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 1)									
	CMT 1-1	CMT 1 -2	CMT 1 -3	CMT 1-4[2]	CMT 1-5	CMT 1-6	CMT 1-7			
Elevation of Measuring Point (ft. AMSL)[1]	219.50	219.50	219.50	219.50	219.50	219.50	219.50			
Screened Interval (ft BLS)[3]	43.1-43.4	39.3-39.6	35.3-35.6	31.6-31.9	29.2-29.5	47.4-47.7	51.45			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.25	194.58	194.20	194.52	198.04	194.31	193.22			
12/26-28/06	193.72	OMITTED[6]	193.74	194.24	OMITTED[6]	193.73	193.73			
3/27-30/07	194.46	194.86	194.71	194.77	197.07	194.67	194.71			
7/10-23/07	194.24	202.65	201.60	197.89	203.55	193.71	193.70			
9/24-28/07	192.97	194.24	193.13	193.04	195.45	192.92	192.92			
1/17/08	195.59	195.58	195.98	195.39	199.07	192.67	192.37			
4/1/08	202.17	199.43	200.96	198.23	204.72	196.33	DRY			
7/21-7/22/08	196.18	203.44	197.52	193.85	198.33	DRY	DRY			
10/9-15/08	194.24	201.41	204.09	196.66	202.20	DRY	DRY			
1/5-7/09	212.67	200.78	202.90	201.26	201.25	206.25	193.98			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 2)									
	CMT 2-1	CMT 2-2	CMT 2-3	CMT 2-4	CMT 2-5	CMT 2-6	CMT 2-7			
Elevation of Measuring Point (ft. AMSL)[1]	221.85	221.85	221.85	221.85	221.85	221.85	221.85			
Screened Interval (ft BLS)[3]	32.2-32.6	40.3-40.6	44.3-44.6	48.4-48.7	52.3-52.6	56.1-56.4	59.8			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.43	194.42	194.40	194.42	194.42	194.42	194.42			
12/26-28/06	193.67	193.67	193.69	193.68	193.68	193.67	193.67			
3/27-31/07	194.11	194.15	194.17	194.16	194.12	194.16	194.11			
7/10-23/07	193.31	193.32	193.32	193.32	193.32	193.29	193.30			
9/24-28/07	192.65	192.68	192.68	192.67	192.64	192.67	192.65			
1/23/08	192.37	191.96	192.04	192.04	192.01	192.02	192.01			
4/1/08	192.24	192.20	192.25	192.21	192.22	192.21	192.22			
7/24-7/25/08	192.64	192.67	177.82	192.64	169.78	192.64	192.64			
10/9-15/08	192.91	192.91	192.91	192.94	169.80	192.94	192.91			
1/5-7/09	192.77	192.83	192.84	192.85	192.82	192.82	192.82			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 3)									
	CMT 3-1	CMT 3-2	CMT 3-3	CMT 3-4	CMT 3-5	CMT 3-6	CMT 3-7			
Elevation of Measuring Point (ft. AMSL)[1]	224.60	224.60	224.60	224.60	224.60	224.60	224.60			
Screened Interval (ft BLS)[3]	26-28	31-33	36-38	41-43	46-48	51-53	58.80			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	DRY	194.28	194.26	194.32	194.09 [6]	194.22	NM			
12/26-28/06	DRY	193.59	193.60	193.60	193.55	193.53	193.55			
3/27-30/07	DRY	194.29	194.28	194.28	194.23	194.22	194.21			
7/10-23-07	DRY	193.51	193.50	193.50	193.44	193.42	193.38			
9/24-28/07	DRY	192.77	192.76	192.76	192.69	192.68	192.67			
1/21/08	DRY	DRY	192.05	192.03	191.97	191.94	191.93			
4/1/08	DRY	DRY	189.03	184.04	179.00	173.98	DRY			
7/22-7/23/08	DRY	192.98	189.05	185.08	178.99	174.22	DRY			
10/9-15/08	DRY	193.20	189.06	184.04	178.49	173.99	DRY			
1/5-7/09	DRY	193.07	192.95	192.96	192.98	192.96	192.96			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 4)									
	CMT 4-1	CMT 4-2	CMT 4-3	CMT 4-4	CMT 4-5	CMT 4-6	CMT 4-7			
Elevation of Measuring Point (ft. AMSL)[1]	223.12	223.12	223.12	223.12	223.12	223.12	223.12			
Screened Interval (ft BLS)[3]	23-26	29-32	35-37	40-42	45-48	51-54	55.80			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	DRY	194.42	194.44	194.36	194.35	194.38	NM			
12/26-28/06	DRY	193.74	193.74	193.73	193.74	193.73	193.73			
3/27-30/07	DRY	194.33	194.42	194.43	194.41	194.36	194.40			
7/10-23/07	DRY	193.54	193.57	193.53	193.52	193.52	193.52			
9/24-28/07	DRY	192.84	192.88	192.86	192.84	192.84	192.84			
1/2-9/08	DRY	192.23	192.24	192.21	192.23	192.22	192.19			
4/1/08	DRY	202.52	187.76	182.76	192.61	171.76	DRY			
7/23-7/24/08	DRY	193.16	193.19	182.79	177.80	171.73	DRY			
10/9-15/08	DRY	193.41	185.92	193.38	181.60	171.75	DRY			
1/5-7/09	DRY	193.24	193.60	193.21	193.24	193.23	193.22			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMTs 5, 6, & 7)									
	CMT 5-1	CMT 5-2	CMT 5-3	CMT 5-4	CMT 5-5	CMT 5-6	CMT 5-7			
Elevation of Measuring Point (ft. AMSL)[1]	210.74	210.74	210.74	210.74	210.74	210.74	210.74			
Screened Interval (ft BLS)[3]	21-24	28-31	35-38							
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.22	194.24	194.22	NM	NM	NM	NM			
12/26-28/06	193.81	193.81	193.80	NM	NM	NM	NM			
3/27-30/07	194.76	194.75	DRY	DRY	DRY	194.49	194.64			
9/24-28/07	210.74	210.74	DRY	DRY	DRY	210.74	210.74			
1/2-31/08 3	NM	NM	NM	NM	NM	NM	NM			
7/23-7/24/08	NM	NM	NM	NM	NM	NM	NM			
10/9-15/08	NM	NM	NM	NM	NM	NM	NM			
1/5-7/09	NM	NM	NM	NM	NM	NM	NM			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells during the last 12 month period; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMTs 5, 6, & 7)									
	CMT 6-1	CMT 6-2	CMT 6-3	CMT 6-4	CMT 6-5	CMT 6-6	CMT 6-7	CMT 7-1	CMT 7-2	
Elevation of Measuring Point (ft. AMSL)[1]	221.35	221.35	221.35	221.35	221.35	221.35	221.35	221.70	221.70	
Screened Interval (ft BLS)[2]	26-30	36-52						26-30	36-52	
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
4/3-5/06	196.26	196.22	NM	NM	NM	NM	NM	196.24	196.24	
7/5-10/06	195.44	195.43	NM	NM	NM	NM	NM	195.48	195.48	
10/2-6/06	194.46	194.47	NM	NM	NM	NM	NM	194.48	194.49	
12/26-28/06	193.73	193.73	NM	NM	NM	NM	NM	193.71	193.69	
3/27-30/07	194.09	194.10	194.12	194.01	194.10	194.12	194.06	194.14	194.14	
9/24-28/07	221.35	221.35	221.35	221.35	221.35	221.35	221.35	221.70	221.70	
1/2-31/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
7/23-7/24/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
10/9-15/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
1/5-7/09	NM	NM	NM	NM	NM	NM	NM	NM	NM	

Notes:

[1] Feet above mean sea level

[2] Feet below land surface

[3] Water elevations are only measured in CMTs when samples are collected.

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-1A	11/18/99	952	ND[3] (<5.0)	ND (<2.0)	4.79	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-1A	4/11/02	1,140	ND (<2.5)	ND (<2.5)	6.1J[4]	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	7/12/02	1,130	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	10/8/02	1,170	ND (<2.5)	ND (<2.5)	6.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.3J	ND (<2.5)	ND (<2.5)
MW-1A dup[5]	10/8/02	1,100	ND (<2.5)	ND (<2.5)	6.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.3J	ND (<2.5)	ND (<2.5)
MW-1A	2/18/03	1,080	ND (<2.5)	ND (<2.5)	5.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	4/15/03	1,130	ND (<2.5)	ND (<2.5)	5.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	10/14/03	996	ND (<2.5)	ND (<2.5)	6.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	7/14/04	854	ND (<2.0)	ND (<2.0)	5.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-1A	1/17/05	720	ND (<2.0)	ND (<2.0)	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-1A	10/13/05	680	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	4/17/06	554	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	1/3/07	490	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	7/27/07	618	<2	<2	3.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-1A	1/9/08	668	2.9	<1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A dup	1/9/08	645	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	10/13/08	755	3.4	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	11/18/99	12.46	ND (<5.0)	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	1.12	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-2A	4/15/02	14.6J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-2A	7/11/02	16.6J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	1.1J	<1	<1	<1	<1
MW-2A	10/9/02	16.2J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-2A	1/14/03	12.8J	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	4/15/03	11.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/9/03	8.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	7/13/04	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/11/05	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/12/05	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	4/17/06	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/26/07	12.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	7/10/07	12.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/28/08	13.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/14/08	12.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A Dup	10/14/08	10.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-3A	11/18/99	297	ND (<5.0)	ND (<2.0)	17.72	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	1.05	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-3A	4/11/02	279	<1	<1	6.3J	<1	<1	<1	<1	<1	<1	3.0J	<1	<1	<1	<1	<1	<1
MW-3A	7/12/02	167	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-3A	10/9/02	365	<1	<1	24.3	<1	<1	<1	<1	<1	<1	6.1J	1.3J	<1	<1	<1	<1	<1
MW-3A	1/14/03	240	<1	<1	41.8	<1	<1	<1	<1	<1	<1	7.2J	1.2J	1.0J	<1	<1	<1	<1
MW-3A	4/16/03	273	<1	<1	24.2	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1	<1
MW-3A	7/9/03	254	<1	<1	24.6	<1	<1	<1	<1	<1	<1	5.6J	<1	<1	<1	<1	<1	<1
MW-3A	10/14/03	263	<1	<1	24.0	<1	<1	<1	<1	<1	<1	5.3J	1.0J	<1	<1	<1	<1	<1
MW-3A	1/7/04	260	<1	<1	30.5	<1	<1	<1	<1	<1	<1	7.8J	1.1J	1.9J	<1	<1	<1	<1
MW-3A	4/9/04	242	<1	<1	24.8	<1	<1	<1	<1	<1	<1	4.7J	1.0J	<1	<1	<1	<1	<1
MW-3A	7/15/04	182	<1	<1	24.3	<1	<1	<1	<1	<1	<1	6.6J	<1	<1	<1	<1	<1	<1
MW-3A	10/12/04	291	<1	<1	19.4J	<1	<1	<1	<1	<1	<1	6.8J	1.1J	<1	<1	<1	<1	<1
MW-3A	1/14/05	343	1.1J	<1	23.6	<1	<1	<1	<1	<1	<1	4.9J	1.2J	<1	<1	<1	<1	<1
MW-3A	10/13/05	262	<1	<1	18.9J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
MW-3A	4/17/06	326	1.2J	<1	23.2	<1	<1	<1	<1	<1	<1	5.1J	1.2J	<1	<1	<1	<1	<1
MW-3A	1/19/07	370	2.0	<2	34.0	<2	<2	<2	<2	<2	<2	7.0	2.0	<2	<2	<2	<2	<2
MW-3A	7/30/07	270	<2	<2	41.1	<2	<2	<2	<2	<2	<2	7.1	<2	<2	<2	<2	<2	<2
MW-3A	1/28/08	337	1.2	<1	52.2	<1	<1	<1	<1	<1	<1	11.8	1.4	<1	<1	<1	<1	<1
MW-3A	10/27/08	69.8	1.1	<1	13.2	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1	<1
MW-3A Dup	10/27/08	62.7	<1	<1	11.4	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-4A	11/17/99	ND (<5.0)	ND (<5.0)	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-4A	4/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	7/12/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	10/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/9/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/13/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	11/18/99	30.1	17.92	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-5A	4/11/02	37.6	7.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	4/11/02	34.6	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/12/02	25.7	8.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-5A	10/9/02	18.5J	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/14/03	16.9J	6.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	1/14/03	17.7J	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	4/16/03	20.2J	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	4/16/03	19.6J	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/11/03	16.3J	4.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-5A	10/9/03	11.8J	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/8/04	13.7J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-5A[6]	1/23/04	12.2J	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-5A	4/9/04	12.2J	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/13/04	8.2J	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/13/04	5.4J	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/11/05	5.9J	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/12/05	5.0J	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	4/13/06	4.8J	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/4/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/20/07	6.3	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/9/08	3.3	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/22/08	7.1	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-101	5/24/01	133	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	8/1/01	101	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/10/02	62.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/10/02	41.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/8/02	43.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-101 dup	10/8/02	46.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-101	1/13/03	17.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/14/03	15.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/9/03	33.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-101	10/13/03	29.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/7/04	40.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-101	4/8/04	33.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101 dup	4/8/04	32.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/14/04	16.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/12/04	21.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/14/05	19.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/14/05	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/12/05	19.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/12/05	23.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/16/06	25.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/7/06	18.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/18/06	23.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/10/06	12.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/3/07	19.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/11/07	18.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/26/07	33.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/2/07	39.5	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/9/08	52.2	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/1/08	11.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	11	<1
MW-101 dup	4/1/08	10.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/22/08	9.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/12/09	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	5/24/01	797	<1	<1	4.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	8/1/01	914	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/10/02	971	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	7/10/02	936	ND (<2.5)	ND (<2.5)	3.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-201	10/8/02	1,050	ND (<2.5)	ND (<2.5)	5.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-201	1/13/03	1,080	<1	<1	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/14/03	969	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/9/03	1,010	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	10/13/03	833	ND (<2.0)	ND (<2.0)	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	1/7/04	862	ND (<2.0)	ND (<2.0)	4.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	4/8/04	810	ND (<2.0)	ND (<2.0)	3.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	7/14/04	681	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/12/04	715	ND (<2.0)	ND (<2.0)	3.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	1/14/05	631	ND (<2.0)	ND (<2.0)	3.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	4/14/05	470	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/12/05	456	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/12/05	410	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	1/21/06	420	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/7/06	368	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/18/06	301	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/10/06	210	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-201	1/3/07	360	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/11/07	450	<2	<2	6.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	7/26/07	519	<2	<2	5.5	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	10/2/07	534	<2	<2	6.4	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	1/15/08	553	<2	<2	3.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	4/1/08	480	<1	<1	7.6	<1	<1	<1	<1	<1	<1	9.0	1.1	<1	<1	<1	<1	<1
MW-201	7/22/08	453	<1	<1	9.8	<1	<1	<1	<1	<1	<1	2.1	1.2	<1	<1	<1	<1	<1
MW-201	10/10/08	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	1/12/09	342	<1	<1	7.8	<1	<1	<1	<1	<1	<1	2.1	1.3	<1	<1	<1	<1	<1
MW-201 dup	1/12/09	326	<1	<1	8.0	<1	<1	<1	<1	<1	<1	2.1	1.3	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-102	5/23/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	8/2/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/14/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/6/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/14/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102 dup	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102 dup	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/12/09	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	5/23/01	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	8/1/01	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/10/02	1.2J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/10/02	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-202	10/8/02	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/13/03	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/14/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/8/03	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/7/04	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/7/04	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/14/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/12/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/12/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202 dup	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/12/07	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/2/07	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/7/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/1/08	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/12/09	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-103	6/7/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	8/3/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103 dup	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1
MW-103	10/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/14/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/6/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1
MW-103	4/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103[7]	10/11/04	403	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/6/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/17/06	63.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J
MW-103	10/10/06	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/9/07	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/9/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-103	4/1/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-103	7/8/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/13/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	5/24/01	946	1.7	<1	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	8/2/01	1,060	2.4	<1	5.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/10/02	1,110	ND (<2.0)	ND (<2.0)	5.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	7/11/02	1,060	ND (<2.0)	ND (<2.0)	5.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	10/8/02	1,110	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1
MW-203	1/13/03	1,270	ND (<2.0)	ND (<2.0)	8.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	4/15/03	1,010	ND (<2.0)	ND (<2.0)	6.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	7/9/03	952	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	10/13/03	840	ND (<2.0)	ND (<2.0)	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	1/6/04	715	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-203	4/8/04	562	<1	<1	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/14/04	442	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203[7]	10/11/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203 dup[7]	10/11/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/13/05	475	ND (<2.0)	ND (<2.0)	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203 dup	1/13/05	492	ND (<2.0)	ND (<2.0)	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	4/14/05	565	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/12/05	541	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/13/05	630	<1	<1	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/16/06	740	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/7/06	556	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/17/06	650	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/10/06	760	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-203	1/4/07	700	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/10/07	700	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-203	7/9/07	861	<1	<1	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/3/07	865	<1	<1	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/15/08	1020	<2	<2	3.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-203	4/1/08	819	<1	<1	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/8/08	794	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/13/08	964	<1	<1	5.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/13/09	701	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-104	1/22/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104 dup	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.8B[8]	<1	<1
MW-104[9]	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	11/9/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-204	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204 dup	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/29/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304 dup	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/31/01	28.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
MW-105	11/16/01	28.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/8/02	7.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/8/02	19.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/1/02	36.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-105	2/18/03	13.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/2/03	10.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/7/03	31.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/7/04	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/5/05	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/6/05	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/19/07	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/25/08	1.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/27/08	1.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-205	10/31/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-205	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/1/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	10/1/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	2/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	4/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/25/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/27/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-106	11/17/01	1,730	7.2	<1	12.5	14.6	<1	3.4	<1	<1	<1	7.4	4.0	<1	<1	<1	1.1	<1
MW-106	4/4/02	1,860	17.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.5B	ND (<5.0)	ND (<5.0)
MW-106	7/9/02	1,900	18.2J	<1	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-106	10/3/02	1,690	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-106	1/6/03	2,570	40.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/3/03	1,180	69.0	<1	2.4J	3.0J	1.0J	1.1J	<1	<1	<1	1.4J	3.0J	<1	<1	<1	<1	<1
MW-106	7/7/03	391	2.4J	<1	2.1J	<1	<1	<1	<1	<1	<1	3.7J	1.1J	<1	<1	<1	<1	<1
MW-106	10/15/03	698	3.0J	<1	5.2J	4.2J	<1	<1	<1	<1	<1	3.1J	1.4J	1.2J	<1	<1	<1	<1
MW-106	1/9/04	1,450	7.2J	ND (<2.5)	12.4J	12.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.4J	2.8J	4.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106 dup	1/9/04	1,450	7.8J	ND (<2.5)	13.0J	13.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.9J	3.1J	3.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/12/04	908	5.4J	ND (<2.0)	6.3J	5.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.2J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	7/22/04	830	4.7J	ND (<2.5)	7.9J	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.5J	ND (<2.5)	5.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106 dup	7/22/04	824	4.7J	ND (<2.5)	8.0J	5.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.4J	2.5J	2.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	10/13/04	777	8.2J	ND (<2.0)	3.3J	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	1/18/05	1,250	29.4J	ND (<2.5)	4.4J	2.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	5.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/18/05	567	6.4J	<1	2.5J	1.1J	<1	<1	<1	<1	<1	1.4J	2.2J	<1	<1	<1	<1	<1
MW-106	7/13/05	1,230	3.0J	ND (<2.0)	8.8J	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	13.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	10/18/05	624	3.9J	ND (<2.0)	4.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	1/18/06	1,400	35.0J	ND (<2.0)	6.8J	3.4J	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.6J	7.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	4/13/06	1,310	37.5J	ND (<2.0)	6.8J	5.7J	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	4.1J	9.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	7/18/06	1,150	31.5J	ND (<2.5)	8.5J	5.9J	ND (<2.5)	2.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.7J	9.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	10/20/06	1,200	20.0	<10	10.0	<10	<10	<10	<10	<10	<10	<10	14.0	<10	<10	<10	<10	<10
MW-106 dup	10/20/06	1,200	18.0	<10	10.0	<10	<10	<10	<10	<10	<10	<10	14.0	<10	<10	<10	<10	<10
MW-106	1/15/07	760	31.0	<3	<3	<3	<3	<3	<3	<3	<3	<3	4.0	<3	<3	<3	<3	<3
MW-106	4/18/07	872	21.0	<1	5.0	<1	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1
MW-106	7/31/07	206	11.4	<2	<2	<2	<2	<2	<2	<2	<2	<2	2.6	<2	<2	<2	<2	<2
MW-106	10/19/07	486	7.0	<1	<2	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
MW-106	1/29/08	268	10.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-106 dup	1/29/08	256	10.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-106	4/15/08	480	20.1	<1	2.3	2.1	<1	<1	<1	<1	<1	1.1	2.2	<1	<1	<1	<1	<1
MW-106	7/28/08	260	3.2	<1	1.8	2.0	<1	<1	<1	<1	<1	1.1	1.3	<1	<1	<1	<1	<1
MW-106	10/29/08	200	2.5	<1	1.5	1.1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-106	1/19/09	399	3.9	<1	3.0	2.5	<1	<1	<1	<1	<1	1.3	1.7	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-206	11/8/01	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1
MW-206	4/5/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7B	<1	<1
MW-206	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-206	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-206	1/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	10/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-206[6]	1/23/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-206	4/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/22/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/13/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	1/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/13/05	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/18/05	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	10/18/05	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/13/06	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/31/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/19/09	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-107	11/16/01	233	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-107	4/4/02	141	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1
MW-107	7/9/02	114	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/2/02	76.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/7/03	166	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/3/03	290	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-107	7/2/03	702	1.1J	<1	3.2J	<1	<1	<1	<1	<1	<1	4.7J	<1	<1	<1	<1	<1	<1
MW-107 dup	7/2/03	684	1.1J	<1	3.5J	<1	<1	<1	<1	<1	<1	3.6J	<1	<1	<1	<1	<1	<1
MW-107	10/15/03	122	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/9/04	171	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-107	4/13/04	97.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/13/04	99.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/22/04	107	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/14/04	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/19/05	19.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/18/05	64.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/13/05	28.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/18/05	45.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/18/06	72.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/13/06	71.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/13/06	73.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/19/06	37.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/19/06	50.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/15/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/16/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/23/07	64.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	7/23/07	62.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/19/07	77.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/29/08	74.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	1/29/08	76.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/15/08	45.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/15/08	46.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/25/08	142.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/29/08	114.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/19/09	54.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-207	11/16/01	259	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	5.8	<1	<1	<1	<1	<1
MW-207	4/4/02	226	<1	<1	5.8J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	1.8B	<1	<1
MW-207	7/9/02	108	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-207	10/2/02	87.0	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-207	1/7/03	101	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
MW-207	4/3/03	160	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-207 dup	4/3/03	154	<1	<1	5.7J	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1
MW-207	7/2/03	121	1.2J	<1	4.9J	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1	<1
MW-207	10/15/03	283	1.3J	<1	6.7J	<1	<1	<1	<1	<1	<1	3.0J	1.1J	<1	<1	<1	<1	<1
MW-207	1/9/04	242	1.0J	<1	6.8J	<1	<1	<1	<1	<1	<1	2.4J	1.0J	1.5J	<1	<1	<1	<1
MW-207	4/12/04	220	<1	<1	5.8J	<1	<1	<1	<1	<1	<1	2.3J	1.1J	<1	<1	<1	<1	<1
MW-207	7/22/04	313	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	3.0J	1.3J	<1	<1	<1	<1	<1
MW-207	10/13/04	234	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	2.9J	1.1J	<1	<1	<1	<1	<1
MW-207	1/18/05	142	<1	<1	4.2J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-207	4/18/05	122	<1	<1	5.1J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
MW-207	7/14/05	296	<1	<1	6.6J	<1	<1	<1	<1	<1	<1	2.0J	1.3J	<1	<1	<1	<1	<1
MW-207	10/18/05	423	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	3.0J	1.5J	<1	<1	<1	<1	<1
MW-207	1/18/06	390	<1	<1	8.8J	<1	<1	<1	<1	<1	<1	3.2J	1.4J	<1	<1	<1	<1	<1
MW-207	4/13/06	458	1.2J	<1	9.6J	<1	<1	<1	<1	<1	<1	4.1J	1.8J	<1	<1	<1	<1	<1
MW-207	7/19/06	496	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	6.3J	1.5J	<1	<1	<1	<1	<1
MW-207	10/19/06	430	<10	<10	11.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-207	1/15/07	480	<2	<2	9.0	<2	<2	<2	<2	<2	<2	3.0	<2	<2	<2	<2	<2	<2
MW-207	4/16/07	500	<1	<1	11.0	<1	<1	<1	<1	<1	<1	3.0	1.0	<1	<1	<1	<1	<1
MW-207	7/23/07	352	<2	<2	8.4	<2	<2	<2	<2	<2	<2	2.3	<2	<2	<2	<2	<2	<2
MW-207	10/19/07	357	<2	<2	11.1	<2	<2	<2	<2	<2	<2	3.7	<2	<2	<2	<2	<2	<2
MW-207	1/29/08	324	<1	<1	10.1	<1	<1	<1	<1	<1	<1	2.7	1.0	<1	<1	<1	<1	<1
MW-207 dup	1/29/08	329	<1	<1	10.4	<1	<1	<1	<1	<1	<1	2.9	1.1	<1	<1	<1	<1	<1
MW-207	4/15/2008	145	<1	<1	6.7	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-207	7/25/08	143	<1	<1	5.8	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-207	10/29/08	35.4	<1	<1	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-207	1/19/09	40.3	<1	<1	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	11/17/01	227	6.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/5/02	169	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7B	<1	<1
MW-108	7/9/02	181	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-108	10/2/02	218[10]	2.2J[10]	ND[10]	<1	<1	<1	<1	<1	<1	ND[10]	<1	<1	<1	<1	<1	<1	<1
MW-108	1/7/03	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/4/03	76.4	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	10/15/03	96.8	6.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/21/04	138	10.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-108	1/18/05	129	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-108	4/19/05	52.7	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108 dup	4/19/05	53.2	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/13/05	79.7	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.1J	<1	<1	<1	<1	<1
MW-108	10/18/05	150	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
MW-108	1/19/06	180	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108 dup	1/19/06	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/10/06	234	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/19/06	85.9	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1
MW-108	10/18/06	110	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0	<1	<1	<1	<1	<1
MW-108	1/17/07	170	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-108	4/17/07	54.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1
MW-108	7/27/07	39.8	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9	<1	<1	<1	<1	<1
MW-108	10/12/07	55.3	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1
MW-108	1/29/08	37.4	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1
MW-108	4/14/08	23.1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-108	10/27/08	85.6	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-108	10/27/08	82.8	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-108	1/20/09	146	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-108 dup	1/20/09	148	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-208	11/16/01	342	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-208	4/5/02	328	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-208	7/9/02	338	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/2/02	340	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/7/03	306	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/4/03	338	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/15/03	325	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/21/04	329	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/18/05	402	1.1J	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/19/05	404	1.1J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208 dup	4/19/05	410	1.2J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/14/05	358	1.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208 dup	7/14/05	358	1.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/18/05	340	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/19/06	350	1.7J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/10/06	413	2.3J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/19/06	496	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/18/06	460	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	1/17/07	500	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	6.0	<5	<5	<5	<5	<5
MW-208 dup	1/17/07	580	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	6.0	<5	<5	<5	<5	<5
MW-208	4/17/07	580	7.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	8/9/07	585	5.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	10/12/07	610	7.4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	1/29/08	661	6.7	<1	2.2	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-208	4/14/08	665	6.4	<1	2.1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-208	7/25/08	487	3.2	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/27/08	582	2.9	<1	3.8	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1
MW-208	1/20/09	461	3.5	<1	2.8	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-109	11/30/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-109	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-109	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109 dup	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.0B	<1	<1
MW-109[9]	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/14/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/18/06	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109 dup	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-209	11/30/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	11/8/01	<1	10.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/16/02	18.8J	15.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/15/02	<1	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1
MW-210 dup	7/15/02	1.2J	7.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-210	10/3/02	<1	13.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/7/03	34.0	14.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/18/03	2.9J	14.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/20/04	<1	7.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	10/17/05	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/14/06	<1	12.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/18/07	<1	25.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/20/07	<1	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/14/08	<1	16.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-111	11/17/01	12.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	21.0	<1	<1	<1	<1	<1
MW-111	4/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0J	<1	<1	1.6B	<1	<1
MW-111	7/17/02	18.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	18.0J	1.2J	<1	<1	<1	<1
MW-111	10/10/02	24.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.6J	<1	<1	<1	<1	<1
MW-111	1/16/03	28.7	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	5.3J	<1	<1	<1	<1	<1
MW-111	4/10/03	21.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	9.4J	<1	<1	<1	<1	<1
MW-111	7/9/04	8.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	10.1J	<1	<1	<1	<1	<1
MW-111	10/10/05	7.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	14.0J	<1	<1	<1	<1	<1
MW-111	4/19/06	14.7J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	5.5J	<1	<1	<1	<1	<1
MW-111	1/22/07	19.0	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
MW-111	7/17/07	12.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	8.3	<1	<1	<1	<1	<1
MW-111	1/17/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-211	11/18/01	22.4	<1	<1	2.3	<1	<1	<1	<1	<1	<1	<1	21.0	<1	<1	<1	<1	<1
MW-211	4/18/02	22.7	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-211	7/17/02	23.4	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-211	10/10/02	18.7J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	1/16/03	22.5	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	4/11/03	20.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211 dup	4/11/03	19.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	7/9/04	21.0	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	10/11/05	27.1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	4/19/06	35.3	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-211	1/22/07	63.0	<1	<1	6.0	<1	<1	<1	<1	<1	<1	2.0	2.0	<1	<1	<1	<1	<1
MW-211	7/18/07	61.9	<1	<1	4.3	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1	<1
MW-211 dup	7/18/07	61.3	<1	<1	4.2	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1	<1
MW-211	1/17/08	69.4	<1	<1	4.3	<1	<1	<1	<1	<1	<1	1.0	1.5	<1	<1	<1	<1	<1
MW-211	10/21/08	66.7	<1	<1	4.1	<1	<1	<1	<1	<1	<1	2.7	<1	<1	<1	<1	<1	<1
MW-211 dup	10/21/08	68.2	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	2/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-311	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	10/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/9/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-311	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311 dup	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
W-311	7/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	12/12/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
MW-112	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	1.1J	<1	2.2B	<1	<1
MW-112	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	1.3J	<1	<1	<1	<1
MW-112	10/4/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-112	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-112	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	10/13/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112 dup	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	12/14/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-212	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	10/4/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-113	1/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113 dup	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1
MW-113	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	2/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-113	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/13/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	4/19/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/11/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113 dup	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/16/02	131	<1	<1	7.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	4/16/02	101	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	7/15/02	102	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-213	10/2/02	114	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213 dup	10/2/02	113	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	2/17/03	81.3	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	1.7J	<1	1.3J	<1	<1	<1	<1
MW-213	4/16/03	51.9	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-213	10/7/03	67.7	<1	<1	5.1J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-213	7/13/04	23.4	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/6/05	20.3	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	10/12/05	15.7J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	4/19/06	16.0J	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/24/07	34.0	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	7/10/07	29.1	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/11/08	31.3	<1	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	10/15/08	35.2	<1	<1	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213 dup	10/15/08	34.9	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214	1/31/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-214	1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A dup	1/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	7/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-214A	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/9/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	1/4/02	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	40.4	<1	<1	<1	<1	<1
MW-115	4/19/02	3.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	44.2	<1	<1	<1	<1	<1
MW-115	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	18.0J	1.7J	<1	<1	<1	<1
MW-115	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	26.0	<1	<1	<1	<1	<1
MW-115	1/9/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	7.3J	<1	<1	<1	<1	<1
MW-115	4/22/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	12.1J	<1	<1	<1	<1	<1
MW-115	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-115 dup	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1
MW-115	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.1J	<1	<1	<1	<1	<1
MW-115	4/19/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	7/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	1/17/08	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	7/9/08	2.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-215	1/4/02	3.8J	<1	<1	1.8J	<1	<1	<1	<1	5.4J	1.1J	<1	44.0	<1	1.1J	<1	<1	<1
MW-215	4/22/02	5.4J	<1	<1	1.8J	<1	<1	<1	<1	3.3J	<1	<1	37.0	<1	<1	<1	<1	<1
MW-215	7/18/02	4.0J	<1	<1	1.5J	<1	<1	<1	<1	3.4J	<1	<1	49.2	<1	<1	<1	<1	<1
MW-215	10/14/02	6.1J	<1	<1	1.4J	<1	<1	<1	<1	1.3J	<1	<1	39.3	<1	<1	<1	<1	<1
MW-215	1/9/03	6.7J	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	32.0	<1	<1	<1	<1	<1
MW-215	4/22/03	4.2J	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	28.0	<1	<1	<1	<1	<1
MW-215	7/12/04	3.7J	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	19.6J	<1	<1	<1	<1	<1
MW-215	10/11/05	2.3J	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	19.0J	<1	<1	<1	<1	<1
MW-215	4/19/06	2.0J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	13.6J	<1	<1	<1	<1	<1
MW-215	1/18/07	6.0	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-215	7/10/07	10.8	<1	<1	2.5	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-215	7/9/08	14.1	<1	<1	2.8	<1	<1	<1	<1	<1	<1	<1	5.4	<1	<1	<1	<1	<1
MW-215 dup	7/9/08	13.5	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	5.3	<1	<1	<1	<1	<1
MW-215	10/15/08	6.3	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	12/7/01	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/17/02	6.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-116	7/16/02	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/4/02	6.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/10/03	5.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/17/03	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116 dup	4/17/03	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/19/04	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/17/05	9.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/19/06	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/19/06	6.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/11/06	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116 dup	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/12/07	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/24/07	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/1/07	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/8/08	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	3/30/08	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/7/08	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/9/08	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/8/09	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-216	12/11/01	12.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	12/11/01	12.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/17/02	15.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-216	7/16/02	16.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-216	10/4/02	19.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/10/03	25.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/17/03	28.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/19/04	24.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	7/19/04	24.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/19/05	18.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/14/05	17.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/17/05	20.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/19/06	14.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/10/06	19.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/19/06	15.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/11/06	14.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/17/07	14.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/12/07	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	4/12/07	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/24/07	17.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/1/07	19.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/8/08	18.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	3/31/08	12.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	3/31/08	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/7/08	18.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/9/08	21.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/8/09	15.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	1/30/02	43.1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-117	4/18/02	42.0	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-117	7/17/02	36.3	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-117	10/10/02	38.2	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	1/16/03	37.9	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	4/10/03	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	7/9/04	35.8	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.3J	1.5J	<1	<1	<1	<1	<1
MW-117	4/22/05	33.8	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-117	7/20/05	41.4	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.1J	1.3J	<1	<1	<1	<1	<1
MW-117	10/10/05	49.5	<1	<1	4.9J	<1	<1	<1	<1	<1	<1	1.4J	1.4J	<1	<1	<1	<1	<1
MW-117	1/24/06	32.4	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-117	4/13/06	27.5	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-117	7/24/06	25.9	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	1.6J	1.1J	<1	<1	<1	<1	<1
MW-117	10/13/06	34.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-117	1/9/07	36.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	4/11/07	42.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	7/18/07	48.7	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	10/18/07	51.9	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-117	1/21/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-117	4/8/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-217	1/4/02	23.3	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217 dup	1/4/02	24.4	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/18/02	21.6	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-217	7/17/02	23.2	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	10/7/02	26.8	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	1/16/03	30.2	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/10/03	39.0	<1	<1	3.4J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
MW-217	7/9/04	49.1	<1	<1	3.5J	<1	<1	<1	1.0J	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
MW-217	4/25/05	54.4	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
MW-217	7/20/05	62.1	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-217	10/10/05	63.0	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-217	1/24/06	65.4	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
MW-217	4/13/06	69.5	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1	<1
MW-217	7/24/06	53.2	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.6J	<1	<1	<1	<1	<1	<1
MW-217	10/13/06	69.0	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-217 dup	10/13/06	69.0	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-217	1/11/07	48.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/11/07	73.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-217 dup	4/11/07	72.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-217	7/18/07	76.5	<1	<1	6.4	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-217	10/18/07	72.1	<1	<1	5.4	<1	<1	<1	<1	<1	<1	1.4	1.3	<1	<1	<1	<1	<1
MW-217	10/18/07	73.9	<1	<1	5.5	<1	<1	<1	<1	<1	<1	1.3	1.4	<1	<1	<1	<1	<1
MW-217	4/8/08	75.5	<1	<1	5.8	<1	<1	<1	<1	<1	<1	1.5	1.5	<1	<1	<1	<1	<1
MW-217	7/17/08	67.0	<1	<1	5.7	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-217	10/15/08	77.0	<1	<1	6.2	<1	<1	<1	<1	<1	<1	3	<1	<1	<1	<1	<1	<1
MW-217	2/2/09	75.6	<1	<1	6.8	<1	<1	<1	<1	<1	<1	1.4	1.2	<1	<1	<1	<1	<1
MW-217 dup	2/2/09	76.4	<1	<1	6.8	<1	<1	<1	<1	<1	<1	1.3	1.2	<1	<1	<1	<1	<1
MW-118	1/21/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1
MW-118	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	4/23/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/14/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	12/11/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-218	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-218	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	4/23/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	12/7/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219 dup	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-219	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-219	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-220	12/12/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
MW-220	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-220	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	1.3J	<1	<1	<1	<1
MW-220	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-220	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-220	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-220	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-220	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]
MW-221	12/14/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	4/22/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	7/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-221	10/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	4/11/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	7/9/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221C	1/23/09	53.3	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-122	12/19/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122 dup	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]
MW-222	12/19/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222 dup	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]
MW-123	1/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1
MW-123 dup	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/7/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/8/03	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/4/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/25/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	07/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/03/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	01/16/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-223	1/9/02	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-223	7/17/02	5.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-223	10/7/02	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/8/03	11.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/4/03	16.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/8/04	30.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	2/24/05	39.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/20/05	50.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/18/05	53.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/10/05	74.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/20/06	75.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/11/06	90.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-223	7/20/06	57.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/17/06	135	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/16/07	170	2.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/4/07	180	2.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/17/07	208	1.6	<1	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/3/07	173	2.1	<1	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/18/08	195	3.9	<1	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/2/08	212	1.1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/10/08	320	2.8	<1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/16/08	585	3.0	<1	4.7	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1
MW-223 dup	10/16/08	582	3.0	<1	5.0	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-223	1/21/09	479	2.7	<1	3.7	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-124	1/21/02	38.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/17/02	17.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5B	<1	<1
MW-124	7/16/02	17.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-124	10/7/02	18.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/10/03	15.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/18/03	10.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/8/03	11.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/20/04	10.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	7/20/04	10.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/6/05	10.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	1/6/05	10.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/19/05	7.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/15/05	7.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/17/05	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/19/06	8.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/10/06	7.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/19/06	8.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/11/06	8.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/17/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	1/17/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/10/07	7.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/24/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/2/07	5.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/8/08	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/2/08	7.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/8/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/9/08	8.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/12/09	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-224	1/21/02	127	<1	<1	14.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/17/02	155	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-224	7/16/02	137	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/7/02	133	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.7J	<1	<1	<1	<1
MW-224	1/15/03	103	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/18/03	93.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/8/03	104	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/20/04	75.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/7/05	70.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/28/05	88.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224 dup	4/28/05	83.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/14/05	75.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/17/05	54.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/19/06	45.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/11/06	58.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/19/06	47.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/11/06	39.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/17/07	100	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/10/07	90.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/24/07	79.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/2/07	77.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/8/08	75.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/2/08	74.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/9/08	78.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/9/08	79.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/12/09	61.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/21/02	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/16/02	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/16/02	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-125 dup	7/16/02	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-125	10/4/02	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/15/03	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/18/03	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/7/03	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/20/04	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/5/05	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/17/05	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/14/06	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/17/07	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/24/07	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/14/08	25.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/9/08	79.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/21/02	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225 dup	1/21/02	5.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/16/02	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-225	7/16/02	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-225	10/7/02	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/15/03	5.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/22/03	5.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/7/03	4.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	7/21/04	5.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/6/05	6.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/17/05	5.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225 dup	10/17/05	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/14/06	7.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/17/07	8.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	7/24/07	8.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/14/08	7.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/9/08	13.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-226	1/17/02	491	1.7J	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	4/16/02	393	2.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	7/12/02	381	1.5J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	10/3/02	435	1.6J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-226	2/17/03	361	2.4J	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	4/22/03	279	1.6J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-226	10/17/03	251	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	7/21/04	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/20/05	185	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	10/17/05	124	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/18/07	170	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/8/08	203	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/17/02	603	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-227	4/15/02	550	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	1.7B	<1	<1
MW-227	7/12/02	741	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-227	10/14/02	661	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/15/03	627	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227 dup	1/15/03	636	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	4/21/03	559	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	10/21/03	377	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	7/21/04	327	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/20/05	404	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	10/17/05	376	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/25/07	620	<3	<3	3.0	<3	<3	<3	<3	<3	<3	<3	6.0	<3	<3	<3	<3	<3
MW-227	1/28/08	456	<1	<1	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/4/02	21.8	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	4/18/02	17.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-128	7/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-128 dup	7/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-128	10/11/02	28.7	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/16/03	36.2	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1
MW-128	4/9/03	38.1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	10/8/03	28.8	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	7/12/04	12.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/10/05	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	10/11/05	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	4/19/06	9.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/8/07	22.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	7/18/07	66.9	<1	<1	4.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/14/08	79.1	<1	<1	5.3	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-128	10/20/08	106	<1	<1	8.5	<1	<1	<1	<1	<1	<1	1.7	<1	<1	1	<1	1.3	<1
MW-228	1/4/02	87.1	<1	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228	4/18/02	82.2	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	1.5B	<1	<1
MW-228	7/18/02	72.8	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-228	10/14/02	50.4	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228 dup	10/14/02	49.8	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228	1/16/03	77.0	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-228	4/9/03	71.7	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1	<1
MW-228	10/8/03	80.9	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-228	7/12/04	65.8	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1
MW-228	1/10/05	71.2	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1
MW-228	10/11/05	68.9	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-228 dup	10/11/05	67.7	<1	<1	5.0J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-228	4/19/06	65.9	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-228	1/9/07	120	<1	<1	8.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-228 dup	1/9/07	120	<1	<1	9.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-228	7/18/07	132	<1	<1	10.9	<1	<1	<1	<1	<1	<1	3.5	<1	<1	<1	<1	<1	<1
MW-228	1/14/08	142	<1	<1	10.4	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1	<1
MW-228 dup	1/14/08	143	<1	<1	10	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1	<1
MW-228	10/20/08	138	<1	<1	14.8	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-129	1/22/02	856	1.4J	<1	4.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	4/10/02	545	1.3J	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/10/02	589	1.3J	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/9/02	867	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	1.6J	<1	<1
MW-129	1/13/03	718	1.1J	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	4/15/03	1,470	ND (<2.0)	ND (<2.0)	8.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	10/14/03	688	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	7/14/04	665	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/17/05	330	ND (<2.0)	ND (<2.0)	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	4/15/05	909	ND (<2.0)	ND (<2.0)	6.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	7/12/05	896	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/13/05	967	<1	<1	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/18/06	390	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-129	4/7/06	247	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-129	7/17/06	98.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/10/06	290	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	1/4/07	180	2.0	<1	1.0	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-129 dup	1/4/07	170	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	4/10/07	400	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/26/07	783	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	10/3/07	810	<5	<5	4.1	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	1/10/08	944	<2	<2	3.6	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-129	4/2/08	227	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/9/08	778	<1	<1	5.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129 dup	7/9/08	759	<1	<1	5.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/13/08	588	<1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/12/09	638	<1	<1	4.4	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-129 dup	1/12/09	656	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-229	1/22/02	275	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/11/02	260	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	4/11/02	268	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/10/02	316	1.2J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/9/02	357	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/13/03	291	1.3J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/15/03	346	1.4J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/14/03	604	1.3J	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/14/04	619	1.2J	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	7/14/04	542	1.1J	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/17/05	844	1.3J	<1	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/15/05	831	1.2J	<1	3.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/12/05	834	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	10/13/05	773	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	1/16/06	770	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	4/7/06	625	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	4/7/06	609	<1	<1	3.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-229	7/17/06	500	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/10/06	670	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	1/4/07	640	1.0	<1	5.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	3.0	<1
MW-229	4/10/07	700	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-229	7/26/07	694	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	10/3/07	845	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	1/10/08	972	<2	<2	4.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-229	4/2/08	634	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-229	7/10/08	773	1.1	<1	5.3	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	1.5	<1
MW-229	10/13/08	849	3.4	<1	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/12/09	563	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-130	1/21/02	163	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/22/02	201	<1	<1	6.0J	<1	<1	<1	<1	<1	<1	<1	1.7J	2.6J	<1	<1	<1	<1
MW-130	7/19/02	150	<1	<1	4.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	1.6J	<1	<1	<1	<1
MW-130	10/16/02	180	<1	<1	5.3J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-130	1/17/03	173	<1	<1	7.7J	<1	<1	<1	<1	<1	<1	2.3J	1.7J	<1	<1	<1	<1	<1
MW-130	4/9/03	153	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	1.6J	<1	<1	<1	<1	<1
MW-130	7/2/03	30.0	<1	<1	11.1J	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1	<1
MW-130	10/16/03	76.3	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-130 dup	10/16/03	76.5	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-130	1/9/04	98.0	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	1.0J	1.0J	1.3J	<1	<1	<1	<1
MW-130 dup	1/9/04	100	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	1.7J	1.1J	1.5J	<1	<1	<1	<1
MW-130	4/13/04	102	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-130	7/21/04	100	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	1.4J	1.1J	<1	<1	<1	<1	<1
MW-130	10/14/04	111	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.4J	1.2J	<1	<1	<1	<1	<1
MW-130	1/18/05	94.8	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/20/05	49.5	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	7/19/05	58.2	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-130 dup	7/19/05	46.8	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	1.5J
MW-130	10/18/05	39.4	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	1/21/06	52.2	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/13/06	61.6	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-130	7/20/06	59.2	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	10/17/06	86.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-130	1/8/07	87.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-130	4/3/07	166	<1	<1	7.0	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1	<1
MW-130	7/18/07	141	<1	<1	6.8	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1	<1
MW-130 dup	7/18/07	143	<1	<1	6.9	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1	<1
MW-130	10/8/07	148	<1	<1	7.3	<1	<1	<1	<1	<1	<1	1.7	1.8	<1	<1	<1	<1	<1
MW-130	1/18/08	135	<1	<1	3.6	<1	<1	<1	<1	<1	<1	1.3	1.6	<1	<1	<1	<1	<1
MW-130	4/7/08	206	<1	<1	11.9	<1	<1	<1	<1	<1	<1	1.9	2.4	<1	<1	<1	<1	<1
MW-130	7/23/08	191	<1	<1	10.5	<1	<1	<1	<1	<1	<1	2.5	<1	<1	<1	<1	<1	<1
MW-130	10/16/08	236	<1	<1	13.5	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1	<1
MW-130	1/20/09	203	<1	<1	16	<1	<1	<1	<1	<1	<1	3.7	4.6	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-230	1/21/02	300	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-230	4/22/02	54.0	<1	<1	12.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	7/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1
MW-230	10/16/02	26.8	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	1/17/03	16.5	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-230	4/9/03	51.5	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	<1	3.6J	<1	<1	<1	<1	<1
MW-230	7/2/03	94.2	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-230	10/16/03	7.3J	<1	<1	9.5J	<1	<1	<1	<1	<1	<1	<1	2.7J	<1	<1	<1	<1	<1
MW-230	1/12/04	15.6J	<1	<1	13.0J	<1	<1	<1	<1	<1	<1	<1	3.1J	<1	1.1J	<1	<1	<1
MW-230	4/13/04	15.4J	<1	<1	13.7J	<1	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1
MW-230	7/21/04	33.1	<1	<1	15.6J	<1	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1
MW-230	10/14/04	38.5	<1	<1	18.4J	<1	<1	<1	<1	<1	<1	<1	4.5J	<1	<1	<1	<1	<1
MW-230	1/18/05	64.5	<1	<1	20.7	<1	<1	<1	<1	<1	<1	<1	4.8J	<1	<1	<1	<1	<1
MW-230 dup	1/18/05	68.9	<1	<1	21.1	<1	<1	<1	<1	<1	<1	<1	4.9J	<1	<1	<1	<1	<1
MW-230	4/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	7/19/05	52.7	<1	<1	19.9J	<1	<1	<1	<1	<1	<1	<1	4.4J	<1	<1	<1	<1	<1
MW-230	10/18/05	50.8	<1	<1	22.5	<1	<1	<1	<1	<1	<1	<1	5.6J	<1	<1	<1	<1	<1
MW-230 dup	10/18/05	50.4	<1	<1	23.0	<1	<1	<1	<1	<1	<1	<1	5.7J	<1	<1	<1	<1	<1
MW-230	1/21/06	44.1	<1	<1	30.0	<1	<1	<1	<1	<1	<1	<1	6.7J	<1	<1	<1	<1	<1
MW-230	4/12/06	50.1	<1	<1	24.1	<1	<1	<1	<1	<1	<1	<1	6.1J	1.0J	<1	<1	<1	<1
MW-230 dup	4/12/06	50.8	<1	<1	25.5	<1	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1
MW-230	7/20/06	33.6	<1	<1	23.6	<1	<1	<1	<1	<1	<1	<1	7.3J	<1	<1	<1	<1	<1
MW-230 dup	7/20/06	34.2	<1	<1	24.0	<1	<1	<1	<1	<1	<1	<1	7.5J	<1	<1	<1	<1	<1
MW-230	10/17/06	61.0	<1	<1	47.0	<1	<1	<1	<1	<1	<1	<1	12.0	<1	<1	<1	<1	<1
MW-230	01/08/07	110	<1	<1	44.0	<1	<1	<1	<1	<1	<1	<1	10.0	<1	<1	<1	<1	<1
MW-230	4/3/07	114	<1	<1	33.0	<1	<1	<1	<1	<1	<1	<1	7.0	<1	<1	<1	<1	<1
MW-230	7/18/07	204	<1	<1	67.0	<1	<1	<1	<1	<1	<1	<1	14.4	1.2	<1	<1	<1	<1
MW-230	10/8/07	210	<1	<1	75.1	<1	<1	<1	<1	<1	<1	<1	16.5	1.3	<1	<1	<1	<1
MW-230	1/18/08	277	<1	<1	78.1	<1	<1	<1	<1	<1	<1	<1	20.7	1.6	<1	<1	<1	<1
MW-230	4/7/08	273	<1	<1	147	<1	<1	<1	<1	<1	<1	<1	26.8	1.7	<1	<1	<1	<1
MW-230	7/23/08	312	<1	<1	150	<1	<1	<1	<1	<1	<1	<1	29.4	<1	<1	<1	<1	<1
MW-230	10/16/08	473	<1	<1	159	<1	<1	<1	<1	<1	<1	<1	37.8	<1	<1	<1	<1	<1
MW-230	1/20/09	370	<1	<1	141	<1	<1	<1	<1	<1	<1	<1	28.4	2.2	<1	<1	<1	<1
MW-131	1/16/02	687	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	4/12/02	902	ND (<2.0)	ND (<2.0)	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131 dup	4/12/02	943	ND (<2.0)	ND (<2.0)	3.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/11/02	796	ND (<2.0)	ND (<2.0)	3.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/9/02	516	ND (<2.0)	ND (<2.0)	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	1/14/03	959	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	4/16/03	1,350	ND (<2.0)	ND (<2.0)	7.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/14/03	1,390	ND (<2.0)	ND (<2.0)	5.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/16/04	1,700	ND (<5.0)	ND (<5.0)	7.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-131	1/20/05	1,900	ND (<2.5)	ND (<2.5)	7.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	4/15/05	1,970	ND (<2.5)	ND (<2.5)	8.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	7/13/05	1,220	ND (<2.0)	ND (2.0)	4.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/13/05	962	ND (<2.0)	ND (<2.0)	6.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	1/18/06	850	ND (<2.0)	ND (<2.0)	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131 dup	1/18/06	740	ND (<2.0)	ND (<2.0)	3.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131[12]	4/7/06	1,340	ND (<2.0)	ND (<2.0)	6.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131[12]	4/14/06	1,500	ND (<2.0)	ND (<2.0)	6.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/18/06	1,320	ND (<2.5)	ND (<2.5)	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131 dup	7/18/06	1,290	ND (<2.5)	ND (<2.5)	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	10/18/06	1,000	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	22.0	<10	<10	<10	<10	<10
MW-131	1/24/07	1,600	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	4/13/07	1,900	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	7/13/07	2,190	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	10/4/07	1,910	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	1/18/08	1,910	<5	<5	6.3	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-131	4/4/08	2,040	<1	<1	13.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	7/22/08	2,460	<1	<1	8.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131 dup	7/22/08	2,550	<1	<1	9.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	10/14/08	1,490	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	1/15/09	2,300	<1	<1	11.8	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-231	1/16/02	1,690	ND (<5.0)	ND (<5.0)	7.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/12/02	1,790	ND (<5.0)	ND (<5.0)	6.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/11/02	1,840	ND (<5.0)	ND (<5.0)	6.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	5.2J	ND (<5.0)	ND (<5.0)
MW-231	10/9/02	1,850	ND (<5.0)	ND (<5.0)	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231 dup	10/9/02	1,850	ND (<5.0)	ND (<5.0)	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/14/03	2,050	ND (<5.0)	ND (<5.0)	7.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/16/03	2,800	ND (<5.0)	ND (<5.0)	10.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/14/03	2,370	ND (<5.0)	ND (<5.0)	8.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/16/04	3,400	ND (<5.0)	ND (<5.0)	12.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/20/05	3,180	ND (<5.0)	ND (<5.0)	12.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/15/05	3,560	ND (<5.0)	ND (<5.0)	13.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/13/05	2,290	ND (<5.0)	ND (<5.0)	8.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/13/05	2,570	ND (<5.0)	ND (<5.0)	7.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/18/06	2,500	ND (<5.0)	ND (<5.0)	8.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231[12]	4/10/06	2,540	ND (<5.0)	ND (<5.0)	7.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231[12]	4/14/06	2,930	ND (<5.0)	ND (<5.0)	10.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/18/06	2,610	ND (<5.0)	ND (<5.0)	7.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/18/06	2,500	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	56.0	<20	<20	<20	<20	<20
MW-231	1/24/07	3,200	<10	<10	13.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-231	4/16/07	3,100	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	36.0	<15	<15	<15	<15	<15
MW-231	7/13/07	3,000	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231 dup	7/13/07	2,910	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231	10/4/07	3,100	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231	1/18/08	3,010	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-231	4/4/08	2,200	<1	<1	7.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	7/22/08	3,470	<1	<1	12.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	10/14/08	3,040	<1	<1	12.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	1/15/09	3,270	<1	<1	15.8	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
MW-132	1/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-132	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	1.4J	<1	1.6B	<1	<1
MW-132	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-132	10/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/4/03	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-132	1/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132 dup	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/15/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132 dup	7/15/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/6/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
MW-132	7/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.1	<1	<1	<1	<1	<1
MW-132	1/21/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-132	7/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1
MW-132	1/21/09	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-232	1/9/02	46.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-232	4/18/02	35.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-232	7/18/02	34.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	1.6J	<1	<1	<1	<1
MW-232	10/11/02	33.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-232	1/17/03	29.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232 dup	1/17/03	30.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	4/4/03	43.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	10/8/03	59.2	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	7/9/04	70.4	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	1/7/05	94.9	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	4/19/05	83.4	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	7/15/05	95.9	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	10/7/05	148	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.3J	1.1J	<1	<1	<1	<1	<1
MW-232	1/20/06	238	<1	<1	4.1J	<1	<1	<1	<1	<1	<1	1.9J	1.0J	<1	<1	<1	<1	<1
MW-232	4/11/06	334	<1	<1	6.1J	<1	<1	<1	<1	<1	<1	3.1J	1.7J	<1	<1	<1	<1	<1
MW-232	7/20/06	234	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	3.0J	1.1J	<1	<1	<1	<1	<1
MW-232	10/12/06	250	<1	<1	8.0	<1	<1	<1	<1	<1	<1	4.0	1.0	<1	<1	<1	<1	<1
MW-232	1/10/07	200	<1	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-232	4/6/07	260	<1	<1	5.0	<1	<1	<1	<1	<1	<1	2.0	1.0	<1	<1	<1	<1	<1
MW-232	7/18/07	262	<2	<2	5.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-232	10/8/07	222	<2	<2	7.0	<2	<2	<2	<2	<2	<2	2.3	<2	<2	<2	<2	<2	<2
MW-232	1/22/08	247	<1	<1	5.2	<1	<1	<1	<1	<1	<1	1.6	1.4	<1	<1	<1	<1	<1
MW-232	4/8/08	313	<1	<1	5.9	<1	<1	<1	<1	<1	<1	2.2	1.7	<1	<1	<1	<1	<1
MW-232	7/24/08	328	2.6	<1	8.8	<1	<1	<1	<1	<1	<1	3.8	2.3	<1	<1	<1	<1	<1
MW-232	10/16/08	333	<1	<1	6.1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1	<1
MW-232	1/21/09	229	<1	<1	6.9	<1	<1	<1	<1	<1	<1	1.4	2.1	<1	<1	<1	<1	<1
MW-133	1/17/02	195	<1	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	1.3J	1.1J	<1	<1	<1	<1
MW-133	4/16/02	155	<1	<1	5.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-133	7/15/02	135	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	2.1J	<1	<1	<1	<1
MW-133 dup	7/15/02	134	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	<1	1.1J	1.1J	<1	<1	<1	<1
MW-133	10/3/02	113	<1	<1	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/15/03	115	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
MW-133	4/22/03	134	<1	<1	5.5J	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	1.1J	<1	<1
MW-133	10/16/03	75.9	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-133	7/13/04	51.5	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/17/05	30.3	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/21/05	38.7	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/19/05	41.9	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/11/05	28.5	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/23/06	42.1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
MW-133	4/12/06	28.2	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/21/06	15.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/11/06	16.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/4/07	22.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/5/07	20.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/10/07	14.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/4/07	11.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/11/08	10.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/4/08	37.2	<1	<1	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/18/08	17.3	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/14/08	15.8	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/14/09	14.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-233	1/17/02	392	<1	<1	11.2J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-233	4/16/02	395	<1	<1	10.1J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-233	7/15/02	381	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	<1	1.5J	2.0J	<1	<1	<1	<1
MW-233	10/3/02	341	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-233	1/16/03	285	<1	<1	8.5J	<1	<1	<1	<1	<1	<1	1.9J	1.3J	<1	<1	<1	<1	<1
MW-233	4/22/03	274	<1	<1	7.2J	<1	<1	<1	<1	<1	<1	3.8J	1.2J	<1	<1	1.1J	<1	<1
MW-233	10/17/03	309	<1	<1	7.7J	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-233	7/13/04	269	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	2.9J	1.4J	<1	<1	<1	<1	<1
MW-233	1/17/05	222	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	1.7J	1.1J	<1	<1	<1	<1	<1
MW-233	4/22/05	214	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	2.0J	1.5J	<1	<1	<1	<1	<1
MW-233	7/19/05	239	<1	<1	7.9J	<1	<1	<1	<1	<1	<1	2.1J	1.2J	<1	<1	<1	<1	<1
MW-233	10/12/05	199	<1	<1	7.2J	<1	<1	<1	<1	<1	<1	3.2J	1.1J	<1	<1	<1	<1	<1
MW-233 dup	10/12/05	194	<1	<1	6.8J	<1	<1	<1	<1	<1	<1	2.7J	1.0J	<1	<1	<1	<1	<1
MW-233	1/23/06	210	<1	<1	9.0J	<1	<1	<1	<1	<1	<1	2.5J	1.4J	<1	<1	<1	<1	<1
MW-233	4/12/06	169	<1	<1	6.6J	<1	<1	<1	<1	<1	<1	1.9J	1.2J	<1	<1	<1	<1	<1
MW-233	7/21/06	145	<1	<1	5.6J	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1	<1
MW-233 dup	7/21/06	158	<1	<1	5.9J	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1	<1
MW-233	10/11/06	140	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-233	1/4/07	120	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-233	4/6/07	83.0	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	7/10/07	92.5	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	10/4/07	78.4	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-233	1/11/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	1/11/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	4/4/08	6.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	7/18/08	15.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233 dup	7/18/08	16.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	10/14/08	12	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	1/14/09	14.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233 dup	1/15/09	13.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/10/02	25.9	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/19/02	17.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/18/02	19.1J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1
MW-134	10/11/02	8.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/9/03	9.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/21/03	10.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/16/03	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/13/04	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/19/05	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/22/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/20/05	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/11/05	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/23/06	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/12/06	24.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/24/06	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/18/06	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/5/07	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/5/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/17/08	1.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/4/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134 dup	4/4/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/18/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	14.2	<1	<1	<1	<1	<1
MW-134	1/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-234	1/10/02	341	<1	<1	64.7	<1	<1	<1	<1	<1	<1	12.5J	2.9J	<1	<1	<1	<1	<1
MW-234	4/19/02	385	<1	<1	50.3	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-234	7/18/02	366	<1	<1	30.7	<1	<1	<1	<1	<1	<1	21.2	2.6J	1.7J	<1	<1	<1	<1
MW-234	10/11/02	442	<1	<1	52.0	<1	<1	<1	<1	<1	<1	22.2	2.9J	<1	<1	<1	<1	<1
MW-234	1/9/03	458	<1	<1	53.7	<1	<1	<1	<1	<1	<1	12.4J	2.6J	<1	<1	<1	<1	<1
MW-234	4/21/03	390	<1	<1	44.3	<1	<1	<1	<1	<1	<1	12.5J	2.4J	<1	<1	<1	<1	<1
MW-234	10/16/03	385	<1	<1	46.2	<1	<1	<1	<1	<1	<1	12.4J	2.5J	<1	<1	<1	<1	<1
MW-234	7/13/04	319	<1	<1	33.8	<1	<1	<1	<1	<1	<1	7.9J	2.1J	<1	<1	<1	<1	<1
MW-234	1/20/05	411	<1	<1	34.2	<1	<1	<1	<1	<1	<1	8.6J	2.3J	<1	<1	<1	<1	<1
MW-234	4/22/05	326	<1	<1	39.0	<1	<1	<1	<1	<1	<1	8.3J	2.3J	<1	<1	<1	<1	<1
MW-234	7/20/05	367	<1	<1	35.6	<1	<1	<1	<1	<1	<1	8.5J	2.1J	<1	<1	<1	<1	<1
MW-234	10/11/05	393	<1	<1	39.1	<1	<1	<1	<1	<1	<1	10.1J	2.5J	<1	<1	<1	<1	<1
MW-234	1/23/06	390	<1	<1	34.0	<1	<1	<1	<1	<1	<1	10.0J	2.4J	<1	<1	<1	<1	<1
MW-234	4/12/06	394	<1	<1	25.5	<1	<1	<1	<1	<1	<1	8.0J	2.3J	<1	<1	<1	<1	<1
MW-234	7/24/06	420	<1	<1	32.7	<1	<1	<1	<1	<1	<1	11.6J	2.5J	<1	<1	<1	<1	<1
MW-234	10/18/06	230	<5	<5	17.0	<5	<5	<5	<5	<5	<5	16.0	13.0	<5	<5	<5	<5	<5
MW-234	1/18/07	500	<1	<1	42.0	<1	<1	<1	<1	<1	<1	14.0	3.0	<1	<1	<1	<1	<1
MW-234	4/5/07	350	<1	<1	35.0	<1	<1	<1	<1	<1	<1	9.0	2.0	<1	<1	<1	<1	<1
MW-234	7/9/07	349	<1	<1	27.6	<1	<1	<1	<1	<1	<1	7.3	<1	<1	<1	<1	<1	<1
MW-234	10/5/07	313	<1	<1	37.5	<1	<1	<1	<1	<1	<1	7.0	2.4	<1	<1	<1	<1	<1
MW-234	1/17/08	305	<1	<1	32.2	<1	<1	<1	<1	<1	<1	6.8	1.9	<1	<1	<1	<1	<1
MW-234	4/4/08	292	<1	<1	43.8	<1	<1	<1	<1	<1	<1	5.3	1.8	<1	<1	<1	<1	<1
MW-234	7/18/08	331	<1	<1	25.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.6	1.8	<1
MW-234	10/15/08	331	<1	<1	29.6	<1	<1	<1	<1	<1	<1	7.1	<1	<1	<1	<1	<1	<1
MW-234	1/14/09	226	<1	<1	21.5	<1	<1	<1	<1	<1	<1	4.5	1.6	<1	<1	<1	<1	<1
MW-135A	10/10/02	2,970	9.9J	ND (<5.0)	22.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/8/03	3,360	12.8J	ND (<5.0)	27.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.0J	6.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/2/03	3,290	11.3J	ND (<5.0)	32.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	12.6J	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	7/7/03	2,910	9.6J	ND (<2.5)	21.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.0J	4.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-135A	10/20/03	2,600	10.0J	ND (<5.0)	20.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A dup	10/20/03	2,660	10.6J	ND (<5.0)	20.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/13/04	2,550	9.9J	ND (<5.0)	21.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/28/04	2,510	9.2J	ND (<5.0)	15.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	7/22/04	3,150	9.1J	ND (<5.0)	22.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.0J	ND (<5.0)	11.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	10/18/04	3,120	10.6J	ND (<5.0)	23.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/21/05	2,880	11.4J	ND (<5.0)	18.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.2J	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	10/19/05	2,330	7.9J	ND (<5.0)	13.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/18/06	1,790	6.5J	ND (<5.0)	15.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/17/07	1,600	<10	<10	11.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-135A	7/26/07	2,140	<10	<10	18.8	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-135A	1/24/08	1,660	7.1	<1	9.8	<1	<1	<1	<1	<1	<1	4.8	2.6	<1	<1	<1	<1	<1
MW-135A	1/24/08	1,660	7.1	<1	9.8	<1	<1	<1	<1	<1	<1	4.8	2.6	<1	<1	<1	<1	<1
MW-135A	10/27/08	2,550	11.0	<1	26.9	<1	1	4	<1	<1	<1	9.9	4.7	<1	<1	<1	<1	<1
MW-235B	10/10/02	4700	11.5J	ND (<10.0)	40.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/8/03	5080	13.5J	ND (<10.0)	38.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/2/03	4000	11.8J	ND (<10.0)	37.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	7/7/03	3340	10.1J	ND (<5.0)	34.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.5J	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-235B	10/20/03	3940	11.4J	ND (<10.0)	47.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	24.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/13/04	3780	10.3J	ND (<10.0)	42.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	20.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/28/04	4110	10.8J	ND (<10.0)	36.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	7/23/04	3780	11.6J	ND (<10.0)	41.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	29.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	10/19/04	4370	15.1J	ND (<10.0)	42.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/21/05	3990	16.9J	ND (<10.0)	41.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	12.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	10/19/05	3680	14.4J	ND (<10.0)	35.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/18/06	3560	13.7J	ND (<10.0)	38.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/17/07	3800	24.0	<20	35.0	<20	<20	<20	<20	<20	<20	21.0	<20	<20	<20	<20	<20	<20
MW-235B	7/26/07	3320	<20	<20	36.0	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-235B	1/24/08	3510	15.0	<1	36.3	<1	1.0	3.1	<1	<1	<1	16.9	6.0	<1	<1	<1	1.8	<1
MW-235B dup	1/24/08	3800	15.3	<1	34.7	<1	1.0	3.1	<1	<1	<1	17.0	5.8	<1	<1	<1	1.8	<1
MW-235B	10/27/08	3310	12.8	<1	56.6	<1	1.2	4.2	<1	<1	<1	18.3	6.7	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-235C	10/10/02	1,140	ND (<2.5)	ND (<2.5)	59.2	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	22.0J	8.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	1/8/03	1,460	ND (<2.5)	ND (<2.5)	63.4	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	22.6J	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	4/3/03	1,270	ND (<2.5)	ND (<2.5)	77.0	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	24.6J	4.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	7/3/03	884	ND (<2.5)	ND (<2.5)	48.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	20.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	10/21/03	1,000	ND (<2.0)	ND (<2.0)	65.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	20.6J	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/12/04	1,050	ND (<2.5)	ND (<2.5)	65.6	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	23.6J	3.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C dup	1/12/04	1,050	ND (<2.5)	ND (<2.5)	65.7	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	21.7J	3.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	4/28/04	1,090	ND (<2.5)	ND (<2.5)	58.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	28.0J	3.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	7/23/04	1,060	ND (<2.5)	ND (<2.5)	67.9	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	25.2J	4.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	10/18/04	1,340	2.1J	ND (<2.0)	53.9	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	26.4J	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C dup	10/18/04	1,300	2.2J	ND (<2.0)	77.4	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	25.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/21/05	1,520	2.2J	ND (<2.0)	74.5	ND (<2.0)	ND (<2.0)	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	22.3J	4.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	10/19/05	1,040	ND (<2.0)	ND (<2.0)	46.4	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	19.4J	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	4/18/06	1,190	ND (<2.0)	ND (<2.0)	68.7	ND (<2.0)	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	22.0J	4.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/17/07	1,500	<5	<5	40.0	<5	<5	<5	<5	<5	<5	24.0	<5	<5	<5	<5	<5	<5
MW-235C	7/26/07	1,110	<10	<10	55.7	<10	<10	<10	<10	<10	<10	15.8	<10	<10	<10	<10	<10	<10
MW-235C	1/24/08	1,410	4.3	<1	63.2	<1	<1	2.1	<1	<1	<1	23.3	3.5	<1	<1	<1	<1	<1
MW-235C	10/27/08	1,120	2.5	<1	91.4	<1	<1	2.5	<1	<1	<1	25.3	3.5	<1	<1	<1	<1	<1
MW-136A	10/17/02	422	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	1/14/03	286	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-136A	4/11/03	46.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	7/9/03	48.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	10/9/03	94.5	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/5/04	304	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	2.5J	<1	1.4J	<1	<1	<1	<1
MW-136A	4/6/04	152	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
MW-136A	7/15/04	70.0	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A dup	7/15/04	68.3	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	10/7/04	307	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-136A	1/11/05	187	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-136A	10/13/05	133	<1	<1	4.0J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-136A	4/18/06	63.5	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/19/07	110	<2	<2	3.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-136A	7/16/07	42.0	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/23/08	106	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	10/14/08	23.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-236B	10/17/02	450	<1	<1	22	<1	<1	<1	<1	<1	<1	6.9J	3.0J	<1	<1	<1	<1	<1
MW-236B	1/14/03	397	<1	<1	16.1J	<1	<1	<1	<1	<1	<1	4.0J	1.4J	<1	<1	<1	<1	<1
MW-236B	4/11/03	155	<1	<1	6.3J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
MW-236B	7/10/03	140	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.4J	1.4J	1.9J	<1	<1	<1	<1
MW-236B	10/9/03	335	<1	<1	17.4J	<1	<1	<1	<1	<1	<1	3.6J	1.2J	<1	<1	<1	<1	<1
MW-236B	1/5/04	393	1.2J	<1	20.2	<1	<1	<1	<1	<1	<1	5.4J	1.3J	2.1J	<1	<1	<1	<1
MW-236B	4/6/04	389	<1	<1	12.1J	<1	<1	<1	<1	<1	<1	2.7J	1.1J	<1	<1	<1	<1	<1
MW-236B	7/15/04	360	1.0J	<1	19.3J	<1	<1	<1	<1	<1	<1	5.2J	1.2J	<1	<1	<1	<1	<1
MW-236B	10/7/04	411	1.1J	<1	30.2	<1	<1	<1	<1	<1	<1	8.4J	1.2J	<1	<1	<1	<1	<1
MW-236B	1/11/05	457	1.1J	<1	26.3	<1	<1	<1	<1	<1	<1	6.5J	1.3J	<1	<1	<1	<1	<1
MW-236B	10/13/05	446	1.1J	<1	42.4	<1	<1	<1	<1	<1	<1	10.8J	1.5J	<1	<1	<1	<1	<1
MW-236B	4/18/06	240	<1	<1	15.2J	<1	<1	<1	<1	<1	<1	3.8J	<1	<1	<1	<1	<1	<1
MW-236B	1/19/07	260	<2	<2	<2	<2	<2	<2	<2	<2	<2	4.0	2.0	<2	<2	<2	<2	<2
MW-236B dup	1/19/07	260	<2	<2	<2	<2	<2	<2	<2	<2	<2	4.0	2.0	<2	<2	<2	<2	<2
MW-236B	7/16/07	224	<1	<1	16.3	<1	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1	<1
MW-236B dup	7/16/07	224	<1	<1	15.7	<1	<1	<1	<1	<1	<1	4.1	<1	<1	<1	<1	<1	<1
MW-236B	1/23/08	394	<1	<1	44.0	<1	<1	<1	<1	<1	<1	9.4	1.3	<1	<1	<1	<1	<1
MW-236B dup	1/23/08	387	<1	<1	44.2	<1	<1	<1	<1	<1	<1	9.5	1.3	<1	<1	<1	<1	<1
MW-236B	10/14/08	32.1	1.8	<1	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-236C	10/17/02	154	<1	<1	45.7	<1	<1	<1	<1	<1	<1	20.0	4.7J	<1	<1	<1	<1	<1
MW-236C	1/14/03	249	<1	<1	52.3	<1	<1	<1	<1	<1	<1	9.0J	1.3J	<1	<1	<1	<1	<1
MW-236C	4/11/03	245	<1	<1	24.3	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1	<1
MW-236C dup	4/11/03	243	<1	<1	25.5	<1	<1	<1	<1	<1	<1	6.2J	<1	<1	<1	<1	<1	<1
MW-236C	7/8/03	290	<1	<1	28.6	<1	<1	<1	<1	<1	<1	8.3J	1.0J	<1	<1	<1	<1	<1
MW-236C	10/9/03	200	<1	<1	56.9	<1	<1	<1	<1	<1	<1	11.0J	1.0J	<1	<1	<1	<1	<1
MW-236C dup	10/9/03	205	<1	<1	54.4	<1	<1	<1	<1	<1	<1	11.3J	1.1J	<1	<1	<1	<1	<1
MW-236C	1/6/04	233	<1	<1	62.6	<1	<1	<1	<1	<1	<1	13.6J	1.2J	1.1J	<1	<1	<1	<1
MW-236C	4/6/04	217	<1	<1	50.6	<1	<1	<1	<1	<1	<1	10.3J	1.2J	<1	<1	<1	<1	<1
MW-236C	7/15/04	172	<1	<1	46.1	<1	<1	<1	<1	<1	<1	11.7J	<1	<1	<1	<1	<1	<1
MW-236C	10/7/04	226	<1	<1	65.5	<1	<1	<1	<1	<1	<1	15.6J	1.1J	<1	<1	<1	<1	<1
MW-236C	1/12/05	226	<1	<1	61.2	<1	<1	<1	<1	<1	<1	11.9J	1.3J	<1	<1	<1	<1	<1
MW-236C	10/13/05	327	<1	<1	106	<1	<1	<1	<1	<1	<1	24.7	1.7J	<1	<1	<1	<1	<1
MW-236C	4/18/06	244	<1	<1	97.0	<1	<1	<1	<1	<1	<1	21.4	1.7J	<1	<1	<1	<1	<1
MW-236C	1/19/07	260	<2	<2	63.0	<2	<2	<2	<2	<2	<2	18.0	3.0	<2	<2	<2	<2	<2
MW-236C	7/16/07	299	<2	<2	76.4	<2	<2	<2	<2	<2	<2	18.5	<2	<2	<2	<2	<2	<2
MW-236C	1/23/08	324	<1	<1	82.2	<1	<1	<1	<1	<1	<1	15.6	1.3	<1	<1	<1	<1	<1
MW-236C dup	1/23/08	321	<1	<1	82.4	<1	<1	<1	<1	<1	<1	15.5	1.4	<1	<1	<1	<1	<1
MW-236C	10/14/08	202	2.0	<1	59.0	<1	<1	<1	<1	<1	<1	11.5	<1	<1	<1	<1	<1	<1
MW-236C dup	10/14/08	166	1.8	<1	58.7	<1	<1	<1	<1	<1	<1	11.3	<1	<1	<1	<1	<1	<1
MW-137A	10/16/02	737	ND (<2.0)	ND (<2.0)	8.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	1/9/03	724	1.3J	<1	7.8J	<1	<1	<1	<1	<1	<1	3.1J	1.6J	<1	<1	<1	<1	<1
MW-137A dup	1/9/03	730	1.3J	<1	7.7J	<1	<1	<1	<1	<1	<1	2.6J	1.5J	<1	<1	<1	<1	<1
MW-137A	4/4/03	638	1.2J	<1	5.4J	<1	<1	<1	<1	<1	<1	2.6J	1.4J	<1	<1	<1	<1	<1
MW-137A	7/3/03	697	ND (<2.0)	ND (<2.0)	6.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	10/20/03	727	1.4J	<1	6.5J	<1	<1	<1	<1	<1	<1	ND	1.6J	<1	<1	<1	<1	<1
MW-137A	1/12/04	633	1.3J	<1	6.3J	<1	<1	<1	<1	<1	<1	3.3J	1.4J	1.7J	<1	<1	<1	<1
MW-137A	4/14/04	576	1.1J	<1	4.7J	<1	<1	<1	<1	<1	<1	3.7J	1.5J	<1	<1	<1	<1	<1
MW-137A	7/22/04	651	1.1J	<1	5.9J	<1	<1	<1	<1	<1	<1	4.6J	1.4J	<1	<1	<1	<1	<1
MW-137A	10/15/04	641	ND (<2.0)	ND (<2.0)	6.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	1/21/05	572	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	2.0J	2.3J	<1	<1	<1	<1	<1
MW-137A	4/20/05	430	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.3J	3.1J	<1	<1	<1	<1	<1
MW-137A	7/15/05	437	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	1.6J	2.9J	<1	<1	<1	<1	<1
MW-137A	10/18/05	439	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	2.3J	4.0J	<1	<1	<1	<1	<1
MW-137A	1/20/06	427	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.9J	3.5J	<1	<1	<1	<1	<1
MW-137A	4/13/06	444	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	2.4J	3.6J	<1	<1	<1	<1	<1
MW-137A	7/20/06	348	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	3.0J	3.3J	<1	<1	<1	<1	<1
MW-137A	10/12/06	440	<1	<1	3.0	<1	<1	<1	<1	<1	<1	4.0	4.0	<1	<1	<1	<1	<1
MW-137A	1/11/07	280	<1	<1	4.0	<1	<1	<1	<1	<1	<1	2.0	2.0	<1	<1	<1	<1	<1
MW-137A	4/4/07	300	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-137A	7/31/07	239	<2	<2	3.3	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-137A dup	7/31/07	243	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-137A	10/15/07	214	<2	<2	2.3	<2	<2	<2	<2	<2	<2	<2	2.2	<2	<2	<2	<2	<2
MW-137A	1/22/08	261	3.1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1
MW-137A	4/15/08	178	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-137A	7/24/08	162	<1	<1	1.8	<1	<1	<1	<1	<1	<1	1.4	2.3	<1	<1	<1	<1	<1
MW-137A	10/28/08	185	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1
MW-137A	1/21/09	191	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-237B	10/16/02	2810	ND (<5.0)	ND (<5.0)	35.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B dup	10/16/02	2910	ND (<5.0)	ND (<5.0)	37.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	1/9/03	3500	ND (<5.0)	ND (<5.0)	46.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/9/03	2830	ND (<5.0)	ND (<5.0)	39.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	7/7/03	2570	ND (<5.0)	ND (<5.0)	38.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	26.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	10/20/03	1850	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	1/12/04	1680	ND (<5.0)	ND (<5.0)	21.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.0J	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/27/04	1700	ND (<5.0)	ND (<5.0)	19.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B dup	4/27/04	1710	ND (<5.0)	ND (<5.0)	19.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	7/23/04	1590	ND (<5.0)	ND (<5.0)	19.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	10/18/04	1260	ND (<2.5)	ND (<2.5)	12.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	1/21/05	1410	ND (<5.0)	ND (<5.0)	16.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/20/05	1300	ND (<2.5)	ND (<2.5)	16.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B dup	4/20/05	1350	2.7J	ND (<2.5)	19.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.4J	2.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	7/18/05	1060	ND (<2.5)	ND (<2.5)	12.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	23.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	10/19/05	1070	ND (<2.0)	ND (<2.0)	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	1/20/06	1000	ND (<2.0)	ND (<2.0)	12.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.5J	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	4/20/06	970	ND (<2.0)	ND (<2.0)	11.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.0J	3.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	7/20/06	511	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.1J	1.5J	<1	<1	<1	<1	<1
MW-237B	10/12/06	310	<1	<1	6.0	<1	<1	<1	<1	<1	<1	4	2	<1	<1	<1	<1	<1
MW-237B	1/11/07	530	2.0	<1	7.0	<1	<1	<1	<1	<1	<1	3	3	<1	<1	<1	<1	<1
MW-237B	4/4/07	565	<1	<1	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	<1
MW-237B	7/31/07	466	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-237B	10/15/07	398	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-237B	1/22/08	436	<1	<1	4.5	<1	<1	<1	<1	<1	<1	1.5	4.7	<1	<1	<1	<1	<1
MW-237B	4/15/08	347	1.4	<1	4.0	<1	<1	<1	<1	<1	<1	1.5	4	<1	<1	<1	<1	<1
MW-237B	7/24/08	328	4.2	<1	4.6	<1	<1	<1	<1	<1	<1	2.4	4.7	<1	<1	<1	<1	<1
MW-237B	10/28/08	333	<1	<1	3.7	<1	<1	<1	<1	<1	<1	1.2	4.6	<1	<1	<1	<1	<1
MW-237B	1/21/09	352	2.3	<1	3.5	<1	<1	<1	<1	<1	<1	1.0	3.9	<1	<1	<1	<1	<1
MW-237C	10/16/02	1900	ND (<5.0)	ND (<5.0)	54.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	21.5J	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	1/10/03	2250	ND (<5.0)	ND (<5.0)	65.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	4/10/03	915	ND (<2.0)	ND (<2.0)	39.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	7/3/03	1950	ND (<5.0)	ND (<5.0)	61.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	32.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	10/20/03	1190	ND (<2.5)	ND (<2.5)	30.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	16.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237C dup	10/20/03	1220	ND (<2.5)	ND (<2.5)	45.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	16.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237C	1/12/04	969	ND (<2.0)	ND (<2.0)	38.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	16.3J	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	4/14/04	1420	2.6J	ND (<2.0)	44.9	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	17.1J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C dup	4/14/04	1450	2.6J	ND (<2.0)	40.3	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	15.8J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	7/23/04	1570	3.2J	ND (<2.0)	55.1	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	19.8J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	10/15/04	4330	ND (<10.0)	ND (<10.0)	87.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	1/21/05	5290	ND (<20.0)	ND (<20.0)	96.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	40.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-237C	4/21/05	3460	ND (<10.0)	ND (<10.0)	74.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	40.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	7/18/05	2130	ND (<5.0)	ND (<5.0)	65.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	58.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C dup	7/18/05	2200	ND (<5.0)	ND (<5.0)	64.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	59.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	10/18/05	4930	ND (<10.0)	ND (<10.0)	102J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	45.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	1/20/06	1850	ND (<5.0)	ND (<5.0)	53.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C[12]	4/12/06	3890	5.9J	ND (<5.0)	75.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C[12]	4/20/06	6520	ND (<10.0)	ND (<10.0)	116J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	48.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	7/21/06	7280	ND (<10.0)	ND (<10.0)	108J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	74.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	10/12/06	7790	<25	<25	110	<25	<25	<25	<25	<25	<25	120	<25	<25	<25	<25	<25	<25
MW-237C	1/11/07	8500	10.0	<10	130	<10	<10	<10	<10	<10	<10	57.0	<10	<10	<10	<10	<10	<10
MW-237C	4/4/07	8100	<50	<50	110	<50	<50	<50	<50	<50	<50	<50	140	<50	<50	<50	<50	<50
MW-237C dup	4/4/07	8300	<50	<50	110	<50	<50	<50	<50	<50	<50	<50	160	<50	<50	<50	<50	<50
MW-237C	7/31/07	6360	<50	<50	118	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-237C	10/15/07	7010	<50	<50	128	<50	<50	<50	<50	<50	<50	50.7	<50	<50	<50	<50	<50	<50
MW-237C	1/22/08	7940	31.9	<10	93.7	<10	<10	<10	<10	<10	<10	43.1	<10	<10	<10	<10	<10	<10
MW-237C	4/15/08	9330	<1	<1	143	<1	<1	<1	<1	<1	<1	54.3	<1	<1	<1	<1	<1	<1
MW-237C dup	4/15/08	9770	<1	<1	159	<1	<1	<1	<1	<1	<1	60.3	<1	<1	<1	<1	<1	<1
MW-237C	7/24/08	7610	25.5	<1	184	<1	<1	<1	<1	<1	<1	80.3	<1	<1	<1	<1	<1	<1
MW-237C dup	7/24/08	8160	25.6	<1	188	<1	<1	<1	<1	<1	<1	80.8	<1	<1	<1	<1	<1	<1
MW-237C	10/28/08	11000	<1	<1	249	<1	<1	<1	<1	<1	<1	90.5	<1	<1	<1	<1	<1	<1
MW-237C	1/21/09	12300	<1	<1	214	<1	<1	<1	<1	<1	<1	67.6	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-138A	10/21/02	6770	ND (<10.0)	ND (<10.0)	87.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	43.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	2/5/03	4340	ND (<10.0)	ND (<10.0)	67.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	33.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	4/10/03	3650	ND (<10.0)	ND (<10.0)	37.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	17.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	7/7/03	2410	ND (<5.0)	ND (<5.0)	25.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A dup	7/7/03	2100	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/21/03	2190	ND (<5.0)	ND (<5.0)	40.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	1/13/04	2630	ND (<5.0)	ND (<5.0)	37.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	17.7J	ND (<5.0)	7.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	4/29/04	2250	ND (<5.0)	ND (<5.0)	30.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	7/26/04	2250	ND (<5.0)	ND (<5.0)	34.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/19/04	3880	ND (<10.0)	ND (<10.0)	59.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	25.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A dup	10/19/04	3690	ND (<10.0)	ND (<10.0)	57.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	1/25/05	2750	ND (<5.0)	ND (<5.0)	43.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	4/22/05	1640	ND (<5.0)	ND (<5.0)	26.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.4	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	7/19/05	2100	ND (<5.0)	ND (<5.0)	24.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A dup	7/19/05	2290	ND (<5.0)	ND (<5.0)	21.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	10.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/20/05	4640	ND (<5.0)	ND (<5.0)	63.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	58.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	1/23/06	5100	ND (<10.0)	ND (<10.0)	71.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A[13]	4/13/06	10900	ND (<10.0)	ND (<10.0)	486	ND (<10.0)	10.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	174J	14.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	7/21/06	2090	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	17.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/16/06	2190	<10	<10	30.0	<10	<10	<10	<10	<10	<10	33.0	<10	<10	<10	<10	<10	<10
MW-138A	1/9/07	1200	<5	<5	24.0	<5	<5	<5	<5	<5	<5	9.0	<5	<5	<5	<5	<5	<5
MW-138A	4/12/07	1500	<10	<10	19.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	8/3/07	974	<10	<10	12.9	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	10/16/07	921	<10	<10	11.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	1/29/08	734	<1	<1	10.6	<1	<1	<1	<1	<1	<1	2.8	1.6	<1	<1	<1	<1	<1
MW-138A dup	1/29/08	746	<1	<1	11.1	<1	<1	<1	<1	<1	<1	3.3	1.7	<1	<1	<1	<1	<1
MW-138A	4/16/08	1260	<1	<1	27.8	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-138A	7/24/08	369	<1	<1	9.0	<1	<1	<1	<1	<1	<1	3.7	1.1	<1	<1	<1	<1	<1
MW-138A	10/30/08	12100	22.6	<1	344	<1	7.7	1.7	<1	<1	<1	146	8.5	<1	<1	<1	1.0	<1
MW-138A	1/30/09	734	<1	<1	11.8	<1	<1	<1	<1	<1	<1	4.0	1.2	<1	<1	<1	<1	<1
MW-238B	10/22/02	17300	ND (<25.0)	ND (<25.0)	945	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	310J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	2/5/03	16700	ND (<20.0)	ND (<20.0)	1040	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	263J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	4/11/03	14000	ND (<33.3)	ND (<33.3)	812	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	223J	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)
MW-238B	7/10/03	16400	ND (<20.0)	ND (<20.0)	1070	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	315J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/21/03	14000	ND (<20.0)	ND (<20.0)	881	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	216J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	1/13/04	9730	ND (<20.0)	ND (<20.0)	619	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	184J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B dup	1/13/04	10900	ND (<20.0)	ND (<20.0)	603	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	209J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	4/29/04	12200	ND (<20.0)	ND (<20.0)	572	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	255J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	7/27/04	12300	ND (<20.0)	ND (<20.0)	704	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	245J	ND (<20.0)	27.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/19/04	15300	ND (<25.0)	ND (<25.0)	876	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	268J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	1/24/05	15900	ND (<25.0)	ND (<25.0)	774	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	213J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	4/22/05	13300	ND (<25.0)	ND (<25.0)	792	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	207J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	7/19/05	12300	ND (<25.0)	ND (<25.0)	555	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	202J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	10/21/05	12500	ND (<25.0)	ND (<25.0)	651	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	185J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	1/23/06	14000	ND (<20.0)	ND (<20.0)	690	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	230J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B[13]	4/13/06	1130	ND (<2.0)	ND (<2.0)	12.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.0J	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-238B	7/21/06	11700	ND (<20.0)	ND (<20.0)	441	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	169J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B dup	7/21/06	13700	ND (<20.0)	ND (<20.0)	443	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	175J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/16/06	8900	<10	<10	320	<10	<10	<10	<10	<10	<10	116	<10	<10	<10	<10	<10	<10
MW-238B	1/9/07	13000	<20	<20	400	<20	<20	<20	<20	<20	<20	230	<20	<20	<20	<20	<20	<20
MW-238B	4/12/07	12000	<50	<50	460	<50	<50	<50	<50	<50	<50	130	<50	<50	<50	<50	<50	<50
MW-238B	8/2/07	10600	<50	<50	455	<50	<50	<50	<50	<50	<50	130	<50	<50	<50	<50	<50	<50
MW-238B	10/16/07	11200	<50	<50	382	<50	<50	<50	<50	<50	<50	121	<50	<50	<50	<50	<50	<50
MW-238B	1/29/08	10000	<25.0	<25.0	341	<25.0	<25.0	<25.0	<25.0	<25.0	<25.0	134	<25.0	<25.0	<25.0	<25.0	<25.0	<25.0
MW-238B	4/16/08	9780	<1	<1	305	<1	<1	<1	<1	<1	<1	93.9	<1	<1	<1	<1	<1	<1
MW-238B dup	4/16/08	9200	<1	<1	321	<1	<1	<1	<1	<1	<1	103	<1	<1	<1	<1	<1	<1
MW-238B	7/24/08	10800	27.5	<1	380	<1	<1	<1	<1	<1	<1	126	10.7	<1	<1	<1	<1	ND
MW-238B	10/30/08	472	<1	<1	6.6	<1	<1	<1	<1	<1	<1	2.1	1.0	<1	<1	<1	<1	<1
MW-238B	1/30/09	10700	14	<1	279	<1	6.9	1.4	<1	<1	<1	146	8.2	<1	<1	<1	1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-238C	10/21/02	16100	ND (<20.0)	ND (<20.0)	591	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	233J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	2/17/03	17900	ND (<40.0)	ND (<40.0)	914	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	224J	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)
MW-238C	4/10/03	17500	ND (<25.0)	ND (<25.0)	929	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	277J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/11/03	17000	ND (<25.0)	ND (<25.0)	686	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	257J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	10/21/03	15700	ND (<25.0)	ND (<25.0)	995	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	250J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C dup	10/21/03	15200	ND (<25.0)	ND (<25.0)	931	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	270J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/14/04	15100	ND (<25.0)	ND (<25.0)	861	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	302J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	4/29/04	15100	ND (<25.0)	ND (<25.0)	664	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	286J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/26/04	15800	ND (<25.0)	ND (<25.0)	913	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	314J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW -238C	10/20/04	16400	ND (<25.0)	ND (<25.0)	1020	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	316J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/25/05	14700	ND (<50.0)	ND (<50.0)	989J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	263J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)
MW-238C dup	1/25/05	15200	ND (<50.0)	ND (<50.0)	972J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	265J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)
MW-238C	4/21/05	14800	ND (<25.0)	ND (<25.0)	752	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	235J	ND (<25.0)	40.8J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/19/05	13600	ND (<25.0)	ND (<25.0)	752	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	237J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	10/21/05	14200	ND (<25.0)	ND (<25.0)	867	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	258J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/23/06	14000	ND (<25.0)	ND (<25.0)	920	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	280J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	4/13/06	8440	ND (<20.0)	ND (<20.0)	580	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	175J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	7/21/06	11500	20.0J	ND (<20.0)	813	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	247J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	10/16/06	22000	<25	<25	1100	<25	<25	<25	<25	<25	<25	340	<25	<25	<25	<25	<25	<25
MW-238C	1/9/07	14000	29.0	<20	730	<20	<20	<20	<20	<20	<20	240	<20	<20	<20	<20	<20	<20
MW-238C	4/12/07	12000	<50	<50	740	<50	<50	<50	<50	<50	<50	190	<50	<50	<50	<50	<50	<50
MW-238C	8/2/07	11400	<50	<50	850	<50	<50	<50	<50	<50	<50	204	<50	<50	<50	<50	<50	<50
MW-238C	10/16/07	11900	<50	<50	803	<50	<50	<50	<50	<50	<50	228	<50	<50	<50	<50	<50	<50
MW-238C	1/29/08	10400	<25	<25	801	<25	<25	<25	<25	<25	<25	268	<25	<25	<25	<25	<25	<25
MW-238 C	4/16/08	9570	<1	<1	598	<1	<1	<1	<1	<1	<1	159	<1	<1	<1	<1	<1	<1
MW-238 C	7/25/08	13800	<1	<1	621	<1	<1	<1	<1	<1	<1	222	<1	<1	<1	<1	<1	<1
MW-238C	10/30/08	14100	1	<1	89.0	<1	1.1	<1	<1	<1	<1	27.3	<1	<1	<1	<1	<1	<1
MW-238C	1/29/09	11400	1.8	<1	816	<1	11.3	2.4	1.5	<1	<1	220	10.1	<1	<1	<1	<1	<1
MW-238C dup	1/29/09	11400	1.8	<1	792	<1	10.6	2.4	1.6	<1	<1	214	10	<1	<1	<1	<1	<1
MW-143A	2/1/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-143A[14]	4/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A[14]	4/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A dup	1/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/13/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/13/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-243B	2/1/05	284	1.9J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/11/05	217	2.8J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B dup	4/11/05	217	2.8J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/7/05	169	3.6J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	10/4/05	234	3.4J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
MW-243B	1/11/06	310	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-243B dup	1/11/06	340	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-243B	4/5/06	122	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/11/06	252	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	10/10/06	330	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-243B	1/3/07	280	5.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/10/07	240	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/25/07	224	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-243B dup	7/25/07	225	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-243B	10/12/07	195	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-243B	1/10/08	204	6.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B dup	1/10/08	183	6.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/2/08	165	1.6	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/8/08	165	1.0	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-243B	10/13/08	105	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	1/13/09	165	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	2/23/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
MW-144A[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.0J	<1	<1	<1	<1	<1
MW-144A[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1
MW-144A	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4J	<1	<1	<1	<1	<1
MW-144A	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9J	<1	<1	<1	<1	<1
MW-144A	1/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-144A	7/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	7/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1
MW-144A	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5	<1	<1	<1	<1	<1
MW-144A	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-144A	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1
MW-144A	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-144A	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-244B	2/24/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1
MW-244B[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-244B[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-244B	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.4J	<1	<1	<1	<1	<1
MW-244B	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0J	<1	<1	<1	<1	<1
MW-244B	1/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.2J	<1	<1	<1	<1	<1
MW-244B	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1
MW-244B	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.2J	<1	<1	<1	<1	<1
MW-244B	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	8.0	<1	<1	<1	<1	<1
MW-244B	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	10.0	<1	<1	<1	<1	<1
MW-244B	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-244B	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-244B	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.7	<1	<1	<1	<1	<1
MW-244B	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1
MW-244B	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.3	<1	<1	<1	<1	<1
MW-244B	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244B	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-244B	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-244C	2/23/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C dup	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C dup	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-244C	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-145A[14]	4/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-145A[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A[15]	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A[15]	7/28/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A dup	7/28/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A dup	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/21/09	12.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/22/05	6.1J	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A[14]	4/6/05	9.1J	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A[14]	4/8/05	7.8J	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/4/05	3.9J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/9/06	5.7J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/4/06	2.9J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	4/4/06	3.0J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/10/06	8.1J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/9/06	8.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/11/07	7.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	4/11/07	7.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/19/07	3.8	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/2/07	5.0	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	10/2/07	5.3	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/9/08	5.1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/1/08	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/8/08	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/10/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-246B	1/22/05	23.3	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-246B[14]	4/7/05	23.6	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B[14]	4/8/05	24.1J	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-246B	7/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/4/05	26.4	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	1/11/06	18.1J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	4/4/06	19.5J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-246B	7/10/06	18.9J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/9/06	16.0	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	1/3/07	24.0	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-246B	4/11/07	21.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	7/25/07	20.2	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B dup	7/25/07	20.3	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B	10/2/07	20.3	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B	1/9/08	21.4	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	4/1/08	20.8	2.1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	7/8/08	24.2	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/10/08	34.7	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-246B	1/29/09	26.6	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/22/05	2.4J	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1
MW-147A	4/7/05	1.9J	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/7/05	1.7J	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/4/05	1.5J	3.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/10/06	1.6J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/4/06	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A dup	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/3/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A dup	1/3/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/12/07	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/2/07	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/9/08	<1	3.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	1/22/05	19.9J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-247B	4/7/05	16.2J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-247B dup	4/7/05	16.1J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-247B	7/7/05	13.6J	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	10/5/05	15.2J	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	1/11/06	14.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	4/4/06	11.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/10/06	13.7J	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-247B	10/9/2006	14.0	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-247B	1/3/2007	12.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-247B	4/12/07	16.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/25/07	17.3	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-247B	10/2/07	17.7	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-247B	1/9/08	18.9	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	4/1/08	20.6	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/8/08	22.4	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	10/10/08	24.3	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	1/29/09	23.6	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-148A	2/24/05	27.20	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-248B	2/25/05	13.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-248C	2/25/05	23	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-149A	2/21/05	776	ND (<2.5)	ND (<2.5)	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-149A dup	2/21/05	788	ND (<2.5)	ND (<2.5)	4.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-149A	4/13/05	473	1.0J	<1	3.1J	<1	<1	<1	<1	<1	<1	1.2J	1.3J	<1	<1	<1	<1	<1
MW-149A	7/11/05	380	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A dup	7/11/05	356	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/5/05	144	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	1/14/06	170	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/13/06	65.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/12/06	78.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-149A	1/12/07	230	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/6/07	241	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/16/07	119	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/4/07	129	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	2/1/08	191	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/14/08	302	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/22/08	306	<1	<1	2.5	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-149A	10/23/08	296	<1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	1/29/09	326	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249B	2/21/05	7350	ND (<20.0)	ND (<20.0)	34.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-249B	4/13/05	5070	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	7/11/05	5290	ND (<10.0)	ND (<10.0)	30.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	10/5/05	5450	ND (<12.5)	ND (<12.5)	28.1J	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)
MW-249B dup	10/5/05	5280	ND (<12.5)	ND (<12.5)	27.4J	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)
MW-249B	1/14/06	6600	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	4/6/06	6170	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	7/14/06	6220	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	10/12/06	6700	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-249B	1/12/07	6400	<20	<20	38	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-249B	4/6/07	6500	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30
MW-249B	7/16/07	5910	<25	<25	43.0	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-249B	10/4/07	7320	<25	<25	40.2	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-249B	2/1/08	5280	<10	<10	29.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249B	4/14/08	4680	<1	<1	28.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249B	7/22/08	3830	<1	<1	24.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249B	10/23/08	2340	3.5	<1	24.5	<1	<1	1.2	<1	<1	<1	2.7	3.4	<1	<1	<1	1.3	<1
MW249B	1/29/09	1660	2.0	<1	18.2	<1	<1	<1	<1	<1	<1	3.4	2.3	<1	<1	<1	<1	<1
MW-249C	2/22/05	881	4.6J	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	4/13/05	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	7/12/05	1730	ND (<2.0)	ND (<2.0)	8.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-249C	10/5/05	2660	51.5	ND (<2.0)	11.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-249C	1/14/06	3300	35.6J	ND (<10.0)	13.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249C	4/6/06	3220	62.4J	ND (<5.0)	12.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-249C	7/17/06	3100	15.3J	ND (<5.0)	10.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-249C	10/12/06	4300	<10	<10	16.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	1/12/07	4400	20.0	<10	16.0	<10	<10	<10	<10	<10	<10	<10	15.0	<10	<10	<10	<10	<10
MW-249C	4/6/07	1800	<10	<10	20.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	7/16/07	1820	15.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	10/4/07	4280	<10	<10	17.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	1/31/08	2750	16.5	<10	12.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	4/14/08	387	7.6	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	7/22/08	174	4.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	10/23/08	155	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	1/29/09	131	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-150A	2/18/05	31.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/12/05	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/8/05	41.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/5/05	48.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/13/06	120	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A dup	1/13/06	130	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/5/06	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/13/06	125	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/11/06	130	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/12/07	260	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/6/07	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/13/07	152	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/4/07	192	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/22/08	209	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/4/08	169	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/21/08	118	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/20/08	54.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/15/09	59.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	2/18/05	4550	ND (<10.0)	ND (<10.0)	18.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	4/12/05	4410	ND (<10.0)	ND (<10.0)	18.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	7/11/05	4510	ND (<10.0)	ND (<10.0)	25.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	10/5/05	3990	ND (<10.0)	ND (<10.0)	19.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	1/16/06	4400	ND (<10.0)	ND (<10.0)	19.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	4/5/06	4110	ND (<10.0)	ND (<10.0)	18.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	7/13/06	4530	ND (<10.0)	ND (<10.0)	17.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	10/11/06	2900	<10	<10	27.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	10/11/06	2600	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250B	1/12/07	3100	<5	<5	11.0	<5	<5	<5	<5	<5	<5	<5	8.0	<5	<5	<5	<5	<5
MW-250B	4/6/07	4000	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	4/6/07	4100	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	7/13/07	2150	<10	<10	10.8	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	10/4/07	3770	<10	<10	16.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	10/4/07	4120	<10	<10	21.3	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	1/22/08	3740	<5	<5	19.2	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-250B	4/4/08	5880	<1	<1	32.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	7/21/08	4980	<1	<1	21.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	10/20/08	5400	<1	<1	27.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B dup	10/20/08	5350	<1	<1	22.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	1/15/09	4910	<1	<1	26.4	<1	1.5	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-250C	2/18/05	4090	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	4/12/05	5890	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	7/11/05	6730	ND (<10.0)	ND (<10.0)	30.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	10/5/05	6540	ND (<10.0)	ND (<10.0)	31.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	1/16/06	6300	ND (<10.0)	ND (<10.0)	30.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	4/6/06	5980	ND (<10.0)	ND (<10.0)	29.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	7/14/06	7540	ND (<10.0)	ND (<10.0)	35.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	10/11/06	7900	<25	<25	54.0	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-250C	1/12/07	7600	<10	<10	38.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	4/6/07	8300	<10	<10	40.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	7/13/07	8180	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250C	10/4/07	8070	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250C	1/22/08	7380	<10	<10	34.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	4/4/08	9000	<1	<1	58.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	7/21/08	9150	<1	<1	38.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	10/20/08	8090	<1	<1	42.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	1/15/09	7690	<1	<1	43.2	<1	2.0	<1	<1	<1	<1	<1	1.2	<1	<1	<1	1.3	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-151A	2/3/05	106	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/11/05	150	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	7/8/05	72.3	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	10/4/05	64.9	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/12/06	54.4	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-151A	4/5/06	53.5	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-151A	7/11/06	64.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-151A	10/11/06	99.0	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/2/07	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/5/07	150	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-151A	7/25/07	143	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-151A	10/1/07	124	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-151A	1/11/08	98.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/4/08	118	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1
MW-151A dup	4/4/08	117	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-151A	7/9/08	91.6	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-151A dup	7/9/08	93.6	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-151A	10/14/08	47.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/13/09	258	<1	<1	1.4	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1
MW-151A dup	1/13/09	257	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1
MW-251B	2/3/05	171	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	1.2J	1.3J	<1	<1	<1	<1	<1
MW-251B	4/11/05	173	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.1J	1.2J	<1	<1	<1	<1	<1
MW-251B	7/8/05	129	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-251B	10/4/05	127	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	ND	<1	<1	<1	<1	<1	<1
MW-251B	1/12/06	160	<1	<1	4.4J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
MW-251B	4/5/06	209	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.5J	1.4J	<1	<1	<1	<1	<1
MW-251B	7/11/06	179	<1	<1	4.1J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-251B	10/11/06	190	<1	<1	6.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-251B	1/2/07	170	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-251B	4/5/07	220	<1	<1	6.0	<1	<1	<1	<1	<1	<1	1.0	1.0	<1	<1	<1	<1	<1
MW-251B	7/24/07	235	<2	<2	6.9	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	10/1/07	224	<2	<2	6.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	1/11/08	235	<2	<2	5.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	4/4/08	241	<1	<1	9.4	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-251B	7/9/08	210	<1	<1	6.0	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-251B	10/14/08	213	2.8	<1	5.5	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-251B	1/13/09	205	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-152A	2/4/05	68.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/12/05	66.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/8/05	83.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/5/05	93.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/12/06	140	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/5/06	107	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/11/06	141	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A dup	7/11/06	142	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/10/06	200	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/4/07	160	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/5/07	100	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-152A	7/26/07	96.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-152A	10/2/07	94.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-152A	1/10/08	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/1/08	118	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/9/08	202	1.4	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A dup	7/9/08	181	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/13/08	293	3.7	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/13/09	233	1.2	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-252B	2/4/05	930	ND (<2.5)	ND (<2.5)	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-252B	4/12/05	757	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	7/8/05	445	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	10/5/05	583	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	1/12/06	700	ND (<2.0)	ND (<2.0)	4.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	4/5/06	566	ND (<2.0)	ND (<2.0)	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	7/12/06	2910	ND (<10.0)	ND (<10.0)	13.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-252B	10/10/06	690	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-252B	1/4/07	620	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	4/5/07	600	<2	<2	3.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	7/26/07	517	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	10/2/07	452	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	1/10/08	110	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	4/1/08	911	<1	<1	8.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	7/9/08	728	<1	<1	4.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	10/13/08	465	<1	<1	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	1/13/09	776	<1	<1	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	11/18/05	153	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	2.4J	<1	<1	<1	<1	<1
MW-153	1/5/06	150	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	4/3/06	178	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-153	7/5/06	224	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-153	10/5/06	180	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	1/22/07	240	2.0	<1	4.0	<1	<1	<1	<1	<1	<1	2.0	1	<1	<1	<1	<1	<1
MW-153	4/4/07	240	1.0	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-153	7/12/07	231	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153 dup	7/12/07	286	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	10/10/07	235	1.1	<1	2.8	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-153	1/15/08	292	3.1	<1	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	4/3/08	323	<1	<1	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	7/17/08	334	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	10/21/08	359	3.6	<1	4.6	<1	<1	<1	<1	<1	<1	3.2	<1	<1	<1	<1	<1	<1
MW-153 dup	10/21/08	368	3.6	<1	3.9	<1	<1	<1	<1	<1	<1	3.1	<1	<1	<1	<1	<1	<1
MW-153	1/22/09	358	<1	<1	4.1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-154	12/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.9J	<1	<1	<1	<1	<1
MW-154	1/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-154	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	10/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	4/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	7/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	10/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	4/3/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/21/08	11.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-155	12/16/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	16.1J	<1	<1	<1	<1	<1
MW-155	1/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155 dup	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155 dup	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	2/4/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	12/22/05	38.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-156	1/4/06	51.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-156	4/3/06	58.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/13/06	58.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/9/06	65.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/10/07	58.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	4/4/07	84.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/12/07	81.8	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/9/07	93.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/17/08	93.6	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	4/7/08	82.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/15/08	102	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/22/08	107	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/22/09	65.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	7/25/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	10/5/07	35.9	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	1/7/08	36.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	3/31/08	18.4	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	7/8/08	22.7	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	10/7/08	34.0	4.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	1/9/09	22.6	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-259	1/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-358	7/25/07	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	10/5/07	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	1/7/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	3/31/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	10/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
MW-339	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	2/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339 dup	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	4/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	8/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339 dup	8/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	7/25/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	10/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-340	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-340	2/20/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-340	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340 dup	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	4/27/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	1/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340 dup	1/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/31/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	2/7/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.4J	<1	<1	<1	<1	<1
MW-341	2/19/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	1.3J
MW-341	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	4.1J
MW-341	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-341	4/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J
MW-341	7/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J
MW-341	1/16/06	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/7/06	19.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341 dup	4/7/06	19.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/14/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341 dup	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/31/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/9/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	4/27/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	1/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	8/1/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	2/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342 dup	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	10/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	3/30/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-357	4/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/26/06	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/19/06	2.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/23/07	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	4/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	4/9/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Sample ID	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-457	3/28/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/24/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/25/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457 dup	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/28/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-19	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-20	7/30/08	27.4	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.1	1.0	<1	<1	<1	<1	<1
PZ-21	7/30/08	22.8	<1	<1	6.1	<1	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods , EPA, SW-846.

[2] MDL - Method Detection Limit of 1.0 microgram per liter (µg/L) for the laboratory analyses. Detection limits varied for some samples and are indicated in parentheses ( ).

[3] ND - Not Detected; Detection limits varied for some samples and are indicated in parentheses ( ). Compounds were not detected at an elevated detection level for the sample.

[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[5] dup - Duplicate samples were collected for quality assurance/quality control purposes.

[6] Samples

[7] Ground-water samples collected from monitoring wells MW-103 and MW-203 may have been inadvertently switched in the field during the October 2004 sampling event.

[8] B - Compound of interest was found above the detection limit concentration in a laboratory blank sample

[9] Samples collected from monitoring wells MW-104 and MW-109 on October 6, 2003, were reanalyzed out of holding time.

[10] Corrected results - Constituent results for monitoring well MW-108 were inadvertently transposed in October 2002.

[11] NS - Not Sampled; Monitoring wells MW-122, MW-220 and MW-222 were abandoned on May 20, 2005 at the request of the Alabama Department of Environmental Management.

[12] Monitoring wells MW-131, MW-231 and MW-237C were initially sampled on April 7, 10, and 12, 2006, respectively. The wells were resampled for VOCs during the collection of samples for methane, ethane and ethene analyses on April 14 and 20, 2006.

[13] Ground-water samples collected from monitoring wells MW-138A and MW-238B may have been inadvertently switched in the field during the April 2006 sampling event.

[14] MW-143A, MW-144A, MW-244B, MW-244C, MW-145A, MW-146A, and MW-246B were initially sampled April 5-7. Samples were inadvertently not collected for inorganic (alkalinity, chloride, nitrate, nitrite, and sulfate) analyses. Wells resampled 04/9 and 04/11 2005.

[15] Monitoring well MW-145A was initially sampled on July 9, 2005, but a duplicate sample and a sample for total iron were not collected for analyses due to insufficent groundwater, therefore, the well was resampled on July 28, 2005.

[16] This monitoring well was not sampled because the well was dry or did not yield sufficient purge volume for sampling.

Table 4. Results of analyses[1] for total alkalinity, chloride, nitrate, nitrite, sulfate, ferrous [Fe (II)] iron, total iron, methane, ethane, and ethene in ground-water confirmation samples from selected monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

		Total Alkalinity	Chloride	Nitrate	Nitrite	Sulfate	Fe (II) Iron[2]	Total Iron[2]	Methane[3]	Ethane[3]	Ethene[3]
		Method Detection Limit[4]									
Sample Identifier	**Sample Date[5]**	**1.0 mg $CaCO_3$/l [6]**	**0.50 mg/l as Cl**	**0.10 mg NO_3-N/l**	**0.10 mg NO_2-N/l**	**0.50 mg/l as SO_4**	**0.50 mg/l as Ferrous Iron**	**0.50 mg/l as Fe**	**2.0 µg/l**	**4.0 µg/l**	**3.0 µg/l**
MW-153	1/22/09	29	9	4	ND	2					
MW-156	1/22/09	8	6	2.5	ND	2					
MW-154	1/27/09	10	12	3.7	ND	8					
MW-457	1/28/09	72	11	ND	ND	3					
MW-155	2/4/09	2	9	3.5	ND	2					

Notes:

1 Samples were analyzed in accordance with methods outlined in Standard Methods for the Examination of Water and Wastewater, Eighteenth Edition, 1992 and Methods for Chemical Analysis of Water and Wastes, EPA-600/4-79-020.

2 Ferrous [Fe(II)] and total iron were analyzed in the field using a CHEMetrics VVR Photometer®. Prior to July 2002, total iron was analyzed by **TTL**'s laboratory.

3 Methane, Ethane, and Ethene samples were analyzed by Severn Trent Laboratories, Inc. (STL) in accordance with Method RSK-175.

4 MDL - Method Detection Limit of compounds for the laboratory analyses

5 Ground-water samples were collected from wells in accordance with Modification to Addendum 13 - Ground-water Monitoring Plan. Historical data from other monitoring wells at the site can be found in previous quarterly status reports.

6 The MDL for total alkalinity (1.0 mg/L) was adjusted to 0.01 mg/L after April 29, 2004, to account for samples that also required Bicarbonate and Carbonate alkalinity determinations.

Iron, methane, ethane and ethene were not analyzed for in the January 2008 event or the April 2008 event. These parameters will be sampled for during the annual event.

Table 5. Results of total organic carbon (TOC)[1] analyses in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

		Total Organic Carbon [Concentrations are expressed in milligrams per liter (mg/l)]
Sample Identifier	**Sample Date**	**0.5 mg/l [2]**
CMT 4-2	1/12/09	1.7
CMT 4-3	1/12/09	23.1
CMT-4-4	1/12/09	1.3
CMT 4-5	1/12/09	11.6
CMT 4-6	1/12/09	0.9
CMT 4-7	1/12/09	2.1
MW-102	1/12/09	6.7
MW-202	1/12/09	0.5
CMT 2-1	1/14/09	0.7
CMT 2-5	1/14/09	ND
CMT 2-7	1/14/09	0.6
MW-143A	1/13/09	1
MW-243B	1/13/09	0.5
CMT 1-1	1/15/09	6.7
CMT 1-2	1/15/09	16.9
CMT 1-5	1/15/09	2.2
MW-131	1/15/09	0.5
MW-231	1/15/09	ND
MW-130	1/20/09	0.6
MW-230	1/20/09	0.5
MW-106	1/19/09	0.5
MW-206	1/19/09	ND
MW-109	1/20/09	0.7
MW-209	1/20/09	0.7
MW-107	1/19/09	0.5
MW-207	1/19/09	0.5
MW-223	1/21/09	ND

Table Continued on Next Page

Table 5. Results of total organic carbon (TOC)[1] analyses in ground-water samples from monitoring wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

		Total Organic Carbon [Concentrations are expressed in milligrams per liter (mg/l)]
Sample Identifier	**Sample Date**	**0.5 mg/l [2]**
MW-149A	1/29/09	ND
MW-249B	1/29/09	ND
MW-249C	1/29/09	ND
MW-146A	1/29/09	0.8
MW246B	1/29/09	0.9
MW-147A	1/29/09	1.2
MW-247B	1/29/09	1.0
MW-244C	2/3/09	0.5

Notes:

[1] Samples were analyzed in accordance with Methods outlined in Standard Methods for the Examination of Water

[2] MDL - Method Detection Limit. The MDL for samples analyzed prior to 6/19/02 was 5.0 mg/L. The MDL for samples analyzed for after 6/19/02 is 0.5 mg/l.

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 1	Port 1 (CMT 1-1)	2/21/02	304	ND[3]	<1	35.9	<1	<1	<1	<1	<1	<1	<1	61.1	<1	<1	<1	<1	1.0J[4]
		4/4/02	4,790	ND (<10.0)	ND (<10.0)	412	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	43.7	49.0	ND (<10.0)	ND (<10.0)	26.1B[5]	ND (<10.0)	ND (<10.0)
		5/6/02	2,590	ND (<5.0)	ND (<5.0)	379	ND (<5.0)	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	65.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/23/02	7,610	ND (<10.0)	ND (<10.0)	797	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	91.8J	68.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/17/02	11,200	ND (<20.0)	ND (<20.0)	858	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	127J	57.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/20/03	11,800	ND (<20.0)	ND (<20.0)	945	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	150J	46.0J	ND (<20.0)	ND (<20.0)	20.4J	ND (<20.0)	ND (<20.0)
		4/24/03	11,700	ND (<20.0)	ND (<20.0)	775	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	109J	48.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/10/03	2,330	89.7	ND (<2.5)	110	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	4.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/24/03	3,070	979	ND (<5.0)	247	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	29.1J	22.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	2,270	1,330	ND (<5.0)	197	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.1J	19.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/20/04	1,020	220	ND (<2.0)	36.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.8J	6.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/04	942	715	ND (<2.0)	93.8	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	13.5J	5.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/26/04	2,090	1,240	ND (<5.0)	214	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	61.7J	11.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/28/05	1,830	1,170	ND (<5.0)	153	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	9.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	366	373	<1	52.1	<1	<1	<1	<1	<1	<1	3.3J	2.1J	<1	<1	<1	<1	<1
		7/26/05	352	307	<1	45.3	<1	<1	<1	<1	<1	<1	3.7J	1.4J	<1	<1	<1	<1	<1
		10/24/05	2,100	378	ND (<5.0)	125	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	57.5J	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/27/06	1,260	443	47.5	110	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	16.0J	2.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/06	688	214	59.8	53	<1	<1	<1	<1	<1	<1	5.9J	2.6J	<1	<1	<1	<1	<1
		7/27/06	3.9J	7.4J	29.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	190	55	87	14	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	8	2	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	146	13	13	8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 1-1 dup	4/10/07	141	13	13	8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 1 (CMT 1-1)	1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	21.9	3.6	15.3	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	14	16	24	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	66	44	46.8	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		07/21/08	105	32.8	46.2	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	185	53.1	110	6.4	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 2 (CMT 1-2)	2/21/02	84.2	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	57.0	<1	ND (<2.5)	<1	<1	<1
		4/4/02	2,390	ND (<5.0)	ND (<5.0)	117	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.1J	33.1J	ND (<5.0)	ND (<5.0)	12.0B	ND (<5.0)	ND (<5.0)
		5/6/02	1,720	ND (<2.5)	ND (<2.5)	95.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	42.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/23/02	4,790	ND (<10.0)	ND (<10.0)	197J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	52.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/17/02	6,020	ND (<10.0)	ND (<10.0)	253	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	35.0J	49.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/03	7,510	ND (<20.0)	ND (<20.0)	296J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	59.8J	34.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	5,740	ND (<10.0)	ND (<10.0)	202	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.6J	22.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/10/03	225	35.2	<1	7.5J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
		10/24/03	2,190	242	ND (<5.0)	71.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.8J	10.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	975	194	ND (<2.5)	35.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.0J	6.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/20/04	2,800	1,470	ND (<5.0)	240	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	26.3J	19.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/26/04	170	117	<1	7.8J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		10/26/04	2,430	1,430	ND (<5.0)	306	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	65.8J	18.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/28/05	1,400	429	ND (<5.0)	40.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	11.3J	75.0	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	38.4	61.3	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	224	125	<1	9.1J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
		1/27/06	474	92.1	26.2	14.5J	<1	<1	<1	<1	<1	<1	2.1J	1.7J	<1	<1	<1	<1	<1
		4/26/06	70.0	34.3	50.8	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	3	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	3.0	1.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	6.3	3.5	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 1	Port 3 (CMT 1-3)	2/21/02	850	<1	NA[6]	20,000J	23.0J	NA	<1	<1	<1	NA	<1	<1	NA	NA	NA	<1	<1
		4/5/02	2,210	ND (<5.0)	ND (<5.0)	40.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	22.7J	ND (<5.0)	ND (<5.0)	10.4B	ND (<5.0)	ND (<5.0)
		5/6/02	1,220	ND (<2.5)	ND (<2.5)	33.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	38.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.5J
		7/23/02	2,690	ND (<5.0)	ND (<5.0)	46.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/18/02	3,500	ND (<10.0)	ND (<10.0)	54.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	12.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/21/03	4,230	ND (<10.0)	ND (<10.0)	65.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	15.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/25/03	2,400	ND (<5.0)	ND (<5.0)	39.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.2J	5.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/11/03	2,580	ND (<5.0)	ND (<5.0)	46.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/27/03	1,860	28.0J	ND (<5.0)	36.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	2,331	161	ND (<5.0)	41.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.7J	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/21/04	1,040	289	ND (<2.0)	21.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.3J	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/04	37.7	60.3	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/26/04	344	78.5J	<1	6.8J	<1	<1	<1	<1	<1	<1	1.3J	1.5J	<1	<1	<1	<1	<1
		1/28/05	1,530	96.3	ND (<2.5)	28.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.7J	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/25/05	164	56.7	<1	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	6.7J	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	453	53.4	<1	8.1J	<1	<1	<1	<1	<1	<1	1.6J	1.4J	<1	<1	<1	<1	<1
		1/27/06	13.3J	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	9.4J	2.4J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	9.5J	2.5J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/28/06	1.9J	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/06	16	2	6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	6.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	11.2	1.0	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 1-4)	2/21/02	NS[7]	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/5/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		5/6/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/23/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/18/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/22/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/25/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/11/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/27/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/19/04[8]	1.8J	41.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/21/04	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/27/04	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/26/04	1.4J	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/28/05	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/25/05	5.4J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/27/06	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	58.6	3.1J	<1	4.0J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
		7/28/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 1	Port 5 (CMT 1-5)	2/21/02	100	<1	NA	1,500J	18.0J	NA	<1	<1	<1	NA	<1	<1	NA	NA	<1	<1	<1
		4/5/02	350J	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	6.9J	<1	<1	1.8B	<1	<1
		5/6/02	192	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	<1	7.9J	<1	<1	<1	<1	2.4J
		7/23/02	417	<1	<1	4.7J	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
		10/18/02	387	<1	<1	4.0J	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
		1/21/03	259	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
		4/25/03	358	<1	<1	5.5J	<1	<1	<1	<1	<1	<1	3.9J	1.3J	<1	<1	<1	<1	<1
		7/11/03	263	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.7J	1.3J	<1	<1	<1	<1	<1
		10/27/03	84.1	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/20/04	113	17.1J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
		4/21/04	127	10.3J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
		7/27/04	26.0	6.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/26/04	33.6	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/28/05	42.0	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/25/05	18.1J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	13.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	8.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/27/06	12.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 1-5 dup	1/27/06	12.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 5 (CMT 1-5)	4/27/06	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/28/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	7	1	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	2.4	<1	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/08	6.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/15/09	13.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 6 (CMT 1-6)	2/21/02	157	<1	<1	27	<1	<1	<1	<1	<1	2.7J	<1	54.7	<1	<1	<1	<1	<1
		4/5/02	6,790	ND (<10.0)	ND (<10.0)	860	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	150J	43.1J	ND (<10.0)	ND (<10.0)	24.3B	ND (<10.0)	ND (<10.0)
		5/6/02	4,810	ND (<10.0)	ND (<10.0)	845	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	69.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	6,150	ND (<10.0)	ND (<10.0)	831	ND (<10.0)	10.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	81J	65.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/18/02	9,420	ND (<20.0)	ND (<20.0)	863	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	148J	48.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/03	10,500	ND (<20.0)	ND (<20.0)	1,060	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	162J	34.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/25/03	10,100	ND (<20.0)	ND (<20.0)	819	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	152J	33.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	4,240	29.3J	ND (<10.0)	326	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	49.6J	16.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/03	4,870	616	ND (<10.0)	393	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	71.9J	28.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/04	5,590	945	ND (<10.0)	435	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	30.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/21/04	6,100	745	ND (<10.0)	432	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	123J	21.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/27/04	1,390	566	ND (<2.5)	167	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	21.2J	10.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/26/04	3,170	857	ND (<10.0)	217	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	117J	11.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/28/05	2,950	1,060	ND (<5.0)	249	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.6J	14.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	662	428J	ND (<2.0)	103	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.6J	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/05	894	245	ND(<2.0)	76.7	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	10.7J	3.0J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)
		10/24/05	1,620	172	ND (<2.5)	113	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	28.0J	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/27/06	2,980	322	10.4J	186	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.6J	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/06	958	224	19.6J	84.1	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.8J	5.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/31/06	145	79.3	70.2	13.6J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		10/4/06	77	34	55	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	6	4	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	310	30	21	22	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/11/07	46.3	9.9	20.7	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	185.0	18.4	29.5	16.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	17	5	9	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/15/09	115	19.1	30.7	8.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			[Concentrations are expressed in micrograms per liter (µg/l)]																
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 1	Port 7 (CMT 1-7)	2/21/02	585	<1	<1	77.2	<1	<1	<1	<1	<1	3.3J	14.8J	58.1	<1	<1	<1	<1	<1
		4/5/02	6,430	ND (<10.0)	ND (<10.0)	900	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	166J	25.4J	ND (<10.0)	ND (<10.0)	23.6B	ND (<10.0)	ND (<10.0)
		5/6/02	4,940	ND (<10.0)	ND (<10.0)	942	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	104J	48.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	7,080	ND (<10.0)	ND (<10.0)	829	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	256	23.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/02	8,250	ND (<20.0)	ND (<20.0)	682	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	159J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/03	6,170	ND (<10.0)	ND (<10.0)	685	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	14.7J	11.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/25/03	7,050	ND (<20.0)	ND (<20.0)	1,010	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	280J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	4,930	ND (<10.0)	ND (<10.0)	677	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	149J	13.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/28/03	7,090	ND (<10.0)	ND (<10.0)	875	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	217	14.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/04	9,040	ND (<20.0)	ND (<20.0)	779	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	222J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/21/04	7,810	ND (<20.0)	ND (<20.0)	663	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	191J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/27/04	6,800	160J	ND (<10.0)	674	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	171J	15.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/04	8,100	168J	ND (<20.0)	710	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	225J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/28/05	7,030	82.6J	ND (<20.0)	553	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	146J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/25/05	6,400	42.0J	ND (<10.0)	734	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	169J	13.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/26/05	6,440	46.6J	ND(<10.0)	456	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	126J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/25/05	10,700	64.0J	ND (<20.0)	693	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	223J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/06	11,800	52.2J	ND (<20.0)	696	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	226J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/27/06	8,970	98.4J	ND (<20.0)	630	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	195J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/31/06	9,630	48.8J	ND (<20.0)	565	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	184J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/4/06	4,600	110	22	300	<1	5	2	<1	<1	<1	87	10	<1	<1	<1	<1	<1
		1/8/07	240	46	8	15	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	<1
		4/10/07	4,400	145	44	260	<25	<25	<25	<25	<25	<25	57	<25	<25	<25	<25	<25	<25
		7/11/07	4,140	87.8	22.0	286	<20	<20	<20	<20	<20	<20	69.8	<20	<20	<20	<20	<20	<20
		10/15/07	3,620	141.0	50.7	249	<20	<20	<20	<20	<20	<20	54.5	<20	<20	<20	<20	<20	<20
		1/17/08	6.0	18.5	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/29/09	3,980	36.9	12.9	325.0	<1	<1	1.5	3.6	<1	<1	80.7	5.6	<1	<1	<1	<1	<1
CMT 2	Port 1 (CMT 2-1)	2/21/02	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	35.4	<1	<1	<1	<1	1.7J
		5/6/02	787	ND (<2.5)	ND (<2.5)	11.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	29.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/24/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/21/02	1,410	2.4J	<1	15.2J	<1	<1	<1	<1	<1	<1	<1	13.3J	<1	<1	<1	<1	<1
		1/20/03	1,210	2.6J	ND (<2.0)	19.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.2J	ND (<2.0)	ND (<2.0)	2.4J	ND (<2.0)	ND (<2.0)
		4/25/03	1,650	ND (<2.5)	ND (<2.5)	23.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	5.3J	9.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/14/03	1,970	7.2J	ND (<2.5)	28.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.7J	6.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/22/03	1,090	24.7J	ND (<2.0)	16.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.1J	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/21/04	956	30.7J	ND (<2.0)	13.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.1J	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/15/04	1,760	16.4J	ND (<5.0)	23.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	7.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/30/04	1,490	15.1J	ND (<2.5)	20.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.4J	3.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/22/04	940	22.7J	ND (<2.0)	11.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.6J	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/24/05	1,340	36.5J	ND (<2.0)	16.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.0J	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/05	2,190	45.1J	ND (<5.0)	29.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/21/05	3,620	14.1J	ND(<10.0)	38.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND (<10.0)	ND(<10.0)	ND(<10.0)	25.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/19/05	822	45.4	ND (<2.0)	9.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/24/06	738	29.3J	2.1J	10.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	CMT 2-1 dup	1/24/06	762	30.3J	2.1J	9.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	Port 1 (CMT 2-1)	4/21/06	886	38.7J	3.9J	10.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.5J	2.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/06	852	28.9J	2.1J	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	CMT 2-1 dup	7/26/06	873	32.0J	2.1J	11.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.3J	2.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	Port 1 (CMT 2-1)	10/18/06	550	53	<5	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		1/11/07	610	140	6	13	<1	<1	<1	<1	<1	<1	1	2	<1	<1	<1	<1	<1
		4/12/07	1,900	130	10	33	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	848	557	64	25	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	1,420	1,170	63	43	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	2,820	750	16.4	49.8	<5	<5	<5	<5	<5	<5	5.2	5.2	<5	<5	<5	<5	<5
		4/9/08	1,800	545	17.4	50.8	<5	<5	<5	<5	<5	<5	6.8	5.6	<5	<5	<5	<5	<5
		7/24/08	2,280	315	3.7	52.0	<1	3.3	1.0	<1	<1	<1	10.5	5.8	<1	<1	<1	<1	<1
		10/13/08	3,210	336	4.8	73.4	<1	3.3	1.7	<1	<1	<1	11.7	3.3	<1	<1	<1	<1	<1
		1/14/09	2,940	220	5.5	73.5	<1	3.1	1.0	<1	<1	<1	19.3	5.7	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 2	Port 2 (CMT 2-2)	2/21/02	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	3.4J	<1	28.2	<1	<1	<1	<1	<1
		5/6/02	4,090	ND (<10.0)	ND (<10.0)	68.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	4,550	ND (<10.0)	ND (<10.0)	71.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/02	5,670	ND (<10.0)	ND (<10.0)	74.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/03	6,340	ND (<10.0)	ND (<10.0)	77.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	25.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/28/03	504	ND (<10.0)	ND (<10.0)	59.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/14/03	6,440	ND (<20.0)	ND (<20.0)	89.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	88.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/22/03	5,600	ND (<10.0)	ND (<10.0)	79.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/14/04	4,520	11.9J	ND (<10.0)	57.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/15/04	4,770	ND (<10.0)	ND (<10.0)	64.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	40.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	3,670	ND (<10.0)	ND (<10.0)	44.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/22/04	4,100	13.0J	ND (<10.0)	52.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	21.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/24/05	4,490	ND (<10.0)	ND (<10.0)	42.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/05	4,610	10.4J	ND (<10.0)	50.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/21/05	962	47.8	ND (<2.0)	13.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	4.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/19/05	4,160	13.0J	ND (<10.0)	40.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
	CMT 2-2 dup	10/19/05	4,740	13.4J	ND (<10.0)	40.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
	Port 2 (CMT 2-2)	1/24/06	4,160	15.7J	ND (<10.0)	43.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	19.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/21/06	3,660	11.0J	ND (<10.0)	37.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/26/06	3,420	12.2J	ND (<5.0)	35.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	24.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/18/06	3,300	36	<25	54	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
		1/11/07	3,500	93	<5	26	<5	<5	<5	7	<5	<5	18	11	<5	<5	<5	<5	<5
		4/12/07	3,000	44	<25	32	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
		7/23/07	1,410	349	<10	27.1	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	1,890	721	9J	32.3	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	2,370	913	7.1	34.4	<5	<5	<5	<5	<5	<5	5.4	5	<5	<5	<5	<5	<5
		4/9/08	1,970	494	<5	27.7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/24/08	2,110	243	ND	30.5	<1	1.8	1.4	<1	<1	<1	<1	<1	<5	<5	<5	<5	<5
		10/13/08	2,770	453	20.3	36.1	<1	2.3	2.0	<1	<1	<1	8	6	<1	<1	<1	1	<1
		1/14/09	2,540	167	<1	31.8	<1	1.3	1.6	<1	<1	<1	10.3	3.1	<1	<1	<1	<1	<1
	Port 3 (CMT 2-3)	2/21/02	5.6J	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	43.5	<1	<1	<1	<1	<1
		5/6/02	2,770	ND (<5.0)	ND (<5.0)	72.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/24/02	3,500	ND (<5.0)	ND (<5.0)	96.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	61.5J	21.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/22/02	7,410	12.5J	ND (<10.0)	156J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	54.1J	12.9J	ND (<10.0)	ND (<10.0)	11.5B	ND (<10.0)	ND (<10.0)
		1/20/03	7,440	182J	ND (<10.0)	170J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	42.9J	10.3J	ND (<10.0)	ND (<10.0)	10.1J	ND (<10.0)	ND (<10.0)
		4/28/03	8,210	251J	ND (<20.0)	161J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	98.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	8,220	372J	ND (<25.0)	206J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	137J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
		10/22/03	7,140	184J	ND (<10.0)	170J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	55.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/14/04	5,350	185J	ND (<10.0)	122J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	42.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/16/04	708	82.8J	ND (<10.0)	132J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	62.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	7,060	51.1J	ND (<10.0)	159J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	59.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/25/04	6,430	62.3J	ND (<10.0)	125J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	49.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/25/05	6,740	35.7J	ND (<10.0)	125J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	35.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/05	7,150	79.2J	ND (<20.0)	136J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	68.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/21/05	5,170	56.9J	ND(<10.0)	88.4J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	39.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/19/05	8,050	90.2J	ND (<20.0)	133J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	40.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/24/06	7,200	83.8J	ND (<20.0)	133J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	37.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/21/06	6,210	82.0J	ND (<20.0)	122J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	42.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/26/06	6,070	77.2J	ND (<10.0)	107J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	48.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/18/06	6,200	110	<25	140	<25	<25	<25	<25	<25	<25	88	<25	<25	<25	<25	<25	<25
		1/11/07	4,400	180	<10	69	<10	25	<10	<10	<10	<10	20	<10	<10	<10	<10	<10	<10
		4/12/07	5,800	92	<10	97	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	1,750	635	<10	56.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	3,260	767	13	62.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	4,160	854	<5	85.0	<5	<5	<5	<5	<5	<5	14.1	6.8	<5	<5	<5	<5	<5
		4/22/08	2,560	623	14	48.0	<5	<5	<5	<5	<5	<5	8.0	5.4	<5	<5	<5	<5	<5
		7/24/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/13/08	3,530	437	8	39	<1	<1	<1	<1	<1	<1	7.8	<1	<1	<1	<1	<1	<1
		1/14/09	2,880	127	<1	36.8	<1	<1	<1	<1	<1	<1	12.2	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 2	Port 4 (CMT 2-4)	2/21/02	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	2.7J	ND	42.8	<1	<1	<1	<1	1.0J
		5/6/02	1,320	ND (<2.5)	ND (<2.5)	44.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	31.4J	ND (<2.5)	ND (<2.5)	4.4J	ND (<2.5)	ND (<2.5)
		7/25/02	2,140	ND (<5.0)	ND (<5.0)	63.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	28.6J	ND (<5.0)	ND (<5.0)	8.5J	ND (<5.0)	ND (<5.0)
		10/22/02	4,180	ND (<10.0)	ND (<10.0)	79.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.8J	ND (<10.0)	ND (<10.0)	14.2B	ND (<10.0)	ND (<10.0)
		1/21/03	4,720	ND (<10.0)	ND (<10.0)	101J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	20.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/28/03	5,250	ND (<10.0)	ND (<10.0)	121J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/15/03	6,060	ND (<10.0)	ND (<10.0)	124J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	41.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/22/03	5,820	11.6J	ND (<10.0)	118J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/15/04	4,350	20.8J	ND (<10.0)	83.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	19.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/16/04	565	19.5J	ND (<10.0)	100J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	5,240	423	ND (<10.0)	122J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/25/04	2,640	958	ND (<5.0)	69.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/24/05	3,140	1,790	ND (<10.0)	92.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	2,970	1,630	ND (<5.0)	102	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	7.2J	5.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
	CMT 2-4 dup	4/27/05	3,240	1,370	ND (<5.0)	95.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	10.4J	5.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
	Port 4 (CMT 2-4)	7/21/05	2,380	1,560	ND(<5.0)	77.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	13.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/19/05	2,300	2,070	ND(<5.0)	88.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	10.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		1/24/06	2,800	1,530J	ND(<5.0)	82.3J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	14.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		4/24/06	1,410	2,580	28.7J	86.6J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	5.5J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		7/26/06	3,060	1,290	52.0J	76.8J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	19.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/18/06	810	2,600	100	67	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
		1/11/07	1,200	2,500	95	58	<10	<10	<10	46	<10	<10	<10	15	<10	<10	<10	<10	<10
		4/12/07	1,000	2,600	120	71	<10	<10	<10	44	<10	<10	<10	12	<10	<10	<10	<10	<10
	CMT 2-4 dup	4/12/07	1,200	1,400	130	57	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
	Port 4 (CMT 2-4)	7/23/07	314	1,750	128	25.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	865	1,980	114	37.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	1,150	1,710	129	47.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/9/08	1,050	1,340	43	33.5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/25/08	1,190	1,220	33.6	30.8	<1	1.6	1.3	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
		10/13/08	1,480	1,280	106.0	34.6	<1	1.9	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/14/09	2,170	411	67.3	49.2	<1	2.3	1.9	<1	<1	<1	3.8	3.1	<1	<1	<1	<1	<1
	Port 5 (CMT 2-5)	2/21/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	45.4	<1	<1	<1	<1	1.1J
		5/7/02	79.3	<1	<1	6.5J	<1	<1	<1	<1	<1	<1	<1	6.0J	<1	<1	<1	<1	1.3J
		7/25/02	83.1	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1
		10/22/02	267	<1	<1	13.1J	<1	<1	<1	<1	<1	<1	<1	4.9J	<1	<1	<1	<1	<1
		1/21/03	1,080	<1	<1	34.4	<1	<1	<1	<1	<1	<1	8.3J	2.1J	<1	<1	<1	<1	<1
		4/28/03	1,630	121	ND (<2.5)	55.3	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.7J	2.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/15/03	1,660	146	ND (<5.0)	62.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	29.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/22/03	1,990	145J	ND (<5.0)	59.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/15/04	2,270	69.7J	ND (<5.0)	61.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	19.1J	ND (<5.0)	6.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/16/04	2,470	128	ND (<5.0)	55.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	24.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/30/04	2,850	48.1J	ND (<5.0)	74.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/25/04	2,480	63.1J	ND (<5.0)	55.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/25/05	2,050	300	ND (<5.0)	55.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/05	2,310	544	ND (<5.0)	70.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/22/05	1,630	628	ND(<5.0)	49.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	5.7J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/19/05	695	379	ND (<2.0)	25.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/25/06	1,090	145	ND (<2.0)	27.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/24/06	1,220	216	200	38.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	9.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/26/06	1,140	130	116	26.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/18/06	790	210	27	25	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	CMT 2-5 DUP	10/18/06	790	140	22	25	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	Port 5 (CMT 2-5)	1/11/07	740	170	10	7	<5	<5	<5	9	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/12/07	1,500	140	25	38	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15
		7/23/07	1,060	268	21	30.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	896	420	16	25.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	1,700	534	16.1	35.6	<2	<2	<2	<2	<2	<2	6.8	2.7	<2	<2	<2	<2	<2
		4/9/08	1,410	287	8.3	21.1	<2	<2	<2	<2	<2	<2	5.8	<2	<2	<2	<2	<2	<2
		7/25/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/13/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/14/09	1,980	116	10.3	34.3	<1	<1	<1	<1	<1	<1	11.8	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 2	Port 6 (CMT 2-6)	2/21/02	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	1.5J	<1	64.4	<1	<1	<1	<1	1.9J
		5/7/02	11.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	21.0	<1	<1	9.1J	<1	2.7J
		7/25/02	17.1J	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	6.2J	1.6J	<1	1.5J	<1	1.0J
		10/23/02	32.9	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	3.9J	<1	<1	4.2B	<1	<1
		1/21/03	115	5.5J	<1	6.5J	<1	<1	<1	<1	<1	<1	<1	2.6J	<1	<1	<1	<1	<1
		4/28/03	32.8	186	<1	10.7J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
		7/15/03	677	136	<1	28.4	<1	<1	<1	<1	<1	<1	5.3J	ND	<1	<1	<1	<1	<1
		10/23/03	1,170	43.3	<1	34.7	<1	<1	<1	<1	<1	<1	10.0J	ND	<1	<1	<1	<1	<1
		1/15/04	407	225	<1	17.7J	<1	<1	<1	<1	<1	<1	2.9J	ND	<1	<1	<1	<1	<1
		4/19/04	1,430	52.0	ND (<2.5)	34.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/30/04	244	58.4	<1	9.1J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
		10/25/04	195	220	<1	13.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
		1/25/05	420	261	<1	12.9J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
		4/27/05	693	428	ND (<1.4)	34.7	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	1.4J	3.2J	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)
		7/22/05	454	332	<1	19.0J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
		10/19/05	155	57.8	<1	5.5J	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1	<1
		1/25/06	13.3J	7.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/24/06	38.5	170	29.2	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/06	42.3	122	89.2	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/18/06	70	20	37	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/11/07	130	77	29	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/12/07	670	320	120	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	810	288	53.6	19.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		10/16/07	641	732	69.6	11.7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		1/23/08	817	453	73.6	16.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		4/9/08	874	484	44.6	15.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		7/25/08	1030	411	48	19.6	<1	1.2	<1	<1	<1	<1	2	1.3	<1	<1	<1	<1	<1
		10/13/08	949	852	77	26.2	<1	1.5	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1	<1
		1/14/09	1430	246	11.1	29.4	<1	1.4	<1	<1	<1	<1	7.2	1	<1	<1	<1	<1	<1
	Port 7 (CMT 2-7)	2/21/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	46.0	<1	<1	<1	<1	1.1J
		5/7/02	1.3J	<1	<1	8.6J	<1	<1	<1	<1	<1	<1	<1	36.3	<1	<1	<1	<1	3.1J
		7/25/02	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0J	<1	<1	9.2J	<1	1.0J
		10/23/02	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	3.9B	<1	<1
		1/21/03	18.7J	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		4/28/03	20.7	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/16/03	17.8J	12.9J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
		10/23/03	5.8J	10.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/15/04	7.3J	16.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
		4/19/04	6.2J	13.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/30/04	47.4	29.7	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/25/04	16.5J	49.1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/25/05	8.2J	38.0	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	6.0J	20.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/05	6.4J	22.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/20/05	23.4	17.8J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/25/06	4.8J	8.0J	7.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/24/06	8.3J	5.2J	22.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	11.4J	3.4J	14.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/18/06	230	64	15	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/11/07	67	52	5	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/12/07	44	46	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 2-7 dup	4/12/07	44	35	4	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 7 (CMT 2-7)	7/23/07	44.8	95.7	11.6	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/16/07	143	386	32.4	6.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/23/08	242	687	31.2	6.8	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
		4/9/08	193	687	25.9	6.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/08	183	1010	89.2	9.1	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
		10/13/08	266	1100	39.2	10.1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
		1/14/09	25.9	65.6	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 3	Port 1 (CMT 3-1)	10/22/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/15/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/15/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/19/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/28/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/20/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/26/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/26/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/25/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/21/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/25/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/25/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/27/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/19/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
	Port 2 (CMT 3-2)	10/22/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/03	245	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/15/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/03	82.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9J	<1	<1	<1	<1	<1
		1/16/04	141	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	3.1J	1.3J	<1	<1	<1	<1
		4/19/04	110	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1
		7/28/04	63.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
		10/20/04	81.2	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
		1/26/05	70.5	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
		4/26/05	122	1.2J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1
		7/25/05	101	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
	CMT 3-2 dup	7/25/05	102	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		10/21/05	50.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
	CMT 3-2 dup	10/21/05	52.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
		1/25/06	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-2 dup	1/25/06	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/25/06	42.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
		7/27/06	64.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
	CMT 3-2 dup	7/27/06	64.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		10/19/06	11	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
	Port 2 (CMT 3-2)	1/9/07	NS[7]	NS[7]	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/3/07	17	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/10/07	24.3	3.8	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	13.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 3	Port 3 (CMT 3-3)	1/7/00	22.2	<1	<1	<1	<1	<1	<1	<1	<1	5.5J	<1	28.9	<1	1.0J	5.4B	<1	<1
		1/22/03	395	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	5.7J	<1	<1	<1	<1	<1
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/16/03	1,170	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.5J	3.4J	ND (<2.0)	ND (<2.0)	16.6J	ND (<2.0)	ND (<2.0)
		10/23/03	937	ND (<2.0)	ND (<2.0)	12.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.7J	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/15/04	266	5.8J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		4/19/04	611	2.0J	<1	5.3J	<1	<1	<1	<1	<1	<1	3.0J	2.1J	<1	<1	<1	<1	<1
		7/28/04	325	7.7J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.5J	1.7J	<1	<1	<1	<1	<1
		10/20/04	318	10.4J	<1	3.4J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		1/26/05	122	5.3J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/26/05	575	2.4J	<1	235	<1	<1	2.0J	<1	<1	<1	55.2	4.3J	<1	<1	<1	<1	<1
		7/25/05	101	3.7J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/21/05	312	5.0J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		1/25/06	190	3.2J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		4/26/06	225	4.8J	1.1J	2.5J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		7/27/06	137	8.2J	3.5J	1.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
		10/19/06	23	6	27	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/3/07	7	8	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/10/07	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
		10/11/07	11.4	5.2	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
		1/21/08	4.8	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	3.0	6.3	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	1.2	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
CMT 3	Port 4 (CMT 3-4)	10/22/02	323	<1	<1	4.4J	<1	<1	<1	<1	<1	5.3J	<1	26.0	<1	1.1J	5.5B	<1	<1
		1/22/03	2,770	ND (<5.0)	ND (<5.0)	56.4J	ND (<2.5)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.5J	10.0J	ND (<5.0)	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)
		4/23/03	1,240	ND (<2.5)	ND (<2.5)	26.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	13.3J	4.1J	ND (<2.5)	ND (<2.5)	2.8J	ND (<2.5)	ND (<2.5)
		7/15/03	532	<1	<1	8.7J	<1	<1	<1	<1	<1	<1	5.7J	1.4J	1.3J	<1	<1	<1	<1
		10/23/03	2,230	ND (<5.0)	ND (<5.0)	62.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	27.7J		ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/16/04	757	ND (<2.0)	ND (<2.0)	22.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/20/04	933	4.8J	ND (<2.0)	19.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.2J	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/29/04	196	8.9J	<1	5.9J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
		10/21/04	260	118	<1	9.1J	<1	<1	<1	<1	<1	<1	1.8J	1.1J	<1	<1	<1	<1	<1
		1/26/05	605	8.6J	<1	8.2J	<1	<1	<1	<1	<1	<1	1.8J	1.5J	<1	<1	<1	<1	<1
		4/26/05	115	7.9J	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/05	36.2	5.1J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/21/05	390	24.8	<1	10.1J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
		1/25/06	17.6J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	1/25/06	16.2J	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 3-4)	4/25/06	3.9J	11.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	229	51.2	26.4	6.6J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
		10/19/06	9	4	32	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/9/07	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/3/07	3	17	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	4/3/07	4	15	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 3-4)	7/10/07	<1	<1	7.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/11/07	81.4	25.1	137	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	10/11/07	135	27.6	140	8.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4	1/21/08	4	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	2.5	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	19.7	9.8	10.0	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	1	7.9	21.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	1	1.2	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 3	Port 5 (CMT 3-5)	10/23/02	22.0	<1	<1	1.2J	<1	<1	<1	<1	<1	1.7J	<1	15.6J	<1	<1	4.0B	<1	<1
		1/23/03	1,200	ND (<2.5)	ND (<2.5)	86.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	15.3J	5.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/23/03	3,200	ND (<5.0)	ND (<5.0)	208	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	40.7J	11.8J	ND (<5.0)	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)
		7/16/03	3,530	ND (<10.0)	ND (<10.0)	237	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	59.0J	14.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/24/03	5,480	ND (<10.0)	ND (<10.0)	335	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	103J	17.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/16/04	5,290	29.4J	ND (<10.0)	310J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	72.4J	20.9J	13.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/20/04	7,340	23.2J	ND (<10.0)	350	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	102J	17.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/29/04	4,800	35.4J	ND (<10.0)	221	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.2J	13.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/04	6,970	39.4J	ND (<20.0)	394J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	104J	22.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/26/05	6,590	32.0J	ND (<20.0)	362	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	85.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/26/05	7,240	30.8J	ND (<20.0)	321J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	159J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/25/05	5,040	31.8J	ND(<10.0)	250	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	55.7J	11.5J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
	CMT 3-5 Dup	7/25/05	4,900	32.7J	ND(<10.0)	254	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	54.2J	11.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
	Port 5 (CMT 3-5)	10/21/05	7,330	35.5J	ND (<10.0)	284	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	85.3J	14.0J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		1/26/06	5,080	39.7J	ND (<10.0)	204	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.3J	11.1J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		4/25/06	408	73.7	4.8J	43.6	<1	1.4J	<1	<1	<1	<1	3.8J	7.5J	<1	<1	<1	<1	<1
		7/27/06	3,400	64.4J	ND (<5.0)	113	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.2J	8.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/19/06	950	93	<10	49	<10	<10	<10	<10	<10	<10	32	44	<10	<10	<10	<10	<10
		1/9/07	380	37	4	14	<1	<1	<1	<1	<1	<1	2	2	<1	<1	<1	<1	<1
	CMT 3-5 Dup	1/9/07	280	41	6	15	<1	<1	<1	<1	<1	<1	1	2	<1	<1	<1	<1	<1
	Port 5 (CMT 3-5)	4/3/07	36	670	41	8	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1
		7/10/07	48	314	127	8.5	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		10/11/07	1,720	332	92	126.0	<2	2	<2	<2	<2	<2	13	16	<2	<2	<2	<2	<2
		1/21/08	175	10.4	<2	4.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		4/8/08	124	96.8	5	6.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		7/23/08	215	150	72	19.4	<1	<1	<1	<1	<1	ND	1.7	1.7	<1	<1	<1	<1	<1
		10/10/08	106	94	76	9.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	3.4	24.2	23.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
CMT 3	Port 6 (CMT 3-6)	10/23/02	13.5J	<1	<1	8.9J	<1	<1	<1	<1	<1	4.4J	<1	33.9	<1	<1	4.4B	<1	<1
		1/23/03	245	<1	<1	228	<1	<1	<1	<1	<1	<1	42.3	4.2J	<1	<1	<1	<1	<1
		4/24/03	215	<1	<1	193	<1	<1	1.5J	1.5J	<1	<1	45.0	3.4J	<1	<1	<1	<1	<1
		7/17/03	393	<1	<1	298	<1	<1	<1	ND (<10.0)	<1	<1	53.6	3.8J	<1	<1	<1	<1	<1
		10/24/03	445	<1	<1	291	<1	<1	1.9J	<1	<1	<1	51.6	4.4J	1.4J	<1	<1	<1	<1
		1/16/04	388	<1	<1	198	<1	<1	1.5J	<1	<1	<1	40.4	3.5J	<1	<1	<1	<1	<1
		4/22/04	411	2.6J	<1	177	<1	<1	<1	<1	<1	<1	48.8	3.7J	<1	<1	<1	<1	<1
		7/29/04	340	14.6J	<1	129	<1	<1	1.3J	1.3J	<1	<1	18.8J	4.7J	<1	<1	<1	<1	<1
		10/22/04	498	3.4J	<1	77.8	<1	<1	1.3J	1.6J	<1	<1	35.4	4.3J	<1	<1	<1	<1	<1
		1/26/05	403	1.5J	<1	190	<1	<1	<1	<1	<1	<1	28.0	3.2J	<1	<1	<1	<1	<1
		4/26/05	261	9.0J	<1	2.7J	<1	<1	<1	<1	<1	<1	1.2J	ND	<1	<1	<1	<1	<1
		7/25/05	624	3.2J	<1	25.2	<1	<1	<1	<1	<1	<1	5.5J	1.2J	<1	<1	<1	<1	<1
		10/24/05	945	ND (<2.0)	ND (<2.0)	294	ND (<2.0)	ND (<2.0)	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	70.1	5.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/26/06	812	ND (<2.0)	ND (<2.0)	263	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	60.6	4.88J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/06	747	1.5J	<1	234	<1	1.1J	1.5J	1.9J	<1	<1	43.8	4.9J	<1	<1	<1	<1	<1
		7/28/06	957	4.8J	2.6J	292	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	59.1	5.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/19/06	490	35	<5	88	<5	<5	<5	<5	<5	<5	25	20	<5	<5	<5	<5	<5
		1/9/07	400	120	8	72	<1	<1	<1	<1	<1	<1	7	6	<1	<1	<1	<1	<1
		4/3/07	220	120	5	46	<1	<1	<1	<1	<1	<1	24	7	<1	<1	<1	<1	<1
	CMT 3-6 dup	4/3/07	210	120	6	43	<1	<1	<1	<1	<1	<1	5	6	<1	<1	<1	<1	<1
	Port 6 (CMT 3-6)	7/10/07	190	152	18	44.3	2.6	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	1.4
		10/11/07	186	338	32.2	48.5	<1	<1	<1	<1	<1	<1	2.6	7.6	<1	<1	<1	<1	<1
	CMT 3-6 dup	10/11/07	804	133	16.2	157	<1	1.8	<1	1.2	<1	<1	22.8	6.7	<1	<1	<1	<1	<1
	CMT 3-6	1/21/08	543	15.9	4.7	44.5	<1	<1	<1	<1	<1	<1	5.1	1.2	<1	<1	<1	<1	<1
		4/8/08	1940	155	4.9	137	<1	1.9	1	<1	<1	<1	36.8	6	<1	<1	<1	<1	<1
		7/23/08	1,890	196	7.4	219	ND	3.6	1.3	<1	<1	<1	61.4	9.6	<1	<1	<1	<1	<1
		10/10/08	3,860	160	14.3	478	<1	4.1	2.0	2.1	<1	<1	95.7	10.0	<1	<1	<1	<1	<1
		1/13/09	1,080	181	7.4	147	<1	2.2	<1	<1	<1	<1	30.4	5.7	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 3	Port 7 (CMT 3-7)	10/23/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.5J	<1	36.6	<1	1.3J	3.9B	<1	<1
		1/23/03	7.9J	<1	<1	11.3J	<1	<1	<1	<1	<1	ND	1.9J	8.5J	<1	<1	<1	<1	<1
		4/24/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/17/03	12.5J	<1	<1	16.7J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
		10/24/03	15.6J	<1	<1	31.3	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1	<1
		1/16/04	20.4	<1	<1	29.4	<1	<1	<1	<1	<1	<1	6.4J	<1	1.2J	<1	<1	<1	<1
		4/22/04	14.1J	<1	<1	17.1	<1	<1	<1	<1	<1	<1	5.2J	<1	<1	<1	<1	<1	<1
		7/29/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/04	23.9	<1	<1	36.2	<1	<1	<1	<1	<1	<1	7.5J	<1	<1	<1	<1	<1	<1
		1/26/05	20.0	<1	<1	32.9	<1	<1	<1	<1	<1	<1	6.1J	<1	<1	<1	<1	<1	<1
		4/26/05	19.1J	<1	<1	31.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/05	30.4	<1	<1	56.6	<1	<1	<1	<1	<1	<1	8.3J	1.0J	<1	<1	<1	<1	<1
		10/24/05	49.8	<1	<1	78.5	<1	<1	<1	<1	<1	<1	21.2	1.1J	<1	<1	<1	<1	<1
		1/26/06	46.7	<1	<1	78.2	<1	<1	<1	<1	<1	<1	20.6	1.0J	<1	<1	<1	<1	<1
		4/26/06	45.9	<1	<1	76.9	<1	<1	<1	<1	<1	<1	12.8J	1.5J	<1	<1	<1	<1	<1
		7/28/06	29.8	<1	<1	57.0	<1	<1	<1	<1	<1	<1	11.6J	<1	<1	<1	<1	<1	<1
		10/19/06	170	5	<1	110	<1	<1	<1	<1	<1	<1	17	1	<1	<1	<1	<1	<1
		1/9/07	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/3/07	213	115	4	30	<1	<1	<1	<1	<1	<1	<1	4	<1	<1	<1	<1	<1
		7/10/07	86.2	81.8	21.8	39.9	<1	<1	<1	<1	<1	<1	2.2	5.2	<1	<1	<1	<1	<1
		10/11/07	86.1	36.4	1.3	3	<1	<1	<1	<1	<1	<1	1.5	1.7	<1	<1	<1	<1	<1
		1/21/08	435	83.7	16.9	134	<1	<1	<1	<1	<1	<1	12.2	8.1	<1	<1	<1	<1	<1
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	80	117	5	20.2	<1	<1	<1	<1	<1	<1	1.2	1.4	<1	<1	<1	<1	<1
CMT 4	Port 1 (CMT 4-1)	10/25/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/17/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/27/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/28/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/27/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/27/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/27/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/25/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/26/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/27/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/31/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/16/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/23/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 4	Port 2 (CMT 4-2)	10/25/02	255	<1	<1	1.6J	<1	<1	<1	<1	<1	1.0J	<1	12.2J	<1	<1	<1	<1	<1
		1/22/03	193	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/23/03	393	<1	<1	5.3J	<1	<1	<1	<1	<1	<1	3.4J	3.8J	<1	<1	<1	<1	<1
		7/17/03	137	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	2.8J	1.5J	2.2J	<1	<1	<1	<1
		10/27/03	139	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	ND	1.6J	<1	<1	<1	<1	<1
		1/21/04	195	1.0J	<1	2.5J	<1	<1	<1	<1	<1	<1	ND	1.7J	<1	<1	<1	<1	<1
		4/23/04	177	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	1.1J	1.3J	<1	<1	<1	<1	<1
		7/28/04	159	4.1J	<1	2.1J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		10/27/04	223	37.9	<1	3.4J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		1/27/05	82.6	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	185	22.0J	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/05	232	23.1	4.9J	3.7J	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1	<1
		10/25/05	96.5	10.8J	5.30J	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/26/06	87.1	4.9J	3.0J	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	118	<1	4.7J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 4-2 dup	4/27/06	115	<1	4.8J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 2 (CMT 4-2)	7/28/06	52.9	5.2J	2.9J	<1	<1	<1	<1	<1	<1	<1	4.5J	<1	<1	<1	<1	<1	<1
		10/16/06	28	39	25	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/10/07	31	22	6	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/17/07	95	7	1	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/19/07	12.5	95.5	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/07	36.5	59.5	17.1	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	205	51.6	5.6	5.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	160	58.3	6.6	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	733	29.5	4.4	14.3	<1	<1	<1	<1	<1	<1	2.4	1.5	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	10/25/02	1,360	ND (<2.5)	ND (<2.5)	14.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.6J	7.2J	23.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/22/03	3,040	ND (<10.0)	ND (<10.0)	46.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	11.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/03	2,760	ND (<5.0)	ND (<5.0)	45.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	16.7J	6.2J	ND (<5.0)	ND (<5.0)	5.7J	ND (<5.0)	ND (<5.0)
		7/17/03	674	115J	ND (<10.0)	134J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	62.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/03	6,900	ND (<100)	ND (<100)	156J	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)
		1/21/04	3,630	153J	ND (<10.0)	78.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/04	3,990	290	ND (<10.0)	70.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	29.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/28/04	1,400	279	ND (<2.5)	35.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	13.1J	2.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/27/04	243	243	<1	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/27/05	195	72.4	<1	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	926	127	ND (<1.7)	22.7J	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	3.7J	1.8J	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)
		7/27/05	870	196	6.9J	21.5J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	4.8J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)
		10/25/05	755	151	30.6	15.7J	<1	<1	<1	<1	<1	<1	9.8J	1.0J	<1	<1	<1	<1	<1
	CMT 4-3 dup	10/25/05	714	150	30.8	15.3J	<1	<1	<1	<1	<1	<1	9.8J	<1	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	1/26/06	268	17.1J	7.7J	4.6J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
		4/27/06	328	16.9J	8.8J	6.7J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
		7/28/06	491	13.6J	6.0J	5.5J	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1
		10/16/06	12	14	55	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 4-3 dup	10/16/06	32	17	56	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	1/10/07	13	33	4	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/17/07	16	111	6	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/19/07	1.7	61.9	29.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/07	<1	112	13.7	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2
		1/22/08	20	135	7.8	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	3.8	26.4	3.6	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2
		7/23/08	28	32.8	19	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	4	68.6	14.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/12/09	2	49.2	7.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 4	Port 4 (CMT 4-4)	10/25/02	2,150	ND (<5.0)	ND (<5.0)	56.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.1J	27.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/22/03	9,680	ND (<20.0)	ND (<20.0)	487	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	106J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		04/24/03	11,700	ND (<10.0)	ND (<10.0)	383	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	93.9J	21.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	9,950	ND (<20.0)	ND (<20.0)	287J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	113J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/27/03	11,200	233J	ND (<20.0)	378J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	116J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/04	7,530	494	ND (<10.0)	236	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	53.9J	12.4J	11.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/04	7,260	815	ND (<10.0)	257	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.7J	17.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/28/04	10,000	1,120	ND (<20.0)	427	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	77.8J	29.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	9,900	432	ND (<20.0)	289J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	95.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	1,980	676	ND (<5.0)	88.7	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.9J	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/05	5,800	941	ND (<10.0)	291	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	53.1J	15.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/27/05	4,660	546	ND(<10.0)	216	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	29.1J	15.2J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/26/05	9,070	393J	ND (<20.0)	290J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	197J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/26/06	8,260	814	358	227	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	113J	13.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/06	13,000	202J	33.5J	338J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	147J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
		7/31/06	9,480	171J	21.4J	246J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	89.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
	CMT 4-4 dup	7/31/06	10,700	177J	ND (<20.0)	255J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	80.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
	Port 4 (CMT 4-4)	10/16/06	4,100	350	78	180	<25	<25	<25	<25	<25	<25	83	<25	<25	<25	<25	<25	<25
		1/10/07	4,700	1,600	28	210	<10	<10	<10	<10	<10	<10	<10	31	<10	<10	<10	<10	<10
		4/17/07	5,900	1,300	44	210	<10	<10	<10	<10	<10	<10	29	<10	<10	<10	<10	<10	<10
		7/19/07	548	530	36.4	<1	<5	<5	37.5	<5	<5	<5	<5	20.8	<5	<5	<5	<5	<5
		10/17/07	6,550	397	1.6	169	<5	<5	<5	<5	<5	<5	40.8	15.3	<5	<5	<5	<5	<5
		1/22/08	5,720	447	11.8	135	<10	<10	<10	<10	<10	<10	<10	21.3	<10	<10	<10	<10	<10
		4/8/08	2,380	682	29.5	90	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/24/08	4,730	503	32.8	164	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	6,260	678	66.5	221	<1	7	2	1	<1	<1	29.8	18.6	<1	<1	<1	<1	<1
		1/12/09	5,530	452	24.7	239	<1	6.6	1.4	<1	<1	<1	29.3	19.8	<1	<1	<1	<1	<1
	Port 5 (CMT 4-5)	10/25/02	38.4	<1	<1	3.3J	<1	<1	<1	<1	<1	<1	<1	19.9J	2.0J	<1	<1	<1	<1
		1/22/03	9,360	ND (<20.0)	ND (<20.0)	826	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	150J	28.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	5,150	ND (<20.0)	ND (<20.0)	375J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	106J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/18/03	3,250	265	ND (<5.0)	351	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	68.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/28/03	4,530	372	ND (<10.0)	533	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	79.8J	11.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/21/04	1,170	903	ND (<2.5)	207	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.9J	6.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/22/04	3,950	370	ND (<10.0)	377	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	96.6J	10.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/29/04	2,270	1,760	ND (<5.0)	467	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.3J	14.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/28/04	829	1,290	ND (<2.5)	224	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.5J	9.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/27/05	1,000	303	ND (<2.5)	122	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.7J	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/27/05	291	1,030	<1	175	<1	1.1J	<1	<1	<1	<1	<1	5.4J	<1	<1	<1	<1	<1
	CMT 4-5 dup	4/27/05	430	957	<1	155J	<1	1.3J	<1	1.0J	<1	<1	<1	6.1J	<1	<1	<1	<1	<1
	Port 5 (CMT 4-5)	7/27/05	2,560	1,200	ND(<5.0)	448	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	35.7J	11.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/26/05	4,390	1,390	339	558	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	119J	12.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/26/06	2,890	722	649	315	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	57.0J	9.1J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		4/27/06	3,560	422	330	304	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	28.3J	11.4J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	2,820	458	275	236	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	18.1J	8.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/16/06	770	970	470	70	<10	<10	<10	<10	<10	<10	<10	12	<10	<10	<10	<10	<10
		1/10/07	370	370	330	47	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/17/07	117	335	148	53	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
		7/19/07	53.8	1,320	238	11.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/17/07	517	890	213	44.1	<10	<10	1.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/22/08	688	400	69.5	23.3	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
		4/8/08	24	438	29.7	10.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/24/08	321	776	403	42.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	476	1,090	214	90.1	<1	1.2	1.8	2.6	<1	<1	2.2	<1	<1	<1	<1	<1	<1
		1/12/09	748	333	209	104.0	<1	1.6	<1	<1	<1	<1	4.6	4.0	<1	<1	<1	<1	<1

Table 6. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 4	Port 6 (CMT 4-6)	10/28/02	2,210	ND (<5.0)	ND (<5.0)	105	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	38.2J	8.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/23/03	13,500	ND (<20.0)	ND (<20.0)	688	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	187J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	12,300	ND (<10.0)	ND (<10.0)	590	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	254	14.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	6,990	14.9J	ND (<10.0)	350	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	99.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/28/03	9,150	75.4J	ND (<20.0)	525	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	158J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/22/04	6,920	244	ND (<10.0)	398	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	90.6J	13.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/04	10,900	59.6J	ND (<20.0)	550	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	213J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/29/04	10,600	625	ND (<20.0)	700	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	166J	24.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	7,060	23.2J	ND (<20.0)	490	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	173J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	5,210	469	ND (<10.0)	332	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	73.3J	10.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	9,210	478	ND (<20.0)	686	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	149J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/27/05	10,400	104J	ND(<20.0)	635	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	164J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/26/05	10,800	182J	ND(<20.0)	629	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	141J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		1/26/06	9,860	332J	55.8J	520	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	150J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		4/27/06	4,300	607	367	312	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	59.1J	15.8J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	8,800	276J	72.4J	517	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	132J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/17/06	5,200	630	70	430	<10	<10	<10	<10	<10	<10	85	17	<10	<10	<10	<10	<10
		1/10/07	8,500	110	<20	530	<20	<20	<20	<20	<20	<20	150	<20	<20	<20	<20	<20	<20
		4/17/07	5,300	69	<20	460	<20	<20	<20	<20	<20	<20	93	<20	<20	<20	<20	<20	<20
		7/19/07	986	845	79	124	<5	<5	<5	<5	<5	<5	12.4	23.6	<5	<5	<5	<5	<5
		10/17/07	5,120	132	<5	357	<5	<5	<5	<5	<5	<5	74.0	10.0	<5	<5	<5	<5	<5
		1/22/08	6,390	172	<10	384	<10	<10	<10	<10	<10	<10	91.8	14.3	<10	<10	<10	<10	<10
		4/8/08	2,630	1,120	<10	195	<10	<10	<10	<10	<10	<10	24.7	34.0	<10	<10	<10	<10	<10
		7/24/08	3,560	458	37.8	374	ND	5.2	<1	<1	<1	<1	70.3	22.2	<1	<1	<1	<1	<1
		10/9/08	8,190	298	16.2	537	<1	11.1	3.3	3.5	1.5	<1	140.0	13.5	<1	<1	<1	<1	<1
		1/12/09	4,950	34.8	4.8	346	<1	8.5	2.1	2.7	1.2	<1	134.0	8.7	<1	<1	<1	<1	<1
	Port 7 (CMT 4-7)	10/28/02	2,440	ND (<5.0)	ND (<5.0)	103	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.5J	16.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/23/03	12,600	ND (<20.0)	ND (<20.0)	581	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	135J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	11,400	ND (<10.0)	ND (<10.0)	390	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	124J	15.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/28/03	12,000	109J	ND (<20.0)	420	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	131J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/22/04	8,570	394J	ND (<20.0)	281J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	70.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/26/04	9,020	401	ND (<20.0)	265J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	87.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/29/04	9,210	597	ND (<20.0)	404	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	92.6J	21.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	6,940	402	ND (<20.0)	375J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	67.8J	25.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	3,870	509	ND (<10.0)	159	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	6,870	1,010	ND (<15.0)	367	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	47.0J	19.3J	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)
		7/27/05	8,580	333J	ND(<20.0)	387J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	84.0J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/26/05	9,530	399J	ND(<20.0)	314J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	213J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		1/26/06	9,540	615	152J	262J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	203J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		4/27/06	7,480	123J	15.1J	179J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	59.9J	10.6J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	11,300	263J	113J	254J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	88.4J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/17/06	7,200	260	<100	280	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100
		1/10/07	5,900	960	28	250	<10	25	<10	<10	<10	<10	34	28	<10	<10	<10	<10	<10
		4/17/07	4,700	2,100	70	200	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/19/07	803	1,120	76.3	39.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		10/17/07	5,520	666	45.1	183	<5	<5	<5	<5	<5	<5	28.6	19.9	<5	<5	<5	<5	<5
		1/22/08	6,180	340	<10	133	<10	<10	<10	<10	<10	<10	17.5	17.1	<10	<10	<10	<10	<10
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/23/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	3900	401	32.6	140	<1	<1	<1	<1	<1	<1	14.5	13.5	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods, EPA, SW-846

[2] MDL - Method Detection Limit of 1.0 microgram per liter (µg/l) for the laboratory analyses. Detection limits varied for some samples and are indicated in parentheses ( ).

[3] ND - Not detected; Detection limits varied for some samples and are indicated in parentheses (). Compounds were not detected at an elevated detection level for the sample.

[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[5] B - Compound of interest was found above the detection limit concentration in a laboratory sample

[6] NA - Not analyzed

[7] NS - Not Sampled. Port did not contain sufficient water for sample collection.

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
July 24, 2000 (No storm events several days prior to sampling)							
Trichloroethylene	10.2	----	----	15	----	----	
Vinyl Chloride	ND[4]	----	----	ND	----	----	
cis-1,2-Dichloroethene	2.8	----	----	2.5	----	----	---
Chloroform	ND	----	----	3.2	----	----	---
Toluene	ND	----	----	13.4	----	----	---
August 2, 2000 (Storm event during sampling)							
Trichloroethylene	ND	----	----	ND	----	----	---
August 11, 2000 (Storm event prior evening - August 10, 2000)							
Trichloroethylene	2.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Toluene	ND	----	----	1.1	----	----	---
September 18, 2000							
Trichloroethylene	2.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Chloroform	10.3	----	----	41.6	----	----	---
Bromodichloromethane	1.8	----	----	6.2	----	----	---
Dibromochloromethane	ND	----	----	1.5	----	----	---
November 9, 2000 (Storm event during sampling)							
Trichloroethylene	ND	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
December 15, 2000							
Trichloroethylene	8.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Toluene	ND	----	----	2.5	----	----	---
January 31, 2001							
Trichloroethylene	17.4	----	----	34.5	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Chloroform	ND	----	----	1.3	----	----	---
February 27, 2001							
Trichloroethylene	21.1	----	----	100	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
1,1-Dichloroethene	ND	----	----	1.1	----	----	---
cis-1,2-Dichloroethene	1.4	----	----	1.5	----	----	---
Chloroform	ND	----	----	1.2	----	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
March 30, 2001							
Trichloroethylene	68.0	51.9	19.7	156	157	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.0	1.1	----	---
cis-1,2-Dichloroethene	ND	1.0	ND	ND	ND	----	---
April 26, 2001							
Trichloroethylene	66.6	46.4	16.7	156	88.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.0	1.0	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	ND	ND	----	---
May 25, 2001							
Trichloroethylene	24.3	23.8	21.7	140	95.5	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.6	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.1	----	---
June 21, 2001							
Trichloroethylene	39.6	19.4	9.8	118	87.9	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.2	----	---
Chloroform	ND	ND	ND	3.4	ND	----	---
July 24, 2001							
Trichloroethylene	46.0	25.4	5.9	154	68.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.5	ND	----	---
cis-1,2-Dichloroethene	ND	1.3	ND	ND	1.0	----	---
August 17, 2001							
Trichloroethylene	39.9	18.4	5.6	191	66.6	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2	1.7	----	---
August 22, 2001 (3:30 p.m.)[5]				SW-2A / SW-2B			
Trichloroethylene	----	----	----	87.3	63.3	----	---
Vinyl Chloride	----	----	----	1.8 / ND	ND	----	---
1,1-Dichloroethene	----	----	----	ND / 2.4	ND	----	---
cis-1,2-Dichloroethene	----	----	----	9.1 / ND	1.4	----	---
Chloroform	----	----	----	ND / ND	ND	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
August 22, 2001 (9:55 p.m.)				**SW-2A**	**SW-2B**			
Trichloroethylene	----	----	----	143	174	69.3	----	---
Chloromethane	----	----	----	1.2	ND	2.3	----	---
Vinyl Chloride	----	----	----	2.9	ND	ND	----	---
1,1-Dichloroethene	----	----	----	1.5	2.1	ND	----	---
cis-1,2-Dichloroethene	----	----	----	16.8	ND	1.5	----	---
Chloroform	----	----	----	ND	ND	ND	----	---
August 23, 2001 (8:30 a.m.)				**SW-2A**	**SW-2B**			
Trichloroethylene	----	----	----	116	146	----	----	---
Chloromethane	----	----	----	ND	ND	----	----	---
Vinyl Chloride	----	----	----	2.8	ND	----	----	---
1,1-Dichloroethene	----	----	----	1.2	1.6	----	----	---
cis-1,2-Dichloroethene	----	----	----	13.8	ND	----	----	---
Chloroform	----	----	----	ND	ND	----	----	---
September 20, 2001				**SW-2A**	**SW-2B**			
Trichloroethylene	33.0	23.0	7.0	88.3	156	69.2	----	---
Chloromethane	ND	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	1.6	ND	ND	----	---
Chloroethane	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	1.5	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	8.4	ND	1.2	----	---
Chloroform	1.6	3.3	ND	1.6	3.4	1.5	----	---
October 10, 2001				**SW-2A**	**SW-2B**			
Trichloroethylene	19.9	17.2	3.0	87.2	115	49.3	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	5.6	ND	ND	----	---
November 8, 2001				**SW-2A**	**SW-2B**			
Trichloroethylene	39.2	33.5	9.0	106	130	91.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.0	1.1	ND	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	5.7	ND	1.5	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
December 4, 2001				**SW-2A**	**SW-2B**			
Trichloroethylene	37.3	21.0	ND	107	27.5	79.0	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.5J[6]	ND	1.1J	2.1J	1.4J	----	---
Chloroform	ND	ND	ND	ND	1.7J	ND	----	---
January 7, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	47.5	8.6J	4.8J	28.6	30.1	14.4J	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
February 13, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	82.6	42.9	5.9J	226	158	129	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.3J	2.1J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	7.1J	1.2J	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
March 19, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	66.2	47.7	11.0J	27.3	182	102	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	2.9J	ND	----	---
cis-1,2-Dichloroethene	1.2J	1.3J	ND	2.2J	2.5J	1.7J	----	---
Chloroform	ND	ND	ND	2.2J	ND	ND	----	---
April 19, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	64.1	ND	ND	156	40.5	89.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.2J	4.0J	ND	----	---
cis-1,2-Dichloroethene	1.4J	ND	ND	ND	2.7J	2.0J	----	---
Chloroform	ND	ND	ND	ND	1.4J	ND	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
May 20, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	28.3	13.6J	4.9J	105	35.9	42.3	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.4J	ND	ND	----	---
cis-1,2-Dichloroethene	1.1J	1.3J	ND	1.8J	3.8J	1.6J	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
June 13, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	7.5J	8.5J	3.1J	111	45.6	47.5	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.4J	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.6J	ND	1.1J	4.7J	3.5J	----	---
Chloroform	1.0J	ND	ND	ND	1.1J	2.9J	----	---
July 11, 2002				**SW-2A**	**SW-2B**			
Trichloroethylene	22.4	3.8J	ND	96.8	43.5	3.6J	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.0J	ND	ND	----	---
cis-1,2-Dichloroethene	3.6J	ND	ND	9.8J	2.1J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
August 14, 2002[7]								
Trichloroethylene	3.3J	7.1J	ND	19.6J		8.1J	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	ND	1.2J	ND	3.5J		2.0J	----	---
Chloroform	1.8J	ND	ND	1.3J		1.3J	----	---
October 15, 2002[8]								
Trichloroethylene	1.3J	1.3J	ND	1.6J		5.5J	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND		ND	----	---
Chloroform	ND	ND	ND	ND		ND	----	---
January 10, 2003								
Trichloroethylene	37.0	28.1	7.8J	50.3		59.4	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	2.3J	1.4J	ND	1.9J		3.6J	----	---
Chloroform	ND	ND	ND	1.7J		ND	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
February 7, 2003							
Trichloroethylene	14.5J	9.3J	3.6J	22.0	36.1	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	1.1J	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
March 28, 2003							
Trichloroethylene	50.5	21.3	5.9J	47.4	80.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	2.9J	1.2J	ND	6.2J	4.5J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
April 29, 2003							
Trichloroethylene	44.6	34.5	7.6J	18.8J	63.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	3.3J	1.7J	ND	3.7J	4.9J	----	---
Chloroform	ND	ND	ND	1.6J	1.2J	----	---
July 21, 2003							
Trichloroethylene	37.7	18.9	3.0J	30.1	58.1	----	---
Vinyl Chloride	ND	ND	ND	1.4J	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	2.6J	1.5J	ND	8.0J	4.1J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
October 21, 2003							
Trichloroethylene	14.8J	15.7J	2.0J	51.2	38.1	----	---
Vinyl Chloride	ND	ND	ND	1.0J	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2J	ND	----	---
cis-1,2-Dichloroethene	ND	1.2J	ND	10.4J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
January 23, 2004							
Trichloroethylene	33.4	17.2J	4.3J	19.9J	45.8	----	---
Chloromethane	ND	ND	ND	1.1J	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	5.5J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 12, 2004							
Trichloroethylene	27.0	17.8J	3.6J	6.3J	36.7	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.6J	ND	2.3J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
July 15, 2004							
Trichloroethylene	17.5J	6.2J	2.4J	89.3	28.3	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.2J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	3.6J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
August 9, 2004							
Trichloroethylene	NS[9]	NS	NS	6.1J	NS	----	---
Chloromethane	NS	NS	NS	ND	NS	----	---
Vinyl Chloride	NS	NS	NS	6.0J	NS	----	---
1,1-Dichloroethene	NS	NS	NS	ND	NS	----	---
cis-1,2-Dichloroethene	NS	NS	NS	13.0J	NS	----	---
Chloroform	NS	NS	NS	ND	NS	----	---
October 22, 2004							
Trichloroethylene	22.9	10.8J	1.9J	48.7	41.1	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.1J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	5.2J	1.0J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
January 26, 2005							
Trichloroethylene	28.9	13.1J	2.7J	78.7	48.5	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.7J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	8.3J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 27, 2005							
Trichloroethylene	19.5J	10.2J	4.0J	62.2	28.0	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.6J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	3.9J	1.2J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
July 11, 2005							
Trichloroethylene	7.7J	3.8J	2.2J	10.4J	22.6	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.1J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
October 13-14, 2005							
Trichloroethylene	3.2J	8.0J	4.9J	7.8J	20.7	ND	---
Chloromethane	ND	ND	ND	ND	ND	ND	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	---
cis-1,2-Dichloroethene	ND	ND	ND	1.4J	1.8J	ND	---
Chloroform	ND	ND	ND	4.9J	1.2J	6.5J	---
January 27, 2006							
Trichloroethylene	21.1	4.7J	11.7J	30.1	28.7	ND	---
Chloromethane	ND	ND	ND	ND	ND	ND	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	---
cis-1,2-Dichloroethene	1.0J	ND	ND	2.8J	1.5J	ND	---
Chloroform	ND	1.4J	ND	4.0J	ND	1.6J	---
March 14, 2006							
Trichloroethylene	NS[10]	NS	NS	NS	NS	NS	ND
Chloromethane	NS	NS	NS	NS	NS	NS	ND
Vinyl Chloride	NS	NS	NS	NS	NS	NS	ND
1,1-Dichloroethene	NS	NS	NS	NS	NS	NS	ND
cis-1,2-Dichloroethene	NS	NS	NS	NS	NS	NS	ND
Chloroform	NS	NS	NS	NS	NS	NS	ND

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 20, 2006							
Trichloroethylene	1.9J	1.9J	1.9J	2.0J	2.0J	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	3.8J	ND
July 25, 2006							
Trichloroethylene	ND	1.9J	5.5J	ND	5.4J	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	1.3J	ND	ND	ND	7.6J	ND	ND
Chloroform	ND	ND	ND	ND	ND	4.3J	ND
October 4, 2006							
Trichloroethylene	<1	<1	4	4	4	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	5	<1
Toluene	<1	<1	<1	62	<1	<1	<1
January 15, 2007							
Trichloroethylene	13	4	2	<1	16	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	2	<1	<1	<1	2	<1	<1
Chloroform	<1	<1	<1	2	<1	1	<1
April 11, 2007							
Trichloroethylene	7.0	3	4	<1	13	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	3	<1	<1
Chloroform	<1	<1	<1	<1	<1	3	<1

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
August 1, 2007							
Trichloroethylene	<1	<1	<1	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	<1	<1
October 25, 2007							
Trichloroethylene	<1	<1	5.8	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	<1	<1
January 14, 2008							
Trichloroethylene	<1	<1	9.7	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	1.2	<1	<1	<1	<1	8.8	<1
Bromodichloromethane	<1	<1	<1	<1	<1	1.5	<1
April 16, 2008							
Trichloroethylene	5.9	3	4.3	<1	10.6	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	5.8	<1
Bromodichloromethane	<1	<1	<1	<1	<1	1.2	<1
July 28, 2008							
Trichloroethylene	1.0	ND	2.2	20.3	1.1	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	1.4	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	25.2	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	5.8	ND
Bromodichloromethane	ND	ND	ND	ND	ND	1.2	ND

Table continued on next page

Table 7. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; January 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
October 30, 2008							
Trichloroethylene	5.6	2.5	3.6	3.7	9.2	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	4.4	ND	ND	ND
Chloroform	ND	ND	ND	2.4	1.1	1.3	ND
Bromodichloromethane	ND	ND	ND	ND	ND	ND	ND
January 16, 2009							
Trichloroethylene	11.6	3.1	2.4	22.9	22.9	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	5.9	1.2	<1	<1
Chloroform	<1	<1	<1	<1	<1	4.7	<1
Bromodichloromethane	<1	<1	<1	<1	<1	<1	<1

Notes

--- Sample point not included in sampling plan.

[1] Samples were analyzed **Inc.** in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods, EPA, SW-846.

[2] MDL - Method Detection Limit of 1.0 microgram per liter (µg/l) for the laboratory analyses.

[3] The ADEM (Alabama Department of Environmental Management) action level for trichloroethylene (TCE) in the Kilby Ditch is 175 µg/l. The TCE concentration in the surface water samples will be in compliance with the proposed action level for the Kilby Ditch if 90% of the compliance monitoring sample results are at or below 175 µg/l.

[4] ND - Not detected

[5] Location SW-2, which has historically been a single sample from the dual pipes under Coliseum Boulevard, was sampled as two separate locations [SW-2A (north) and SW-B (south)] beginning August 22, 2001.

[6] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[7] Monitoring point MP-1 is at midpoint of former sampling locations SW-2A and SW-2B.

[8] Surface water sampling was changed from monthly to quarterly sample collection in accordance with the Interim Corrective Measures Report dated September 2001, revised February and July 2002. Monthly sampling was conducted during the pipe rehabilitation project (January through April 2003).

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-1	SW-3	8/14/02	33.70	197	8.38	7.92	6.0
		10/15/02	19.20	126	8.26	8.05	10.5
		1/10/03	16.21	108	7.02	13.1	3.0
		2/7/03	9.20	102	6.82	NM[8]	15.5
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	26.66	152	6.94	6.11	6.5
		7/21/03	29.17	148	7.10	9.99	16.4
		10/21/03	27.01	128	8.35	4.67	1.1
		1/23/04	16.77	107	8.06	15.7	16.1
		4/12/04	27.23	125	7.35	5.56	17.5
		7/15/04	26.38[9]	75	7.80[9]	14.239	3.2[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.87	155	7.32	6.40	5.3
		1/26/05	14.55	175	7.36	7.10	11.4
		4/27/05	20.81	136	6.87	9.87	15.8
		7/11/05	28.12	116	9.52	8.22	10.3
		10/13/05	23.05	200	7.03	9.50	4.8
		1/27/06	13.43	184	7.08	7.62	5.8
		4/20/06	23.02	112	6.80	8.60	27.7
		7/25/06	31.69	190	8.47	5.44	48.0
		10/4/06	33.10	NM	5.84	6.67	7.6
		1/15/07	18.08	164	7.40	8.90	2.5
		4/11/07	16.98	159	6.49	3.00	5.6
		8/1/07	36.21	138	9.78	5.22	12.9
		10/25/07	17.43	58	NS*	NS*	9.7
		1/14/08	16.10	175	9.55	17.58	10.2
		4/16/08	30.43	135	8.24	7.13	24.8
		7/28/08	35.14	380	8.97	10.56	7.3
		10/30/08	13.72	439	6.88	10.70	1.78
		1/16/09	9.40	285	6.49	15.10	12.40

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-2	SW-8	8/14/02	28.54	214	7.41	5.25	16.7
		10/15/02	18.64	122	7.45	5.71	15.9
		1/10/03	13.77	115	6.31	12.6	7.1
		2/7/03	9.40	101	6.35	NM	22.0
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	20.32	141	6.33	3.62	49.0
		7/21/03	25.56	153	6.43	3.73	12.3
		10/21/03	23.77	157	7.75	4.32	3.2
		1/23/04	11.71	137	7.63	9.17	10.7
		4/12/04	21.51	145	7.61	5.29	11.2
		7/15/04	25.77[9]	166	9.25[9]	5.21	3.5[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.50	186	6.60	3.62	7.6
		1/26/05	14.10	170	7.05	6.41	2.9
		4/27/05	16.75	117	7.02	7.66	16.8
		7/11/05	26.33	109	8.19	7.58	22.4
		10/13/05	24.56	197	6.89	5.56	3.8
		1/27/06	13.69	66	6.81	8.40	18.8
		4/20/06	23.11	106	6.83	8.52	29.8
		7/25/06	28.89	200	7.61	3.58	3.7
		10/4/06	24.74	NM	6.86	6.82	2.7
		1/15/07	15.64	139	7.41	6.41	8.4
		4/11/07	15.83	145	6.48	4.33	7.3
		8/1/07	28.42	133	8.41	3.7	8.4
		10/25/07	15.24	68	NS*	NS*	5.5
		1/14/08	11.57	134	8.45	10.72	6.9
		4/16/08	15.25	179	7.94	7.84	31.7
		7/28/08	26.71	268	820.00	4.38	8.9
		10/30/08	12.48	319	7.26	11.60	5.6
		1/16/09	6.60	239	6.51	15.90	28.4

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-3	SW-10	8/14/02	28.40	188	7.10	4.95	14.8
		10/15/02	18.17	111	7.24	5.76	15.8
		1/10/03	14.15	111	6.37	12.4	4.0
		2/7/03	9.20	93.0	6.00	NM	14.1
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	21.86	129	6.51	5.70	17.7
		7/21/03	26.41	130	6.70	4.68	22.3
		10/21/03	24.23	143	7.55	4.42	3.4
		1/23/04	16.64	120	7.04	10.70	3.6
		4/12/04	21.27	128	7.07	4.83	14.9
		7/15/04	25.73	120	5.80	4.30	3.1[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.14	173	6.67	3.21	2.9
		1/26/05	13.34	157	6.53	6.90	7.9
		4/27/05	16.44	98	6.48	7.03	19.0
		7/11/05	24.99	106	6.91	7.04	25.0
		10/13/05	23.99	155	6.90	5.78	18.1
		1/27/06	11.35	118	6.61	7.84	17.9
		4/20/06	23.73	117	6.80	7.26	28.9
		7/25/06	27.22	167	7.31	4.17	3.8
		10/4/06	22.83	NM	6.72	3.31	7.2
		1/15/07	16.28	117	7.48	7.98	5.0
		4/11/07	15.74	99	6.22	7.28	5.9
		8/1/07	25.00	122	7.72	3.65	6.1
		10/25/07	15.69	53	NS*	NS*	5.7
		1/14/08	10.72	116	8.40	9.62	4.3
		4/16/08	19.27	125	7.63	7.25	10.2
		7/28/08	25.67	198	8.85	4.64	6.81
		10/30/08	13.62	222	7.34	12.68	2.89
		1/16/09	6.70	165	5.37	10.10	23.50

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
MP-1	SW-2	8/14/02	27.27	202	7.09	5.62	9.5
		10/15/02	20.10	139	7.34	9.15	30.2
		1/10/03	16.60	100	6.36	10.8	3.5
		2/7/03	11.30	102	6.80	NM	14.2
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	22.39	132	6.87	4.99	7.1
		7/21/03	26.91	143	6.59	6.67	7.6
		10/21/03	26.72	226	7.48	4.79	2.5
		1/23/04	12.59	203	6.94	9.81	11.7
		4/12/04	26.34	165	6.44	3.24	52.3
		7/15/04	27.10	112	6.31	4.65	4.0[9]
		8/9/04[10]	26.46	256	7.05	7.22	9.2
		10/22/04	22.73	232	6.89	5.41	4.2
		1/26/05	16.01	292	6.84	6.80	4.2
		4/27/05	20.67	157	7.05	8.38	6.8
		7/11/05	24.75	138	6.94	5.90	26.2
		10/13/05	24.55	240	6.03	4.95	29.5
		1/27/06	11.59	238	6.95	7.66	8.6
		4/20/06	24.20	120	7.19	7.26	30.4
		7/25/06	29.52	253	6.96	1.51	19.2
		10/4/06	22.43	NM	6.81	1.46	9.0
		1/15/07	15.15	167	5.78	5.41	27.6
		4/11/07	16.61	144	6.15	2.42	37.2
		8/1/07	34.90	119	9.36	9.38	9.33
		10/25/07	17.76	67	NS*	NS*	13.9
		1/14/08	14.65	221	6.80	16.60	10.51
		4/16/08	21.24	223	6.37	6.56	7.03
		7/28/08	34.54	420	7.05	10.18	6.37
		10/30/08	15.59	356	7.42	8.40	1.81
		1/16/09	5.00	393	5.75	9.84	325

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
MP-2	SW-5	8/14/02	33.86	212	7.48	6.01	2.0
		10/15/02	19.19	159	7.22	7.95	15.5
		1/10/03	15.15	112	6.59	12.0	12.2
		2/7/03	10.20	112	6.48	NM	24.3
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	23.89	146	6.56	7.15	9.3
		7/21/03	28.79	157	6.64	6.84	5.4
		10/21/03	26.62	126	7.98	8.05	1.6
		1/23/04	10.51	97	7.31	9.08	5.5
		4/12/04	28.40	125	6.77	4.98	17.1
		7/15/04	30.15[9]	94	8.95	14.30[9]	3.5[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	22.41	168	7.59	8.65	4.4
		1/26/05	16.32	163	7.02	8.91	4.5
		4/27/05	22.08	114	6.96	8.20	10.7
		7/11/05	27.59	134	6.96	7.55	11.3
		10/13/05	23.77	201	6.67	8.80	7.5
		1/27/06	13.41	188	7.02	8.93	21.7
		4/20/06	23.17	117	7.08	8.52	32.2
		7/25/06	30.14	264	6.91	3.08	16.0
		10/4/06	28.79	NM	7.30	3.93	1.7
		1/15/07	18.21	171	7.73	9.13	3.8
		4/11/07	17.08	154	6.26	3.30	5.8
		8/1/07	36.84	168	10.01	6.99	2.3
		10/25/07	17.56	62	NS*	NS*	3.3
		1/14/08	15.82	160	8.27	18.89	11.0
		4/16/08	31.55	203	7.21	8.01	8.3
		7/28/08	37.87	258	8.81	10.63	6.81
		10/30/08	14.58	397	6.43	15.20	2.40
		1/16/09	5.10	262	6.28	NS*	98.60

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
ZD-1		10/14/05	22.01	201	6.09	6.82	29.0
		1/27/06	11.97	156	6.18	7.56	13.1
		4/20/06	21.41	137	7.05	8.81	35.8
		7/25/06	29.70	183	7.08	2.18	5.0
		10/4/06	26.96	NM	6.54	3.41	4.0
		1/15/07	15.83	104	7.35	7.99	6.2
		4/10/07	16.92	128	6.26	4.55	8.9
		8/2/07	28.84	106	7.92	7.69	3.96
		10/25/07	16.36	55	NS*	NS*	20.10
		1/14/08	11.50	167	7.78	11.33	3.01
		4/16/08	21.50	105	7.34	7.63	7.90
		7/28/08	31.38	259	8.06	1.98	13.71
		10/30/08	13.42	286	6.32	9.30	4.91
		1/16/09	5.20	208	5.78	10.40	2.30

Table continued on next page

Table 8. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); January 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
ZP-1		3/14/06	NM	NM	NM	NM	NM
		4/20/06	25.07	107	7.24	7.44	87.6
		7/25/06	30.91	149	7.27	4.80	151
		10/4/06	28.48	NM	8.12	5.57	17
		1/15/07	17.27	117	7.64	9.93	4.1
		4/11/07	18.97	101	6.77	10.02	2.5
		8/2/07	31.59	107	8.31	6.60	18.9
		10/25/07	20.74	67	NS*	NS*	7.6
		1/14/08	13.17	124	7.94	9.74	4.8
		4/16/08	23.48	139	7.27	6.65	5.1
		7/28/08	33.11	243	8.84	6.41	20.1
		10/29/08	16.47	270	6.46	8.26	88.5
		1/16/09	8.60	191	5.19	9.45	1.2

Notes:

[1] All field parameters were measured with a YSI multi-parameter (556 MPS) meter.
[2] CP - Compliance Point; MP - Monitoring Point; ZD - Zoo Ditch location
[3] °C - Degrees Celsius
[4] µmhos - Micromhos
[5] s.u. - standard units
[6] mg/l - milligrams per liter
[7] ntu - nephelometric turbidity units
[8] NM - Not measured; Technician inadvertently did not measure the parameter.
[9] Field parameters were remeasured on 7/22/04, due to a misrecording of one of the field parameters by the field crew.
[10] Sample location MP-1 was the only location measured on August 9, 2004, to determine if there was an increasing concentration trend at location MP-1.
[*] NS = Not Sampled - equipment malfunction

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
A	11/15/01	6	ND[4]	<5	<5	<5	<5	<5	4.3J[5]	<5	<5	<5
	2/13/02	12	<5	<5	<5	<5	<5	<5	<5	<5	6.3	<5
	5/22/02	-	NC[6]	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	18.9J	<5	8.4J	<5	3.1J
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	28.1	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
B	11/15/01	5	<5	<5	<5	<5	<5	<5	3.6J	<5	<5	<5
	2/13/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
B - dup[7]	2/13/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
B	5/22/02	-	<5	<5	<5	<5	<5	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	7.3J	<5	4.0J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	16.4J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
C	11/15/01	8	<5	<5	<5	<5	<5	<5	5.7J	<5	<5	<5
	2/13/02	8	NR[8]	NR	NR	NR	NR	NR	NR	NR	NR	NR
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	<5	<5	20.6J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	20.6J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
C-dup	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
C	2/1/08	9	<5	<5	<5	<5	<5	<5	<20	<5	<5	<5
D	11/15/01	8	<5	<5	<5	<5	<5	<5	<5	3.3J	<5	<5
D-dup	11/15/01	8	<5	<5	<5	<5	<5	<5	<5	12.4J	<5	<5
D	2/13/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	5.5J	<5	3.2J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	10.0J	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.7J	<5	<5
	1/16/2007	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/2008	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
E	11/15/01	4	<5	<5	<5	<5	<5	<5	3.9J	25.5J	<5	<5
	2/13/02	7	<5	<5	<5	<5	<5	<5	<5	9.5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	16.6J	<5	8.0J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	21.4J	<5	<5
E-dup	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.7J	<5	<5
E	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<7	<7	<7	<7	<7	<13	<20	<7	<7	<7

Table Continued on Next Page

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
F	11/15/01	6	<5	<5	<5	<5	<5	<5	10.6J	8.8J	<5	<5
	2/13/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	6.0J	<5	3.5J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.8J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
G	11/15/01	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/13/02	7	<5	<5	<5	<5	<5	<5	<5	<5	14.4	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	5.5J	<5	3.3J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	6.5J	<5	<5
	1/15/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
H	11/15/01	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/13/02	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	7.1J	<5	4.1J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.9J	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
I	11/16/01	3	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/14/02	5	12.1	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	5	6.8J	<5	<5	<5	<5	1.9J	4.2J	4.7J	<5	<5
	9/17/02	6	ND[9]	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	8	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)
	7/21/03	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
I-dup	7/21/03	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
I	1/29/04	8	<5	<5	<5	<5	<5	5.2J	<5	4.1J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.3J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
J	11/16/01	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/14/02	5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	7.5J	4.1J	<5	<5
	9/17/02	7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	8	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)
	7/21/03	7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.0J	<5	5.7J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.9J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table continued on next page

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
K	11/16/01	8	<5	<5	<5	<5	<5	<5	3.1J	<5	<5	<5
K-dup	11/16/01	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	2/14/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K-dup	2/14/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	5/22/02	12	<5	<5	<5	<5	<5	<5	3.2J	6.0J	<5	<5
	9/17/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	10	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)
	7/21/03	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.2J	<5	3.4J	<5	<5
	1/31/05	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K-dup	1/31/05	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.3J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<7	<7	<7	<7	<7	<14	<7	<7	<7	<7
	11/3/08	9	11	<7	<7	<7	<7	<14	<7	<7	<7	<7
L	11/16/01	10	3.9J	<5	<5	<5	<5	<5	3.1J	<5	<5	<5
	2/14/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
L-dup	5/22/02	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
L	9/17/02	8	26.4J	6.3J	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	9	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)
	7/21/03	7	<5	<5	<5	<5	<5	ND	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	3.3J	<5	3.5J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	7/25/06	8	<5	3.9J	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
L-dup	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
L	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
M	11/16/01	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
	2/14/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	3.3J	3.0J	<5	<5
	9/17/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	9	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)
	7/29/03[11]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	6.7J	<5	4.2J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	5.6J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table continued on next page

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
N	11/15/01	3	50.6J[4]	ND[5]	<5	<5	<5	<5	6.6J	16.4J	<5	<5
	2/13/02	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	10	<5	<5	<5	<5	<5	<5	3.3J	<5	<5	<5
	9/17/02[6]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup[7]	9/17/02[6]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	3.2J	<5	<5
	1/14/03[8]	8	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)
	7/21/03	2	3.6J	<5	3.0J	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.3J	<5	3.2J	<5	<5
	7/26/04	8	<5	<5	<5	<5	<5	7.0J	<5	5.1J	<5	<5
	10/20/04	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	10/20/04	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	7.1J	<5	<5
	4/19/06	9	<5	<5	<5	<5	<5	<5	<5	11.8J	<5	<5
N-dup	4/19/06	9	<5	<5	<5	<5	<5	<5	<5	14.7J	<5	<5
N	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/4/06	9	<5	<5	<5	<5	<5	<5	32 B [2]	<5	<5	<5
	2/7/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/17/08	9	<5	<10	<5	<5	<5	<5	<10	<5	<5	<5
	7/11/08	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5

Table continued on next page

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
O	11/15/01	3	<5	<5	<5	<5	<5	<5	3.1J	3.3J	<5	<5
	2/13/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	4.8J	4.0J	5.7J	<5
	9/17/02[6]	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	7.1J	<5	<5
	1/14/03[8]	11	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)
	7/21/03	5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	750	18.8J	<5	<5	<5	31.2J	<5	15.9J	<5	5.2J
	3/9/04[9]	15	104	35.4J	6.3J	<5	<5	<5	<5	5.5J	<5	<5
	4/14/04[10]	8-12	<5	3.4J	3.9J	<5	<5	<5	<5	6.1J	<5	<5
	7/26/04	12	<5	3.9J	<5	<5	<5	31.4J	<5	12.1J	<5	6.8J
	10/20/04	10	54.4	5.6J	<5	<5	<5	<5	<5	4.5J	<5	<5
	1/31/05	10	<5	3.9J	<5	<5	<5	<5	<5	<5	<5	<5
	5/4/05	8	16.8J	370	5.9J	<5	<5	<5	3.1J	8.3J	<5	<5
	7/21/05	8	<5	4.1J	<5	<5	<5	<5	<5	4.0J	<5	<5
	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
O-dup	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
O	1/26/06	8	<5	50.6J	51.0J	5.6J	<5	<5	5.7J	37.5J	<5	<5
	4/19/06	10	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	7/25/06	8	10.1J	174	<5	<5	<5	<5	<5	<5	<5	<5
	10/4/06	9	<5	<5	<5	<5	<5	<5	29 B [2]	<5	<5	<5
O-dup	10/4/06	8	<5	<5	<5	<5	<5	<5	26 B [2]	<5	<5	<5
O	2/7/07	9	<5	96	7	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	8	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/17/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/11/08	9	<5	14	<5	<5	<5	<5	<5	<5	<5	<5
	11/3/08	9	<5	14	<5	<5	<5	<5	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5

Table continued on next page

Table 9. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
	11/15/01	2	<5	<5	<5	<5	<5	<5	<5	<5	7.1J	<5
	2/13/02	9	10.6	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	11	7.0J	<5	<5	<5	<5	<5	6.7J	<5	<5	<5
	9/17/02[6]	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[8]	10	11.0	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)
	7/21/03	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	12.2J	<5	<5	<5	<5	<5	<5	<5	<5	<5
	7/26/04	12	<5	<5	<5	<5	<5	5.5J	<5	3.9J	<5	<5
	10/20/04	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	4.6J	<5	<5
	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
P	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	3.9J	<5	<5
	4/19/06	10	<5	<5	<5	<5	<5	<5	<5	9.6J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/4/06	9	<5	<5	<5	<5	<5	<5	41 B [2]	<5	<5	<5
	2/7/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	16	<5	<5	<5
	4/17/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/11/08	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods, EPA, SW-846.
[2] Methylene Chloride is considered to have been present in the laboratory during analysis of the samples.
[3] MDL - Method Detection Limit of 3.0 micrograms per kilogram (µg/kg) for the soil laboratory analyses
[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.
[5] ND - Not Detected
[6] Results on September 17, 2002, are reported on "wet-weight" basis.
[7] dup - Duplicate sample collected for quality assurance/quality control purposes.
[8] Sediment samples collected on 1/14/03 were analyzed by STL Laboratories because **TTL**'s laboratory equipment malfunctioned. STL's method detection limits varied for some samples and are indicated in parentheses ( ).
[9] In the sediment sample collected at location O on January 29, 2004, low mass and low percent solids present in the sample possibly resulted in an ambiguous level of TCE; therefore another sample was collected on March 9, 2004.
[10] On April 14, 2004, location O was sampled for verification and delineation of TCE detected in the sediment samples collected on January 29 and March 9, 2004.

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
A	11/15/01	ND[4]	<1	<1	<1	<1	<1
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC[5]	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	7
	2/1/08	<1	<1	<1	<1	<1	<1
B	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
B-dup[6]	2/13/02	<1	<1	<1	<1	<1	<1
B	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/23/07	<1	<1	<1	<1	<1	2
	2/1/08	<1	<1	<1	<1	<1	<1
C	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	<1	<1	<1	<1	3
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	NS[9]	NS	NS	NS	NS	NS
	1/16/07	<1	<1	<1	<1	<1	<1
C-dup	1/16/07	<1	<1	<1	<1	<1	<1
C	2/1/08	<1	<1	<1	<1	<1	<1
D	11/15/01	NC	NC	NC	NC	NC	NC
D-dup	11/15/01	NC	NC	NC	NC	NC	NC
D	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	5
	2/1/08	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
E	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	NS	NS	NS	NS	NS	NS
	1/16/07	<1	<1	<1	<1	<1	<1
	2/1/08	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
F	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	1.1J[7]
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	1.1J
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1

Table continued on next page

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
G	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/15/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1
H	11/15/01	<1	<1	<1	<1	<1	<1
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	1.1J	<1	<1	<1	<1	<1
	1/31/05	1.0J	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/15/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1
I	11/16/01	4.6J[4]	ND[5]	<1	<1	<1	<1
	02/14/02	5.0J	<1	<1	<1	<1	<1
	05/22/02	2.3J	<1	<1	<1	<1	<1
	09/17/02	<1	<1	<1	<1	<1	<1
	10/31/02	4.2J	<1	<1	<1	<1	<1
	01/14/03	4.3J	<1	<1	<1	<1	<1
	07/21/03	7.5J	<1	<1	<1	<1	<1
I-dup[6]	07/21/03	7.5J	<1	<1	<1	<1	<1
I	01/29/04	2.4J	<1	<1	<1	<1	<1
	01/31/05	2.6J	<1	<1	<1	<1	<1
	01/26/06	3.1J	<1	<1	<1	<1	<1
	07/25/06	2.1J	<1	<1	<1	<1	<1
	01/17/07	2	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	01/18/08	2.4	<1	<1	<1	<1	<1
	11/03/08	1.7	<1	<1	<1	<1	<1
J	11/16/01	2.8J	<1	<1	<1	<1	<1
	02/14/02	3.9J	<1	<1	<1	<1	<1
	05/22/02	1.9J	<1	<1	<1	<1	<1
	09/17/02	ND	<1	<1	<1	<1	<1
	10/31/02	3.9J	<1	<1	<1	<1	<1
	01/14/03	2.9J	<1	<1	<1	<1	<1
	07/21/03	8.3J	<1	<1	<1	<1	<1
	01/29/04	<1	<1	<1	1.2J	<1	<1
	01/31/05	1.6J	<1	<1	<1	<1	<1
	01/26/06	ND	<1	<1	<1	<1	<1
	07/25/06	NS[7]	NS	NS	NS	NS	NS
	01/17/07	<1	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	1/18/08	1.2	<1	<1	<1	<1	<1
	11/3/08	5.9	<1	<1	<1	<1	<1

Table continued on next page

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
K	11/16/01	4.9J	<1	<1	<1	<1	<1
K-dup	11/16/01	4.9J	<1	<1	<1	<1	<1
K	02/14/02	16.4J	<1	<1	<1	<1	<1
K-dup	02/14/03	16.2J	<1	<1	<1	<1	<1
K	05/22/02	5.5J	<1	<1	<1	<1	<1
	09/17/02	2.2J	<1	<1	<1	<1	1.4J
	10/31/02	5.5J	<1	<1	<1	<1	<1
	01/14/03	13.9J	<1	<1	<1	<1	<1
	07/21/03	20.3	<1	<1	<1	<1	<1
	01/29/04	10.7J	<1	<1	<1	<1	<1
	01/31/05	7.9J	<1	<1	<1	<1	<1
K-dup	01/31/05	8.1J	<1	<1	<1	<1	<1
K	01/26/06	6.6J	<1	<1	<1	<1	<1
	07/25/06	3.9J	<1	<1	<1	<1	<1
	01/17/07	8	<1	<1	<1	<1	<1
	08/01/07	4.2	<1	<1	<1	<1	<1
	01/18/08	4.2	<1	<1	<1	<1	<1
	11/03/08	10.8	<1	<1	<1	<1	<1
L	11/16/01	2.9J	<1	<1	<1	<1	<1
	02/14/02	7.9J	<1	<1	<1	<1	<1
	05/22/02	2.7J	<1	<1	<1	<1	<1
L-dup	05/22/02	2.6J	<1	<1	<1	<1	<1
L	09/17/02	1.4J	<1	<1	<1	<1	<1
	10/31/02	3.4J	<1	<1	<1	<1	<1
	01/14/03	6.0J	<1	<1	<1	<1	<1
	07/21/03	4.3J	<1	<1	<1	<1	<1
	01/29/04	4.6J	<1	<1	<1	<1	<1
	01/31/05	4.2J	<1	<1	<1	<1	<1
	01/26/06	3.3J	<1	<1	<1	<1	<1
	07/25/06	1.9J	<1	<1	<1	<1	<1
	01/17/07	<1	<1	<1	<1	<1	<1
L-dup	01/17/07	<1	<1	<1	<1	<1	<1
L	08/01/07	1.4	<1	<1	<1	<1	<1
	01/18/08	2.7	<1	<1	<1	<1	<1
	11/03/08	4	<1	<1	<1	<1	<1

Table continued on next page

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
M	11/16/01	<1	<1	<1	<1	<1	<1
	02/14/02	<1	<1	<1	<1	<1	<1
	05/22/02	NC[8]	NC	NC	NC	NC	NC
	09/17/02	NC	NC	NC	NC	NC	NC
	10/31/02	NC	NC	NC	NC	NC	NC
	01/14/03	<1	<1	<1	<1	<1	<1
	7/29/03[9]	<1	<1	<1	<1	<1	5.0J
	01/29/04	<1	<1	<1	<1	<1	<1
	01/31/05	<1	<1	<1	<1	<1	<1
	01/26/06	<1	<1	<1	<1	<1	<1
	07/25/06	<1	<1	<1	<1	<1	<1
	01/17/07	<1	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	1/18/08	<1	<1	<1	<1	<1	<1
	11/3/08	<1	<1	<1	<1	<1	<1
N	11/15/01	7.0J	<1	<1	<1	<1	<1
	02/13/02	16.8J	<1	<1	<1	<1	<1
	05/22/02	7.6J	<1	<1	<1	<1	<1
	09/17/02	3.7J	<1	<1	<1	<1	<1
N-dup	09/17/02	3.7J	<1	<1	<1	<1	<1
N	10/31/02	10.0J	<1	<1	<1	<1	<1
	01/14/03	15.2J	<1	<1	<1	<1	<1
	07/21/03	28.0	<1	<1	<1	<1	<1
	01/29/04	15.2J	<1	<1	3.2J	<1	<1
	07/26/04	11.9J	<1	<1	<1	<1	<1
	10/20/04	10.7J	<1	<1	<1	<1	<1
N-dup	10/20/04	10.4J	<1	<1	<1	<1	<1
N	01/31/05	11.2J	<1	<1	<1	<1	<1
	05/04/05	16.7J	<1	<1	<1	<1	<1
N-dup	05/04/05	16.5J	<1	<1	<1	<1	<1
N	07/21/05	18.1J	<1	<1	<1	<1	<1
N-dup	07/21/05	18.1J	<1	<1	<1	<1	<1
N	10/27/05	7.1J	<1	<1	<1	<1	<1
	01/26/06	10.4J	<1	<1	<1	<1	<1
	04/19/06	14.9J	<1	<1	<1	<1	<1
N-dup	04/19/06	14.8J	<1	<1	<1	<1	<1
N	07/25/06	6.9J	<1	<1	<1	<1	<1
N-dup	07/25/06	6.6J	<1	<1	<1	<1	<1
N	10/04/06	3	<1	<1	<1	<1	<1
	01/15/07	14	<1	<1	<1	<1	<1
	04/13/07	16	<1	<1	<1	<1	<1
	08/01/07	14.9	<1	<1	<1	<1	<1
	10/25/07	<1	<1	<1	<1	<1	<1
	01/18/08	9.2	2.3	<1	<1	<1	<1
	04/17/08	21.9	<1	<1	<1	<1	<1
	07/11/08	16.0	<1	<1	<1	<1	<1
	11/03/08	<1	<1	<1	<1	<1	<1
	01/28/09	28.5	<1	<1	<1	<1	<1

Table continued on next page

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
O	11/15/01	NC	NC	NC	NC	NC	NC
	02/13/02	<1	<1	<1	<1	<1	<1
	05/22/02	NC	NC	NC	NC	NC	NC
	09/17/02	<1	<1	<1	1.0J	<1	<1
	10/31/02	2.5J	15.3J	4.8J	<1	<1	<1
	01/14/03	4.8J	14.4J	<1	<1	<1	<1
	07/21/03	NS	NS	NS	NS	NS	NS
	01/29/04	31.8	6.9J	<1	4.5J	<1	<1
	07/26/04	<1	5.4J	1.3J	<1	<1	<1
	10/20/04	<1	10.2J	1.7J	<1	<1	<1
	01/31/05	14.6J	18.2J	1.0J	<1	<1	<1
	05/04/05	3.1J	14.7J	1.0J	<1	<1	<1
	07/21/05	<1	1.9J	<1	<1	<1	1.6J
	10/27/05	<1	3.3J	<1	<1	<1	<1
O-dup	10/27/05	<1	2.8J	<1	<1	<1	<1
O	01/26/06	17.3J	16.3J	1.8J	<1	<1	<1
	04/19/06	NS	NS	NS	NS	NS	NS
	07/25/06	<1	5.9J	<1	<1	<1	<1
	10/04/06	<1	15.0	2	<1	<1	<1
O-dup	10/04/06	<1	12.0	3	<1	<1	<1
O	01/15/07	<1	28	7	<1	<1	<1
	04/13/07	4	24	<1	<1	<1	<1
	08/01/07	<1	13.8	2.4	<1	<1	<1
	10/25/07	<1	2.4	<1	<1	<1	<1
	01/18/08	14.2	6.8	<1	<1	<1	<1
	04/17/08	<1	3.2	<1	<1	<1	<1
	07/11/08	2.2	5.4	<1	<1	<1	<1
	11/03/08	<1	<1	<1	1.1	<1	<1
	01/28/09	5.9	4.6	<1	<1	<1	<1

Table continued on next page

Table 10. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; January 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
P	11/15/01	16.8J	<1	<1	<1	<1	<1
	02/13/02	41.2	<1	<1	<1	<1	<1
	05/22/02	22.4	<1	<1	<1	<1	<1
	09/17/02	10.5J	<1	<1	<1	<1	<1
	10/31/02	25.1	<1	<1	<1	<1	<1
	01/14/03	43.2	<1	<1	<1	<1	<1
	07/21/03	42.2	<1	<1	<1	<1	<1
	01/29/04	25.0	<1	<1	2.3J	<1	<1
	07/26/04	23.4	<1	<1	<1	<1	<1
	10/20/04	22.5	<1	<1	<1	<1	<1
	01/31/05	27.5	<1	<1	<1	<1	<1
	05/04/05	20.9	<1	<1	<1	<1	<1
	07/21/05	21.1	<1	<1	<1	<1	<1
	10/27/05	9.8J	<1	<1	<1	<1	<1
	01/26/06	20.2	<1	<1	<1	<1	<1
	04/19/06	14.3J	<1	<1	<1	<1	<1
	07/25/06	12.6J	<1	<1	<1	<1	<1
	10/04/06	6	<1	<1	<1	<1	<1
	01/15/07	31	<1	<1	<1	<1	<1
	04/13/07	<1	<1	<1	<1	<1	<1
	08/01/07	24.5	<1	<1	<1	<1	<1
	10/25/07	12.0	<1	<1	<1	<1	<1
	01/18/08	31.8	<1	<1	<1	<1	<1
	04/17/08	29.4	<1	<1	<1	<1	<1
	07/11/08	32.0	<1	<1	<1	<1	<1
	11/03/08	26.4	<1	<1	<1	<1	<1
	01/28/09	49.5	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed by **TTL, Inc**. in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods EPA, SW-846.
[2] Methylene Chloride is considered to have been present in the laboratory during analysis of the samples.
[3] MDL - Method Detection Limit of 1.0 microgram per liter (µg/l) for the aqueous laboratory analyses
[4] Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.
[5] ND - Not Detected
[6] dup - Duplicate sample collected for quality assurance/quality control purposes.
[7] NS - Not sampled; sample location was not sampled because of insufficient water for analyses
[8] NC - Not Collected; sampling location was not scheduled to be sampled.
[9] Sample location M was not located on 7/21/03, but was located and sampled on 7/29/03.

Notes: Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.

Contaminants are listed in same order as well identification tables shown in Legend.



LEGEND

MW-2	ALDOT MONITORING WELL AND IDENTIFIER
MW-112	100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-212	200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
MW-311	300 SERIES MONITORING WELL AND IDENTIFIER
MW-457	400 SERIES MONITORING WELL AND IDENTIFIER
MW-1A	ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
CMT-2	CMT WELL AND IDENTIFIER
PW-1	PUMP TEST WELL AND IDENTIFIER
PD-1	PIEZOMETER AND IDENTIFIER
PD-101	PIEZOMETER AND IDENTIFIER
PD-4	PIEZOMETER AND IDENTIFIER
PZ-2	PIEZOMETER AND IDENTIFIER

MW-101	WELL IDENTIFICATION
2.3	TRICHLOROETHENE in ug/L (TCE)
ND	cis-1,2-DICHLOROETHENE in ug/L (cis-1,2-DCE)
ND	VINYL CHLORIDE in ug/L (VC)
ND	1,1-DICHLOROETHENE in ug/L (1,1-DCE)

Contaminants are listed in same order as well identification tables shown in Legend.

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

PLATE 1 CONCENTRATION OF VOLATILE ORGANIC COMPOUNDS
100, 200, 300, 400 SERIES MONITOR WELLS JANUARY 2009
SESI JOB # :C-06-401

ANALYTICAL RESULTS

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	13.3	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Vinyl chloride	30.7	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	8.9	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	19.1	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Trichloroethylene	115	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Vinyl chloride	12.9	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 7:45:00 AM	JNB	ug/L	100	1,1-Dichloroethene	325	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.5	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	36.9	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloroform	5.6	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	80.7	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 7:45:00 AM	JNB	ug/L	100	Trichloroethylene	3980	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	3.6	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Vinyl chloride	5.5	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	73.5	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	1.1	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.0	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/22/2009 3:57:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	220	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloroform	5.7	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	19.3	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/22/2009 3:57:00 PM	JNB	ug/L	50.0	Trichloroethylene	2940	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	3.1	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	31.8	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.6	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	167	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloroform	3.1	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	10.3	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/22/2009 4:29:00 PM	JNB	ug/L	50.0	Trichloroethylene	2540	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.3	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Vinyl chloride	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Trichlorofluoromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1-Dichloroethene	36.8	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Methylene Chloride	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	trans-1,2-Dichloroethene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1-Dichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	cis-1,2-Dichloroethene	127	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloroform	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,1-Trichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Carbon Tetrachloride	12.2	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Benzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/22/2009 5:02:00 PM	JNB	ug/L	50.0	Trichloroethylene	2880	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichloropropane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Bromodichloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	cis-1,3-Dichloropropene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Toluene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	trans-1,3-Dichloropropene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,2-Trichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Tetrachloroethylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Dibromochloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Ethylbenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	m,p-Xylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	o-Xylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Bromoform	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,3-Dichlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,4-Dichlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	67.3	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	49.2	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	1.0	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.9	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/22/2009 5:34:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	411	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloroform	3.1	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	3.8	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/22/2009 5:34:00 PM	JNB	ug/L	50.0	Trichloroethylene	2170	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.3	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Vinyl chloride	10.3	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Trichlorofluoromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1-Dichloroethene	34.3	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Methylene Chloride	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	trans-1,2-Dichloroethene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1-Dichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	cis-1,2-Dichloroethene	116	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloroform	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,1-Trichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Carbon Tetrachloride	11.8	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Benzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/22/2009 6:06:00 PM	JNB	ug/L	20.0	Trichloroethylene	1980	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichloropropane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Bromodichloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	cis-1,3-Dichloropropene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Toluene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	trans-1,3-Dichloropropene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,2-Trichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Tetrachloroethylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Dibromochloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Ethylbenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	m,p-Xylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	o-Xylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Bromoform	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,3-Dichlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,4-Dichlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Vinyl chloride	11.1	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	29.4	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	246	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloroform	1.2	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	7.2	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/26/2009 3:12:00 PM	JND	ug/L	20.0	Trichloroethylene	1430	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	1.4	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Vinyl chloride	3.8	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	65.6	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Trichloroethylene	25.9	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.3	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	2.6	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.2	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.0	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Vinyl chloride	23.2	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	24.2	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Trichloroethylene	3.4	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Vinyl chloride	7.4	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	147	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/22/2009 3:24:00 PM	JNB	ug/L	20.0	cis-1,2-Dichloroethene	181	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloroform	5.7	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	30.4	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/22/2009 3:24:00 PM	JNB	ug/L	20.0	Trichloroethylene	1080	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.2	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Vinyl chloride	5.0	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	20.2	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	117	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloroform	1.4	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.2	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Trichloroethylene	80.0	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	4.4	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	14.3	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	29.5	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloroform	1.5	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.4	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/20/2009 7:42:00 PM	JNB	ug/L	10.0	Trichloroethylene	733	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Vinyl chloride	7.4	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	49.2	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Trichloroethylene	2.0	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Vinyl chloride	24.7	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	239	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.4	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/20/2009 8:14:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	452	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloroform	19.8	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	29.3	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/20/2009 8:14:00 PM	JNB	ug/L	50.0	Trichloroethylene	5530	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	6.6	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Vinyl chloride	209	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	104	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/20/2009 8:47:00 PM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	333	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloroform	4.0	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	4.6	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/20/2009 8:47:00 PM	JNB	ug/L	10.0	Trichloroethylene	748	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.6	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Vinyl chloride	4.8	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/20/2009 9:19:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	346	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.1	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	34.8	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloroform	8.7	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	134	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Benzene	1.2	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	2.7	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/20/2009 9:19:00 PM	JNB	ug/L	50.0	Trichloroethylene	4950	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	8.5	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Vinyl chloride	32.6	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Trichlorofluoromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1-Dichloroethene	140	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Methylene Chloride	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	trans-1,2-Dichloroethene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1-Dichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	401	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloroform	13.5	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,1-Trichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Carbon Tetrachloride	14.5	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Benzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/22/2009 6:00:00 AM	JNB	ug/L	50.0	Trichloroethylene	3900	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichloropropane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Bromodichloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	cis-1,3-Dichloropropene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Toluene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	trans-1,3-Dichloropropene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,2-Trichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Tetrachloroethylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Dibromochloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Ethylbenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	m,p-Xylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	o-Xylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Bromoform	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,3-Dichlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,4-Dichlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Trichloroethylene	2.3	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Trichloroethylene	3.7	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	3.0	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	3.9	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloroform	1.7	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	2.5	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	1.3	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 11:38:00 PM	JNB	ug/L	5.0	Trichloroethylene	399	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Trichloroethylene	54.0	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Trichloroethylene	146	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Trichloroethylene	148	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.7	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.8	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.4	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/22/2009 7:37:00 AM	JNB	ug/L	10.0	Trichloroethylene	638	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/22/2009 8:10:00 AM	JNB	ug/L	10.0	Trichloroethylene	656	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	16.0	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloroform	4.6	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	3.7	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	2/1/2009 10:49:00 PM	JNB	ug/L	20.0	Trichloroethylene	203	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	11.8	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 1:38:00 PM	JNB	ug/L	100	Trichloroethylene	2300	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.4	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Trichloroethylene	14.4	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloroform	2.6	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Trichloroethylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	1.2	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloroform	2.3	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Trichloroethylene	191	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	11.8	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	4.0	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 2:38:00 PM	JNB	ug/L	50.0	Trichloroethylene	734	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloroform	1.2	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Trichloroethylene	12.3	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.3	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/11/2009 12:28:00 PM	JNB	ug/L	5.0	Trichloroethylene	326	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Trichloroethylene	59.4	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	1.4	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloroform	1.7	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Trichloroethylene	258	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	1.3	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloroform	1.7	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Trichloroethylene	257	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	1.1	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	1.2	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/26/2009 4:02:00 PM	JND	ug/L	5.0	Trichloroethylene	233	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.0	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/2/2009 12:03:00 AM	JNB	ug/L	5.0	Trichloroethylene	358	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Trichloroethylene	65.4	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	4.4	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Trichloroethylene	22.6	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	7.8	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.1	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/22/2009 6:33:00 AM	JNB	ug/L	5.0	Trichloroethylene	342	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	8.0	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.1	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/22/2009 7:05:00 AM	JNB	ug/L	5.0	Trichloroethylene	326	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.1	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	4.3	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/26/2009 3:37:00 PM	JND	ug/L	10.0	Trichloroethylene	701	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Trichloroethylene	1.0	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	3.8	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Trichloroethylene	40.3	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	2.8	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	3.5	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	2/1/2009 10:24:00 PM	JNB	ug/L	20.0	Trichloroethylene	461	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Trichloroethylene	15.0	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.8	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Trichloroethylene	75.6	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.8	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.3	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Trichloroethylene	76.4	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloroform	1.2	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Trichloroethylene	53.3	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.7	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.7	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 12:28:00 AM	JNB	ug/L	5.0	Trichloroethylene	479	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Trichloroethylene	61.6	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroform	1.4	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/22/2009 8:43:00 AM	JNB	ug/L	10.0	Trichloroethylene	563	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	141	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloroform	2.2	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	28.4	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	2/1/2009 11:14:00 PM	JNB	ug/L	20.0	Trichloroethylene	370	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	15.8	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 2:11:00 PM	JNB	ug/L	100	Trichloroethylene	3270	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.9	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloroform	2.1	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/4/2009 4:15:00 AM	JNB	ug/L	5.0	Trichloroethylene	229	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Trichloroethylene	14.3	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Trichloroethylene	13.6	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	21.5	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloroform	1.6	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	4.5	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Trichloroethylene	226	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.5	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.3	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloroform	3.9	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.0	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/4/2009 4:47:00 AM	JNB	ug/L	5.0	Trichloroethylene	352	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Vinyl chloride	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Trichlorofluoromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1-Dichloroethene	214	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Methylene Chloride	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	trans-1,2-Dichloroethene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1-Dichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloroform	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,1-Trichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Carbon Tetrachloride	67.6	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Benzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:25:00 AM	JNB	ug/L	1000	Trichloroethylene	12300	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichloropropane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Bromodichloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	cis-1,3-Dichloropropene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Toluene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	trans-1,3-Dichloropropene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,2-Trichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Tetrachloroethylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Dibromochloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Ethylbenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	m,p-Xylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	o-Xylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Bromoform	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,3-Dichlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,4-Dichlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 6:56:00 PM	JNB	ug/L	100	1,1-Dichloroethene	279	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	1.4	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	14.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloroform	8.2	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	146	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	1.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 6:56:00 PM	JNB	ug/L	100	Trichloroethylene	10700	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	6.9	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	1.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 1:49:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	816	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.4	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.8	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloroform	10.1	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 1:49:00 PM	JNB	ug/L	50.0	Carbon Tetrachloride	220	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Benzene	1.5	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	3.0	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 3:58:00 PM	JNB	ug/L	100	Trichloroethylene	11400	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	11.3	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 2:05:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	792	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.4	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.8	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloroform	10.0	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 2:05:00 PM	JNB	ug/L	50.0	Carbon Tetrachloride	214	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Benzene	1.6	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	2.9	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 4:15:00 PM	JNB	ug/L	100	Trichloroethylene	11400	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	10.6	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	1.6	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Trichloroethylene	165	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloroform	1.5	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.7	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	26.6	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.2	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Trichloroethylene	23.6	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	18.2	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.0	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloroform	2.3	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	3.4	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/11/2009 1:01:00 PM	JNB	ug/L	100	Trichloroethylene	1660	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Trichloroethylene	131	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	26.4	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 2:43:00 PM	JNB	ug/L	100	Trichloroethylene	4910	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.5	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	43.2	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 3:15:00 PM	JNB	ug/L	100	Trichloroethylene	7690	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.0	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	1.3	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	3.9	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloroform	1.4	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Trichloroethylene	205	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	4.6	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 4:26:00 PM	JND	ug/L	10.0	Trichloroethylene	776	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Trichloroethylene	7.2	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Toluene	3.8	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-101#**

Job No: 06-401 Personnel: KH Date: 1.12.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 9.08	Total Well Depth, ft: 11.90	Calculated Well Vol: 1.41 3 volumes
Controller Settings: 10/20		Volume Purged, gal: 2.0 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1435	17.83	261	4.85	175.0	3.65	227.9	initial
1450	19.09	207	4.13	11.49	3.87	263.5	3 volumes
1455	19.02	197	4.03	3.04	4.03	268.5	
1500	19.01	192	4.07	1.33	4.03	268.9	
1505	—	EPA 8260 B		sampled	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-201# Duplicate**

Job No: 06-401 Personnel: KH Date: 1.12.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 9.21	Total Well Depth, ft: 27.25	Calculated Well Vol: 9.0 (3 vol)
Controller Settings: 10/15		Volume Purged, gal: 10 gals.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1425	19.83	110	4.56	17.43	3.11	220.6	initial
1545	19.86	113	4.35	2.41	3.07	231.6	3 volumes
1550	20.03	111	4.36	0.60	3.19	237.3	
1555	20.23	111	4.34	0.35	3.31	239.4	
1600	EPA 8260 B sampled						
1605	Duplicate sampled						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-102#**

Job No: 06-401 Personnel: SB Date: 1/12/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 9.85	Total Well Depth, ft: 14.05	Calculated Well Vol: 0.68
Controller Settings: 10/10		Volume Purged, gal: 3.0 gal

USED ~ 20' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1415	17.04	1372	5.89	371.6	8.34	70.1	START TOC
1445	17.27	1779	6.41	0.99	0.56	-17.3	
1450	17.27	1779	6.44	0.89	0.56	-18.2	
1455	17.30	1780	0.45	0.91	0.55	-18.6	
1500	SAMPLED	FOR 8260	VOCs +	TOCs.			

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-202#**

Job No: 06-401 Personnel: SB Date: 1/12/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESI

Depth to Water, ft: 10.21	Total Well Depth, ft: 22.39	Calculated Well Vol: 2.1 gal
Controller Settings: 10/10		Volume Purged, gal: 6.3 gal

USED ~ 29' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1415	18.66	111	6.30	176.4	0.61	91.2	START TOC
1520	18.60	94	4.68	0.11	0.75	97.8	
1525	18.62	94	4.66	0.12	0.76	98.0	
1530	18.63	94	4.66	0.10	0.76	97.4	
1535	SAMPLED FOR 8260 VOC + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **103# Duplicate**

Job No: 06-401 Personnel: KH Date: 1.13.09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: _____

Depth to Water, ft: 14.95	Total Well Depth, ft: 16.05	Calculated Well Vol:
Controller Settings:		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
Insufficient water to sample							dry

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-203#**

Job No: 06-401 Personnel: KH Date: 1.13.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 15.25	Total Well Depth, ft: 33.00	Calculated Well Vol: 8.91 (3 vol)
Controller Settings: 10/20		Volume Purged, gal: 10 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	19.70	79	3.69	12.28	3.49	340.1	initial
1055	20.08	79	3.83	1.69	2.85	270.9	
1100	20.51	79	3.86	0.64	3.04	275.6	3 volumes
1105	20.48	79	3.86	0.07	3.12	277.2	
1110	—	EPA	8260B	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-106**

Job No: 06-401 Personnel: KH Date: 1.19.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 24.51	Total Well Depth, ft: 33.15	Calculated Well Vol: 0.6
Controller Settings: 10/20		Volume Purged, gal: 2.4 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1005	21.68	80	4.14	11.99	2.96	180.4	initial TOC
1025	21.46	81	4.09	1.91	2.69	189.7	
1030	21.39	81	4.04	0.58	2.72	191.3	
1035	21.60	81	3.97	0.40	2.77	192.9	
1040	sampled VOCs + TOC						
							1.8

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-206**

Job No: 06-401 Personnel: KH Date: 1.19.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 29.58	Total Well Depth, ft: 52.75	Calculated Well Vol: 3.8
Controller Settings: 12/20		Volume Purged, gal: 13 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0950	19.46	122	5.57	51.58	2.64	175.7	initial TOC
1205	21.18	77	5.12	0.68	2.11	183.7	
1210	21.32	77	5.28	0.00	2.32	179.1	
1215	21.45	77	5.29	0.00	2.47	176.7	
1220	—	EPA 8260 BVOCs + TOC				—	
							11.6

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-107**

Job No: 06-401 Personnel: SB Date: 1/19/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 29.21	Total Well Depth, ft: 54.50	Calculated Well Vol: 0.87 gal
Controller Settings: 10/10		Volume Purged, gal: 2.6 gal

USED ~ 40' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	20.00	95	6.10	761.8	5.25	79.4	START TOC
1005	20.64	95	5.08	0.71	6.57	96.8	
1010	20.65	94	5.09	0.70	6.57	96.5	
1015	20.63	94	5.10	0.70	6.60	96.5	
1020	SAMPLED	FOR 8260 VOCs	+ TOC				

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-207**

Job No: 06-401 Personnel: SB Date: 1/19/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESE

Depth to Water, ft: 29.39	Total Well Depth, ft: 68.51	Calculated Well Vol: 6.4 gal
Controller Settings: 15/15		Volume Purged, gal: 19.2 gal

Used ~75' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	16.80	64	5.25	7.61	7.12	104.1	START TOC
1225	17.99	67	5.29	0.00	5.19	82.0	
1230	17.99	67	5.26	0.00	5.20	82.3	
1235	18.02	66	5.25	0.00	5.20	82.8	
1240	Sampled for 8260 VOC + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-108 Duplicate**

Job No: 06-401 Personnel: KH Date: 1.20.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 19.11	Total Well Depth, ft: 25.31	Calculated Well Vol: 1.0
Controller Settings: 8/20		Volume Purged, gal: 4.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0925	21.21	121	3.95	76.26	2.77	157.1	initial
0950	21.66	122	3.87	4.16	3.13	184.2	
0955	21.51	122	3.39	1.52	3.21	203.6	
1000	21.38	122	3.35	0.56	3.26	207.8	
1005	—	VOCs	sampled	—	—	—	
1010	—	VOCs	Duplicates		sampled	—	
							3.1

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-208**

Job No: 06-401 Personnel: KH Date: 1.20.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES III

Depth to Water, ft: 19.35	Total Well Depth, ft: 51.76	Calculated Well Vol: 5.4
Controller Settings: 8/20		Volume Purged, gal: 17.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0935	20.68	295	5.15	49.84	3.13	138.3	initial
1215	21.29	131	4.70	0.04	3.43	210.0	
1220	21.26	131	4.98	0.00	3.64	200.2	
1225	21.38	133	4.75	0.00	3.66	199.8	
1230	—	sampled VOCs	—	—	—	—	
							16.2

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-109**

Job No: 06-401 Personnel: SB Date: 1/20/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: GESII

Depth to Water, ft: 27.43	Total Well Depth, ft: 33.10	Calculated Well Vol: 0.93 gal
Controller Settings: 20/20		Volume Purged, gal: 2.79 gal

Used ~40' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	13.07	108	5.90	761.7	8.77	127.5	START TOC
1000	12.96	104	4.16	97.6	11.09	116.7	
1005	12.95	105	4.11	96.7	11.09	117.0	
1010	12.96	104	4.06	96.7	11.09	118.1	
1015	SAMPLED FOR 8260 VOCs, TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-209**

Job No: 06-401 Personnel: SB Date: 1/20/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 27.03	Total Well Depth, ft: 70.07	Calculated Well Vol: 7.1 gal
Controller Settings: 20/20		Volume Purged, gal: 21.2 gal

Used ~ 80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	17.05	92	3.48	5.37	5.94	158.3	START TOC
1220	17.75	93	4.41	0.00	1.95	103.2	
1225	17.75	92	4.38	0.00	1.95	103.4	
1230	17.74	93	4.35	0.00	1.96	103.3	
1235	Sampled for 8260 + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-116**

Job No: 06-401 Personnel: KH Date: 1.08.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 18.21	Total Well Depth, ft: 19.20	Calculated Well Vol: 4.5
Controller Settings: 10/15		Volume Purged, gal: 6.0

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1050	21.45	305	5.42	300.6	1.58	-9.6	initial
1130	21.81	216	5.09	18.41	1.58	117.5	
1135	21.35	210	5.09	2.31	1.00	120.3	3 volumes
1140	21.18	202	5.02	92.3	0.92	124.9	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-216**

Job No: 06-401 Personnel: SR Date: 1/8/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES II

Depth to Water, ft: 10.97	Total Well Depth, ft: 40.76	Calculated Well Vol: 14.7 gal/3 vol
Controller Settings: 10/15		Volume Purged, gal: 15.0 gal

USED ~55' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1040	22.42	140	6.20	381.7	6.68	83.0	START
1230	22.81	131	4.76	7.66	5.75	101.6	
1235	22.70	131	4.74	6.17	6.06	103.1	
1240	22.73	130	4.68	6.21	6.13	103.8	
1245	Sampled FOR 8260 VOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-117**

Job No: 06-401 Personnel: SB Date: 1/20/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESV

Depth to Water, ft: 42.61	Total Well Depth, ft: 44.11	Calculated Well Vol: 0.25 gal
Controller Settings: NA		Volume Purged, gal: ~~0.75 gal~~

Used 50' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1400	MW-117 WATER LEVEL at 43.62 ft BTC.						
	INSUFFICIENT WATER FOR ACCURATE						
	PURGE AND SAMPLE. NO SAMPLE						
	TAKEN.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-217 Duplicate**

Job No: 06-401 Personnel: SA Date: 1/20/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC-II

Depth to Water, ft: 43.47	Total Well Depth, ft: 75.00	Calculated Well Vol: 5.2 gal
Controller Settings:		Volume Purged, gal: 15.6 gal

Used ~ 80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1350	16.93	134	4.56	8.97	6.16	87.2	START
1605	18.28	133	4.55	0.00	4.68	95.9	
1610	18.25	133	4.54	0.00	4.68	96.2	
1615	18.24	133	4.54	0.00	4.72	96.4	
1620	Sampled For 8260 VOCs.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-221**

Job No: 06-401 Personnel: KH Date: 1/23/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESIV

Depth to Water, ft: 17.11	Total Well Depth, ft: 25.66	Calculated Well Vol: 1.4
Controller Settings: 10/20		Volume Purged, gal: 5.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	20.48	68	5.38	188.1	4.89	157.1	START
1015	21.70	68	4.66	11.64	4.55	187.8	
1020	21.59	68	3.91	2.36	4.74	200.3	
1025	21.70	68	3.74	1.14	4.82	205.4	
1030	—	sampled VOCs	—	—	—	—	
							4.3

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-221C**

Job No: 06-401 Personnel: SB Date: 1/23/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 36.27	Total Well Depth, ft: 77.61	Calculated Well Vol: 6.8 gal
Controller Settings: 15/15		Volume Purged, gal: 20.4 gal

USED A 8T' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	19.10	343	6.47	743.1	7.67	168.8	START
1145	19.98	98	4.93	57.21	6.63	123.2	
1150	19.89	95	4.95	58.19	6.64	123.5	
1155	19.86	98	4.95	54.31	6.68	123.2	
1200	SAMPLED FOR 8260 VOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-123**

Job No: 06-401 Personnel: SB Date: 1/21/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: —

Depth to Water, ft: DRY	Total Well Depth, ft: 25.11	Calculated Well Vol: —
Controller Settings: —		Volume Purged, gal: —

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
							TOO LOW TO SAMPLE

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-223**

Job No: 06-401 Personnel: SB Date: 1/28/05

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 26.45	Total Well Depth, ft: 70.00	Calculated Well Vol: 7.1 gal
Controller Settings: 20/20		Volume Purged, gal: 21.3 gal

USED ~ 80' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0910	15.42	117	4.74	15.1	7.22	83.7	START TOC
1220	18.02	102	4.39	0.00	6.28	95.1	
1225	18.07	106	4.38	0.00	6.32	94.9	
1230	18.08	106	4.35	0.00	6.31	94.2	
1235	SAMPLED FOR 8260 VOCs + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-124**

Job No: 06-401 Personnel: KH Date: 1.12.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 29.38	Total Well Depth, ft: 38.25	Calculated Well Vol: 4.4 gal (3 vol.)
Controller Settings: 10/20		Volume Purged, gal: 5.5 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	19.97	129	7.01	291.9	4.93	154.5	initial
1115	20.34	126	5.85	3.58	4.63	227.6	3 volumes
1120	20.99	128	4.90	2.62	4.72	271.7	
1129	21.08	128	4.70	0.72	4.77	278.2	
1130	—	—	EPA	8260 B	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-224**

Job No: 06-401 Personnel: KH Date: 01.12.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 29.58	Total Well Depth, ft: 52.95	Calculated Well Vol: 11.7 gal (3 vol.)
Controller Settings: 10/20		Volume Purged, gal: 13.5 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1025	19.66	107	5.96	131.7	5.35	209.0	initial
~~1025~~	~~[illegible]~~	~~[illegible]~~	~~5.85~~		~~[illegible]~~	~~[illegible]~~	
~~1028~~							~~2 volumes~~
~~1029~~							
1235	20.09	114	5.19	0.91	4.57	193.0	
1240	20.26	115	4.86	0.99	4.56	216.1	3 Volumes
1245	20.14	114	4.50	0.69	4.56	240.2	
1250	EPA 8260 B						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-129#**

Job No: 06-401 Personnel: SB Date: 1/12/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECI

Depth to Water, ft: 21.57	Total Well Depth, ft: 27.51	Calculated Well Vol: 1.1 gal
Controller Settings: 10/10		Volume Purged, gal: ~3.5 gal

USED a 32' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0950	20.18	141	4.36	151.7	5.21	104.1	START
1020	20.23	141	4.34	7.66	5.27	105.6	
1025	20.20	141	4.32	8.11	5.31	106.5	
1030	20.15	141	4.31	7.96	5.35	106.7	
1035	SAMPLED FOR 8260 VOCs. ALSO COLLECTED						
	DUPLICATE						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-229#**

Job No: 06-401 Personnel: SB Date: 1/12/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESE

Depth to Water, ft: 21.08	Total Well Depth, ft: 39.49	Calculated Well Vol: 3.1 gal
Controller Settings: 10/10		Volume Purged, gal: ~10 gal

Used ~43' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0950	20.23	141	4.76	23.71	5.25	105.1	START
1130	19.16	140	3.92	1.77	5.42	111.1	3 VOLS
1135	19.22	140	3.98	2.01	5.45	110.9	
1140	19.27	140	3.97	1.97	5.44	110.4	
1145	Sampled	FOR 8260VOC					

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-130**

Job No: 06-401 Personnel: KH Date: ~~FEB~~ 1.20.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 22.73	Total Well Depth, ft: 27.44	Calculated Well Vol: 0.8
Controller Settings: 10/20		Volume Purged, gal: 3.0

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1435	16.87	167	4.68	~~4~~ 206.0	3.95	190.4	initial TOC
1455	18.91	145	3.89	4.15	3.93	234.7	
1500	18.75	145	3.81	1.16	4.09	236.3	
1505	18.74	147	3.81	1.01	4.11	237.2	
1510	—	sampled for	VOCs	+ TOC		—	
							2.4

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-230**

Job No: 06-401 Personnel: KH Date: 1.20.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 22.80	Total Well Depth, ft: 51.70	Calculated Well Vol: 4.8
Controller Settings: 10/20		Volume Purged, gal: 16.0

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1420	18.11	262	4.43	132.9	4.14	197.4	initial TOC
1620	17.92	242	3.76	4.84	4.02	258.5	
1625	18.86	249	4.15	1.16	4.65	249.4	
1630	19.02	249	4.13	0.52	4.90	248.2	
1635	—	Sampled VOCs + TOC				—	
							14.4

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-131#**

Job No: 06-401 Personnel: KH Date: 1.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECTL

Depth to Water, ft: 12.15	Total Well Depth, ft: 23.88	Calculated Well Vol: 1.9
Controller Settings: 10/20		Volume Purged, gal: 7.0

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	17.69	85	5.32	102.7	5.62	498.4	initial TOC
1055	17.66	79	4.84	2.21	4.25	378.6	
1100	17.68	79	4.73	1.91	4.32	372.6	
1105	17.70	79	4.71	1.22	4.33	370.8	
1110	—	sampled for	TOC +	VOCs	—		
							5.9

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-231#**

Job No: 06-401 Personnel: KH Date: 1.15.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 12.18	Total Well Depth, ft: 32.18	Calculated Well Vol: 3.3
Controller Settings: 10/20		Volume Purged, gal: 11.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0925	18.19	84	5.85	3.95	4.85	510.3	initial TOC
1120	18.47	81	4.57	0.00	4.67	354.4	
1125	18.53	81	4.54	0.00	4.60	350.6	
1130	18.49	81	4.52	0.00	4.52	348.3	
1135	—	sampled for	TOC +	VOCs	—	—	
							10.0

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-132**

Job No: 06-401 Personnel: KH Date: 1.21.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECII

Depth to Water, ft: 25.64	Total Well Depth, ft: 27.78	Calculated Well Vol: 0.4
Controller Settings: 10/25		Volume Purged, gal: 1.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1430	18.37	152	4.07	195.8	4.19	204.5	initial
1445	19.10	151	3.69	24.42	4.35	212.1	
1450	20.38	149	3.51	14.73	4.26	214.4	
1455	20.40	150	3.49	7.21	4.25	214.6	
1500	—	sampled VOCs	—	—	—	—	
							1.1

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-232**

Job No: 06-401 Personnel: KH Date: 1.21.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 25.71	Total Well Depth, ft: 53.68	Calculated Well Vol: 4.7
Controller Settings: 10/20		Volume Purged, gal: 15.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1425	18.50	113	4.40	144.8	4.05	191.6	initial
1630	18.43	101	4.08	3.87	3.69	212.8	
1635	18.82	101	4.17	1.13	4.01	207.4	
1640	19.05	101	4.16	0.48	4.04	205.4	
1645	—	sampled VOCs	—	—	—	—	
							14

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-133**

Job No: 06-401 Personnel: KH Date: 1.14.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECII

Depth to Water, ft:	11.75	Total Well Depth, ft:	17.95	Calculated Well Vol:	1.0
Controller Settings:	10/20			Volume Purged, gal:	4.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
~~1300~~	~~20.19~~	~~122~~					
1305	19.97	55	4.94	210.9	2.42	171.4	initial
1340	20.32	51	4.03	7.28	2.02	238.0	
1345	20.49	52	3.89	7.27	2.16	240.8	3 volumes
1350	20.48	51	3.90	2.63	2.22	238.3	
1355		EPA 8260 B VOCs sampled					
							3.1

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-233 Duplicate**

Job No: 06-401 Personnel: KH Date: 1.14.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 12.08	Total Well Depth, ft: 29.75	Calculated Well Vol: 3.0
Controller Settings: 7/20		Volume Purged, gal: 11.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	20.22	121	5.38	123.8	0.72	76.1	initial
1450	20.29	95	5.17	1.54	0.95	113.1	
1455	20.33	96	5.53	1.16	0.75	101.5	3 volumes
1500	20.45	97	5.69	1.14	0.68	91.9	
1505	—	EPA 8260 B		VOCs	sampled	—	
1510	—	VOCs	duplicates	—	—	—	
							8.4

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-134**

Job No: 06-401 Personnel: KH Date: 1.14.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 18.37	Total Well Depth, ft: 25.40	Calculated Well Vol: 1.2
Controller Settings: 10/25		Volume Purged, gal: 4.3 gals.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	21.73	60	4.36	52.23	2.62	256.2	initial
1010	22.35	66	4.02	6.25	2.16	237.3	
1015	22.04	65	3.98	2.17	2.45	234.0	3 volumes
1020	21.97	64	4.07	1.54	2.66	227.4	
1025	—	EPA	8260 B	VOCs	sampled	—	
							3.5

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-234**

Job No: 06-401 Personnel: KH Date: 1.14.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 18.35	Total Well Depth, ft: 39.15	Calculated Well Vol: 3.5
Controller Settings: 10/20		Volume Purged, gal: 11.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	19.23	104	4.61	13.60	2.60	278.0	initial
1055	21.71	102	4.40	0.00	2.15	192.6	3 volumes
1100	21.73	102	4.30	0.00	2.20	200.0	
1105	21.72	102	4.23	0.00	2.29	199.7	
1110	—	EPA 8260 B VOCs sampled				—	
							10.4

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-137A**

Job No: 06-401 Personnel: KH Date: 1.21.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 21.58	Total Well Depth, ft: 34.91	Calculated Well Vol: 2.2
Controller Settings: 10/20		Volume Purged, gal: 8.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0945	17.99	117	4.51	11.65	4.27	161.4	initial
1055	19.19	117	4.08	0.20	3.85	173.2	
1100	19.16	117	4.08	0.00	4.15	175.8	
1105	19.31	117	4.03	0.00	4.23	177.2	
1110	—	sampled VOCs	—	—	—	—	
							6.7

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-237B**

Job No: 06-401 Personnel: KH Date: 1.21.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECII

Depth to Water, ft: 21.74	Total Well Depth, ft: 40.94	Calculated Well Vol: 3.2
Controller Settings: 10/20		Volume Purged, gal: 11.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	19.63	161	4.88	64.16	3.65	145.7	initial
1300	19.72	131	4.29	1.63	4.20	214.9	
1305	19.61	131	4.23	1.41	4.32	213.7	
1310	19.39	131	4.24	1.22	4.44	212.2	
1315	—	sampled	for	VOCs	—	—	
							9.6

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-237C**

Job No: 06-401 Personnel: KH Date: 1.21.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESIV

Depth to Water, ft: 21.72	Total Well Depth, ft: 52.92	Calculated Well Vol: 5.2
Controller Settings: 10/20		Volume Purged, gal: 17.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0935	17.62	167	4.78	8.73	4.01	161.8	initial
1235	19.18	160	4.13	1.54	3.99	207.9	
1240	19.19	159	4.09	0.37	4.10	212.5	
1245	19.36	160	4.05	0.37	4.22	216.3	
1250	—	EPA 8260 B		VOCs	sampled	—	
							15.6

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-138A**

Job No: 06-401 Personnel: KH Date: 1/30/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECH

Depth to Water, ft: 29.63	Total Well Depth, ft: 37.91	Calculated Well Vol: 1.4 gal
Controller Settings: 10/10		Volume Purged, gal: 5.0 gal

Used 1/4" Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	19.00	125	5.10	5.31	5.67	106.1	START
0950	19.46	129	4.82	0.00	7.15	122.8	
0955	19.48	129	4.81	0.00	7.17	123.2	
1000	19.49	129	4.82	0.00	7.20	123.0	
1005	SAMPLED FOR 8260 VOC						

MAGBRY

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-238B**

Job No: 06-401 Personnel: KH Date: 1/30/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESIV

Depth to Water, ft: 29.57	Total Well Depth, ft: 47.58	Calculated Well Vol: 3.0 gal
Controller Settings: 10/20		Volume Purged, gal: 10.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0905	19.21	206	4.88	132.4	3.86	184.7	START
1040	19.69	185	4.93	7.11	4.42	249.3	
1045	19.70	182	4.87	6.34	4.98	252.8	
1050	19.74	182	4.86	6.42	5.14	253.5	
1055	— sampled VOCs —						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-238C Duplicate**

Job No: 06-401 Personnel: KH Date: 1/29/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 24.81	Total Well Depth, ft: 54.31	Calculated Well Vol: 4.0 gal
Controller Settings: 10/20		Volume Purged, gal: 13.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	18.56	148	4.66	28.9	4.81	218.3	START
1515	19.86	146	4.74	0.82	4.83	223.4	
1520	19.87	146	4.74	1.82	5.39	223.5	
1525	19.88	146	4.72	1.77	5.66	223.0	
1530	—	sampled VOCs	—	—	—	—	
1535	—	sampled DUP VOCs	—	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-341**

Job No: 06-401 Personnel: SB Date: 1/22/09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECIII

Depth to Water, ft: 21.33	Total Well Depth, ft: 55.21	Calculated Well Vol: 5.6 gal
Controller Settings:		Volume Purged, gal: ~~4.7~~ 10.5 gal

Used 65' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0845	17.19	498	5.74	38.9	3.67	90.6	START
1130	WELL DRY, GOING AHEAD AND COLLECTING SAMPLE FOR 8260VOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-143A#**

Job No: 06-401 Personnel: KH Date: 1.13.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 10.73	Total Well Depth, ft: 13.15	Calculated Well Vol: 1.2 (3 volumes)
Controller Settings: 10/30		Volume Purged, gal: 1.6 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1245	18.43	148	5.02	131.4	3.29	200.3	initial TOC
1305	18.57	155	4.83	77.98	3.87	226.1	3 volumes
1310	18.59	154	4.75	63.29	3.90	227.1	
1315	18.50	152	4.79	60.98	3.90	227.7	
1320	—	EPA	8260	B +	TOC	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-243B#**

Job No: 06-401 Personnel: KH Date: 1.13.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 10.90	Total Well Depth, ft: 22.95	Calculated Well Vol: 6.0 (3volumes)
Controller Settings: 10/20		Volume Purged, gal: 7.5 gals.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1235	19.69	76	4.34	28.42	2.27	203.0	initial TOC
1340	19.44	69	4.33	0.93	3.34	243.8	3volumes
1345	19.42	69	4.37	0.00	3.42	244.8	
1350	19.59	69	4.30	0.00	3.48	246.5	
1355	—	EPA	8260 B	+ TOC	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-144A**

Job No: 06-401 Personnel: KH Date: 2.03.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECTI

Depth to Water, ft: 24.13	Total Well Depth, ft: 31.59	Calculated Well Vol: 1.2
Controller Settings: 10/20		Volume Purged, gal: 4.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0945	20.36	293	5.38	87.74	12.55	216.3	initial
1015	20.82	304	5.32	3.99	12.41	176.7	
1020	20.72	304	5.34	2.03	12.61	174.4	
1025	20.58	303	5.24	0.87	12.96	174.3	
1030	—	sampled	for VOCs	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-244B**

Job No: 06-401 Personnel: KH Date: 2.03.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIII

Depth to Water, ft: 24.09	Total Well Depth, ft: 47.80	Calculated Well Vol: 3.9
Controller Settings: 10/20		Volume Purged, gal: 13.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	19.51	157	6.21	95.77	11.36	229.2	initial
1120	19.91	138	5.67	0.87	11.74	147.4	
1125	19.92	138	5.68	1.21	12.01	146.0	
1130	19.79	137	5.58	0.86	12.35	147.8	
1135	—	sampled VOCs	—	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-244C**

Job No: 06-401 Personnel: SB Date: 2.03.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 24.13	Total Well Depth, ft: 62.35	Calculated Well Vol: 6.3 gal
Controller Settings: 15/15		Volume Purged, gal: 18.9 gal

USED ~ 70' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0940	18.05	58	6.69	28.71	5.74	795.3	START TOC
1220	18.94	55	4.81	0.00	2.39	497.6	
1225	18.98	55	4.82	0.00	2.42	497.1	
1230	18.98	54	4.81	0.00	2.43	496.8	
1235	SAMPLED FOR 8260 VOL. + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-145A**

Job No: 06-401 Personnel: SB Date: 1/21/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 103.34	Total Well Depth, ft: 107.11	Calculated Well Vol: 0.62
Controller Settings: 30/30		Volume Purged, gal: 2.0 gal

Used ~ 1/5" Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1330	18.13	108	5.72	57.1	7.45	82.6	START
1430	16.97	89	4.50	3.71	7.23	96.1	
1435	16.89	89	4.49	4.97	7.24	96.0	
1440	16.92	90	4.49	3.33	7.23	95.6	
1445	Sampled for 8260 VOCs						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-146A#**

Job No: 06-401 Personnel: SB. Date: 1/28/04

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES V

Depth to Water, ft: 9.25	Total Well Depth, ft: 14.94	Calculated Well Vol: 0.93 gal
Controller Settings: 10/10		Volume Purged, gal: 2.8 gal

USED ~ 20' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0830	17.46	158	5.02	247.1	9.59	171.8	START TOC
0900	17.60	161	5.00	0.00	8.00	167.9	
0905	17.57	161	5.01	1.00	8.00	162.8	
0910	17.57	161	5.01	1.01	8.00	162.5	
0915	SAMPLED FOR 8260VOC + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-246B#**

Job No: 06-401 Personnel: SB Date: 1/28/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ZC III

Depth to Water, ft: 10.05	Total Well Depth, ft: 23.29	Calculated Well Vol: 2.2 gal
Controller Settings: 10/10		Volume Purged, gal: 6.6 gal

Used ~ 30' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0830	18.98	122	5.09	37.9	5.85	153.2	START TOC
0945	19.17	125	5.00	3.71	0.51	157.1	
0950	19.18	125	4.98	3.33	0.51	156.7	
0955	19.23	124	4.99	3.21	0.50	166.9	
1000	Sampled	FOR 8260 VOC + TOC					

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-147A#**

Job No: 06-401 Personnel: SB Date: 1/29/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESV

Depth to Water, ft:	9.29	Total Well Depth, ft:	14.69	Calculated Well Vol:	0.89 gal
Controller Settings:	10/10			Volume Purged, gal:	2.7 gal

Used ~ 20' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	17.92	482	5.08	279.6	8.76	166.8	START TOC
1045	18.14	383	5.01	1.11	8.30	171.6	
1050	18.13	383	4.94	1.12	8.31	173.7	
1055	18.12	383	4.91	0.99	8.30	174.1	
1100	SAMPLED FOR 8260 VOC + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-247B#**

Job No: 06-401 Personnel: SC Date: 1/29/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 10.09	Total Well Depth, ft: 23.85	Calculated Well Vol: 2.3 gal
Controller Settings: 10/10		Volume Purged, gal: 6.9 gal

Used ~30' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	19.35	130	4.92	20.1	5.99	168.5	START TOC
1120	19.23	128	4.88	0.00	4.49	168.0	
1125	19.31	128	4.88	0.00	4.42	168.1	
1130	19.34	128	4.87	0.00	4.37	167.3	
1135	Sampled	For 8260 VOC + TOC					

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-149A**

Job No: 06-401 Personnel: KH Date: 1.29.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECH

Depth to Water, ft: 16.57	Total Well Depth, ft: 23.31	Calculated Well Vol: 1.1
Controller Settings: 5/15		Volume Purged, gal: 3.5

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	21.33	198	4.23	14.60	5.26	254.9	initial TOC
0920	20.74	192	3.95	3.56	5.12	298.7	
0925	20.27	193	3.94	1.47	5.56	300.3	
0930	21.07	194	3.84	1.82	5.65	303.1	
0935	sampled VOCs + TOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-249B**

Job No: 06-401 Personnel: KH Date: 1.29.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECII

Depth to Water, ft: 16.58	Total Well Depth, ft: 36.78	Calculated Well Vol: 3.3
Controller Settings: 10/20		Volume Purged, gal: 11.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0940	18.90	169	4.77	311.3	6.26	273.5	initial TOC
1100	21.22	157	4.77	11.29	6.05	216.3	
1105	21.33	157	4.73	6.34	6.20	216.8	
1110	21.14	158	4.73	8.50	6.39	216.7	
1115	—	sampled for VOCs & TOC				—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-249C**

Job No: 06-401 Personnel: KH Date: 1.29.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 16.52	Total Well Depth, ft: 45.45	Calculated Well Vol: 4.8
Controller Settings: 10/20		Volume Purged, gal: 17.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0850	20.11	79	5.66	142.0	4.24	179.3	initial TOC
1120	20.87	76	4.66	3.36	4.59	218.2	
1125	21.02	76	4.67	2.13	4.14	224.1	
1130	21.03	76	4.59	2.34	4.04	226.3	
1135	—	sampled for VOCs & TOC				—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-150A**

Job No: 06-401 Personnel: ~~BB.~~ KH Date: 1.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 14.25	Total Well Depth, ft: 17.25	Calculated Well Vol: 0.5
Controller Settings: 10/20		Volume Purged, gal: 2.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1405	19.39	97	5.21	134.7	2.68	229.1	initial
1415	20.63	65	4.79	15.40	2.51	237.9	
1420	20.07	65	4.63	12.79	2.55	240.2	
1425	19.82	67	4.60	11.83	2.57	243.5	
1430	—	EPA 8260 B		VOCs	sampled	—	
							1.5

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-250B**

Job No: 06-401 Personnel: KH Date: 1.15.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECD

Depth to Water, ft:	14.30	Total Well Depth, ft:	23.50	Calculated Well Vol:	1.5
Controller Settings:	10/20			Volume Purged, gal:	5.3 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1440	18.65	91	5.06	17.71	3.05	244.7	initial
1530	20.25	84	5.01	4.17	2.64	217.8	
1535	20.35	84	4.98	3.48	2.65	216.3	
1540	20.50	84	4.99	3.03	2.58	215.8	
1545	—	EPA	8260B	VOCs	sampled	—	
							4.6

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-250C**

Job No: 06-401 Personnel: KH Date: 1.15.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 14.27	Total Well Depth, ft: 35.75	Calculated Well Vol: 3.6
Controller Settings: 10/20		Volume Purged, gal: 12.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1350	20.09	86	5.78	73.16	2.72	230.6	initial
1515	20.05	87	5.06	2.53	2.70	223.7	
1520	20.13	87	5.05	2.17	2.78	222.0	
1525	19.92	87	5.09	2.40	2.88	219.1	
1530	—	EPA	8260B	VOCs	sampled	—	
							10.8

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-151A Duplicate**

Job No: 06-401 Personnel: SB Date: 1/13/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC-III

Depth to Water, ft: 11.32	Total Well Depth, ft: 17.62	Calculated Well Vol: 1.7 gal
Controller Settings: 10/10		Volume Purged, gal: 5.1 gal

USED A 25' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1220	22.20	70	4.98	371.6	3.67	77.5	START
1300	22.40	70	4.73	11.7	1.83	88.2	
1305	21.93	71	4.80	11.1	1.84	86.6	
1310	21.90	71	4.80	12.6	1.81	89.6	
1315	SAMPLED FOR 8260 VOCs, ALSO COLLECTED DUP						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-251B**

Job No: 06-401 Personnel: SB Date: 1/13/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESV

Depth to Water, ft: 11.32	Total Well Depth, ft: 32.71	Calculated Well Vol: 3.2 gal
Controller Settings: 10/10		Volume Purged, gal: 9.9 gal

USED ~40' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1220	24.18	71	4.72	17.61	4.50	100.3	START
1330	23.13	71	4.90	0.07	3.63	96.1	
1335	23.45	70	4.89	0.17	3.64	97.6	
1340	23.73	71	4.90	0.07	3.63	98.1	
1345	SAMPLED FOR 8260 VOCS.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-152A#**

Job No: 06-401 Personnel: SB Date: 1/13/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC 7D

Depth to Water, ft: 11.71	Total Well Depth, ft: 18.08	Calculated Well Vol: 1.2 gal
Controller Settings: 10/10		Volume Purged, gal: 3.6 gal

USED ~27' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	17.85	72	7.30	57.1	8.43	177.6	START
0930	20.01	68	4.68	0.01	2.20	128.5	
0935	20.01	68	4.68	0.01	2.18	128.0	
0940	20.01	68	4.68	0.01	2.19	127.2	
0945	SAMPLED FOR 8260 VOCS.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-252B#**

Job No: 06-401 Personnel: SB Date: 1/13/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ~~USED~~ SEST

Depth to Water, ft: 11.77	Total Well Depth, ft: 32.78	Calculated Well Vol: 3.7 gal
Controller Settings: 10/10		Volume Purged, gal: 10.1 gal

Used ~ 40' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	20.06	81	4.78	0.01	5.70	123.0	START
1025	21.17	78	4.72	0.00	5.40	106.7	
1030	21.18	78	4.70	0.00	5.41	107.6	
1035	21.20	78	4.69	0.00	5.41	108.0	
1040	Sampled for 8260 VOCs						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-153**

Job No: 06-401 Personnel: KH Date: 1.22.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 72.89	Total Well Depth, ft: 114.0	Calculated Well Vol: 6.8
Controller Settings: 15/25		Volume Purged, gal: 22.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0955	18.43	311	6.38	661.2	4.32	116.6	initial INORGANICS
1530	19.51	226	5.70	8.82	4.00	142.3	
1535	19.50	227	5.47	5.57	4.12	149.8	
1540	19.49	231	5.34	4.66	4.18	152.7	
1545	—	sampled	VOCs	+ Inorganics		—	
							20.6

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-154**

Job No: 06-401 Personnel: SB Date: 1/27/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 78.71	Total Well Depth, ft: 105.50	Calculated Well Vol: 4.4 gal
Controller Settings: 20/20		Volume Purged, gal: 13.5 gal

Used ~ 110' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	21.16	557	7.53	127.6	8.81	244.9	START INORGANIC
1430	21.30	222	5.49	39.7	7.61	191.8	
1435	21.31	222	5.49	40.1	7.61	191.8	
1440	22.70	221	5.49	39.9	7.62	192.3	
1445	Sample	for	8260	VOCs	Inorganics.		

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-155**

Job No: 06-401 Personnel: KH/SB Date: 2/4/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESIV

Depth to Water, ft: 54.71	Total Well Depth, ft: 98.55	Calculated Well Vol: 7.2gal
Controller Settings: 15/15		Volume Purged, gal: 21.6gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	12.26	71	5.15	67.7	2.16	225.2	START INORGANIC
1220	16.57	84	4.52	11.1	2.41	277.7	
1225	16.45	83	4.61	10.9	2.59	276.5	
1230	16.45	83	4.62	9.9	2.62	276.6	
1235	Sampled for 8260, Inorganics						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-156**

Job No: 06-401 Personnel: SB Date: 1/22/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 59.67 ~~[illegible]~~	Total Well Depth, ft: 78.00	Calculated Well Vol: 4.3 gal
Controller Settings: 15/15		Volume Purged, gal: 12.9 gal

Used a 85' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1330	17.39	186	7.61	78.9	5.59	67.9	START INORGANIC
1600	18.62	117	5.33	27.91	5.12	94.1	
1605	18.61	118	5.32	27.50	5.16	94.5	
1610	18.62	118	5.32	26.99	5.17	95.1	
1615	Sampled for 8260 VOCs & Inorganics						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-357**

Job No: 06-401 Personnel: KH Date: 1.27.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 12.75	Total Well Depth, ft: 61.78	Calculated Well Vol: 8.2
Controller Settings: 10/20		Volume Purged, gal: 26.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	20.07	150	5.46	301.8	6.96	478.3	initial
1535	21.27	151	5.33	21.41	6.54	168.8	
1540	21.21	150	5.26	15.02	6.59	168.8	
1545	21.07	150	5.29	16.05	6.47	169.1	
1550	—	sampled VOCs	—	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-457**

Job No: 06-401 Personnel: KH Date: 1.27.09 – 1/28/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: 7ESV

Depth to Water, ft: 54.58	Total Well Depth, ft: 146.51	Calculated Well Vol: 15.3
Controller Settings: 10/20		Volume Purged, gal: 46 gal

USED ~150' TUBING

	Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1/27/09	0940	19.94	429	5.57	186.8	2.88	131.9	initial INORGANICS
1/28/09	1445	15.99	419	5.88	0.00	4.13	91.1	
	1450	15.99	420	5.88	0.00	4.14	91.1	
	1455	15.98	419	5.88	0.00	4.14	91.1	
	1500	Sampled for 8260 VOCs, Inorganics.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** MP-1

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1030	5.75
Conductivity, umhos/cm	1030	393
Turbidity, ntu	1030	~~322~~ 324.7
Temperature, C°	1030	5.05
ORP, mV	1030	110.2
DO, mg/L	1030	9.84

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** MP-2

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1045	6.28
Conductivity, umhos/cm	1045	262
Turbidity, ntu	1045	98.55
Temperature, C°	1045	5.08
ORP, mV	1045	101.5
DO, mg/L	1045	24.45

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-1

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1100	6.49
Conductivity, umhos/cm	1100	285
Turbidity, ntu	1100	12.38
Temperature, C°	1100	9.40
ORP, mV	1100	98.2
DO, mg/L	1100	15.11

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-2

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1135	6.51
Conductivity, umhos/cm	1135	239
Turbidity, ntu	1135	28.37
Temperature, C°	1135	6.65
ORP, mV	1135	97.0
DO, mg/L	1135	15.87

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-3

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1200	5.37
Conductivity, umhos/cm	1200	165
Turbidity, ntu	1200	23.46
Temperature, C°	1200	6.74
ORP, mV	1200	98.5
DO, mg/L	1200	10.10

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** ZP-1

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1000	5.19
Conductivity, umhos/cm	1000	191
Turbidity, ntu	1000	1.15
Temperature, C°	1000	8.55
ORP, mV	1000	107.5
DO, mg/L	1000	9.45

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** ZD-1

Sampling Method: Grab

Date: 1.16.09 **Personnel:** KH/SB

Parameter	Time	Reading
pH, s.u.	1020	5.78
Conductivity, umhos/cm	1020	208
Turbidity, ntu	1020	2.34
Temperature, C°	1020	5.24
ORP, mV	1020	10 107.5
DO, mg/L	1020	10.45

H

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

N-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** N-Sediment

Sampling Method: grab

Date/Time: 1/28/09 1310 **Personnel:** HW / SK **GPS Lat/Lon:**

3-Volatile Vials (water) 2-Encores 1-4oz. (soil)

O-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** O-Sediment

Sampling Method: grab

Date/Time: 1/28/09 1315 **Personnel:** HW/SK **GPS Lat/Lon:**

3-Volatile Vials (water) 2-Encores 1-4oz. (soil)

P-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** P-Sediment

Sampling Method: grab

Date/Time: 1/28/09 1350 **Personnel:** HW/SK **GPS Lat/Lon:**

3-Volatile Vials (water) 2-Encores 1-4oz. (soil)

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-259**

Job No: 06-401 Personnel: KH / SB Date: 1/23/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 38.82	Total Well Depth, ft: 68.00	Calculated Well Vol: 4.8 gal
Controller Settings: 15/25		Volume Purged, gal: 14.4 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1125	20.29	119	5.71	131.1	4.19	106.2	initial
1400	19.84	90	4.85	8.57	4.41	209.0	
1405	19.84	90	4.80	2.13	4.83	208.5	
1410	19.65	89	4.78	2.12	5.09	210.6	
1415	—	VOCs	sampled	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-260**

Job No: 06-401 Personnel: SB Date: 1/14/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 69.76	Total Well Depth, ft: 80.47	Calculated Well Vol: 1.75 gal
Controller Settings: 15/15		Volume Purged, gal: 4.75 gal

USED ~ 85' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1250	17.80	89	4.97	57.11	4.63	96.3	START
1405	18.23	94	5.11	3.37	5.20	97.8	
1410	18.17	94	5.13	3.29	5.24	98.0	
1415	18.14	94	5.13	3.50	5.24	93.3	
1420	SAMPLED FOR 8260 VOCs.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-261**

Job No: 06-401 Personnel: SB Date: 1/14/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 67.42	Total Well Depth, ft: 77.30	Calculated Well Vol: ~~3.4~~ 2.1 gal
Controller Settings: 15/15		Volume Purged, gal: ~~10.2~~ 6.3 gal

USED ~85' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1140	17.03	67	4.71	3.33	8.43	110.8	START
1220	17.46	69	4.59	0.00	6.91	100.9	
1225	17.43	70	4.60	0.00	6.92	100.4	
1230	17.40	70	4.56	0.00	6.91	100.6	
1235	SAMPLED FOR 8260 VOC						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-262 DUPLICATE**

Job No: 06-401 Personnel: SB Date: 1/15/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESV

Depth to Water, ft: 48.58	Total Well Depth, ft: 82.50	Calculated Well Vol: 5.56 gal
Controller Settings: 15/15		Volume Purged, gal: 16.7 gal

USED ~ 92' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	16.19	150	9.49	637.1	7.20	86.7	START
1135	18.06	117	5.57	5.31	5.02	78.1	
1140	18.03	120	5.56	5.77	5.03	78.5	
1145	17.99	120	5.56	5.69	5.03	78.1	
1150	SAMPLED FOR 8260VOCs.						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-263**

Job No: 06-401 Personnel: KH Date: 1.26.09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES IV

Depth to Water, ft: 40.97	Total Well Depth, ft: 72.01	Calculated Well Vol: 5.2
Controller Settings: 15/25		Volume Purged, gal: 16.0

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1050	17.75	100	5.93	542.5	5.07	144.4	initial
1435	19.09	78	4.73	1.70	3.84	244.2	
1440	19.09	78	4.71	1.06	4.25	243.7	
1445	19.14	77	4.68	1.09	4.88	244.3	
1450	—	sampled VOCs	—	—	—	—	

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-264**

Job No: 06-401 Personnel: SB Date: 1/26/09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC-III

Depth to Water, ft: 41.63	Total Well Depth, ft: 72.51	Calculated Well Vol: 5.1 gal
Controller Settings: 15/15		Volume Purged, gal: 15.3 gal

Used ~80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1405	18.95	87	6.77	37.9	6.49	85.2	START
1600	18.93	86	5.05	1.17	7.33	100.2	
1605	18.92	86	5.01	1.11	7.34	100.8	
1610	18.93	86	5.00	0.99	7.35	101.2	
1615	Sampled	for 8260	VOCs.				

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-265**

Job No: 06-401 Personnel: SB Date: 1/26/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC-III

Depth to Water, ft: 41.50	Total Well Depth, ft: 72.80	Calculated Well Vol: ~~15.9~~ 5.5 gal
Controller Settings: 15/15		Volume Purged, gal: 15.9 gal

Used ~80 Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	21.70	98	6.29	371.5	8.91	85.1	START
1345	20.97	98	6.05	0.00	5.51	91.0	
1350	21.00	98	6.00	0.00	5.64	92.2	
1355	21.02	98	5.96	0.00	5.62	93.5	
1400	SAMPLED	FOR VOCs					

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-18**

Job No: 06-401 Personnel: SB Date: 1/19/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III.

Depth to Water, ft: 35.73	Total Well Depth, ft: 71.53	Calculated Well Vol: 5.9 gal
Controller Settings: 15/15		Volume Purged, gal: 17.6 gal

Used ~ 80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1420	18.12	199	6.27	174.4	3.87	73.0	START
1555	18.45	179	6.56	0.00	1.90	74.5	
1600	18.36	177	6.49	0.00	2.09	77.4	
1605	18.14	174	6.40	0.00	2.30	79.8	
1610	Sampled	8260 VOC					

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-19**

Job No: 06-401 Personnel: SB Date: 1/14/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: EC III

Depth to Water, ft: 35 47.52	Total Well Depth, ft: 67.32	Calculated Well Vol: 3.9 gal
Controller Settings: 15/15		Volume Purged, gal: 11.7 gal

Used 75' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	16.76	90	5.00	58.9	7.20	101.8	START
1115	17.44	80	4.81	0.00	3.77	104.2	
1120	17.45	82	4.81	0.00	3.76	104.1	
1125	17.44	82	4.80	0.00	3.73	105.8	
1130	SAMPLED FOR 8260 VOCs						

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

ENVIROCHEM
Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-20**

Job No: 06-401 Personnel: SB Date: 1/15/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 51.96	Total Well Depth, ft: 70.70	Calculated Well Vol: 3.1 gal
Controller Settings: 15/15		Volume Purged, gal: 9.5 gal

Used ~80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1310	17.97	102	5.62	173.8	6.14	72.4	START
1525	17.81	100	5.11	7.66	5.63	94.5	
1530	17.80	100	5.10	6.96	5.65	94.9	
1535	17.80	100	5.10	6.90	5.66	95.2	
1540	Sampled	for 8260	VOCs.				

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-1**

Job No: 06-401 Personnel: CNola Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Pe-I

Depth to Water, ft: 6.83	Total Well Depth, ft: 42.95	Calculated Well Vol: 1,444.8 mL
Controller Settings: 40 mL per L/P		Volume Purged, gal: ~5000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0840	12.98	921	10.69	37.0	2.90	-214.7	TOC
0930	12.40	695	7.70	43.9	4.33	-180.6	Water in well casing.
0940	11.59	689	7.79	41.7	4.23	-169.6	
0950	11.61	688	7.77	44.1	4.06	-165.4	Cap not on well
							Sampled @ 0955

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-2**

Job No: 06-401 Personnel: CNolan Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 18.72	Total Well Depth, ft: 38.84	Calculated Well Vol: 804.8 mL
Controller Settings:		Volume Purged, gal: ~~gp~~ 3000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0850	12.13	1007	8.73	38.9	3.74	-186.5	TOC
0945	12.59	998	7.14	47.7	3.99	-114.4	
0956	13.41	911	7.20	45.5	3.79	-120.1	
1005	13.00	929	7.18	49.3	3.80	-157.0	
							Sampled @ 1010
							water in casing.
							Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-3**

Job No: 06-401 Personnel: CK/Old Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 16.60	Total Well Depth, ft: 34.93	Calculated Well Vol: 733.2 gal
Controller Settings:		Volume Purged, gal: 2,500 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	13.81	595	6.91	34.0	3.41	-113.4	
1045	14.95	530	7.18	44.1	4.59	-140.7	Water in
1055	14.74	539	7.48	49.9	4.77	-159.7	casing
1105	14.89	525	7.59	47.9	4.67	-110.0	
							Cap not on
							well
							sapled @
							1110

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-4**

Job No: 06-401 Personnel: CNoby Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 18.24	Total Well Depth, ft: 31.56	Calculated Well Vol: 532.8 mL
Controller Settings:		Volume Purged, gal: 1,700 mL Dry

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	12.69	444	6.91	74.2	2.54	-107.1	Dry
1050	11.40	432	6.29	61.4	3.49	-61.4	Water in Casing
							Cap not on well
							Poor recharge
							Sampled @ 1320

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-5**

Job No: 06-401 Personnel: CNolan Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: PerI

Depth to Water, ft: 18-25	Total Well Depth, ft: 28.95	Calculated Well Vol: 428 mL
Controller Settings:		Volume Purged, gal: 2,000. mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1155	14.16	495	7.80	30.1	3.07	-130.7	TOC
1140	14.96	528	6.97	19.2	4.17	-132.0	
1150	14.26	512	6.85	10.9	4.98	-115.8	water in
1200	14.30	515	7.16	9.9	4.49	-139.6	casing
							Cap not on
							well
							Sampled @
							1205

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-6**

Job No: 06-401 Personnel: CNoly Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 13.25	Total Well Depth, ft: 47.10	Calculated Well Vol: 1,354 mL
Controller Settings:		Volume Purged, gal: 6,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1055	16.49	530	8.07	80.0	1.30	-182.1	
1145	13.70	508	7.19	64.3	2.20	-123.3	
1155	13.02	505	7.12	52.9	1.92	-120.5	Water in
1210	14.01	513	7.13	53.5	1.38	-129.1	Casing
							Cap not on
							Well
							Sampled @
							1215

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 1-7**

Job No: 06-401 Personnel: CAVolk Date: 01/15/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Pe-I

Depth to Water, ft: 25.52	Total Well Depth, ft: 51.24	Calculated Well Vol: 771.6
Controller Settings:		Volume Purged, gal: 5,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1212	16.64	544	7.42	158.1	0.92	-150.5	
1230	17.69	640	6.22	7.86	1.04	-86.7	
1235	17.71	651	5.44	2.62	1.20	-70.9	Water in
1240	17.78	657	5.32	2.21	1.24	-69.6	Casing
							Cap not on
							Well
							Sampled
							1300

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-1**

Job No: 06-401 Personnel: CNolin Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☑ Submersible Pump Pump No.: _____

Depth to Water, ft: 29.08	Total Well Depth, ft: 32.16	Calculated Well Vol: 123.2 mL
Controller Settings: 40 mL Per Hf		Volume Purged, gal: 500 mL gy

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0840	12.22	393	6.96	42.7	7.64	-42.2	TOC
0910	15.33	371	4.98	111	2.48	-15.7	
0915	15.56	366	5.34	49.8	2.25	-22.7	
0925	15.49	397	5.09	42.3	1.95	-17.6	
0935	15.44	392	4.84	32.2	2.10	-12.8	
0945	15.51	396	4.78	31.7	2.10	-11.1	
0950	15.55	376	4.57	30.3	2.06	-10.3	Sampled @ 1005

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-2**

Job No: 06-401 Personnel: C Nolan Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☑ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.02	Total Well Depth, ft: 40.25	Calculated Well Vol: 449.2
Controller Settings:		Volume Purged, gal: 1,500 mL app

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0845	13.33	826	8.39	66.2	2.39	-74.2	
0920	11.59	686	6.85	47.8	3.38	-50.1	
0930	12.03	656	6.69	47.0	3.86	-49.3	
0940	11.91	657	6.49	47.4	3.74	-47.5	
							Sampled @ 1000

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-3**

Job No: 06-401 Personnel: C Nolin Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☑ Submersible Pump Pump No.: Pe-I

Depth to Water, ft: 29.01	Total Well Depth, ft: 44.21	Calculated Well Vol: 608
Controller Settings:		Volume Purged, gal: 2,000. approx

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	15.02	451	5.13	105.4	1.72	-54.0	
1130	15.02	444	4.71	93.9	2.69	-15.6	
1150	17.20	399	4.62	79.7	2.71	-26.2	
1200	16.54	405	4.70	80.1	2.89	-42.9	
							Sampled @ 1205

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-4**

Job No: 06-401 Personnel: CNolan Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.00	Total Well Depth, ft: 48.27	Calculated Well Vol: 778.8 mL
Controller Settings:		Volume Purged, gal: 5,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	13.77	705	5.10	6.86	3.70	-182.0	
1050	15.13	623	5.08	8.79	1.02	-177.4	
1100	15.01	621	5.14	8.55	0.91	-176.8	
1110	14.97	615	5.10	8.45	1.05	-160.0	
							Sampled @ 1115

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-5**

Job No: 06-401 Personnel: CWolin Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per-I

Depth to Water, ft: 29.03	Total Well Depth, ft: 52.31	Calculated Well Vol: 931.2 mL
Controller Settings:		Volume Purged, gal: 5,000. mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1111	12.13	557	5.33	80.7	5.60	-132.6	TOC
1140	16.80	318	3.30	1.37	4.29	-21.0	
1145	16.73	315	3.39	1.17	4.38	-8.9	
1150	16.71	319	3.79	1.40	4.41	-17.6	
							Sampled @ 1200

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-6**

Job No: 06-401 Personnel: CNolan Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☑ Submersible Pump Pump No.: Per. I

Depth to Water, ft: 29.03	Total Well Depth, ft: 56.19	Calculated Well Vol: 1,086.4 mL
Controller Settings:		Volume Purged, gal: 5,000 mL approx

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1215	16.95	840	5.24	16.3	3.35	-160.6	
1240	17.55	796	6.20	1.48	1.97	-140.6	
1250	17.59	765	6.12	0.82	1.51	-119.6	
1300	17.55	782	6.27	1.01	1.23	-125.0	
							Sampled @ 1305

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 2-7**

Job No: 06-401 Personnel: CNolan Date: 01/14/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.03	Total Well Depth, ft: 59.28	Calculated Well Vol: 907.5
Controller Settings:		Volume Purged, gal: 5,000 mL

30 mL per L/F

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1310	15.48	736	5.78	7.04	4.13	-138.7	TOC
1340	15.75	699	6.55	2.34	0.83	-159.3	
1350	15.84	689	6.58	1.91	0.77	-147.8	
1400	15.87	688	6.55	1.67	0.97	-147.4	
							Sampled @ 1415

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-7**

Job No: 06-401 Personnel: CNolan Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Center Tube

Depth to Water, ft: 31.64	Total Well Depth, ft: 58.11	Calculated Well Vol: 794.1
Controller Settings:		Volume Purged, gal: 5,000 mL app

30 mL per L/F

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	16.61	379	6.58	51.8	2.77	-94.4	
1400	15.81	435	6.00	166.0	3.60	-51.6	
1410	15.47	427	5.94	149.0	3.49	-32.6	
1420	15.12	426	5.83	133.0	3.27	-41.2	Sampled @ 1445 Water in casing, Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-1**

Job No: 06-401 Personnel: [illegible] Date: 01/13/07

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☑ Submersible Pump Pump No.: Per I

Depth to Water, ft: Dry	Total Well Depth, ft: 27.44	Calculated Well Vol:
Controller Settings:		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
							Dry
							Water in casing
							Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-2**

Job No: 06-401 Personnel: [illegible] Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

No recharge

Depth to Water, ft: 31.53	Total Well Depth, ft: 32.41	Calculated Well Vol: 35.2 mL
Controller Settings:		Volume Purged, gal: Dry

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
							water in
							casing,
							cap not on
							well
							No recharge

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-3**

Job No: 06-401 Personnel: CNolen Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 31.65	Total Well Depth, ft: 37.42	Calculated Well Vol: 230.8
Controller Settings:		Volume Purged, gal: 3000. mL app

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0850	13.97	902	7.89	88.8	2.19	-42.0	
0950	12.77	842	7.15	96.1	2.37	-54.0	
1000	12.60	820	6.89	87.9	2.60	-40.2	
1010	13.07	789	6.82	88.1	2.49	-31.1	
							Sampled @ 1030 water in casing, Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-4**

Job No: 06-401 Personnel: CK/Olsz Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per. I

Depth to Water, ft: 31.64	Total Well Depth, ft: 42.29	Calculated Well Vol: 426 mL
Controller Settings:		Volume Purged, gal: 3000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	13.42	635	7.02	85.3	3.94	-69.7	
0945	14.67	578	6.94	36.0	1.88	-81.1	
0955	14.38	546	7.06	37.3	2.07	-68.9	
1015	14.31	529	7.01	39.9	2.16	-72.4	
							Sampled @ 1040
							Water in casing,
							Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-5**

Job No: 06-401 Personnel: CWolin Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 31.62	Total Well Depth, ft: 47.48	Calculated Well Vol: 634.4
Controller Settings:		Volume Purged, gal: 5000. mL

40 mL PV/HF

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1045	14.69	458	6.84	49.0	2.98	-114.0	
1145	16.18	471	5.55	88.1	1.90	-71.2	
1155	16.08	468	5.88	84.7	1.87	-87.4	
1210	16.06	456	5.90	80.7	1.59	-82.4	
							Sampled @ 1230
							Water in casing, cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 3-6**

Job No: 06-401 Personnel: [illegible] Date: 01/13/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 31.64	Total Well Depth, ft: 52.48	Calculated Well Vol: 833.6
Controller Settings:		Volume Purged, gal: 5000 mt off

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1050	15.08	594	7.09	90.8	2.89	-74.2	
1150	16.33	637	6.44	82.3	2.49	-67.8	
1215	16.20	621	6.54	84.1	2.54	-59.1	
1245	16.22	641	6.30	81.9	2.44	-70.1	
							Sampled @ 1310
							Water in Casing,
							Cap not on well

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-1**

Job No: 06-401 Personnel: C Nolan Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☑ Submersible Pump Pump No.: _____

Depth to Water, ft: Dry	Total Well Depth, ft: 26.20	Calculated Well Vol: Dry
Controller Settings:		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
							water over cap

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-2**

Job No: 06-401 Personnel: C Nolan Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.88	Total Well Depth, ft: 32.19	Calculated Well Vol: 92.4
Controller Settings: 40mL per L/P		Volume Purged, gal: 500mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	9.08	727	5.00	36.4	1.96	-126.2	TOC
1000	8.89	676	5.32	9.77	1.78	-99.0	
1055	9.79	651	5.30	9.67	1.52	-100.1	Dry
							Sampled @ 1100

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-3**

Job No: 06-401 Personnel: CNoly Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.52	Total Well Depth, ft: 37.20	Calculated Well Vol: 307.2
Controller Settings:		Volume Purged, gal: 500 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0920	12.57	496	5.45	249.1	1.43	-137.3	TOC
1050	12.29	490	5.44	72.4	1.40	-132.0	Dry
							Sampled @ 1110

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-4**

Job No: 06-401 Personnel: CWolf Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per I

Depth to Water, ft: 29.91	Total Well Depth, ft: 42.20	Calculated Well Vol: 491.6
Controller Settings: HO at Per H/F		Volume Purged, gal: 5,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1105	11.60	449	4.93	110	5.15	-46.6	TOC
1200	11.78	473	4.75	27.3	1.80	-35.9	
1215	11.70	487	4.71	17.1	1.77	-33.3	
1230	11.71	470	4.66	10.7	1.79	-37.9	
							Sampled @ 1245

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-5**

Job No: 06-401 Personnel: CNolan Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per-I

Depth to Water, ft: 29.88	Total Well Depth, ft: 48.28	Calculated Well Vol: 736 mL
Controller Settings:		Volume Purged, gal: 5,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1115	11.94	532	5.25	22.2	5.21	-112.4	TOC
1205	12.14	519	4.27	31.7	6.24	-76.2	
1220	12.49	511	4.57	20.0	1.79	-72.1	
1250	12.47	521	4.55	19.9	2.07	-81.7	
							Sampled @ 1300

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-6**

Job No: 06-401 Personnel: [illegible] Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per-I

Depth to Water, ft: 29.89	Total Well Depth, ft: 54.29	Calculated Well Vol: 976 mL
Controller Settings:		Volume Purged, gal: 5,000 mL

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1255	12.05	447	5.29	2656	5.81	-37.0	TOC
1405	16.25	389	4.77	320	3.20	-25.5	
1415	15.13	400	4.48	30.6	3.32	-25.9	
1425	15.09	399	4.46	34.2	3.38	-24.5	
							Sampled @ 1430

Verified by: _____ Date: _____

SOUTHERN EARTH SCIENCES, Inc.

Quarterly Sampling Event

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **CMT 4-7**

Job No: 06-401 Personnel: CK/GL Date: 01/12/09

Sampling Method: ☐ Bladder Pump ☑ Peristaltic Pump ☐ Submersible Pump Pump No.: Per-E

Depth to Water, ft: 29.90	Total Well Depth, ft: 42.26	Calculated Well Vol: 370.8 mL
Controller Settings: 30 mL Per L/F		Volume Purged, gal: 5,000 mL gpp

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1305	12.90	405	3.11	64.4	6.30	16.4	TOC
1410	13.90	464	4.73	24.1	3.74	-36.4	
1420	13.94	465	4.30	23.9	3.51	-30.0	
1435	13.91	469	4.37	24.0	3.39	-26.4	Sampled @ 1445

Verified by: _____ Date: _____

BORING LOGS

LOG OF BOREHOLE NO.MW-221C

PROJECT: COLISEUM PLUME
SESI PROJECT: 06-401
PROJECT LOCATION: MONTGOMERY, AL
METHOD: ROTO SONIC
BORING LOCATION: SEE SITE MAP
BORING ELEVATION: 184.15 ft
DATE DRILLED: 09/10/08
DATE COMPLETED: 09/10/08
WATER LEVEL: 33.87 ft
WATER LEVEL DATE: 09/23/08
GEOL / ENGR: S. BAXTER
TOC: 183.85 ft
DRILLER: MILLER



Elevation / Depth	Soil Symbols Sampler Symbols and Field Test Data	USCS	Description	NM %	200 %
		CL	Stiff gray CLAY. 10YR 4/4		
		SW	Gray coarse slightly saturated SAND. 10YR 6/2		
		SW	Coarse gray SAND, saturated. 10YR 6/2		
		CL	Stiff light gray CLAY. 5YR 7/1	24.3	85
		SP-SM	Loose light gray rounded river SAND, poorly sorted. 5YR 7/1	5.2	10
		SW	Coarse orange oxidized SAND with high gravel content. 7.5YR 7/8		
		CL	Red stiff non-plastic CLAY, saturated. 2.5YR 5/6	24.3	76
		CL	Dark black plastic CLAY with a high wood content, saturated. 2.5YR/8		
		CL	Light gray non-plastic saturated CLAY. 2.5YR 5/6		
		SW	Coarse gray and white SAND and GRAVEL, poorly sorted with large rounded river stones and subangular grains; saturated. 5YR 6/1		
		SW	Orange loose SAND with medium to large sized river pebbles. SAND coarsening downward. 2.5YR 8/8		
		SW	Orange loose SAND with medium to large river pebbles.		
		SP	Subangular to subrounded grains. 2.5YR 8/8		
		SM	Clean gray well sorted subangular SAND. 7.5YR 7/1		
			Clean light gray SAND with some oxidation, moderately to well sorted. 7.5YR 7/1	22.6	17
		SP-SM	Orange well sorted loose SAND. 2.5YR 6/8	25.6	10
		CL	Stiff gray CLAY. 10YR 6/2		

Remarks:

GEOLOG4 F:\JOB FOLDERS\2006\06401-COLISEUM PLUME\GRAVEL PIT SEPT 08\06-401 GRAVEL PIT 08.GPJ SO_EARTH.GDT 10/13/08

LOG OF BOREHOLE NO.MW-259

PROJECT: COLISEUM PLUME
SESI PROJECT: 06-401
PROJECT LOCATION: MONTGOMERY, AL
METHOD: ROTO SONIC
BORING LOCATION: SEE SITE MAP
BORING ELEVATION: 181.94 ft
DATE DRILLED: 09/09/08
DATE COMPLETED: 09/09/08
WATER LEVEL: 32.96 ft
WATER LEVEL DATE: 09/15/08
GEOL / ENGR: E. GUARINO
TOC: 181.71 ft
DRILLER: MILLER

Elevation / Depth — Soil Symbols Sampler Symbols and Field Test Data — TOC = 181.71



USCS	Description	NM %	LL %	200 %
ML	Topsoil-Clayey dark grayish brown SAND. 10YR 4/3			
	Light gray silty CLAY. 2.5Y 7/1			
CL	Well indurated light greenish gray CLAY. GLEY 1 8/10Y to GLEY 1 7/5 GY			
SP	Fine grained yellow SAND. 2.5Y 7/6			
SW	Fine grained SAND Grading to goarse to gravely grained yellow to brownish yellow SAND. 10YR 7/8 to 10YR 6/8			
CH	Very Moist to Slightly Saturated; may provide small amount of water			
	Saturated micaceous gray to dark gray CLAY. GLEY1 5N to 4N	35.8	51	99
OL	Dark brown to black CLAY. Wood highly pervasive throughout. 7.5YR 2.5/1 to 7.5YR 3/2			
CH	Dark to very dark grayish brown CLAY wet with minor wood fragments. <5% Wood. 2.5Y 4/2 to 3/2	57.6	50	99
SW	White to yellow gravely SAND slightly saturated. 2.5Y 8/8			
SP	Fine to coarse grained strong brown SAND. Slightly saturated. 7.5YR 5/8			
SP	Fine grained to coarse grained yellowish brown SAND. Slightly saturated. 10YR 5/8	11.6		1
SP	Fine to coarse grained yellowish brown SAND gravel pervasive. 10YR 5/8			
SP	Fine to medium grained dark olive brown SAND. 2.5Y 3/3			
ML	strong brown to light gray clayey SILT to silty CLAY. 7.5YR 5/6 to 5Y 7/2			

Remarks:

GEOLOG4 F:\JOB FOLDERS\2006\06401-COLISEUM PLUME\GRAVEL PIT SEPT 08\06-401 GRAVEL PIT 08.GPJ SO_EARTH.GDT 10/13/08