May 2009 through July 2009 Status Report

Coliseum Boulevard Plume Site
Montgomery, Alabama

Submitted By:

Alabama Department of Transportation
1409 Coliseum Boulevard
Montgomery, Alabama

October 2009

May 2009 through July 2009
Status Report

Coliseum Boulevard Plume Investigation

Table of Contents

Summary 1
I. Routine Monitoring 2
Water Level Measurements 2
Quarterly Sampling Event (Modification to Addendum 13 Work Plan) 2
Quarterly Sampling of the Continuous Multi-Channel Tubing (CMT) Wells 3
Surface Water Sampling 3
Low – Lying Areas (Addendum 04 Work Plan) 4
II. Investigation Derived Waste 5
Water Treatment 5
III. Quality Assurance/Quality Control 6

Figures

Figure 1: Groundwater elevations in 100-series monitoring wells and piezometers
Figure 2: Groundwater elevations in 200-series monitoring wells
Figure 3: (Inset) Concentrations of volatile organic compounds in CMT wells
Figure 4: Surface Water Sample Location Points
Figure 5: Analytical results of sediment samples collected from the “Low-Lying Areas”
Figure 6: Analytical results of surficial water samples collected from the “Low-Lying Areas”

Tables

Table 1a: Groundwater elevations in ALDOT Central Complex wells during the last 12-month period
Table 1b: Groundwater elevations in piezometers during the last 12-month period
Table 1c: Groundwater elevations in wells MW-1A through MW-5A during the last 12-month period
Table 1d: Groundwater elevations in monitoring wells along Kilby Ditch during the last 12-month period
Table 1e: Groundwater elevations in 100-, 200-, 300- and 400-series monitoring wells during the last 12-month period
Table 1f: Groundwater elevations in pump test wells during the last 12-month period
Table 2: Groundwater elevations in continuous multi-channel tubing (CMT) wells during the last 12-month period
Table 3: Results of analyses of detected VOCs in groundwater samples from monitoring wells

Tables continued….

Table 4: Results of analyses of detected VOCs in groundwater samples from continuous multi-channel tubing (CMT) wells
Table 5: Results of analyses of surface-water samples collected at compliance points and monitoring points and select locations near the Montgomery Zoo
Table 6: Surface water quarterly field parameters (temperature, pH, dissolved oxygen, and turbidity)
Table 7: Concentrations of detected VOCs in samples of sediment from the "Low-Lying Areas"
Table 8: Concentrations of detected VOCs in samples of surface water from the "Low-Lying Areas"

Plate 1: Concentrations of VOCs in groundwater samples from 100-, 200-, 300- and 400-series monitoring wells

Attachments

Analytical Results
Monitoring Well Sampling Forms

May 2009 through July 2009
Status Report

Summary

During the period between May 1, 2009 through July 31, 2009, investigations at the Coliseum Boulevard Plume (CBP) site continued.

Quarterly monitoring of selected groundwater monitoring wells and continuous multi-channel tubing (CMT) wells, and surface water in the Kilby Ditch and the “Low-Lying Areas” was conducted in July 2009 in accordance with the approved plans and is summarized in Section I. This report contains results of samples collected for the July 2009 Sampling Event. Former Table 4 (Inorganics) and Table 5 (Total Organic Carbon) have been omitted from this Status Report because sufficient historical data is available, thus sampling for these parameters has been suspended.

Section II contains information about treatment of purge water generated during this period.

Section III contains a summary of quality assurance/quality control (QA/QC) samples collected during this period.

I. Routine Monitoring

Water Level Measurements

June 29 through July 1, 2009: Depths to ground water were measured in piezometers, monitoring wells, and pump test wells associated with the Coliseum Boulevard Plume Investigation. Groundwater elevations are provided in Tables 1a through 1f. Groundwater elevation contours for the 100 and 200 series "shallow zone" monitoring wells and piezometers are shown on Figures 1 and 2, respectively.

Depths to ground water that were measured during sampling July 21-24, 2009 in continuous multi-channel tubing (CMT) wells 1 through 4 are reported in Table 2. CMTs 2-3, 2-5, 2-7, 3-1, and 4-1 were dry for this event. CMT wells 5, 6 and 7 were not monitored in this quarterly event.

Quarterly Sampling Event (Modification to Addendum 13 Work Plan)

A quarterly sampling event was conducted in accordance with the Modification to Addendum 13 – Ground Water Monitoring Plan (dated March 17, 2005). This quarterly event was conducted in July 2009.

The following 93 wells were included in this quarterly monitoring event.

MW-101	MW-109	MW-124	MW-237B	MW-149A	MW-358*	PZ-19
MW-201	MW-209	MW-224	MW-237C	MW-249B	MW-259	PZ-20
MW-102	MW-111*	MW-129	MW-138A	MW-249C	MW-260	PZ-21
MW-202	MW-211	MW-229	MW-238B	MW-150A	MW-262	
MW-103	MW-311	MW-130	MW-238C	MW-250B	MW-263	
MW-203	MW-115	MW-230	MW-143A	MW-250C	MW-264	
MW-104	MW-215	MW-131	MW-243B	MW-151A	MW-265	
MW-204	MW-116	MW-231	MW-144A	MW-251B	MW-339	
MW-304	MW-216	MW-132	MW-244B	MW-152A	MW-340	
MW-106	MW-117	MW-232	MW-244C	MW-252B	MW-341	
MW-206	MW-217	MW-133	MW-145A	MW-153	MW-342	
MW-107	MW-221	MW-233	MW-146A	MW-154	MW-357	
MW-207	MW-221C	MW-134	MW-246B	MW-155	MW-457	
MW-108	MW-123	MW-234	MW-147A	MW-156	PW-5	
MW-208	MW-223	MW-137A	MW-247B	MW-158	PZ-18	

* These wells were not analyzed this event because the wells were dry or did not yield sufficient volume for sampling.

Monitoring wells MW-111 and MW-358 were not sampled this event because the wells were dry, or did not yield sufficient purge volume for sampling.

Prior to sample collection, the monitoring wells were purged using a bladder or peristaltic pump until field parameters (pH, conductivity, and turbidity) stabilized. Temperature and redox (ORP) were also measured in the field. The field data sheets are attached.

The samples collected from the monitoring wells were analyzed for VOCs by EPA Method 8260. The concentrations of selected VOCs in groundwater samples collected from the monitoring wells are shown on Plate 1. All detected VOCs are shown in Table 3. Sampling for inorganics and Total Organic Carbon (TOC) has been suspended because sufficient data is available. The data tables that contained the inorganics and TOC data (former Tables 4 and 5) have been omitted from this status report because no new data was collected for this sampling period. Historical data is available in prior Status Reports..

Quarterly Sampling of the Continuous Multi-Channel Tubing (CMT) Wells

July 22 - 24, 2009: Groundwater samples were collected from CMT wells 1, 2, 3 and 4. Samples were not collected for CMTs 2-3, 2-5, 2-7, 3-1, and 4-1 due to insufficient water / recharge in the CMT ports. CMT wells 5 and 6 were not monitored in this quarterly event.

After measuring the depth to water, each CMT port was purged using a peristaltic pump until field parameters (pH, conductivity, and turbidity) stabilized or three (3) well volumes were measured. Temperature and oxidation-reduction potential [redox (ORP)] were also measured in the field.

During sample collection, the tubing from the pump was disconnected and withdrawn from the port. The water samples were collected by draining the water from the bottom end of the tubing (end previously inside the port) into the sample containers. The groundwater samples were analyzed for VOCs.

Results of VOCs collected from the CMT wells are provided in Table 4. Laboratory reports for these analyses and copies of the Monitoring Well Sample Forms are attached.

The locations of the CMT wells and the results are shown on Figure 3.

Surface Water Sampling

June 30, 2009: Surface water samples were collected on June 30, 2009 from the west and main branches of Kilby Ditch at five locations (compliance points CP-1, CP-2, CP-3, and monitoring points MP-1 and MP-2), and from the Zoo Ditch at one location (ZD-1) and the Zoo Pond at one location (ZP-1). The surface water samples were collected at each location from the central part of each respective ditch and from the pump intake location at the Zoo Pond.

Figure 4 shows the locations of all seven sampling points.

The water samples were placed on ice and transported to the laboratory for analyses of VOCs. Results of VOCs are provided in Table 5. The laboratory reports for the VOC analyses of the surface water samples are attached.

Both monitoring points contained detectable concentrations of TCE as well as cis,1-2 dichloroethylene. MP-1 contained TCE at a concentration of 60.2 ug/l and cis,1-2 dichloroethylene at a concentration of 3.6 ug/l. MP-2 contained TCE at a concentration of 25.2 ug/l and cis,1-2 dichloroethylene at a concentration of 3.8 ug/l. Monitoring point MP-1 also contained 1,1-Dichloroethene at a concentration of 1.3 ug/l and Toluene at a concentration of 1.4 ug/l.

All three compliance point water samples contained detectable concentrations of TCE. The respective concentrations of TCE in compliance points CP-1, CP-2 and CP-3 were 11.9, 2.9 and 2.1 ug/l. Compliance point CP-1 also contained cis-1,2-Dichloroethene at a concentration of 1.6 ug/l. The TCE concentrations at the compliance points are below the current action level of 175 µg/l of TCE in surface water.

The sample collected at the Zoo Ditch (ZD-1) contained toluene at a concentration of 5.5 ug/l. No TCE or other VOCs were detected in the sample collected from the Zoo Pond sampling location (ZP-1).

At each sample location, the water samples were also measured for temperature, pH, dissolved oxygen (DO), specific conductance, and turbidity. Results of these measurements are provided in Table 6.

Because the construction project for remediation at the Kilby Ditch and Low Lying Area has begun, surface water sampling in the Kilby Ditch has been terminated. Sample will be collected when water is treated prior to discharge in accordance with the Kilby Ditch Corrective Measures Implementation Plan (CMIP).

Low – Lying Areas (Addendum 04 Work Plan)

July 21 & 29, 2009: Soil/sediment and surface water samples were collected on July 21 & 29, 2009 from locations G-P in the “Low-Lying Areas.” Results of the analyses for VOCs in

soil / sediment samples and surface water samples are provided in Tables 7 and 8, respectively.

Trichloroethylene was detected in five of the surface water sample locations in the low-lying areas. The TCE concentrations detected were: K (11.5 ug/L),L (7.9 ug/L), N (21.8 ug/L), O (1.3 ug/L), and P (44.7 ug/L). Sample location O also had a concentration of cis-1,2-Dichloroethene at 13.4 ug/L as well as a concentration of vinyl chloride at 1.2 ug/L. Sample location J had a concentration of toluene at 2.0 ug/L. Laboratory reports of these analyses are attached.

Cis-1,2-Dichloroethene was detected in sediment sample location O at a concentration of 9.0 ug/kg. There were no other VOC's detected in any of the sediment samples taken.

Sampling at locations H-M has been suspended due to construction in the Low Lying Area for the wetland treatment system. During construction, sampling will continue at locations A-G and N-P, and following construction, sampling will be conducted in accordance with the Kilby Ditch and Low Lying Area CMIP.

II. Investigation Derived Waste

Water Treatment

April 2009: Water accumulated during decontamination of sampling equipment, and purging and sampling of groundwater monitoring wells during the April monitoring event was stored in a plastic 1,200 gallon above-ground tank at the wastewater treatment system on Coliseum Boulevard near the West Kilby Ditch.

The date(s) and volume(s) for discharge of treated purge water are shown below.

Discharge Date	Volume of Discharge (Gallons)	Constituent	Purge Water (Influent) TCE* (ug / L)	Treated Effluent TCE (ug / L)
07/29-30/2009	~ 1,100	TCE	63.5	<1
		1,1-DCE	1.9	<1
		Cis-1,2-DCE	4.4	<1

The Montgomery WWSSB was provided the discharge date(s), volume(s) and monitoring data.

III. Quality Assurance/Quality Control

During the April 2009 quarterly groundwater sampling event, duplicate groundwater samples were collected from monitoring wells MW-101, MW-108, MW-231, MW-138A, MW-143A, MW-152A, MW-252B, MW-341, and MW-262 and were analyzed for VOCs. No duplicate samples were taken from CMT wells during this sampling event. The duplicate sample results are shown with the parent sample results in Table 3.

There were no detected VOCs in equipment rinsate or trip blanks for this sampling event.

Continued monitoring in accordance with the approved monitoring plan is recommended.

FIGURES

Note: 1) Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.
2) Countouring performed using Surfer verion 8.0
3) Countouring Interval = 5 feet



LEGEND

- MW-2 — ALDOT MONITORING WELL AND IDENTIFIER
- MW-112 — 100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-212 — 200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-311 — 300 SERIES MONITORING WELL AND IDENTIFIER
- MW-1A — ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
- CMT-2 — CMT WELL AND IDENTIFIER
- PW-1 — PUMP TEST WELL AND IDENTIFIER
- PD-1 — PIEZOMETER AND IDENTIFIER
- PD-101 — PIEZOMETER AND IDENTIFIER
- PD-4 — PIEZOMETER AND IDENTIFIER
- PZ-2 — PIEZOMETER AND IDENTIFIER
- 190 — GROUNDWATER ELEVATION CONTOUR

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM PLUME INVESTIGATION

FIGURE 1 GROUNDWATER ELEVATION
PLAN - 100 SERIES WELLS
JULY 2009
SESI JOB #: C-06-401

Note: 1) Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.
2) Countouring performed using Surfer verion 8.0
3) Countouring Interval = 5 feet


N
W
E
S
CSX RAILROAD
BROCKWAY GLASS PLANT
POND
MONTGOMERY ZOO
Vista View Terrace Apartments
U.S. Newell
Russell Corp. Distribution Facility
OLD ROAD BED
DIRT ROAD
SS PUMP STATION
EXISTING BRIDGE
A.D.E.M.
Alabama National Guard Armory
ALFA Residential
Eastern Meadows
East Oxmoor Drive
Tallapoosa River
Tallapoosa River Branch
Coosa River
Coosa River Branch
Coosa River Canal
Coosa River Canal Branch
Coosa River Canal Branch Levee
Coosa River Canal Levee
Coosa River Canal Levee Branch
Coosa River Levee
Coosa River Levee Branch
Coosa River Levee Branch Canal
Coosa River Levee Canal
Coosa River Levee Canal Branch
Coosa River Levee Canal Branch Levee
Coosa River Levee Canal Levee
Coosa River Levee Canal Levee Branch
Coosa River Levee Canal Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch Levee Branch Canal Branch
Coosa River Levee Canal Levee Branch Canal Branch



CMT-1							
	1-1	1-2	1-3	1-4	1-5	1-6	1-7
TCE	31.1	ND	ND	ND	10.4	543	148
cis-1,2-DCE	13.4	ND	ND	ND	ND	105	39.4
VC	41.0	ND	ND	ND	ND	89.9	12.3
1,1-DCE	1.1	ND	ND	ND	ND	53	25.7

CMT-3							
	3-1	3-2	3-3	3-4	3-5	3-6	3-7
TCE	NS	1.0	1.9	4.4	8.3	980	75.4
cis-1,2-DCE	NS	ND	ND	3.3	20.2	218	73.5
VC	NS	ND	ND	3.8	5.2	3.3	5.7
1,1-DCE	NS	ND	ND	ND	ND	89.6	20.4

CMT-4							
	4-1	4-2	4-3	4-4	4-5	4-6	4-7
TCE	NS	131	39.9	3720	5740	8430	4660
cis-1,2-DCE	NS	24.0	4.2	494	206	39.2	261
VC	NS	1.1	ND	18	98.3	3.2	12.4
1,1-DCE	NS	3.3	ND	124	435	660	184

CMT-2							
	2-1	2-2	2-3	2-4	2-5	2-6	2-7
TCE	2540	2060	NS	1530	NS	2120	NS
cis-1,2-DCE	244	226	NS	606	NS	239	NS
VC	2.4	ND	NS	226	NS	7.4	NS
1,1-DCE	67.4	36.7	NS	2.2	NS	59.6	NS

LEGEND:

- MW-2 — ALDOT MONITORING WELL AND IDENTIFIER
- MW-112 — 100 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-212 — 200 SERIES "SHALLOW ZONE" MONITORING WELL AND IDENTIFIER
- MW-311 — 300 SERIES MONITORING WELL AND IDENTIFIER
- MW-1A — ALFA MONITORING WELL AND IDENTIFIER (INSTALLED SEPTEMBER, 1999)
- PW-1 — PUMP TEST WELL AND IDENTIFIER
- CMT-2 — CMT WELL AND IDENTIFIER

CMT-1		WELL IDENTIFICATION
1-1	1-2	PORT
31.1	ND	TRICHLOROETHENE in ug/L (TCE)
13.4	ND	cis-1,2-DICHLOROETHENE in ug/L (cis-1,2-DCE)
41.0	ND	VINYL CHLORIDE in ug/L (VC)
1.1	ND	1,1-DICHLOROETHENE in ug/L (1,1-DCE)

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis-1,2-DICHLOROETHENE, VINYL CHLORIDE AND 1,1-DICHLOROETHENE ARE LISTED.

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 3 CMT WELL VOLATILE ORGANICS CONCENTRATION PLAN
JULY 2009 SAMPLING EVENT
SESI JOB #: C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE AND 1,1–DICHLOROETHENE ARE LISTED.

-400 -200 0 400

SCALE, IN FEET

ZD–1	
TCE	ND
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND
TOLUENE	5.5

ZP–1	
TCE	ND
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–3	
TCE	2.1
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–2	
TCE	2.9
cis–1,2–DCE	ND
VC	ND
1,1–DCE	ND

CP–1	
TCE	11.9
cis–1,2–DCE	1.6
VC	ND
1,1–DCE	ND

MP–1	
TCE	60.2
cis–1,2–DCE	3.6
VC	ND
1,1–DCE	1.3
TOLUENE	1.4

MP–2	
TCE	25.2
cis–1,2–DCE	3.8
VC	ND
1,1–DCE	ND

RAILROAD
DIRT ROAD
SS PUMP STATION
NORTH BLVD
DITCH
DITCH
ZOO MAINTENANCE
POND
MONTGOMERY ZOO
ZOO ENTRANCE
CHILDRENS ZOO DITCH
CHISHOLM COMMUNITY CENTER
Vista View Terrace Apartments
COLISEUM PKWY
Vista View Winn–Dixie Shopping Center
AMOCO STATION
OPEN EARTH DITCH
W.S. Newell
OPEN EARTH DITCH
OPEN CONCRETE DITCH
Celine Place
Corona Drive
Bella Vista Drive
Vista View Drive
Montero Dr
Vista View Place
Carmen Place
BROOKWAY DR
CHISHOLM ELEMENTARY SCHOOL
R.R. TRACK (APPROX. LOCATION)
CONCRETE DITCH
CHILDRENS ZOO DITCH
ENTRANCE TO MONTGOMERY ZOO
BALL FIELDS
PIZZA HUT
COLISEUM BLVD
CHISHOLM FAMILY HEALTH CENTER
VANDIVER BLVD E
VANDIVER CT
SHELLY LN
MONTCLAIR DRIVE
KEATING DR
CHELSEA DR
CHURCH
SHELLY LN
WILSHIRE DR
EAST PARK AVE
MONTCLAIR DR
Approx. Gas Line Location
OPEN EARTH DITCH
ALFA Residential
Eastern Meadows
GARDENDALE DR
FERNDALE CT
OPEN CONCRETE DITCH
WOODBURY CT
WEST KILBY DITCH
East Gardendale Drive
100' R.O.W.
OPEN CONCRETE DITCH
Coliseum Boulevard
OPEN CONCRETE DITCH
Vista Park Place
N.Oakview Ct.
S.Oakview Ct.
East Gardendale Drive

LEGEND

⊗ SURFACE WATER SAMPLE AND IDENTIFIER

CP–1 KILBY DITCH COMPLIANCE POINTS

MP–1 KILBY DITCH MONITORING POINTS

ZD–1 ZOO DITCH MONITORING POINT

ZP–1 ZOO POND MONITORING POINT

ZD–1	SAMPLE
ND	TRICHLOROETHENE in ug/L (TCE)
ND	cis–1,2–DICHLOROETHENE in ug/l (cis–1,2–DCE)
ND	VINYL CHLORIDE in ug/L (VC)
ND	1,1–DICHLOROETHENE in ug/L (1,1–DCE)
5.5	TOLUENE

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 4 - SURFACE WATER
VOLATILE ORGANICS CONCENTRATION
JULY 2009 SAMPLING EVENT
SESI JOB # C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER KILOGRAM (UG/KG) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE AND 1,1–DICHLOROETHENE ARE LISTED.



	O
TCE	ND
cis–1,2–DCE	9.0
VC	ND
1,1–DCE	ND

-400 -200 0 400

SCALE, IN FEET

LEGEND

- ND — Not Detected
- NS — Not Sampled
- Boundary of Low Lying Area
- M • — Sample location and Identifier
- Approximate locations of intermittent streams

O	SAMPLE LOCATION
ND	TRICHLOROETHENE in ug/kg (TCE)
9.0	cis–1,2–DICHLOROETHENE in ug/kg (cis–1,2–DCE)
ND	VINYL CHLORIDE in ug/kg (VC)
ND	1,1–DICHLOROETHENE in ug/kg (1,1–DCE)

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 5 - SEDIMENT SAMPLES
COLLECTED FROM LOW LYING AREAS
JULY 2009 SAMPLING EVENT
SESI JOB # C-06-401

NOTE: 1) ALL UNITS LISTED ARE IN MICROGRAMS PER LITER (UG/L) OR PARTS PER BILLION EQUIVALENT.

2) ONLY TRICHLOROETHENE, cis–1,2–DICHLOROETHENE, VINYL CHLORIDE, AND 1,1–DICHLOROETHENE ARE LISTED.



-400 -200 0 400

SCALE, IN FEET

LEGEND

ND	Not Detected
NS	Not Sampled
	Boundary of Low Lying Area
M	Sample location and Identifier
	Approximate locations of intermittent streams

O	SAMPLE LOCATION
1.3	TRICHLOROETHENE in ug/L (TCE)
13.4	cis–1,2–DICHLOROETHENE in ug/L (cis–1,2–DCE)
1.2	VINYL CHLORIDE in ug/L (VC)
ND	1,1–DICHLOROETHENE in ug/L (1,1–DCE)
ND	TOLUENE in ug/L

SOUTHERN EARTH SCIENCES, INC.

ALABAMA DEPARTMENT OF TRANSPORTATION
COLISEUM BOULEVARD PLUME INVESTIGATION

FIGURE 6 - SURFICIAL WATER SAMPLES COLLECTED FROM LOW LYING AREAS
JULY 2009 SAMPLING EVENT
SESI JOB # C-06-401

TABLES

Table 1a. Ground-water elevations in ALDOT Central Complex wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (ALDOT Central Complex)									
Elevation of Measuring Point (ft. AMSL)[1]	MW-1	MW-2	MW-3	MW-4	MW-5	MW-6	MW-7	MW-8	MW-9	
	218.42	218.76	211.01	213.79	218.06	218.76	217.97	218.62	216.97	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.43	194.50	NM [3]	194.22	194.10	193.97	194.04	194.32	Abandoned	
12/26-28/06	192.85	193.79	193.75	193.62	193.48	193.33	193.48	193.85	Abandoned	
3/27-30/07	194.27	194.39	194.34	194.19	193.91	193.55	194.03	194.17	Abandoned	
7/03-06/07	193.62	193.67	193.59	193.44	193.26	193.02	193.33	193.52	Abandoned	
9/24-28/07	193.07	193.07	193.03	192.90	192.80	192.59	192.81	192.93	Abandoned	
1/2-9/08	192.44	192.40	192.43	192.34	192.22	192.00	192.23	192.29	Abandoned	
3/24-28/08	192.64	192.59	192.76	192.65	193.62	192.24	192.61	192.39	Abandoned	
7/1-7/3-08	192.91	193.04	193.08	192.97	193.50	190.78	192.06	189.26	Abandoned	
10/1-3/08	198.31	205.88	193.49	195.12	194.45	192.78	197.35	194.45	Abandoned	
1/5-7/09	193.23	193.43	193.39	193.78	199.05	192.78	192.54	NS*	Abandoned	
3/22-30/09	193.67	193.73	193.31	193.87	194.33	193.08	193.78	191.36	Abandoned	
6/29/09-7/1/09	195.85	196.67	195.20	196.08	196.10	195.26	195.91	194.26	Abandoned	

Notes:

Table 1b. Ground-water elevations in piezometers since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (Piezometers)									
Elevation of Measuring Point (ft. AMSL)[1]	PZ-1	PZ-2	PZ-3	PZ-4	PZ-5	PZ-7	PZ-8	PZ-9	PZ-10	PZ-11
	220.93	207.20	220.50	216.19	204.72	206.20	209.51	205.12	213.93	211.76
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.29	194.07	194.30	187.71	193.85	193.81	193.73	190.61	192.68	186.72
12/26-28/06	193.51	193.90	193.35	187.01	193.70	193.62	192.59	190.15	191.65	185.70
3/27-30/07	194.15	194.75	193.79	186.91	194.77	198.65	193.80	191.54	192.44	186.66
7/03-06/07	193.32	193.69	193.05	186.21	193.60	193.51	192.56	190.13	191.44	185.51
9/24-28/07	192.87	193.06	192.43	185.52	192.86	192.81	191.71	189.45	190.64	184.70
1/2-9/08	191.98	192.50	191.68	184.58	192.48	192.29	191.29	188.75	189.66	183.66
03/24/28/08	191.95	191.10	191.60	184.76	193.36	193.26	192.27	189.69	189.72	183.64
7/1-7/3-08	192.64	193.19	191.86	184.53	192.66	193.49	192.48	189.21	189.96	184.45
10/1-3/08	191.51	NS*	NS*	NS*	NS*	NS*	NS*	NS*	190.52	183.69
1/5-7/09	DRY	191.79	192.89	184.71	187.01	194.19	193.45	189.75	190.31	183.35
3/22-30/09	193.22	195.77	195.93	186.13	196.80	195.78	DRY	DRY	187.32	185.00
6/29/09-7/1/09	196.54	197.19	195.09	189.86	197.25	197.30	197.12	194.81	194.03	190.10

Notes: * These locations were not sampled due to field team miscommunication.

Table 1b. Ground-water elevations in piezometers since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)[1]	PZ-12	PZ-13	PZ-14	PZ-15	PZ-16	PZ-17	PZ-18	PZ-19	PZ-20	PZ-21
	212.26	207.95	204.54	220.37	193.44	203.95	192.69	189.16	187.65	170.35
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.16	193.97	193.26	179.65	186.32	193.54	163.85	145.61	138.69	122.60
12/26-28/06	193.27	194.10	193.54	178.36	186.65	193.81	162.27	145.28	138.15	122.65
3/27-30/07	195.25	194.84	NM[1]	178.33	186.81	194.50	162.33	145.16	138.20	122.73
7/03-06/07	193.95	193.93	OBSTR.	177.68	186.08	193.45	161.34	143.94	137.23	122.52
9/24-28/07	192.08	193.41	194.93	176.81	185.99	192.75	160.34	143.14	136.62	122.26
1/2-9/08	192.00	193.26	DRY	175.72	186.37	192.71	160.22	142.16	135.72	121.90
03/24-25/08	193.04	194.50	DRY	175.01	183.49	193.89	159.18	141.89	135.30	122.10
7/1-7/3-08	188.78	191.06	DRY	175.21	186.43	194.25	158.62	141.76	135.80	123.90
10/1-3/08	194.25	194.47	DRY	173.61	185.13	193.08	158.56	141.53	135.94	123.37
1/5-7/09	196.55	188.60	194.95	176.86	185.18	194.36	156.96	141.64	135.69	124.10
3/22-30/09	193.95	195.98	196.35	179.16	187.67	196.20	158.82	141.84	135.84	124.88
6/29/09-7/1/09	197.84	195.83	194.39	181.16	187.25	194.78	164.68	143.95	139.25	123.74

Notes:

Table 1b. Ground-water elevations in piezometers since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)[1]	PZ-22	PZ-23	PZ-24	PZ-25	FBPZ-1	FBPZ-2				
	182.91	173.36	208.57	182.99	215.40	215.93				
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	178.19	164.13	189.81	180.87	NM [7]	192.87				
12/26-28/06	180.26	164.30	189.47	181.84	193.37	192.41				
3/27-30/07	174.23	165.61	191.01	181.63	192.22	194.16				
7/03-06/07	178.01	164.55	190.17	179.48	193.06	192.16				
9/24-28/07	177.80	163.75	189.06	179.43	192.64	191.78				
1/2-9/08	178.91	163.50	188.47	181.30	192.04	191.30				
3/24/2008	178.29	164.75	189.93	181.69	189.04	191.59				
7/1-7/3-08	179.85	165.39	191.66	181.88	192.34	191.50				
10/1/2008	NS*	165.02	191.90	NS*	191.59	192.52				
1/5-7/09	182.88	165.15	191.66	178.78	192.84	192.05				
3/22-30/09	182.91	165.19	200.48	178.63	215.40	215.93				
6/29/09-7/1/09	182.22	163.15	201.19	181.69	195.29	193.75				

Notes: * These locations were not sampled due to field team miscommunication.

Table 1b. Ground-water elevations in piezometers since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)[1]	PD-1	PD-2	PD-3	PD-4	PD-101	PD-102	PD-103	PD-104	PD-105	PD-106
	205.97	201.74	202.52	202.15	200.76	205.52	208.29	200.01	199.20	199.59
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.98	193.92	191.22	193.04	192.44	191.00	191.73	193.38	189.60	188.36
12/26-28/06	193.52	193.49	191.27	192.81	192.34	190.81	191.47	189.02	189.76	188.47
3/27-30/07	194.28	194.36	191.99	193.80	193.13	191.70	192.42	194.80	190.18	188.70
7/03-06/07	193.42	193.34	191.04	192.62	192.13	190.78	191.43	193.00	189.51	188.13
9/24-28/07	192.88	192.79	190.60	192.09	191.67	190.42	190.93	192.49	189.17	187.88
1/2-9/08	192.31	192.25	190.41	191.69	191.42	189.97	190.50	192.19	189.08	188.08
1/2-9/08	192.31	192.25	190.41	191.69	191.42	189.97	190.50	192.19	189.08	188.08
03/24-28/08	190.52	189.78	191.48	192.61	192.26	191.13	191.57	193.25	189.86	188.68
7/1-7/3-08	193.21	Dry	191.23	192.84	187.45	190.88	191.53	193.24	189.59	188.17
10/1-3/08	193.61	Dry	191.53	193.00	192.69	190.76	192.02	193.43	189.19	188.58
1/5-7/09	194.77	193.53	191.31	192.28	190.77	191.48	191.68	192.00	188.23	188.29
3/22-30/09	194.49	193.87	192.93	194.10	192.49	192.74	191.68	192.84	189.83	188.62
6/29/09-7/1/09	196.20	196.03	192.02	194.71	193.89	193.05	193.51	194.28	189.82	188.41

Notes:

Table 1b. Ground-water elevations in piezometers since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (Piezometers) - Continued										
Elevation of Measuring Point (ft. AMSL)[1]	PD-107	PD-109								
	193.57	204.59								
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.16	Dry								
12/26-28/06	193.57	Dry								
3/27-30/07	194.57	Dry								
7/03-06/07	193.23	Dry								
9/24-28/07	192.57	Dry								
1/2-9/08	192.12	Dry								
03/24-25/08	193.60	Dry								
7/1-7/3-08	193.41	Dry								
10/1-3/08	193.66	Dry								
1/5-7/09	192.30	Dry								
3/22-30/09	195.34	Dry								
6/29/09-7/1/09	196.02	Dry								

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of piezometers were surveyed by Larry E. Speaks and Associates.

Table 1c. Ground-water elevations in monitoring wells MW-1A through MW-5A since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier									
Elevation of Measuring Point (ft. AMSL)[1]	MW-1A	MW-2A	MW-3A	MW-4A	MW-5A					
	213.53	206.01	209.67	213.18	203.42					
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.73	192.44	194.19	193.66	186.07					
12/26-28/06	193.24	192.67	193.80	193.14	186.31					
3/27-30/07	194.09	193.86	194.72	193.60	186.77					
7/03-06/07	193.19	192.34	193.70	193.00	186.00					
9/24-28/07	192.62	191.77	193.07	192.50	185.78					
1/2-9/08	192.05	191.60	192.43	191.95	186.11					
03/24-25/08	192.59	193.21	190.79	192.32	186.85					
7/1-7/3-08	192.87	192.98	193.65	192.46	186.36					
10/1-3/08	193.43	193.12	193.97	193.70	186.37					
1/5-7/09	193.27	193.20	193.84	192.96	185.81					
3/22-30/09	194.02	195.42	195.04	193.37	186.57					
6/29/09-7/1/09	195.79	195.09	194.91	195.42	186.84					

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks and Associates.

Table 1d. Ground-water elevations in monitoring wells along Kilby Ditch since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (Monitoring Wells Kilby Ditch)									
Elevation of Measuring Point (ft. AMSL)[1]	MW-101[2]	MW-201	MW-102	MW-202	MW-103	MW-203	OW-2	OW-3	Pump Test Well	
	202.44	202.43	200.49	200.64	206.91	206.81	203.05	203.53	206.01	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.03	192.94	190.56	189.67	191.32	191.09	193.01	192.98	196.15	
12/26-28/06	192.86	192.75	190.19	189.94	191.17	190.91	192.77	192.76	195.94	
3/27-30/07	193.66	193.52	189.74	190.53	192.16	191.77	193.57	194.03	196.71	
7/03-06/07	192.64	192.53	189.45	189.77	191.20	190.81	192.57	192.57	195.71	
9/24-28/07	192.10	192.00	188.64	189.28	190.73	190.31	192.03	192.04	195.18	
1/2-9/08	191.68	191.63	188.69	189.29	190.70	189.98	191.64	192.12	194.79	
03/24-28/08	194.62	192.33	190.25	190.21	191.48	191.05	192.50	192.53	195.70	
7/1-7/3-08	192.70	192.44	189.41	189.78	191.31	190.94	192.59	192.61	195.78	
10/1-3/08	193.13	193.10	189.78	189.67	188.95	189.12	193.05	193.32	196.14	
1/5-7/09	193.15	193.02	190.64	190.33	191.99	191.49	193.03	193.05	195.20	
3/22-30/09	194.12	194.00	191.47	191.10	193.62	192.74	194.03	193.89	197.20	
6/29/09-7/1/09	194.84	194.69	190.74	190.56	186.91	193.19	194.81	194.84	197.92	

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks and Associates.

[2] Mini troll logger data installed in monitoring well MW-101 on 7/3/02. Depths to ground-water in monitoring well MW-101 were measured with a water-level indicator.

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells)										
Elevation of Measuring Point (ft. AMSL)[1]	MW-104	MW-204	MW-304	MW-105	MW-205	MW-106	MW-206	MW-107	MW-207	
	217.68	217.91	217.64	216.63	217.04	222.24	222.17	222.33	222.42	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.10	194.12	193.78	194.39	194.43	194.44	194.45	194.46	194.49	
12/26-28/06	193.53	193.53	193.17	193.68	193.69	193.64	193.65	193.73	193.73	
3/27-30/07	193.93	193.96	193.54	194.02	194.04	194.08	194.11	194.28	194.23	
7/03-06/07	193.31	193.35	193.00	193.35	193.37	193.45	193.45	193.60	193.60	
9/24-28/07	192.82	192.83	192.40	192.74	192.76	192.81	192.81	192.97	192.99	
1/2-9/08	192.24	192.25	191.83	192.08	192.09	192.12	192.11	192.27	192.35	
03/24-28/08	192.48	192.50	192.00	192.10	192.13	192.15	192.14	192.40	192.43	
7/1-7/3-08	192.76	192.76	192.32	192.37	192.41	192.53	192.31	192.39	192.88	
10/1-3/08	193.81	193.60	192.80	194.62	192.89	192.94	192.81	193.14	193.10	
1/5-7/09	193.81	193.69	193.09	192.45	193.07	192.73	192.59	193.12	193.03	
3/22-30/09	193.57	193.55	191.81	192.07	193.11	193.12	193.12	193.60	193.60	
6/29/09-7/1/09	195.73	195.80	195.31	196.15	196.15	195.44	194.36	196.82	196.71	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-108	MW-208	MW-109	MW-209	MW-210	MW-111	MW-211	MW-311	MW-112	MW-212
	212.59	212.76	220.91	220.31	188.74	211.52	211.75	210.82	220.34	220.40
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.39	194.40	194.53	194.51	185.84	171.31	171.07	170.89	190.82	190.70
12/26-28/06	193.77	193.76	193.91	193.89	186.24	170.15	169.95	170.45	190.44	190.34
3/27-30/07	194.38	194.38	193.29	194.24	186.18	169.87	169.67	169.86	190.99	190.85
7/03-06/07	193.62	193.65	193.61	193.59	185.70	169.17	168.95	169.36	190.32	190.26
9/24-28/07	193.04	193.09	193.06	193.04	185.62	168.26	168.01	168.47	189.88	189.79
1/2-9/08	192.44	192.44	192.46	192.44	185.97	167.07	166.79	167.52	189.40	189.36
03/24-28/08	192.75	192.75	192.65	192.59	186.18	Dry	166.16	166.93	189.95	189.86
7/1-7/3-08	193.11	193.11	192.88	192.84	185.91	Dry	165.89	166.48	189.33	189.26
10/1-3/08	193.41	193.38	193.64	193.44	185.03	Dry	165.94	166.61	190.38	190.44
1/5-7/09	193.48	193.41	193.46	193.28	Dry	Dry	165.62	166.25	190.58	189.68
3/22-30/09	193.94	193.97	193.60	193.60	184.27	Dry	166.25	166.96	190.49	190.45
6/29/09-7/1/09	196.31	196.37	195.51	195.33	180.73	173.51	173.04	172.82	192.34	191.56

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-113[2]	MW-213	MW-214	MW-214A	MW-115[2]	MW-215	MW-116	MW-216	MW-117	MW-217
	207.37	207.41	174.73	174.71	212.06	211.81	194.02	194.04	218.90	218.86
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.25	194.09	166.59	163.83	193.38	192.90	185.21	185.15	180.41	180.28
12/26-28/06	194.04	193.89	169.43	165.91	193.41	192.95	185.31	185.14	178.98	179.00
3/27-30/07	194.97	194.83	168.82	166.80	194.54	194.09	185.50	185.43	179.06	178.94
7/03-06/07	193.89	193.77	166.21	163.89	193.13	192.69	185.00	184.95	178.46	178.34
9/24-28/07	193.25	193.09	169.02	162.91	191.26	191.79	184.83	184.77	177.53	177.41
1/2-9/08	192.74	192.59	169.54	163.93	192.14	191.72	185.08	186.68	176.41	176.85
03/24-25/08	190.81	190.30	169.35	166.66	193.20	192.76	185.99	185.11	175.70	175.55
7/1-7/3-08	194.06	193.90	168.51	164.93	193.95	193.52	185.29	184.97	175.98	175.83
10/1-3/08	194.23	194.09	166.25	162.95	194.17	193.83	184.44	184.45	176.12	175.98
1/5-7/09	194.65	194.15	170.26	166.93	194.15	194.13	183.81	183.47	176.29	175.39
3/22-30/09	195.91	195.74	169.17	167.27	199.29	198.74	184.01	183.93	180.93	180.68
6/29/09-7/1/09	195.47	195.23	167.82	165.57	201.96	201.55	186.98	185.98	182.35	182.21

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-118	MW-218	MW-219	MW-220	MW-221	MW-221C	MW-122	MW-222	MW-123	MW-223
	203.18	203.23	202.88	219.25	183.60	183.85	214.65	214.47	216.44	216.34
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	190.17	190.07	192.04	Abandoned	166.00		Abandoned	Abandoned	193.38	193.26
12/26-28/06	189.65	189.61	192.60	Abandoned	165.54		Abandoned	Abandoned	192.33	192.23
3/27-30/07	191.32	191.24	194.08	Abandoned	166.49		Abandoned	Abandoned	192.71	192.50
7/03-06/07	189.56	189.49	192.09	Abandoned	165.96		Abandoned	Abandoned	191.87	191.72
9/24-28/07	188.73	188.66	191.32	Abandoned	165.40		Abandoned	Abandoned	191.15	191.02
1/2-9/08	187.92	187.82	191.22	Abandoned	164.86		Abandoned	Abandoned	190.24	190.09
03/24-28/08	186.80	186.69	190.60	Abandoned	165.28		Abandoned	Abandoned	190.07	189.78
7/1-7/3-08	188.03	189.92	192.88	Abandoned	166.04		Abandoned	Abandoned	190.39	189.98
10/1-3/08	190.37	190.17	193.19	Abandoned	166.32	148.92	Abandoned	Abandoned	190.52	190.26
1/5-7/09	190.47	190.11	191.40	Abandoned	161.23	147.58	Abandoned	Abandoned	191.13	189.89
3/22-30/09	190.07	189.87	193.01	Abandoned	166.51	160.41	Abandoned	Abandoned	Dry	187.89
6/29/09-7/1/09	191.91	191.74	195.10	Abandoned	166.72	151.96	Abandoned	Abandoned	195.13	194.92

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-124	MW-224	MW-125	MW-225	MW-226	MW-227	MW-128	MW-228	MW-129	MW-229
	219.11	219.25	206.43	206.32	203.61	205.16	212.11	212.23	214.62	214.32
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	189.50	189.48	188.22	188.20	188.00	193.79	190.36	190.31	193.92	193.90
12/26-28/06	189.31	189.31	188.18	188.16	188.08	193.34	189.70	189.89	193.39	193.36
3/27-30/07	190.05	190.05	188.75	188.74	188.63	195.14	190.81	190.75	194.13	194.12
7/03-06/07	189.20	189.20	188.00	187.97	187.83	193.23	189.49	189.66	193.30	193.29
9/24-28/07	188.72	188.72	187.67	187.65	187.51	192.68	189.01	188.96	192.74	192.72
1/2-9/08	188.38	188.36	187.46	187.43	187.49	192.12	188.21	188.18	192.17	192.16
03/25-28/08	193.80	189.27	188.31	188.32	188.38	192.65	188.61	188.51	192.60	192.59
7/1-7/3-08	189.31	189.42	188.62	188.14	188.21	193.06	189.26	189.21	192.86	192.90
10/1-3/08	187.32	187.05	187.44	187.35	187.40	192.69	189.50	188.83	193.33	193.45
1/5-7/09	189.63	189.63	188.57	188.56	185.46	192.70	190.04	187.92	193.25	193.24
3/22-30/09	190.33	190.31	189.35	189.34	189.65	188.13	190.40	190.30	193.95	193.91
6/29/09-7/1/09	191.32	191.32	189.78	189.81	189.33	195.89	194.00	193.86	195.97	195.90

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Elevation of Measuring Point (ft. AMSL)[1]	MW-130[2]	MW-230	MW-131[2]	MW-231	MW-132	MW-232	MW-133	MW-233	MW-134	MW-234
	215.71	215.68	205.92	205.92	215.20	215.25	205.04	204.90	209.33	209.51
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	193.42	193.48	194.12	194.16	191.88	191.95	193.83	193.57	192.92	192.97
12/26-28/06	192.80	192.77	193.67	193.71	190.99	190.97	193.66	193.55	192.42	192.77
3/27-30/07	193.90	194.05	198.48	194.46	191.72	191.70	194.84	194.70	193.72	194.05
7/03-06/07	NM	192.96	193.57	193.61	190.80	190.77	193.50	193.40	192.42	192.77
9/24-28/07	192.15	192.24	192.99	193.05	189.98	189.98	192.86	192.70	191.53	191.87
1/2-9/08	191.44	191.49	192.41	192.45	189.01	189.01	192.40	192.27	191.16	191.52
03/25-28/08	192.02	192.09	193.03	192.99	189.01	189.00	191.19	193.49	192.30	192.51
7/1-7/3-08	192.77	192.77	193.35	193.41	189.45	189.58	193.66	193.59	192.79	193.18
10/1-3/08	193.10	189.97	193.78	193.69	189.56	189.59	193.95	193.83	192.82	193.30
1/5-7/09	191.94	191.99	195.63	195.71	189.56	189.54	193.23	192.87	190.52	191.02
3/22-30/09	194.34	194.50	193.81	194.01	191.04	191.12	195.62	195.44	190.84	191.15
6/29/09-7/1/09	196.95	197.06	195.02	195.12	194.94	194.94	196.40	196.39	197.02	197.36

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-135A	MW-235B	MW-235C	MW-136A	MW-236B	MW-236C	MW-137A	MW-237B	MW-237C	
	217.50	217.35	216.91	211.14	211.01	210.62	213.36	213.40	213.50	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.91	194.50	194.45	194.24	194.19	194.20	193.74	193.80	193.75	
10/2/2008										
12/26-28/06	194.63	194.00	193.93	193.73	193.71	193.73	192.93	193.16	192.90	
3/27-30/07	194.08	194.49	193.49	194.74	194.76	195.05	194.54	193.30	193.50	
7/03-06/07	193.68	193.69	193.64	193.74	193.73	193.74	192.67	192.75	192.76	
9/24-28/07	193.11	193.16	193.10	193.09	193.07	193.08	192.11	192.20	192.05	
1/2-9/08	192.69	192.42	192.42	192.48	192.46	192.46	191.20	192.02	191.16	
03/24-28/08	192.26	192.63	192.71	190.78	193.88	190.76	191.14	191.00	191.18	
7/1-7/3-08	194.99	193.16	193.19	193.70	193.68	193.66	191.75	192.11	191.74	
10/1-3/08	185.49	201.14	185.15	194.02	179.12	193.94	191.35	196.32	196.39	
1/5-7/09	193.33	193.37	193.39	193.99	193.98	194.00	191.78	191.66	191.78	
3/22-30/09	197.15	194.04	194.02	195.16	195.12	195.14	192.64	193.09	192.65	
6/29/09-7/1/09	197.37	197.24	196.83	197.14	197.08	197.01	196.3	197.01	196.24	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-138A	MW-238B	MW-238C	MW-143A	MW-243B	MW-144A	MW-244B	MW-244C	MW-145A	
	223.11	222.86	222.98	201.94	201.93	214.29	214.27	214.30	282.62	
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.55	194.52	194.31	190.46	190.39	192.98	192.96	192.95	184.72	
12/26-28/06	193.65	194.35	193.65	190.49	190.40	192.04	192.03	192.04	183.75	
3/27-30/07	194.36	194.18	194.38	191.32	191.15	192.27	192.13	192.21	182.75	
7/03-06/07	193.63	192.17	193.62	190.27	190.16	191.50	191.49	191.47	182.21	
9/24-28/07	193.01	192.95	193.00	189.87	189.77	190.84	190.8	190.84	181.92	
1/2-9/08	192.36	191.75	192.35	189.73	189.62	190.05	190.11	190.11	180.82	
03/24-25/08	192.44	191.88	192.44	190.79	190.65	189.84	189.83	189.84	180.16	
7/1-7/3-08	193.08	195.07	193.06	190.31	190.24	189.89	189.83	189.57	179.74	
10/1-3/08	193.38	192.48	193.36	190.68	190.69	190.21	190.29	190.09	179.41	
1/5-7/09	193.48	193.29	193.17	191.15	190.97	190.16	190.18	190.17	179.28	
3/22-30/09	195.35	195.47	195.14	192.47	192.07	194.02	193.99	193.99	185.41	
6/29/09-7/1/09	196.97	196.96	196.95	192.19	191.99	194.03	194.01	194.00	181.13	

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Elevation of Measuring Point (ft. AMSL)[1]	MW-146A	MW-246B	MW-147A	MW-247B	MW-148A	MW-248B	MW-248C	MW-149A	MW-249B	MW-249C
	200.00	200.32	200.51	200.82	210.61	211.28	211.29	210.28	210.31	210.29
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	189.83	189.65	190.45	190.05	170.84	171.51	171.10	194.24	194.27	194.26
12/26-28/06	189.81	189.79	189.28	190.20	169.70	170.37	169.93	193.73	193.70	193.72
3/27-30/07	190.51	190.23	191.33	190.80	169.43	169.67	170.07	194.97	194.61	194.62
7/03-06/07	189.75	189.58	190.37	189.99	168.67	169.39	168.95	193.69	193.67	193.71
9/24-28/07	189.33	189.21	189.89	189.58	167.67	168.48	168.01	193.07	193.07	193.06
1/2-9/08	189.35	189.15	189.94	189.52	166.70	167.24	166.79	192.39	192.44	192.47
03/24-28/08	190.29	189.97	190.98	190.47	166.42	166.61	166.15	192.88	192.61	193.04
7/1-7/3-08	189.62	189.70	190.60	190.14	165.67	166.34	165.88	193.44	193.38	193.48
10/1-3/08	189.70	190.01	191.22	190.37	165.73	166.41	165.97	193.77	193.77	193.77
1/5-7/09	190.75	190.29	191.22	190.73	165.35	166.00	165.61	193.71	193.73	193.77
3/22-30/09	189.69	189.77	189.84	190.83	161.95	164.62	166.23	194.52	194.54	194.63
6/29/09-7/1/09	190.82	190.46	191.68	191.20	169.52	169.01	168.19	196.70	196.76	196.69

Notes:

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-150A	MW-250B	MW-250C	MW-151A	MW-251B	MW-152A	MW-252B	MW-153	MW-154	MW-155
	207.65	207.76	207.67	201.76	201.76	204.87	204.89	239.03	245.13	215.97
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.01	194.01	193.97	193.43	193.42	193.26	193.16	171.99	180.99	167.17
10/2/2008										
12/26-28/06	193.51	193.60	193.50	193.34	193.33	192.94	192.86	170.71	179.76	165.83
3/27-30/07	194.26	194.25	194.25	194.50	194.51	193.73[1]	193.73	169.72	178.99	165.58
7/03-06/07	193.41	193.43	193.41	193.16	193.16	193.73	192.77	169.20	178.72	164.74
9/24-28/07	192.84	192.85	192.85	192.49	192.55	193.73	192.18	168.37	178.22	164.02
1/2-9/08	192.26	192.27	192.26	192.07	192.09	193.73	191.67	168.41	177.38	163.61
03/24-28/08	192.80	192.70	192.76	190.97	193.34	193.73	192.53	167.01	176.67	162.16
7/1-7/3-08	193.09	193.06	193.09	193.28	192.76	193.73	192.70	166.34	176.51	161.73
10/1-3/08	193.57	193.58	193.55	193.68	193.67	193.73	192.99	170.30	174.71	161.53
1/5-7/09	193.39	193.45	193.40	190.44	190.44	193.73	193.12	162.55	174.68	161.33
3/22-30/09	194.16	194.17	194.16	195.24	195.25	193.73	194.17	169.06	175.67	166.26
6/29/09-7/1/09	196.10	196.15	196.11	195.82	195.85	193.73	195.08	168.33	177.22	163.96

Notes:
[1] See MW-252B

Table 1e. Ground-water elevations in 100-, 200-, 300- & 400-series monitoring wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

Well Identifier (100-, 200-, and 300- Series Monitoring Wells) - Continued

Elevation of Measuring Point (ft. AMSL)[1]	MW-156	MW-158	MW-258	MW-339	MW-340	MW-341	MW-342	MW-357	MW-358	MW-457
	184.96	190.69	191.02	223.24	215.00	211.63	215.57	206.71	191.02	206.96
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	155.11	NA	NA	158.04	190.50	193.99	193.46	193.59		149.56
12/26-28/06	154.45	NA	NA	157.99	189.71	193.28	193.26	193.67		151.10
3/27-30/07	154.34	NA	NA	159.25	190.22	194.31	193.09	194.38		153.77
7/03-06/07	153.23	NA	NA	158.34	189.39	193.19	192.26	193.51		149.51
9/24-28/07	152.41	178.00	153.44	155.18	188.69	192.39	191.86	192.77		141.18
1/2-9/08	151.28	178.45	156.44	152.13	187.87	192.10	192.18	192.65		146.31
03/24-28/08	151.00	190.69	NA	154.08	187.94	192.34	191.54	193.37		150.98
7/1-7/3-08	150.81	179.46	NA	155.75	188.39	191.22	191.98	193.71		149.42
10/1-3/08	150.72	179.21	NA	157.67	188.00	193.27	183.37	194.07	166.14	149.61
1/5-7/09	151.75	179.48	NA	156.09	188.54	190.30	192.14	194.46	173.70	152.68
3/22-30/09	152.99	179.95	NA	157.95	190.88	191.92	192.93	195.78	172.87	154.75
6/29/09-7/1/09	153.72	180.01	NA	162.47	192.29	196.84	201.28	197.18	178.86	153.13

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks & Associates.

Table 1f. Ground-water elevations in pump test wells since October 2006; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (Pump test wells PW-1 and PW-2)									
Elevation of Measuring Point (ft. AMSL)[1]	PW-1	PW-2	PW-3	PW-4						
	221.27	210.45	200.46	210.91						
Date of Measurement	Ground-Water Elevation (ft. AMSL)									
10/2-6/06	194.44	194.17	189.76	170.87						
12/26-28/06	193.66	193.73	189.91	169.86						
3/27-30/07	194.09	194.70	190.38	169.45						
7/03-06/07	193.44	193.74	189.52	168.68						
9/24-28/07	192.85	193.08	189.29	167.74						
03/24-28/08	192.18	190.84	189.91	166.02						
7/1-7/3-08	192.56	193.71	189.64	165.64						
10/1-3/08	193.06	193.94	189.95	156.70						
1/5-7/09	192.69	194.00	190.20	165.35						
3/22-30/09	193.05	195.17	189.45	Dry						
6/29/09-7/1/09	195.44	195.24	190.51	Dry						

Notes:

[1] Feet above mean sea level. Elevations of land surface and measuring points of monitoring wells were surveyed by Larry E. Speaks & Associates.

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 1)									
	CMT 1-1	CMT 1 -2	CMT 1 -3	CMT 1-4[2]	CMT 1-5	CMT 1-6	CMT 1-7			
Elevation of Measuring Point (ft. AMSL)[1]	219.50	219.50	219.50	219.50	219.50	219.50	219.50			
Screened Interval (ft BLS)[2]	43.1-43.4	39.3-39.6	35.3-35.6	31.6-31.9	29.2-29.5	47.4-47.7	51.45			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.25	194.58	194.20	194.52	198.04	194.31	193.22			
12/26-28/06	193.72	OMITTED[6]	193.74	194.24	OMITTED[6]	193.73	193.73			
3/27-30/07	194.46	194.86	194.71	194.77	197.07	194.67	194.71			
7/10-23/07	194.24	202.65	201.60	197.89	203.55	193.71	193.70			
9/24-28/07	192.97	194.24	193.13	193.04	195.45	192.92	192.92			
1/17/08	195.59	195.58	195.98	195.39	199.07	192.67	192.37			
4/1/08	202.17	199.43	200.96	198.23	204.72	196.33	DRY			
7/21-7/22/08	196.18	203.44	197.52	193.85	198.33	DRY	DRY			
10/9-15/08	194.24	201.41	204.09	196.66	202.20	DRY	DRY			
1/5-7/09	212.67	200.78	202.90	201.26	201.25	206.25	193.98			
4/13-16/09	204.92	205.19	209.74	204.43	207.22	210.74	196.68			
7/21-24/09	200.31	203.02	205.40	199.08	202.89	201.15	194.99			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 2)									
	CMT 2-1	CMT 2-2	CMT 2-3	CMT 2-4	CMT 2-5	CMT 2-6	CMT 2-7			
Elevation of Measuring Point (ft. AMSL)[1]	221.85	221.85	221.85	221.85	221.85	221.85	221.85			
Screened Interval (ft BLS)[2]	32.2-32.6	40.3-40.6	44.3-44.6	48.4-48.7	52.3-52.6	56.1-56.4	59.8			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.43	194.42	194.40	194.42	194.42	194.42	194.42			
12/26-28/06	193.67	193.67	193.69	193.68	193.68	193.67	193.67			
3/27-31/07	194.11	194.15	194.17	194.16	194.12	194.16	194.11			
7/10-23/07	193.31	193.32	193.32	193.32	193.32	193.29	193.30			
9/24-28/07	192.65	192.68	192.68	192.67	192.64	192.67	192.65			
1/23/08	192.37	191.96	192.04	192.04	192.01	192.02	192.01			
4/1/08	192.24	192.20	192.25	192.21	192.22	192.21	192.22			
7/24-7/25/08	192.64	192.67	177.82	192.64	169.78	192.64	192.64			
10/9-15/08	192.91	192.91	192.91	192.94	169.80	192.94	192.91			
1/5-7/09	192.77	192.83	192.84	192.85	192.82	192.82	192.82			
4/13-16/09	194.50	194.61	194.51	194.60	DRY	194.58	194.34			
7/21-24/09	196.40	196.39	DRY	196.39	DRY	196.40	DRY			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 3)									
	CMT 3-1	CMT 3-2	CMT 3-3	CMT 3-4	CMT 3-5	CMT 3-6	CMT 3-7			
Elevation of Measuring Point (ft. AMSL)[1]	224.60	224.60	224.60	224.60	224.60	224.60	224.60			
Screened Interval (ft BLS)[2]	26-28	31-33	36-38	41-43	46-48	51-53	58.80			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	DRY	194.28	194.26	194.32	194.09 [6]	194.22	NM			
12/26-28/06	DRY	193.59	193.60	193.60	193.55	193.53	193.55			
3/27-30/07	DRY	194.29	194.28	194.28	194.23	194.22	194.21			
7/10-23-07	DRY	193.51	193.50	193.50	193.44	193.42	193.38			
9/24-28/07	DRY	192.77	192.76	192.76	192.69	192.68	192.67			
1/21/08	DRY	DRY	192.05	192.03	191.97	191.94	191.93			
4/1/08	DRY	DRY	189.03	184.04	179.00	173.98	DRY			
7/22-7/23/08	DRY	192.98	189.05	185.08	178.99	174.22	DRY			
10/9-15/08	DRY	193.20	189.06	184.04	178.49	173.99	DRY			
1/5-7/09	DRY	193.07	192.95	192.96	192.98	192.96	192.96			
4/13-16/09	DRY	194.02	189.02	183.99	178.97	173.97	DRY			
7/21-24/09	DRY	196.77	196.74	196.78	196.69	196.66	196.67			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMT 4)									
	CMT 4-1	CMT 4-2	CMT 4-3	CMT 4-4	CMT 4-5	CMT 4-6	CMT 4-7			
Elevation of Measuring Point (ft. AMSL)[1]	223.12	223.12	223.12	223.12	223.12	223.12	223.12			
Screened Interval (ft BLS)[2]	23-26	29-32	35-37	40-42	45-48	51-54	55.80			
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	DRY	194.42	194.44	194.36	194.35	194.38	NM			
12/26-28/06	DRY	193.74	193.74	193.73	193.74	193.73	193.73			
3/27-30/07	DRY	194.33	194.42	194.43	194.41	194.36	194.40			
7/10-23/07	DRY	193.54	193.57	193.53	193.52	193.52	193.52			
9/24-28/07	DRY	192.84	192.88	192.86	192.84	192.84	192.84			
1/2-9/08	DRY	192.23	192.24	192.21	192.23	192.22	192.19			
4/1/08	DRY	202.52	187.76	182.76	192.61	171.76	DRY			
7/23-7/24/08	DRY	193.16	193.19	182.79	177.80	171.73	DRY			
10/9-15/08	DRY	193.41	185.92	193.38	181.60	171.75	DRY			
1/5-7/09	DRY	193.24	193.60	193.21	193.24	193.23	193.22			
4/13-16/09	DRY	195.17	187.79	182.72	195.22	171.76	DRY			
7/21-24/09	DRY	196.70	196.76	196.70	196.69	196.62	196.61			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMTs 5, 6, & 7)									
	CMT 5-1	CMT 5-2	CMT 5-3	CMT 5-4	CMT 5-5	CMT 5-6	CMT 5-7			
Elevation of Measuring Point (ft. AMSL)[1]	210.74	210.74	210.74	210.74	210.74	210.74	210.74			
Screened Interval (ft BLS)[2]	21-24	28-31	35-38							
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
10/2-6/06	194.22	194.24	194.22	NM	NM	NM	NM			
12/26-28/06	193.81	193.81	193.80	NM	NM	NM	NM			
3/27-30/07	194.76	194.75	DRY	DRY	DRY	194.49	194.64			
9/24-28/07	210.74	210.74	DRY	DRY	DRY	210.74	210.74			
1/2-31/08	NM	NM	NM	NM	NM	NM	NM			
7/23-7/24/08	NM	NM	NM	NM	NM	NM	NM			
10/9-15/08	NM	NM	NM	NM	NM	NM	NM			
1/5-7/09	NM	NM	NM	NM	NM	NM	NM			
4/13-16/09	NM	NM	NM	NM	NM	NM	NM			
7/21-24/09	NM	NM	NM	NM	NM	NM	NM			

Table 2. Ground-water elevations in continuous multi-channel tubing (CMT) wells from October 2006 to July 2009; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

	Well Identifier (CMTs 5, 6, & 7)									
	CMT 6-1	CMT 6-2	CMT 6-3	CMT 6-4	CMT 6-5	CMT 6-6	CMT 6-7	CMT 7-1	CMT 7-2	
Elevation of Measuring Point (ft. AMSL)[1]	221.35	221.35	221.35	221.35	221.35	221.35	221.35	221.70	221.70	
Screened Interval (ft BLS)[2]	26-30	36-52						26-30	36-52	
Date of Measurement	**Ground-Water Elevation (ft. AMSL)**									
4/3-5/06	196.26	196.22	NM	NM	NM	NM	NM	196.24	196.24	
7/5-10/06	195.44	195.43	NM	NM	NM	NM	NM	195.48	195.48	
10/2-6/06	194.46	194.47	NM	NM	NM	NM	NM	194.48	194.49	
12/26-28/06	193.73	193.73	NM	NM	NM	NM	NM	193.71	193.69	
3/27-30/07	194.09	194.10	194.12	194.01	194.10	194.12	194.06	194.14	194.14	
9/24-28/07	221.35	221.35	221.35	221.35	221.35	221.35	221.35	221.70	221.70	
1/2-31/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
7/23-7/24/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
10/9-15/08	NM	NM	NM	NM	NM	NM	NM	NM	NM	
1/5-7/09	NM	NM	NM	NM	NM	NM	NM	NM	NM	
4/13-16/09	NM	NM	NM	NM	NM	NM	NM	NM	NM	
7/21-24/09	NM	NM	NM	NM	NM	NM	NM	NM	NM	

Notes:

[1] Feet above mean sea level
[2] Feet below land surface

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-1A	11/18/99	952	ND[3] (<5.0)	ND (<2.0)	4.79	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-1A	4/11/02	1,140	ND (<2.5)	ND (<2.5)	6.1J[4]	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	7/12/02	1,130	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	10/8/02	1,170	ND (<2.5)	ND (<2.5)	6.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.3J	ND (<2.5)	ND (<2.5)
MW-1A dup[5]	10/8/02	1,100	ND (<2.5)	ND (<2.5)	6.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.3J	ND (<2.5)	ND (<2.5)
MW-1A	2/18/03	1,080	ND (<2.5)	ND (<2.5)	5.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	4/15/03	1,130	ND (<2.5)	ND (<2.5)	5.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	10/14/03	996	ND (<2.5)	ND (<2.5)	6.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-1A	7/14/04	854	ND (<2.0)	ND (<2.0)	5.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-1A	1/17/05	720	ND (<2.0)	ND (<2.0)	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-1A	10/13/05	680	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	4/17/06	554	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	1/3/07	490	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	7/27/07	618	<2	<2	3.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-1A	1/9/08	668	2.9	<1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A dup	1/9/08	645	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-1A	10/13/08	755	3.4	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MA-1A	4/6/09	786	1.1	<1	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	11/18/99	12.46	ND (<5.0)	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	1.12	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-2A	4/15/02	14.6J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-2A	7/11/02	16.6J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	1.1J	<1	<1	<1	<1
MW-2A	10/9/02	16.2J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-2A	1/14/03	12.8J	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	4/15/03	11.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/9/03	8.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	7/13/04	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/11/05	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/12/05	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	4/17/06	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/26/07	12.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	7/10/07	12.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	1/28/08	13.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	10/14/08	12.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A Dup	10/14/08	10.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A	4/8/09	4.7	<1	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-2A Dup	4/8/09	4.8	<1	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-3A	11/18/99	297	ND (<5.0)	ND (<2.0)	17.72	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	1.05	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-3A	4/11/02	279	<1	<1	6.3J	<1	<1	<1	<1	<1	<1	3.0J	<1	<1	<1	<1	<1	<1
MW-3A	7/12/02	167	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-3A	10/9/02	365	<1	<1	24.3	<1	<1	<1	<1	<1	<1	6.1J	1.3J	<1	<1	<1	<1	<1
MW-3A	1/14/03	240	<1	<1	41.8	<1	<1	<1	<1	<1	<1	7.2J	1.2J	1.0J	<1	<1	<1	<1
MW-3A	4/16/03	273	<1	<1	24.2	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1	<1
MW-3A	7/9/03	254	<1	<1	24.6	<1	<1	<1	<1	<1	<1	5.6J	<1	<1	<1	<1	<1	<1
MW-3A	10/14/03	263	<1	<1	24.0	<1	<1	<1	<1	<1	<1	5.3J	1.0J	<1	<1	<1	<1	<1
MW-3A	1/7/04	260	<1	<1	30.5	<1	<1	<1	<1	<1	<1	7.8J	1.1J	1.9J	<1	<1	<1	<1
MW-3A	4/9/04	242	<1	<1	24.8	<1	<1	<1	<1	<1	<1	4.7J	1.0J	<1	<1	<1	<1	<1
MW-3A	7/15/04	182	<1	<1	24.3	<1	<1	<1	<1	<1	<1	6.6J	<1	<1	<1	<1	<1	<1
MW-3A	10/12/04	291	<1	<1	19.4J	<1	<1	<1	<1	<1	<1	6.8J	1.1J	<1	<1	<1	<1	<1
MW-3A	1/14/05	343	1.1J	<1	23.6	<1	<1	<1	<1	<1	<1	4.9J	1.2J	<1	<1	<1	<1	<1
MW-3A	10/13/05	262	<1	<1	18.9J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
MW-3A	4/17/06	326	1.2J	<1	23.2	<1	<1	<1	<1	<1	<1	5.1J	1.2J	<1	<1	<1	<1	<1
MW-3A	1/19/07	370	2.0	<2	34.0	<2	<2	<2	<2	<2	<2	7.0	2.0	<2	<2	<2	<2	<2
MW-3A	7/30/07	270	<2	<2	41.1	<2	<2	<2	<2	<2	<2	7.1	<2	<2	<2	<2	<2	<2
MW-3A	1/28/08	337	1.2	<1	52.2	<1	<1	<1	<1	<1	<1	11.8	1.4	<1	<1	<1	<1	<1
MW-3A	10/27/08	69.8	1.1	<1	13.2	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1	<1
MW-3A Dup	10/27/08	62.7	<1	<1	11.4	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1	<1
MW-3A	4/20/09	279	<1	<1	30.7	<1	<1	<1	<1	<1	<1	7.1	1.2	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-4A	11/17/99	ND (<5.0)	ND (<5.0)	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-4A	4/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	7/12/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	10/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/9/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A dup	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	10/13/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-4A	4/6/09	1.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	11/18/99	30.1	17.92	ND (<2.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<10.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-5A	4/11/02	37.6	7.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	4/11/02	34.6	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/12/02	25.7	8.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-5A	10/9/02	18.5J	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/14/03	16.9J	6.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	1/14/03	17.7J	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	4/16/03	20.2J	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A dup	4/16/03	19.6J	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/11/03	16.3J	4.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-5A	10/9/03	11.8J	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/8/04	13.7J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-5A[6]	1/23/04	12.2J	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-5A	4/9/04	12.2J	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/13/04	8.2J	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/13/04	5.4J	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/11/05	5.9J	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/12/05	5.0J	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	4/13/06	4.8J	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/4/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	7/20/07	6.3	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	1/9/08	3.3	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	10/22/08	7.1	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-5A	4/2/09	4.2	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-101	5/24/01	133	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	8/1/01	101	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/10/02	62.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/10/02	41.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/8/02	43.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-101 dup	10/8/02	46.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-101	1/13/03	17.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/14/03	15.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/9/03	33.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-101	10/13/03	29.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/7/04	40.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-101	4/8/04	33.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101 dup	4/8/04	32.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/14/04	16.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/12/04	21.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/14/05	19.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/14/05	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/12/05	19.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/12/05	23.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/16/06	25.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/7/06	18.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/18/06	23.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/10/06	12.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/3/07	19.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/11/07	18.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/26/07	33.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/2/07	39.5	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/9/08	52.2	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/1/08	11.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	11	<1
MW-101 dup	4/1/08	10.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/22/08	9.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	1/12/09	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	4/7/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101	7/1/09	10.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-101 dup	7/1/09	11.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-201	5/24/01	797	<1	<1	4.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	8/1/01	914	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/10/02	971	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	7/10/02	936	ND (<2.5)	ND (<2.5)	3.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-201	10/8/02	1,050	ND (<2.5)	ND (<2.5)	5.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-201	1/13/03	1,080	<1	<1	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/14/03	969	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/9/03	1,010	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	10/13/03	833	ND (<2.0)	ND (<2.0)	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	1/7/04	862	ND (<2.0)	ND (<2.0)	4.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	4/8/04	810	ND (<2.0)	ND (<2.0)	3.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	7/14/04	681	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/12/04	715	ND (<2.0)	ND (<2.0)	3.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	1/14/05	631	ND (<2.0)	ND (<2.0)	3.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-201	4/14/05	470	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/12/05	456	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/12/05	410	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	1/21/06	420	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/7/06	368	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	7/18/06	301	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	10/10/06	210	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-201	1/3/07	360	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	4/11/07	450	<2	<2	6.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	7/26/07	519	<2	<2	5.5	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	10/2/07	534	<2	<2	6.4	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	1/15/08	553	<2	<2	3.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-201	4/1/08	480	<1	<1	7.6	<1	<1	<1	<1	<1	<1	9.0	1.1	<1	<1	<1	<1	<1
MW-201	7/22/08	453	<1	<1	9.8	<1	<1	<1	<1	<1	<1	2.1	1.2	<1	<1	<1	<1	<1
MW-201	10/10/08	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-201	1/12/09	342	<1	<1	7.8	<1	<1	<1	<1	<1	<1	2.1	1.3	<1	<1	<1	<1	<1
MW-201 dup	1/12/09	326	<1	<1	8.0	<1	<1	<1	<1	<1	<1	2.1	1.3	<1	<1	<1	<1	<1
MW-201	4/7/09	398	<1	<1	12.2	<1	<1	<1	<1	<1	<1	4.1	1.4	<1	<1	<1	<1	<1
MW-201	7/1/09	269	1	<1	7.7	<1	<1	<1	<1	<1	<1	1.5	1.3	<1	<1	<1	<1	<1
MW-102	5/23/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	8/2/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/14/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/6/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/14/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102 dup	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	10/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102 dup	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	1/12/09	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	4/7/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-102	7/1/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-202	5/23/01	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	8/1/01	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/10/02	1.2J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/10/02	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-202	10/8/02	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/13/03	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/14/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/8/03	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/7/04	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/7/04	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/14/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/12/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/12/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202 dup	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/12/07	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	10/2/07	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/7/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/1/08	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	1/12/09	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	4/7/09	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-202	7/1/09	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	6/7/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	8/3/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103 dup	4/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1
MW-103	10/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/14/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/13/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/6/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1
MW-103	4/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/15/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103[7]	10/11/04	403	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/6/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/17/06	63.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J
MW-103	10/10/06	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/9/07	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	1/9/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-103	4/1/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-103	7/8/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	10/13/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	4/8/09	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103 dup	4/8/09	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-103	7/6/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-203	5/24/01	946	1.7	<1	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	8/2/01	1,060	2.4	<1	5.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/10/02	1,110	ND (<2.0)	ND (<2.0)	5.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	7/11/02	1,060	ND (<2.0)	ND (<2.0)	5.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	10/8/02	1,110	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1
MW-203	1/13/03	1,270	ND (<2.0)	ND (<2.0)	8.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	4/15/03	1,010	ND (<2.0)	ND (<2.0)	6.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	7/9/03	952	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	10/13/03	840	ND (<2.0)	ND (<2.0)	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	1/6/04	715	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-203	4/8/04	562	<1	<1	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/14/04	442	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203[7]	10/11/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203 dup[7]	10/11/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/13/05	475	ND (<2.0)	ND (<2.0)	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203 dup	1/13/05	492	ND (<2.0)	ND (<2.0)	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-203	4/14/05	565	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/12/05	541	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/13/05	630	<1	<1	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/16/06	740	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/7/06	556	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/17/06	650	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/10/06	760	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-203	1/4/07	700	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/10/07	700	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-203	7/9/07	861	<1	<1	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/3/07	865	<1	<1	<5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/15/08	1020	<2	<2	3.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-203	4/1/08	819	<1	<1	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/8/08	794	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	10/13/08	964	<1	<1	5.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	1/13/09	701	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	4/8/09	742	<1	<1	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-203	7/6/09	750	<1	<1	4.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/22/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104 dup	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.8B[8]	<1	<1
MW-104[9]	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-104	4/24/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9
MW-104	7/25/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-204	11/9/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-204	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204 dup	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	4/25/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-204	7/25/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/29/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304 dup	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-304	4/25/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6
MW-304	7/25/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/31/01	28.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
MW-105	11/16/01	28.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/8/02	7.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/8/02	19.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/1/02	36.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-105	2/18/03	13.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/2/03	10.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/7/03	31.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/7/04	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/5/05	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/6/05	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	7/19/07	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	1/25/08	1.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	10/27/08	1.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-105	4/22/09	1.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/31/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-205	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	4/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	7/8/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/1/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205 dup	10/1/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	2/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	4/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	7/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	1/25/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	10/27/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-205	4/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-106	11/17/01	1,730	7.2	<1	12.5	14.6	<1	3.4	<1	<1	<1	7.4	4.0	<1	<1	<1	1.1	<1
MW-106	4/4/02	1,860	17.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.5B	ND (<5.0)	ND (<5.0)
MW-106	7/9/02	1,900	18.2J	<1	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-106	10/3/02	1,690	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-106	1/6/03	2,570	40.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/3/03	1,180	69.0	<1	2.4J	3.0J	1.0J	1.1J	<1	<1	<1	1.4J	3.0J	<1	<1	<1	<1	<1
MW-106	7/7/03	391	2.4J	<1	2.1J	<1	<1	<1	<1	<1	<1	3.7J	1.1J	<1	<1	<1	<1	<1
MW-106	10/15/03	698	3.0J	<1	5.2J	4.2J	<1	<1	<1	<1	<1	3.1J	1.4J	1.2J	<1	<1	<1	<1
MW-106	1/9/04	1,450	7.2J	ND (<2.5)	12.4J	12.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.4J	2.8J	4.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106 dup	1/9/04	1,450	7.8J	ND (<2.5)	13.0J	13.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.9J	3.1J	3.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/12/04	908	5.4J	ND (<2.0)	6.3J	5.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.2J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	7/22/04	830	4.7J	ND (<2.5)	7.9J	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.5J	ND (<2.5)	5.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106 dup	7/22/04	824	4.7J	ND (<2.5)	8.0J	5.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.4J	2.5J	2.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	10/13/04	777	8.2J	ND (<2.0)	3.3J	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	1/18/05	1,250	29.4J	ND (<2.5)	4.4J	2.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	5.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	4/18/05	567	6.4J	<1	2.5J	1.1J	<1	<1	<1	<1	<1	1.4J	2.2J	<1	<1	<1	<1	<1
MW-106	7/13/05	1,230	3.0J	ND (<2.0)	8.8J	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	13.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	10/18/05	624	3.9J	ND (<2.0)	4.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	1/18/06	1,400	35.0J	ND (<2.0)	6.8J	3.4J	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.6J	7.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	4/13/06	1,310	37.5J	ND (<2.0)	6.8J	5.7J	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	4.1J	9.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-106	7/18/06	1,150	31.5J	ND (<2.5)	8.5J	5.9J	ND (<2.5)	2.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.7J	9.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-106	10/20/06	1,200	20.0	<10	10.0	<10	<10	<10	<10	<10	<10	<10	14.0	<10	<10	<10	<10	<10
MW-106 dup	10/20/06	1,200	18.0	<10	10.0	<10	<10	<10	<10	<10	<10	<10	14.0	<10	<10	<10	<10	<10
MW-106	1/15/07	760	31.0	<3	<3	<3	<3	<3	<3	<3	<3	<3	4.0	<3	<3	<3	<3	<3
MW-106	4/18/07	872	21.0	<1	5.0	<1	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1
MW-106	7/31/07	206	11.4	<2	<2	<2	<2	<2	<2	<2	<2	<2	2.6	<2	<2	<2	<2	<2
MW-106	10/19/07	486	7.0	<1	<2	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
MW-106	1/29/08	268	10.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-106 dup	1/29/08	256	10.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-106	4/15/08	480	20.1	<1	2.3	2.1	<1	<1	<1	<1	<1	1.1	2.2	<1	<1	<1	<1	<1
MW-106	7/28/08	260	3.2	<1	1.8	2.0	<1	<1	<1	<1	<1	1.1	1.3	<1	<1	<1	<1	<1
MW-106	10/29/08	200	2.5	<1	1.5	1.1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-106	1/19/09	399	3.9	<1	3.0	2.5	<1	<1	<1	<1	<1	1.3	1.7	<1	<1	<1	<1	<1
MW-106	4/4/09	517	3.9	<1	4.3	3.8	<1	<1	<1	<1	<1	2.3	2.0	<1	<1	<1	<1	<1
MW-106	7/18/09	707	7.7	<1	7.4	7.2	<1	<1	<1	<1	<1	4.5	1.4	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-206	11/8/01	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1
MW-206	4/5/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7B	<1	<1
MW-206	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-206	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-206	1/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	10/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-206[6]	1/23/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-206	4/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/22/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/13/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	1/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/13/05	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/18/05	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206 dup	10/18/05	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/13/06	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/31/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	1/19/09	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	4/8/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-206	7/17/09	8.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-107	11/16/01	233	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-107	4/4/02	141	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1
MW-107	7/9/02	114	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/2/02	76.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/7/03	166	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/3/03	290	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-107	7/2/03	702	1.1J	<1	3.2J	<1	<1	<1	<1	<1	<1	4.7J	<1	<1	<1	<1	<1	<1
MW-107 dup	7/2/03	684	1.1J	<1	3.5J	<1	<1	<1	<1	<1	<1	3.6J	<1	<1	<1	<1	<1	<1
MW-107	10/15/03	122	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/9/04	171	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-107	4/13/04	97.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/13/04	99.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/22/04	107	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/14/04	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/19/05	19.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/18/05	64.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/13/05	28.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/18/05	45.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/18/06	72.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/13/06	71.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/13/06	73.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/19/06	37.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/19/06	50.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/15/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/16/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/23/07	64.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	7/23/07	62.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/19/07	77.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/29/08	74.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	1/29/08	76.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/15/08	45.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/15/08	46.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/25/08	142	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	10/29/08	114	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	1/19/09	54	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	4/4/09	335	1.1	<1	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107 dup	4/4/09	347	1.0	<1	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-107	7/18/09	194	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-207	11/16/01	259	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	5.8	<1	<1	<1	<1	<1
MW-207	4/4/02	226	<1	<1	5.8J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	1.8B	<1	<1
MW-207	7/9/02	108	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-207	10/2/02	87.0	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-207	1/7/03	101	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
MW-207	4/3/03	160	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-207 dup	4/3/03	154	<1	<1	5.7J	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1
MW-207	7/2/03	121	1.2J	<1	4.9J	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1	<1
MW-207	10/15/03	283	1.3J	<1	6.7J	<1	<1	<1	<1	<1	<1	3.0J	1.1J	<1	<1	<1	<1	<1
MW-207	1/9/04	242	1.0J	<1	6.8J	<1	<1	<1	<1	<1	<1	2.4J	1.0J	1.5J	<1	<1	<1	<1
MW-207	4/12/04	220	<1	<1	5.8J	<1	<1	<1	<1	<1	<1	2.3J	1.1J	<1	<1	<1	<1	<1
MW-207	7/22/04	313	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	3.0J	1.3J	<1	<1	<1	<1	<1
MW-207	10/13/04	234	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	2.9J	1.1J	<1	<1	<1	<1	<1
MW-207	1/18/05	142	<1	<1	4.2J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-207	4/18/05	122	<1	<1	5.1J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
MW-207	7/14/05	296	<1	<1	6.6J	<1	<1	<1	<1	<1	<1	2.0J	1.3J	<1	<1	<1	<1	<1
MW-207	10/18/05	423	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	3.0J	1.5J	<1	<1	<1	<1	<1
MW-207	1/18/06	390	<1	<1	8.8J	<1	<1	<1	<1	<1	<1	3.2J	1.4J	<1	<1	<1	<1	<1
MW-207	4/13/06	458	1.2J	<1	9.6J	<1	<1	<1	<1	<1	<1	4.1J	1.8J	<1	<1	<1	<1	<1
MW-207	7/19/06	496	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	6.3J	1.5J	<1	<1	<1	<1	<1
MW-207	10/19/06	430	<10	<10	11.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-207	1/15/07	480	<2	<2	9.0	<2	<2	<2	<2	<2	<2	3.0	<2	<2	<2	<2	<2	<2
MW-207	4/16/07	500	<1	<1	11.0	<1	<1	<1	<1	<1	<1	3.0	1.0	<1	<1	<1	<1	<1
MW-207	7/23/07	352	<2	<2	8.4	<2	<2	<2	<2	<2	<2	2.3	<2	<2	<2	<2	<2	<2
MW-207	10/19/07	357	<2	<2	11.1	<2	<2	<2	<2	<2	<2	3.7	<2	<2	<2	<2	<2	<2
MW-207	1/29/08	324	<1	<1	10.1	<1	<1	<1	<1	<1	<1	2.7	1.0	<1	<1	<1	<1	<1
MW-207 dup	1/29/08	329	<1	<1	10.4	<1	<1	<1	<1	<1	<1	2.9	1.1	<1	<1	<1	<1	<1
MW-207	4/15/2008	145	<1	<1	6.7	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-207	7/25/08	143	<1	<1	5.8	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-207	10/29/08	35.4	<1	<1	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-207	1/19/09	40.3	<1	<1	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-207	4/25/09	48.3	<1	<1	4.4	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1	<1
MW-207 dup	4/25/09	48.0	<1	<1	3.9	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1	<1
MW-207	7/18/09	66.5	<1	<1	5.5	<1	<1	<1	<1	<1	<1	1.2	1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-108	11/17/01	227	6.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/5/02	169	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7B	<1	<1
MW-108	7/9/02	181	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-108	10/2/02	218[10]	2.2J[10]	ND[10]	<1	<1	<1	<1	<1	<1	ND[10]	<1	<1	<1	<1	<1	<1	<1
MW-108	1/7/03	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/4/03	76.4	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	10/15/03	96.8	6.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/21/04	138	10.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-108	1/18/05	129	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-108	4/19/05	52.7	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108 dup	4/19/05	53.2	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/13/05	79.7	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.1J	<1	<1	<1	<1	<1
MW-108	10/18/05	150	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
MW-108	1/19/06	180	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108 dup	1/19/06	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	4/10/06	234	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-108	7/19/06	85.9	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1
MW-108	10/18/06	110	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0	<1	<1	<1	<1	<1
MW-108	1/17/07	170	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-108	4/17/07	54.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1
MW-108	7/27/07	39.8	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9	<1	<1	<1	<1	<1
MW-108	10/12/07	55.3	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1
MW-108	1/29/08	37.4	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1
MW-108	4/14/08	23.1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-108	10/27/08	85.6	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-108	10/27/08	82.8	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-108	1/20/09	146	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-108 dup	1/20/09	148	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-108	4/22/09	240	<1	<1	1.1	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1
MW-108	7/23/09	245	2.6	<1	1.1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-108 dup	7/23/09	236	2.5	<1	1.0	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-208	11/16/01	342	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-208	4/5/02	328	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-208	7/9/02	338	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/2/02	340	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/7/03	306	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/4/03	338	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/15/03	325	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/21/04	329	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/18/05	402	1.1J	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/19/05	404	1.1J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208 dup	4/19/05	410	1.2J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/14/05	358	1.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208 dup	7/14/05	358	1.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/18/05	340	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	1/19/06	350	1.7J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	4/10/06	413	2.3J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	7/19/06	496	3.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/18/06	460	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	1/17/07	500	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	6.0	<5	<5	<5	<5	<5
MW-208 dup	1/17/07	580	6.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	6.0	<5	<5	<5	<5	<5
MW-208	4/17/07	580	7.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	8/9/07	585	5.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	10/12/07	610	7.4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-208	1/29/08	661	6.7	<1	2.2	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-208	4/14/08	665	6.4	<1	2.1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-208	7/25/08	487	3.2	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-208	10/27/08	582	2.9	<1	3.8	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1
MW-208	1/20/09	461	3.5	<1	2.8	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-208	4/22/09	656	4.6	<1	2.6	<1	<1	<1	1.4	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-208	7/23/09	398	2.5	<1	2.0	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-109	11/30/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-109	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-109	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109 dup	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.0B	<1	<1
MW-109[9]	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/14/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/18/06	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109 dup	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	10/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	1/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	4/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-109	7/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-209	11/30/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	7/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/2/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	4/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/6/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	10/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	1/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	4/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209 dup	4/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-209	7/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	11/8/01	<1	10.60	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/16/02	18.8J	15.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/15/02	<1	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1
MW-210 dup	7/15/02	1.2J	7.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-210	10/3/02	<1	13.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/7/03	34.0	14.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/18/03	2.9J	14.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/20/04	<1	7.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	10/17/05	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/14/06	<1	12.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/18/07	<1	25.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	7/20/07	<1	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	1/14/08	<1	16.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-210	4/2/09	<1	10.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-111	11/17/01	12	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	21	<1	<1	<1	<1	<1
MW-111	4/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0J	<1	<1	1.6B	<1	<1
MW-111	7/17/02	18.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	18.0J	1.2J	<1	<1	<1	<1
MW-111	10/10/02	24.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.6J	<1	<1	<1	<1	<1
MW-111	1/16/03	28.7	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	5.3J	<1	<1	<1	<1	<1
MW-111	4/10/03	21.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	9.4J	<1	<1	<1	<1	<1
MW-111	7/9/04	8.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	10.1J	<1	<1	<1	<1	<1
MW-111	10/10/05	7.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	14.0J	<1	<1	<1	<1	<1
MW-111	4/19/06	14.7J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	5.5J	<1	<1	<1	<1	<1
MW-111	1/22/07	19.0	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
MW-111	7/17/07	12.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	8.3	<1	<1	<1	<1	<1
MW-111	1/17/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-111	4/25/09	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-211	11/18/01	22.4	<1	<1	2.3	<1	<1	<1	<1	<1	<1	<1	21.0	<1	<1	<1	<1	<1
MW-211	4/18/02	22.7	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-211	7/17/02	23.4	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-211	10/10/02	18.7J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	1/16/03	22.5	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	4/11/03	20.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211 dup	4/11/03	19.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	7/9/04	21.0	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	10/11/05	27.1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	4/19/06	35.3	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-211	1/22/07	63.0	<1	<1	6.0	<1	<1	<1	<1	<1	<1	2.0	2.0	<1	<1	<1	<1	<1
MW-211	7/18/07	61.9	<1	<1	4.3	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1	<1
MW-211 dup	7/18/07	61.3	<1	<1	4.2	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1	<1
MW-211	1/17/08	69.4	<1	<1	4.3	<1	<1	<1	<1	<1	<1	1.0	1.5	<1	<1	<1	<1	<1
MW-211	10/21/08	66.7	<1	<1	4.1	<1	<1	<1	<1	<1	<1	2.7	<1	<1	<1	<1	<1	<1
MW-211 dup	10/21/08	68.2	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-211	4/23/09	62.5	<1	<1	3.2	<1	<1	<1	<1	<1	<1	1.1	1.6	<1	<1	<1	<1	<1
MW-211	7/14/09	66.0	<1	<1	4.3	<1	<1	<1	<1	<1	<1	1.5	1.5	<1	<1	<1	<1	<1
MW-311	2/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-311	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	10/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	4/3/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/9/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-311	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311 dup	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	4/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-311	7/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	12/12/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
MW-112	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	1.1J	<1	2.2B	<1	<1
MW-112	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	1.3J	<1	<1	<1	<1
MW-112	10/4/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-112	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-112	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	10/13/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112 dup	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-112	4/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	12/14/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-212	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	10/4/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	1/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-212	4/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-113	1/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113 dup	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1
MW-113	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	2/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-113	4/16/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/13/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	4/19/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	7/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	1/11/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113 dup	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-113	4/9/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/16/02	131	<1	<1	7.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	4/16/02	101	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	7/15/02	102	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-213	10/2/02	114	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213 dup	10/2/02	113	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	2/17/03	81.3	<1	<1	6.7J	<1	<1	<1	<1	<1	<1	1.7J	<1	1.3J	<1	<1	<1	<1
MW-213	4/16/03	51.9	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-213	10/7/03	67.7	<1	<1	5.1J	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1	<1
MW-213	7/13/04	23.4	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/6/05	20.3	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	10/12/05	15.7J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	4/19/06	16.0J	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/24/07	34	<1	<1	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	7/10/07	29.1	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	1/11/08	31.3	<1	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	10/15/08	35.2	<1	<1	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213 dup	10/15/08	34.9	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-213	4/9/09	22.2	<1	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214	1/31/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-214	1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214	4/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A dup	1/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	7/15/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-214A	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	1/9/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-214A	4/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-115	1/4/02	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	40.4	<1	<1	<1	<1	<1
MW-115	4/19/02	3.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	44.2	<1	<1	<1	<1	<1
MW-115	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	18.0J	1.7J	<1	<1	<1	<1
MW-115	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	26.0	<1	<1	<1	<1	<1
MW-115	1/9/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	7.3J	<1	<1	<1	<1	<1
MW-115	4/22/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	12.1J	<1	<1	<1	<1	<1
MW-115	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-115 dup	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1
MW-115	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.1J	<1	<1	<1	<1	<1
MW-115	4/19/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	7/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	1/17/08	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	7/9/08	2.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	4/9/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-115	7/17/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-215	1/4/02	3.8J	<1	<1	1.8J	<1	<1	<1	<1	5.4J	1.1J	<1	44	<1	1.1J	<1	<1	<1
MW-215	4/22/02	5.4J	<1	<1	1.8J	<1	<1	<1	<1	3.3J	<1	<1	37	<1	<1	<1	<1	<1
MW-215	7/18/02	4.0J	<1	<1	1.5J	<1	<1	<1	<1	3.4J	<1	<1	49.2	<1	<1	<1	<1	<1
MW-215	10/14/02	6.1J	<1	<1	1.4J	<1	<1	<1	<1	1.3J	<1	<1	39.3	<1	<1	<1	<1	<1
MW-215	1/9/03	6.7J	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	32	<1	<1	<1	<1	<1
MW-215	4/22/03	4.2J	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	28	<1	<1	<1	<1	<1
MW-215	7/12/04	3.7J	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	19.6J	<1	<1	<1	<1	<1
MW-215	10/11/05	2.3J	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	19.0J	<1	<1	<1	<1	<1
MW-215	4/19/06	2.0J	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	13.6J	<1	<1	<1	<1	<1
MW-215	1/18/07	6.00	<1	<1	2	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
MW-215	7/10/07	10.80	<1	<1	2.5	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
MW-215	7/9/08	14.10	<1	<1	2.8	<1	<1	<1	<1	<1	<1	<1	5.4	<1	<1	<1	<1	<1
MW-215 dup	7/9/08	13.50	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	5.3	<1	<1	<1	<1	<1
MW-215	10/15/08	6.30	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-215	4/9/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-215	7/17/09	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-116	12/7/01	8.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/17/02	6.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-116	7/16/02	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/4/02	6.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/10/03	5.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/17/03	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116 dup	4/17/03	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/19/04	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/17/05	9.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/19/06	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/19/06	6.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/11/06	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116 dup	1/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/12/07	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/24/07	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/1/07	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/8/08	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	3/30/08	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/7/08	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	10/9/08	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	1/8/09	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	4/1/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-116	7/20/09	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-216	12/11/01	12.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	12/11/01	12.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/17/02	15.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4B	<1	<1
MW-216	7/16/02	16.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-216	10/4/02	19.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/10/03	25.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/17/03	28.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/19/04	24.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	7/19/04	24.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/19/05	18.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/14/05	17.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/17/05	20.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/19/06	14.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/10/06	19.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/19/06	15.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/11/06	14.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/17/07	14.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/12/07	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	4/12/07	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/24/07	17.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/1/07	19.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/8/08	18.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	3/31/08	12.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216 dup	3/31/08	17.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/7/08	18.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	10/9/08	21.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	1/8/09	15.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	4/1/09	18.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-216	7/20/09	17.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	1/30/02	43.1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-117	4/18/02	42.0	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-117	7/17/02	36.3	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-117	10/10/02	38.2	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	1/16/03	37.9	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	4/10/03	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	7/9/04	35.8	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.3J	1.5J	<1	<1	<1	<1	<1
MW-117	4/22/05	33.8	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-117	7/20/05	41.4	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.1J	1.3J	<1	<1	<1	<1	<1
MW-117	10/10/05	49.5	<1	<1	4.9J	<1	<1	<1	<1	<1	<1	1.4J	1.4J	<1	<1	<1	<1	<1
MW-117	1/24/06	32.4	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-117	4/13/06	27.5	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-117	7/24/06	25.9	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	1.6J	1.1J	<1	<1	<1	<1	<1
MW-117	10/13/06	34.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-117	1/9/07	36.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	4/11/07	42.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	7/18/07	48.7	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-117	10/18/07	51.9	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-117	1/21/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-117	4/8/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-117	4/15/09	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-117	7/20/09	53.9	<1	<1	7.8	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-217	1/4/02	23.3	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217 dup	1/4/02	24.4	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/18/02	21.6	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-217	7/17/02	23.2	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	10/7/02	26.8	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	1/16/03	30.2	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/10/03	39.0	<1	<1	3.4J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
MW-217	7/9/04	49.1	<1	<1	3.5J	<1	<1	<1	1.0J	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
MW-217	4/25/05	54.4	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
MW-217	7/20/05	62.1	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-217	10/10/05	63.0	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-217	1/24/06	65.4	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
MW-217	4/13/06	69.5	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1	<1
MW-217	7/24/06	53.2	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.6J	<1	<1	<1	<1	<1	<1
MW-217	10/13/06	69.0	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-217 dup	10/13/06	69.0	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-217	1/11/07	48.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-217	4/11/07	73.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-217 dup	4/11/07	72.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-217	7/18/07	76.5	<1	<1	6.4	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1	<1
MW-217	10/18/07	72.1	<1	<1	5.4	<1	<1	<1	<1	<1	<1	1.4	1.3	<1	<1	<1	<1	<1
MW-217	10/18/07	73.9	<1	<1	5.5	<1	<1	<1	<1	<1	<1	1.3	1.4	<1	<1	<1	<1	<1
MW-217	4/8/08	75.5	<1	<1	5.8	<1	<1	<1	<1	<1	<1	1.5	1.5	<1	<1	<1	<1	<1
MW-217	7/17/08	67.0	<1	<1	5.7	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-217	10/15/08	77.0	<1	<1	6.2	<1	<1	<1	<1	<1	<1	3	<1	<1	<1	<1	<1	<1
MW-217	2/2/09	75.6	<1	<1	6.8	<1	<1	<1	<1	<1	<1	1.4	1.2	<1	<1	<1	<1	<1
MW-217 dup	2/2/09	76.4	<1	<1	6.8	<1	<1	<1	<1	<1	<1	1.3	1.2	<1	<1	<1	<1	<1
MW-217	4/15/09	108	<1	<1	7.8	<1	<1	<1	<1	<1	<1	2.0	1.4	<1	<1	<1	<1	<1
MW-217	7/20/09	116	<1	<1	9.9	<1	<1	<1	<1	<1	<1	2.0	1.4	<1	<1	<1	<1	<1
MW-118	1/21/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1
MW-118	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	4/23/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	1/14/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-118	4/15/09	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.5	<1	<1	<1	<1	<1
MW-118 dup	4/15/09	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1
MW-218	12/11/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-218	4/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-218	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	10/14/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	4/23/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	7/12/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	10/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218 dup	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	1/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-218	4/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-219	12/7/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219 dup	4/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1
MW-219	7/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-219	10/3/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	4/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	10/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-219	4/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-220	12/12/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
MW-220	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-220	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	1.3J	<1	<1	<1	<1
MW-220	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-220	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-220	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-220	7/19/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-220	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]
MW-221	12/14/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	4/22/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	7/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-221	10/16/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/10/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	4/11/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	7/9/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	10/10/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	1/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	4/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221	7/24/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-221C	9/18/08	54.5	<1	<1	4.5	<1	<1	<1	<1	<1	<1	1.2	4.7	<1	<1	<1	<1	<1
MW-221C	1/23/09	53.3	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-221C	4/14/09	70.4	<1	<1	4.4	<1	<1	<1	<1	<1	<1	1.2	1.2	<1	<1	<1	<1	<1
MW-221C	7/24/09	58.1	<1	<1	4.6	<1	<1	<1	<1	<1	<1	1.1	1.2	<1	<1	<1	<1	<1
MW-122	12/19/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122 dup	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-122	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]
MW-222	12/19/01	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	4/25/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222 dup	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	10/10/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	1/15/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	4/21/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	7/16/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-222	10/14/05	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]	NS[11]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-123	1/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1
MW-123 dup	7/17/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/7/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/8/03	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/4/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/18/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/25/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	7/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/17/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	4/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	07/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	10/03/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-123	01/16/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-123	04/28/09	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-123	07/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/9/02	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-223	7/17/02	5.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1
MW-223	10/7/02	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/8/03	11.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/4/03	16.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/8/04	30.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	2/24/05	39.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/20/05	50.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/18/05	53.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/10/05	74.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/20/06	75.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/11/06	90.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-223	7/20/06	57.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/17/06	135	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/16/07	170	2.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/4/07	180	2.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/17/07	208	1.6	<1	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/3/07	173	2.1	<1	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	1/18/08	195	3.9	<1	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	4/2/08	212	1.1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	7/10/08	320	2.8	<1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-223	10/16/08	585	3	<1	4.7	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1
MW-223 dup	10/16/08	582	3	<1	5	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-223	1/21/09	479	2.7	<1	3.7	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-223	4/23/09	436	3.8	<1	4	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-223	7/14/09	498	2.7	<1	5.4	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-124	1/21/02	38.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/17/02	17.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5B	<1	<1
MW-124	7/16/02	17.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-124	10/7/02	18.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/10/03	15.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/18/03	10.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/8/03	11.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/20/04	10.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	7/20/04	10.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/6/05	10.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	1/6/05	10.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/19/05	7.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/15/05	7.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/17/05	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/19/06	8.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/10/06	7.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/19/06	8.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/11/06	8.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/17/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124 dup	1/17/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/10/07	7.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/24/07	6.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/2/07	5.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/8/08	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/2/08	7.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/8/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	10/9/08	8.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	1/12/09	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	4/6/09	9.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-124	7/6/09	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/21/02	127	<1	<1	14.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/17/02	155	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5B	<1	<1
MW-224	7/16/02	137	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/7/02	133	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.7J	<1	<1	<1	<1
MW-224	1/15/03	103	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/18/03	93.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/8/03	104	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/20/04	75.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/7/05	70.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/28/05	88.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224 dup	4/28/05	83.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/14/05	75.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/17/05	54.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/19/06	45.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/11/06	58.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/19/06	47.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/11/06	39.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/17/07	100	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/10/07	90.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/24/07	79.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/2/07	77.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/8/08	75.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/2/08	74.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/9/08	78.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	10/9/08	79.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	1/12/09	61.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	4/6/09	59.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-224	7/6/09	59.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-125	1/21/02	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/16/02	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/16/02	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-125 dup	7/16/02	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1
MW-125	10/4/02	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/15/03	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/18/03	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/7/03	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/20/04	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/5/05	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/17/05	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/14/06	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/17/07	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	7/24/07	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	1/14/08	25.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	10/9/08	79.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-125	4/6/09	84.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/21/02	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225 dup	1/21/02	5.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/16/02	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
MW-225	7/16/02	3.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1
MW-225	10/7/02	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/15/03	5.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/22/03	5.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/7/03	4.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	7/21/04	5.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/6/05	6.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/17/05	5.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225 dup	10/17/05	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/14/06	7.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/17/07	8.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	7/24/07	8.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	1/14/08	7.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	10/9/08	13.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-225	4/6/09	10.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/17/02	491	1.7J	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	4/16/02	393	2.4J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	7/12/02	381	1.5J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	10/3/02	435	1.6J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-226	2/17/03	361	2.4J	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	4/22/03	279	1.6J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1
MW-226	10/17/03	251	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	7/21/04	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/20/05	185	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	10/17/05	124	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/18/07	170	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	1/8/08	203	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-226	4/2/09	15.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/17/02	603	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-227	4/15/02	550	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	1.7B	<1	<1
MW-227	7/12/02	741	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-227	10/14/02	661	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/15/03	627	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227 dup	1/15/03	636	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	4/21/03	559	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	10/21/03	377	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	7/21/04	327	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/20/05	404	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	10/17/05	376	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	1/25/07	620	<3	<3	3.0	<3	<3	<3	<3	<3	<3	<3	6.0	<3	<3	<3	<3	<3
MW-227	1/28/08	456	<1	<1	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-227	4/8/09	387.0	<1	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-128	1/4/02	21.8	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	4/18/02	17.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-128	7/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-128 dup	7/18/02	20.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-128	10/11/02	28.7	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/16/03	36.2	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1
MW-128	4/9/03	38.1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	10/8/03	28.8	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	7/12/04	12.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/10/05	7.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	10/11/05	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	4/19/06	9.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/8/07	22.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	7/18/07	66.9	<1	<1	4.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-128	1/14/08	79.1	<1	<1	5.3	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-128	10/20/08	106	<1	<1	8.5	<1	<1	<1	<1	<1	<1	1.7	<1	<1	1	<1	1.3	<1
MW-128	4/24/09	52.5	<1	<1	5.2	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1	<1
MW-228	1/4/02	87.1	<1	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228	4/18/02	82.2	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	1.5B	<1	<1
MW-228	7/18/02	72.8	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-228	10/14/02	50.4	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228 dup	10/14/02	49.8	<1	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-228	1/16/03	77.0	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-228	4/9/03	71.7	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1	<1
MW-228	10/8/03	80.9	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-228	7/12/04	65.8	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1	<1
MW-228	1/10/05	71.2	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1
MW-228	10/11/05	68.9	<1	<1	4.8J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-228 dup	10/11/05	67.7	<1	<1	5.0J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-228	4/19/06	65.9	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
MW-228	1/9/07	120	<1	<1	8.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-228 dup	1/9/07	120	<1	<1	9.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-228	7/18/07	132	<1	<1	10.9	<1	<1	<1	<1	<1	<1	3.5	<1	<1	<1	<1	<1	<1
MW-228	1/14/08	142	<1	<1	10.4	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1	<1
MW-228 dup	1/14/08	143	<1	<1	10	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1	<1
MW-228	10/20/08	138	<1	<1	14.8	<1	<1	<1	<1	<1	<1	4.2	<1	<1	<1	<1	<1	<1
MW-228	4/24/09	178	<1	<1	15.4	<1	<1	<1	<1	<1	<1	4.7	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-129	1/22/02	856	1.4J	<1	4.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	4/10/02	545	1.3J	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/10/02	589	1.3J	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/9/02	867	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	1.6J	<1	<1
MW-129	1/13/03	718	1.1J	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	4/15/03	1,470	ND (<2.0)	ND (<2.0)	8.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	10/14/03	688	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	7/14/04	665	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/17/05	330	ND (<2.0)	ND (<2.0)	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	4/15/05	909	ND (<2.0)	ND (<2.0)	6.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-129	7/12/05	896	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/13/05	967	<1	<1	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/18/06	390	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-129	4/7/06	247	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-129	7/17/06	98.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/10/06	290	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	1/4/07	180	2.0	<1	1.0	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-129 dup	1/4/07	170	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	4/10/07	400	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/26/07	783	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	10/3/07	810	<5	<5	4.1	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-129	1/10/08	944	<2	<2	3.6	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-129	4/2/08	227	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/9/08	778	<1	<1	5.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129 dup	7/9/08	759	<1	<1	5.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	10/13/08	588	<1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	1/12/09	638	<1	<1	4.4	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-129 dup	1/12/09	656	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-129	4/7/09	303	<1	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-129	7/6/09	339	<1	<1	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/22/02	275	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/11/02	260	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	4/11/02	268	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/10/02	316	1.2J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/9/02	357	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/13/03	291	1.3J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/15/03	346	1.4J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/14/03	604	1.3J	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/14/04	619	1.2J	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	7/14/04	542	1.1J	<1	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/17/05	844	1.3J	<1	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	4/15/05	831	1.2J	<1	3.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	7/12/05	834	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	10/13/05	773	ND (<2.0)	ND (<2.0)	3.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	1/16/06	770	ND (<2.0)	ND (<2.0)	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-229	4/7/06	625	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229 dup	4/7/06	609	<1	<1	3.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-229	7/17/06	500	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	10/10/06	670	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	1/4/07	640	1.0	<1	5.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	3.0	<1
MW-229	4/10/07	700	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-229	7/26/07	694	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	10/3/07	845	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-229	1/10/08	972	<2	<2	4.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-229	4/2/08	634	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-229	7/10/08	773	1.1	<1	5.3	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	1.5	<1
MW-229	10/13/08	849	3.4	<1	4.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-229	1/12/09	563	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-229	4/7/09	660	2.4	<1	5.6	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-229	7/6/09	670	<1	<1	5.3	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-130	1/21/02	163	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/22/02	201	<1	<1	6.0J	<1	<1	<1	<1	<1	<1	<1	1.7J	2.6J	<1	<1	<1	<1
MW-130	7/19/02	150	<1	<1	4.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	1.6J	<1	<1	<1	<1
MW-130	10/16/02	180	<1	<1	5.3J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-130	1/17/03	173	<1	<1	7.7J	<1	<1	<1	<1	<1	<1	2.3J	1.7J	<1	<1	<1	<1	<1
MW-130	4/9/03	153	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	1.6J	<1	<1	<1	<1	<1
MW-130	7/2/03	30.0	<1	<1	11.1J	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1	<1
MW-130	10/16/03	76.3	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-130 dup	10/16/03	76.5	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-130	1/9/04	98.0	<1	<1	3.2J	<1	<1	<1	<1	<1	<1	1.0J	1.0J	1.3J	<1	<1	<1	<1
MW-130 dup	1/9/04	100	<1	<1	3.5J	<1	<1	<1	<1	<1	<1	1.7J	1.1J	1.5J	<1	<1	<1	<1
MW-130	4/13/04	102	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-130	7/21/04	100	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	1.4J	1.1J	<1	<1	<1	<1	<1
MW-130	10/14/04	111	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.4J	1.2J	<1	<1	<1	<1	<1
MW-130	1/18/05	94.8	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/20/05	49.5	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	7/19/05	58.2	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-130 dup	7/19/05	46.8	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	1.5J
MW-130	10/18/05	39.4	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	1/21/06	52.2	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	4/13/06	61.6	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-130	7/20/06	59.2	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-130	10/17/06	86.0	<1	<1	5.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-130	1/8/07	87.0	<1	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-130	4/3/07	166	<1	<1	7.0	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1	<1
MW-130	7/18/07	141	<1	<1	6.8	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1	<1
MW-130 dup	7/18/07	143	<1	<1	6.9	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1	<1
MW-130	10/8/07	148	<1	<1	7.3	<1	<1	<1	<1	<1	<1	1.7	1.8	<1	<1	<1	<1	<1
MW-130	1/18/08	135	<1	<1	3.6	<1	<1	<1	<1	<1	<1	1.3	1.6	<1	<1	<1	<1	<1
MW-130	4/7/08	206	<1	<1	11.9	<1	<1	<1	<1	<1	<1	1.9	2.4	<1	<1	<1	<1	<1
MW-130	7/23/08	191	<1	<1	10.5	<1	<1	<1	<1	<1	<1	2.5	<1	<1	<1	<1	<1	<1
MW-130	10/16/08	236	<1	<1	13.5	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1	<1
MW-130	1/20/09	203	<1	<1	16	<1	<1	<1	<1	<1	<1	3.7	4.6	<1	<1	<1	<1	<1
MW-130	4/24/09	230	<1	<1	8.1	<1	<1	<1	<1	<1	<1	2.6	3.9	<1	<1	<1	<1	<1
MW-130	7/14/09	52.2	<1	<1	3.5	<1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-230	1/21/02	300	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-230	4/22/02	54.0	<1	<1	12.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	7/19/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1
MW-230	10/16/02	26.8	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	1/17/03	16.5	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
MW-230	4/9/03	51.5	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	3.6J	<1	<1	<1	<1	<1	<1
MW-230	7/2/03	94.2	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1	<1
MW-230	10/16/03	7.3J	<1	<1	9.5J	<1	<1	<1	<1	<1	<1	2.7J	<1	<1	<1	<1	<1	<1
MW-230	1/12/04	15.6J	<1	<1	13.0J	<1	<1	<1	<1	<1	<1	3.1J	<1	1.1J	<1	<1	<1	<1
MW-230	4/13/04	15.4J	<1	<1	13.7J	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1	<1
MW-230	7/21/04	33.1	<1	<1	15.6J	<1	<1	<1	<1	<1	<1	4.3J	<1	<1	<1	<1	<1	<1
MW-230	10/14/04	38.5	<1	<1	18.4J	<1	<1	<1	<1	<1	<1	4.5J	<1	<1	<1	<1	<1	<1
MW-230	1/18/05	64.5	<1	<1	20.7	<1	<1	<1	<1	<1	<1	4.8J	<1	<1	<1	<1	<1	<1
MW-230 dup	1/18/05	68.9	<1	<1	21.1	<1	<1	<1	<1	<1	<1	4.9J	<1	<1	<1	<1	<1	<1
MW-230	4/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-230	7/19/05	52.7	<1	<1	19.9J	<1	<1	<1	<1	<1	<1	4.4J	<1	<1	<1	<1	<1	<1
MW-230	10/18/05	50.8	<1	<1	22.5	<1	<1	<1	<1	<1	<1	5.6J	<1	<1	<1	<1	<1	<1
MW-230 dup	10/18/05	50.4	<1	<1	23.0	<1	<1	<1	<1	<1	<1	5.7J	<1	<1	<1	<1	<1	<1
MW-230	1/21/06	44.1	<1	<1	30.0	<1	<1	<1	<1	<1	<1	6.7J	<1	<1	<1	<1	<1	<1
MW-230	4/12/06	50.1	<1	<1	24.1	<1	<1	<1	<1	<1	<1	6.1J	1.0J	<1	<1	<1	<1	<1
MW-230 dup	4/12/06	50.8	<1	<1	25.5	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1	<1
MW-230	7/20/06	33.6	<1	<1	23.6	<1	<1	<1	<1	<1	<1	7.3J	<1	<1	<1	<1	<1	<1
MW-230 dup	7/20/06	34.2	<1	<1	24.0	<1	<1	<1	<1	<1	<1	7.5J	<1	<1	<1	<1	<1	<1
MW-230	10/17/06	61.0	<1	<1	47.0	<1	<1	<1	<1	<1	<1	12.0	<1	<1	<1	<1	<1	<1
MW-230	01/08/07	110	<1	<1	44.0	<1	<1	<1	<1	<1	<1	10.0	<1	<1	<1	<1	<1	<1
MW-230	4/3/07	114	<1	<1	33.0	<1	<1	<1	<1	<1	<1	7.0	<1	<1	<1	<1	<1	<1
MW-230	7/18/07	204	<1	<1	67.0	<1	<1	<1	<1	<1	<1	14.4	1.2	<1	<1	<1	<1	<1
MW-230	10/8/07	210	<1	<1	75.1	<1	<1	<1	<1	<1	<1	16.5	1.3	<1	<1	<1	<1	<1
MW-230	1/18/08	277	<1	<1	78.1	<1	<1	<1	<1	<1	<1	20.7	1.6	<1	<1	<1	<1	<1
MW-230	4/7/08	273	<1	<1	147	<1	<1	<1	<1	<1	<1	26.8	1.7	<1	<1	<1	<1	<1
MW-230	7/23/08	312	<1	<1	150	<1	<1	<1	<1	<1	<1	29.4	<1	<1	<1	<1	<1	<1
MW-230	10/16/08	473	<1	<1	159	<1	<1	<1	<1	<1	<1	37.8	<1	<1	<1	<1	<1	<1
MW-230	1/20/09	370	<1	<1	141	<1	<1	<1	<1	<1	<1	28.4	2.2	<1	<1	<1	<1	<1
MW-230	4/24/09	285	<1	<1	125	<1	<1	<1	1.4	<1	<1	29.1	2.3	<1	<1	<1	<1	<1
MW-230	7/14/09	441	<1	<1	174	<1	<1	<1	<1	<1	<1	33.1	2.4	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-131	1/16/02	687	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	4/12/02	902	ND (<2.0)	ND (<2.0)	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131 dup	4/12/02	943	ND (<2.0)	ND (<2.0)	3.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/11/02	796	ND (<2.0)	ND (<2.0)	3.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/9/02	516	ND (<2.0)	ND (<2.0)	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	1/14/03	959	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	4/16/03	1,350	ND (<2.0)	ND (<2.0)	7.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/14/03	1,390	ND (<2.0)	ND (<2.0)	5.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/16/04	1,700	ND (<5.0)	ND (<5.0)	7.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-131	1/20/05	1,900	ND (<2.5)	ND (<2.5)	7.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	4/15/05	1,970	ND (<2.5)	ND (<2.5)	8.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	7/13/05	1,220	ND (<2.0)	ND (2.0)	4.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	10/13/05	962	ND (<2.0)	ND (<2.0)	6.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	1/18/06	850	ND (<2.0)	ND (<2.0)	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131 dup	1/18/06	740	ND (<2.0)	ND (<2.0)	3.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131[12]	4/7/06	1,340	ND (<2.0)	ND (<2.0)	6.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131[12]	4/14/06	1,500	ND (<2.0)	ND (<2.0)	6.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-131	7/18/06	1,320	ND (<2.5)	ND (<2.5)	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131 dup	7/18/06	1,290	ND (<2.5)	ND (<2.5)	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-131	10/18/06	1,000	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	22.0	<10	<10	<10	<10	<10
MW-131	1/24/07	1,600	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	4/13/07	1,900	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	7/13/07	2,190	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	10/4/07	1,910	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-131	1/18/08	1,910	<5	<5	6.3	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-131	4/4/08	2,040	<1	<1	13.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	7/22/08	2,460	<1	<1	8.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131 dup	7/22/08	2,550	<1	<1	9.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	10/14/08	1,490	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-131	1/15/09	2,300	<1	<1	11.8	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
MW-131	4/29/09	2,330	<1	<1	12.4	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-131	7/15/09	2,410	<1	<1	11	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	1/16/02	1,690	ND (<5.0)	ND (<5.0)	7.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/12/02	1,790	ND (<5.0)	ND (<5.0)	6.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/11/02	1,840	ND (<5.0)	ND (<5.0)	6.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	5.2J	ND (<5.0)	ND (<5.0)
MW-231	10/9/02	1,850	ND (<5.0)	ND (<5.0)	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231 dup	10/9/02	1,850	ND (<5.0)	ND (<5.0)	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/14/03	2,050	ND (<5.0)	ND (<5.0)	7.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/16/03	2,800	ND (<5.0)	ND (<5.0)	10.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/14/03	2,370	ND (<5.0)	ND (<5.0)	8.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/16/04	3,400	ND (<5.0)	ND (<5.0)	12.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/20/05	3,180	ND (<5.0)	ND (<5.0)	12.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	4/15/05	3,560	ND (<5.0)	ND (<5.0)	13.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/13/05	2,290	ND (<5.0)	ND (<5.0)	8.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/13/05	2,570	ND (<5.0)	ND (<5.0)	7.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	1/18/06	2,500	ND (<5.0)	ND (<5.0)	8.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231[12]	4/10/06	2,540	ND (<5.0)	ND (<5.0)	7.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231[12]	4/14/06	2,930	ND (<5.0)	ND (<5.0)	10.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	7/18/06	2,610	ND (<5.0)	ND (<5.0)	7.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-231	10/18/06	2,500	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	56.0	<20	<20	<20	<20	<20
MW-231	1/24/07	3,200	<10	<10	13.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-231	4/16/07	3,100	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	36.0	<15	<15	<15	<15	<15
MW-231	7/13/07	3,000	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231 dup	7/13/07	2,910	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231	10/4/07	3,100	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-231	1/18/08	3,010	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-231	4/4/08	2,200	<1	<1	7.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	7/22/08	3,470	<1	<1	12.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	10/14/08	3,040	<1	<1	12.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-231	1/15/09	3,270	<1	<1	15.8	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
MW-231	4/29/09	3,090	<1	<1	15.1	<1	1.2	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-231	7/15/09	2,530	<1	<1	15.6	<1	1.2	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-231 dup	7/15/09	3,780	<1	<1	14	<1	1.1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-132	1/9/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-132	4/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	1.4J	<1	1.6B	<1	<1
MW-132	7/18/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
MW-132	10/11/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/17/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/4/03	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/8/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-132	1/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132 dup	4/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/15/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132 dup	7/15/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	7/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/12/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	1/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	4/6/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
MW-132	7/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.1	<1	<1	<1	<1	<1
MW-132	1/21/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-132	7/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-132	10/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1
MW-132	1/21/09	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-132	4/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4
MW-132	7/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	1/9/02	46.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-232	4/18/02	35.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6B	<1	<1
MW-232	7/18/02	34.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	1.6J	<1	<1	<1	<1
MW-232	10/11/02	33.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-232	1/17/03	29.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232 dup	1/17/03	30.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	4/4/03	43.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	10/8/03	59.2	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	7/9/04	70.4	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	1/7/05	94.9	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	4/19/05	83.4	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	7/15/05	95.9	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-232	10/7/05	148	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.3J	1.1J	<1	<1	<1	<1	<1
MW-232	1/20/06	238	<1	<1	4.1J	<1	<1	<1	<1	<1	<1	1.9J	1.0J	<1	<1	<1	<1	<1
MW-232	4/11/06	334	<1	<1	6.1J	<1	<1	<1	<1	<1	<1	3.1J	1.7J	<1	<1	<1	<1	<1
MW-232	7/20/06	234	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	3.0J	1.1J	<1	<1	<1	<1	<1
MW-232	10/12/06	250	<1	<1	8.0	<1	<1	<1	<1	<1	<1	4.0	1.0	<1	<1	<1	<1	<1
MW-232	1/10/07	200	<1	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-232	4/6/07	260	<1	<1	5.0	<1	<1	<1	<1	<1	<1	2.0	1.0	<1	<1	<1	<1	<1
MW-232	7/18/07	262	<2	<2	5.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-232	10/8/07	222	<2	<2	7.0	<2	<2	<2	<2	<2	<2	2.3	<2	<2	<2	<2	<2	<2
MW-232	1/22/08	247	<1	<1	5.2	<1	<1	<1	<1	<1	<1	1.6	1.4	<1	<1	<1	<1	<1
MW-232	4/8/08	313	<1	<1	5.9	<1	<1	<1	<1	<1	<1	2.2	1.7	<1	<1	<1	<1	<1
MW-232	7/24/08	328	2.6	<1	8.8	<1	<1	<1	<1	<1	<1	3.8	2.3	<1	<1	<1	<1	<1
MW-232	10/16/08	333	<1	<1	6.1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1	<1
MW-232	1/21/09	229	<1	<1	6.9	<1	<1	<1	<1	<1	<1	1.4	2.1	<1	<1	<1	<1	<1
MW-232	4/28/09	292	<1	<1	11.8	<1	<1	<1	<1	<1	<1	3.7	2.2	<1	<1	<1	<1	<1
MW-232	7/14/09	330	<1	<1	16.1	<1	<1	<1	<1	<1	<1	5.4	2.3	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-133	1/17/02	195	<1	<1	6.9J	<1	<1	<1	<1	<1	<1	<1	1.3J	1.1J	<1	<1	<1	<1
MW-133	4/16/02	155	<1	<1	5.9J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-133	7/15/02	135	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	2.1J	<1	<1	<1	<1
MW-133 dup	7/15/02	134	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	<1	1.1J	1.1J	<1	<1	<1	<1
MW-133	10/3/02	113	<1	<1	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/15/03	115	<1	<1	3.7J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
MW-133	4/22/03	134	<1	<1	5.5J	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	1.1J	<1	<1
MW-133	10/16/03	75.9	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-133	7/13/04	51.5	<1	<1	2.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/17/05	30.3	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/21/05	38.7	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/19/05	41.9	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/11/05	28.5	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/23/06	42.1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
MW-133	4/12/06	28.2	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/21/06	15.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/11/06	16.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/4/07	22.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/5/07	20.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/10/07	14.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/4/07	11.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/11/08	10.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/4/08	37.2	<1	<1	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/18/08	17.3	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	10/14/08	15.8	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	1/14/09	14.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	4/8/09	11.6	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-133	7/14/09	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	1/17/02	392	<1	<1	11.2J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
MW-233	4/16/02	395	<1	<1	10.1J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-233	7/15/02	381	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	<1	1.5J	2.0J	<1	<1	<1	<1
MW-233	10/3/02	341	<1	<1	6.4J	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-233	1/16/03	285	<1	<1	8.5J	<1	<1	<1	<1	<1	<1	1.9J	1.3J	<1	<1	<1	<1	<1
MW-233	4/22/03	274	<1	<1	7.2J	<1	<1	<1	<1	<1	<1	3.8J	1.2J	<1	<1	1.1J	<1	<1
MW-233	10/17/03	309	<1	<1	7.7J	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
MW-233	7/13/04	269	<1	<1	8.9J	<1	<1	<1	<1	<1	<1	2.9J	1.4J	<1	<1	<1	<1	<1
MW-233	1/17/05	222	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	1.7J	1.1J	<1	<1	<1	<1	<1
MW-233	4/22/05	214	<1	<1	8.1J	<1	<1	<1	<1	<1	<1	2.0J	1.5J	<1	<1	<1	<1	<1
MW-233	7/19/05	239	<1	<1	7.9J	<1	<1	<1	<1	<1	<1	2.1J	1.2J	<1	<1	<1	<1	<1
MW-233	10/12/05	199	<1	<1	7.2J	<1	<1	<1	<1	<1	<1	3.2J	1.1J	<1	<1	<1	<1	<1
MW-233 dup	10/12/05	194	<1	<1	6.8J	<1	<1	<1	<1	<1	<1	2.7J	1.0J	<1	<1	<1	<1	<1
MW-233	1/23/06	210	<1	<1	9.0J	<1	<1	<1	<1	<1	<1	2.5J	1.4J	<1	<1	<1	<1	<1
MW-233	4/12/06	169	<1	<1	6.6J	<1	<1	<1	<1	<1	<1	1.9J	1.2J	<1	<1	<1	<1	<1
MW-233	7/21/06	145	<1	<1	5.6J	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1	<1
MW-233 dup	7/21/06	158	<1	<1	5.9J	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1	<1
MW-233	10/11/06	140	<1	<1	7.0	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1	<1
MW-233	1/4/07	120	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-233	4/6/07	83.0	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	7/10/07	92.5	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	10/4/07	78.4	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-233	1/11/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	1/11/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	4/4/08	6.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	7/18/08	15.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233 dup	7/18/08	16.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	10/14/08	12	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	1/14/09	14.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233 dup	1/15/09	13.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	4/8/09	9.6	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-233	7/14/09	91.1	<1	<1	4	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-134	1/10/02	25.9	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/19/02	17.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/18/02	19.1J	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1
MW-134	10/11/02	8.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/9/03	9.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/21/03	10.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/16/03	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/13/04	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/19/05	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/22/05	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/20/05	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/11/05	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/23/06	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/12/06	24.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/24/06	4.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/18/06	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/5/07	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/5/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	1/17/08	1.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	4/4/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134 dup	4/4/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	7/18/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-134	10/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	14.2	<1	<1	<1	<1	<1
MW-134	1/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1
MW-134	4/17/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.2	<1	<1	<1	<1	<1
MW-134	7/17/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	18.0	<1	<1	<1	<1	<1
MW-234	1/10/02	341	<1	<1	64.7	<1	<1	<1	<1	<1	<1	12.5J	2.9J	<1	<1	<1	<1	<1
MW-234	4/19/02	385	<1	<1	50.3	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-234	7/18/02	366	<1	<1	30.7	<1	<1	<1	<1	<1	<1	21.2	2.6J	1.7J	<1	<1	<1	<1
MW-234	10/11/02	442	<1	<1	52.0	<1	<1	<1	<1	<1	<1	22.2	2.9J	<1	<1	<1	<1	<1
MW-234	1/9/03	458	<1	<1	53.7	<1	<1	<1	<1	<1	<1	12.4J	2.6J	<1	<1	<1	<1	<1
MW-234	4/21/03	390	<1	<1	44.3	<1	<1	<1	<1	<1	<1	12.5J	2.4J	<1	<1	<1	<1	<1
MW-234	10/16/03	385	<1	<1	46.2	<1	<1	<1	<1	<1	<1	12.4J	2.5J	<1	<1	<1	<1	<1
MW-234	7/13/04	319	<1	<1	33.8	<1	<1	<1	<1	<1	<1	7.9J	2.1J	<1	<1	<1	<1	<1
MW-234	1/20/05	411	<1	<1	34.2	<1	<1	<1	<1	<1	<1	8.6J	2.3J	<1	<1	<1	<1	<1
MW-234	4/22/05	326	<1	<1	39.0	<1	<1	<1	<1	<1	<1	8.3J	2.3J	<1	<1	<1	<1	<1
MW-234	7/20/05	367	<1	<1	35.6	<1	<1	<1	<1	<1	<1	8.5J	2.1J	<1	<1	<1	<1	<1
MW-234	10/11/05	393	<1	<1	39.1	<1	<1	<1	<1	<1	<1	10.1J	2.5J	<1	<1	<1	<1	<1
MW-234	1/23/06	390	<1	<1	34.0	<1	<1	<1	<1	<1	<1	10.0J	2.4J	<1	<1	<1	<1	<1
MW-234	4/12/06	394	<1	<1	25.5	<1	<1	<1	<1	<1	<1	8.0J	2.3J	<1	<1	<1	<1	<1
MW-234	7/24/06	420	<1	<1	32.7	<1	<1	<1	<1	<1	<1	11.6J	2.5J	<1	<1	<1	<1	<1
MW-234	10/18/06	230	<5	<5	17.0	<5	<5	<5	<5	<5	<5	16.0	13.0	<5	<5	<5	<5	<5
MW-234	1/18/07	500	<1	<1	42.0	<1	<1	<1	<1	<1	<1	14.0	3.0	<1	<1	<1	<1	<1
MW-234	4/5/07	350	<1	<1	35.0	<1	<1	<1	<1	<1	<1	9.0	2.0	<1	<1	<1	<1	<1
MW-234	7/9/07	349	<1	<1	27.6	<1	<1	<1	<1	<1	<1	7.3	<1	<1	<1	<1	<1	<1
MW-234	10/5/07	313	<1	<1	37.5	<1	<1	<1	<1	<1	<1	7.0	2.4	<1	<1	<1	<1	<1
MW-234	1/17/08	305	<1	<1	32.2	<1	<1	<1	<1	<1	<1	6.8	1.9	<1	<1	<1	<1	<1
MW-234	4/4/08	292	<1	<1	43.8	<1	<1	<1	<1	<1	<1	5.3	1.8	<1	<1	<1	<1	<1
MW-234	7/18/08	331	<1	<1	25.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.6	1.8	<1
MW-234	10/15/08	331	<1	<1	29.6	<1	<1	<1	<1	<1	<1	7.1	<1	<1	<1	<1	<1	<1
MW-234	1/14/09	226	<1	<1	21.5	<1	<1	<1	<1	<1	<1	4.5	1.6	<1	<1	<1	<1	<1
MW-234	4/17/09	168	<1	<1	19.1	<1	<1	<1	<1	<1	<1	4.4	2	<1	<1	<1	<1	<1
MW-234	7/17/09	191	<1	<1	24.2	<1	<1	<1	<1	<1	<1	4.8	1.8	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-135A	10/10/02	2,970	9.9J	ND (<5.0)	22.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/8/03	3,360	12.8J	ND (<5.0)	27.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.0J	6.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/2/03	3,290	11.3J	ND (<5.0)	32.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	12.6J	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	7/7/03	2,910	9.6J	ND (<2.5)	21.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.0J	4.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-135A	10/20/03	2,600	10.0J	ND (<5.0)	20.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A dup	10/20/03	2,660	10.6J	ND (<5.0)	20.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/13/04	2,550	9.9J	ND (<5.0)	21.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/28/04	2,510	9.2J	ND (<5.0)	15.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	7/22/04	3,150	9.1J	ND (<5.0)	22.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.0J	ND (<5.0)	11.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	10/18/04	3,120	10.6J	ND (<5.0)	23.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/21/05	2,880	11.4J	ND (<5.0)	18.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.2J	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	10/19/05	2,330	7.9J	ND (<5.0)	13.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	4/18/06	1,790	6.5J	ND (<5.0)	15.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-135A	1/17/07	1,600	<10	<10	11.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-135A	7/26/07	2,140	<10	<10	18.8	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-135A	1/24/08	1,660	7.1	<1	9.8	<1	<1	<1	<1	<1	<1	4.8	2.6	<1	<1	<1	<1	<1
MW-135A	1/24/08	1,660	7.1	<1	9.8	<1	<1	<1	<1	<1	<1	4.8	2.6	<1	<1	<1	<1	<1
MW-135A	10/27/08	2,550	11.0	<1	26.9	<1	1	4	<1	<1	<1	9.9	4.7	<1	<1	<1	<1	<1
MW-135A	4/25/09	1,170	5.3	<1	10.8	<1	<1	2	<1	<1	<1	3.9	2.6	<1	<1	<1	<1	<1
MW-235B	10/10/02	4700	11.5J	ND (<10.0)	40.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/8/03	5080	13.5J	ND (<10.0)	38.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/2/03	4000	11.8J	ND (<10.0)	37.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	7/7/03	3340	10.1J	ND (<5.0)	34.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.5J	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-235B	10/20/03	3940	11.4J	ND (<10.0)	47.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	24.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/13/04	3780	10.3J	ND (<10.0)	42.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	20.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/28/04	4110	10.8J	ND (<10.0)	36.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	7/23/04	3780	11.6J	ND (<10.0)	41.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	29.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	10/19/04	4370	15.1J	ND (<10.0)	42.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/21/05	3990	16.9J	ND (<10.0)	41.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	12.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	10/19/05	3680	14.4J	ND (<10.0)	35.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	4/18/06	3560	13.7J	ND (<10.0)	38.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-235B	1/17/07	3800	24.0	<20	35.0	<20	<20	<20	<20	<20	<20	21.0	<20	<20	<20	<20	<20	<20
MW-235B	7/26/07	3320	<20	<20	36.0	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-235B	1/24/08	3510	15.0	<1	36.3	<1	1.0	3.1	<1	<1	<1	16.9	6.0	<1	<1	<1	1.8	<1
MW-235B dup	1/24/08	3800	15.3	<1	34.7	<1	1.0	3.1	<1	<1	<1	17.0	5.8	<1	<1	<1	1.8	<1
MW-235B	10/27/08	3310	12.8	<1	56.6	<1	1.2	4.2	<1	<1	<1	18.3	6.7	<1	<1	<1	<1	<1
MW-235B	4/25/09	1540	11.4	<1	34.6	<1	<1	3.7	<1	<1	<1	12.7	5.8	<1	<1	<1	<1	<1
MW-235C	10/10/02	1,140	ND (<2.5)	ND (<2.5)	59.2	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	22.0J	8.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	1/8/03	1,460	ND (<2.5)	ND (<2.5)	63.4	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	22.6J	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	4/3/03	1,270	ND (<2.5)	ND (<2.5)	77.0	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	24.6J	4.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	7/3/03	884	ND (<2.5)	ND (<2.5)	48.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	20.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	10/21/03	1,000	ND (<2.0)	ND (<2.0)	65.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	20.6J	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/12/04	1,050	ND (<2.5)	ND (<2.5)	65.6	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	23.6J	3.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C dup	1/12/04	1,050	ND (<2.5)	ND (<2.5)	65.7	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	21.7J	3.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	4/28/04	1,090	ND (<2.5)	ND (<2.5)	58.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	28.0J	3.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	7/23/04	1,060	ND (<2.5)	ND (<2.5)	67.9	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	25.2J	4.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-235C	10/18/04	1,340	2.1J	ND (<2.0)	53.9	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	26.4J	4.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C dup	10/18/04	1,300	2.2J	ND (<2.0)	77.4	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	25.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/21/05	1,520	2.2J	ND (<2.0)	74.5	ND (<2.0)	ND (<2.0)	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	22.3J	4.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	10/19/05	1,040	ND (<2.0)	ND (<2.0)	46.4	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	19.4J	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	4/18/06	1,190	ND (<2.0)	ND (<2.0)	68.7	ND (<2.0)	ND (<2.0)	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	22.0J	4.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-235C	1/17/07	1,500	<5	<5	40.0	<5	<5	<5	<5	<5	<5	24.0	<5	<5	<5	<5	<5	<5
MW-235C	7/26/07	1,110	<10	<10	55.7	<10	<10	<10	<10	<10	<10	15.8	<10	<10	<10	<10	<10	<10
MW-235C	1/24/08	1,410	4.3	<1	63.2	<1	<1	2.1	<1	<1	<1	23.3	3.5	<1	<1	<1	<1	<1
MW-235C	10/27/08	1,120	2.5	<1	91.4	<1	<1	2.5	<1	<1	<1	25.3	3.5	<1	<1	<1	<1	<1
MW-235C	4/25/09	604	1.3	<1	50.6	<1	<1	1.4	<1	<1	<1	14.9	2.5	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-136A	10/17/02	422	<1	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	1/14/03	286	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-136A	4/11/03	46.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	7/9/03	48.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
MW-136A	10/9/03	94.5	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/5/04	304	<1	<1	6.2J	<1	<1	<1	<1	<1	<1	2.5J	<1	1.4J	<1	<1	<1	<1
MW-136A	4/6/04	152	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
MW-136A	7/15/04	70.0	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A dup	7/15/04	68.3	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	10/7/04	307	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1	<1
MW-136A	1/11/05	187	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-136A	10/13/05	133	<1	<1	4.0J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-136A	4/18/06	63.5	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/19/07	110	<2	<2	3.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-136A	7/16/07	42.0	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	1/23/08	106	<1	<1	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	10/14/08	23.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-136A	4/20/09	98.8	<1	<1	13.6	<1	<1	<1	<1	<1	<1	2.7	14.7	<1	<1	<1	<1	<1
MW-136A dup	4/20/09	98.8	<1	<1	13.6	<1	<1	<1	<1	<1	<1	2.6	14.7	<1	<1	<1	<1	<1
MW-236B	10/17/02	450	<1	<1	22	<1	<1	<1	<1	<1	<1	6.9J	3.0J	<1	<1	<1	<1	<1
MW-236B	1/14/03	397	<1	<1	16.1J	<1	<1	<1	<1	<1	<1	4.0J	1.4J	<1	<1	<1	<1	<1
MW-236B	4/11/03	155	<1	<1	6.3J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
MW-236B	7/10/03	140	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.4J	1.4J	1.9J	<1	<1	<1	<1
MW-236B	10/9/03	335	<1	<1	17.4J	<1	<1	<1	<1	<1	<1	3.6J	1.2J	<1	<1	<1	<1	<1
MW-236B	1/5/04	393	1.2J	<1	20.2	<1	<1	<1	<1	<1	<1	5.4J	1.3J	2.1J	<1	<1	<1	<1
MW-236B	4/6/04	389	<1	<1	12.1J	<1	<1	<1	<1	<1	<1	2.7J	1.1J	<1	<1	<1	<1	<1
MW-236B	7/15/04	360	1.0J	<1	19.3J	<1	<1	<1	<1	<1	<1	5.2J	1.2J	<1	<1	<1	<1	<1
MW-236B	10/7/04	411	1.1J	<1	30.2	<1	<1	<1	<1	<1	<1	8.4J	1.2J	<1	<1	<1	<1	<1
MW-236B	1/11/05	457	1.1J	<1	26.3	<1	<1	<1	<1	<1	<1	6.5J	1.3J	<1	<1	<1	<1	<1
MW-236B	10/13/05	446	1.1J	<1	42.4	<1	<1	<1	<1	<1	<1	10.8J	1.5J	<1	<1	<1	<1	<1
MW-236B	4/18/06	240	<1	<1	15.2J	<1	<1	<1	<1	<1	<1	3.8J	<1	<1	<1	<1	<1	<1
MW-236B	1/19/07	260	<2	<2	<2	<2	<2	<2	<2	<2	<2	4.0	2.0	<2	<2	<2	<2	<2
MW-236B dup	1/19/07	260	<2	<2	<2	<2	<2	<2	<2	<2	<2	4.0	2.0	<2	<2	<2	<2	<2
MW-236B	7/16/07	224	<1	<1	16.3	<1	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1	<1
MW-236B dup	7/16/07	224	<1	<1	15.7	<1	<1	<1	<1	<1	<1	4.1	<1	<1	<1	<1	<1	<1
MW-236B	1/23/08	394	<1	<1	44.0	<1	<1	<1	<1	<1	<1	9.4	1.3	<1	<1	<1	<1	<1
MW-236B dup	1/23/08	387	<1	<1	44.2	<1	<1	<1	<1	<1	<1	9.5	1.3	<1	<1	<1	<1	<1
MW-236B	10/14/08	32.1	1.8	<1	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-236B	4/20/09	91.8	<1	<1	6.3	<1	<1	<1	<1	<1	<1	1.2	8.1	<1	<1	<1	<1	<1
MW-236C	10/17/02	154	<1	<1	45.7	<1	<1	<1	<1	<1	<1	20.0	4.7J	<1	<1	<1	<1	<1
MW-236C	1/14/03	249	<1	<1	52.3	<1	<1	<1	<1	<1	<1	9.0J	1.3J	<1	<1	<1	<1	<1
MW-236C	4/11/03	245	<1	<1	24.3	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1	<1
MW-236C dup	4/11/03	243	<1	<1	25.5	<1	<1	<1	<1	<1	<1	6.2J	<1	<1	<1	<1	<1	<1
MW-236C	7/8/03	290	<1	<1	28.6	<1	<1	<1	<1	<1	<1	8.3J	1.0J	<1	<1	<1	<1	<1
MW-236C	10/9/03	200	<1	<1	56.9	<1	<1	<1	<1	<1	<1	11.0J	1.0J	<1	<1	<1	<1	<1
MW-236C dup	10/9/03	205	<1	<1	54.4	<1	<1	<1	<1	<1	<1	11.3J	1.1J	<1	<1	<1	<1	<1
MW-236C	1/6/04	233	<1	<1	62.6	<1	<1	<1	<1	<1	<1	13.6J	1.2J	1.1J	<1	<1	<1	<1
MW-236C	4/6/04	217	<1	<1	50.6	<1	<1	<1	<1	<1	<1	10.3J	1.2J	<1	<1	<1	<1	<1
MW-236C	7/15/04	172	<1	<1	46.1	<1	<1	<1	<1	<1	<1	11.7J	<1	<1	<1	<1	<1	<1
MW-236C	10/7/04	226	<1	<1	65.5	<1	<1	<1	<1	<1	<1	15.6J	1.1J	<1	<1	<1	<1	<1
MW-236C	1/12/05	226	<1	<1	61.2	<1	<1	<1	<1	<1	<1	11.9J	1.3J	<1	<1	<1	<1	<1
MW-236C	10/13/05	327	<1	<1	106	<1	<1	<1	<1	<1	<1	24.7	1.7J	<1	<1	<1	<1	<1
MW-236C	4/18/06	244	<1	<1	97.0	<1	<1	<1	<1	<1	<1	21.4	1.7J	<1	<1	<1	<1	<1
MW-236C	1/19/07	260	<2	<2	63.0	<2	<2	<2	<2	<2	<2	18.0	3.0	<2	<2	<2	<2	<2
MW-236C	7/16/07	299	<2	<2	76.4	<2	<2	<2	<2	<2	<2	18.5	<2	<2	<2	<2	<2	<2
MW-236C	1/23/08	324	<1	<1	82.2	<1	<1	<1	<1	<1	<1	15.6	1.3	<1	<1	<1	<1	<1
MW-236C dup	1/23/08	321	<1	<1	82.4	<1	<1	<1	<1	<1	<1	15.5	1.4	<1	<1	<1	<1	<1
MW-236C	10/14/08	202	2.0	<1	59.0	<1	<1	<1	<1	<1	<1	11.5	<1	<1	<1	<1	<1	<1
MW-236C dup	10/14/08	166	1.8	<1	58.7	<1	<1	<1	<1	<1	<1	11.3	<1	<1	<1	<1	<1	<1
MW-236C	4/20/09	271	1.0	<1	32.4	<1	<1	<1	<1	<1	<1	8.4	1.5	<1	<1	<1	<1	<1
MW-236C dup	4/20/09	283	1.0	<1	35.3	<1	<1	<1	<1	<1	<1	8.5	1.6	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-137A	10/16/02	737	ND (<2.0)	ND (<2.0)	8.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	1/9/03	724	1.3J	<1	7.8J	<1	<1	<1	<1	<1	<1	3.1J	1.6J	<1	<1	<1	<1	<1
MW-137A dup	1/9/03	730	1.3J	<1	7.7J	<1	<1	<1	<1	<1	<1	2.6J	1.5J	<1	<1	<1	<1	<1
MW-137A	4/4/03	638	1.2J	<1	5.4J	<1	<1	<1	<1	<1	<1	2.6J	1.4J	<1	<1	<1	<1	<1
MW-137A	7/3/03	697	ND (<2.0)	ND (<2.0)	6.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	10/20/03	727	1.4J	<1	6.5J	<1	<1	<1	<1	<1	<1	ND	1.6J	<1	<1	<1	<1	<1
MW-137A	1/12/04	633	1.3J	<1	6.3J	<1	<1	<1	<1	<1	<1	3.3J	1.4J	1.7J	<1	<1	<1	<1
MW-137A	4/14/04	576	1.1J	<1	4.7J	<1	<1	<1	<1	<1	<1	3.7J	1.5J	<1	<1	<1	<1	<1
MW-137A	7/22/04	651	1.1J	<1	5.9J	<1	<1	<1	<1	<1	<1	4.6J	1.4J	<1	<1	<1	<1	<1
MW-137A	10/15/04	641	ND (<2.0)	ND (<2.0)	6.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-137A	1/21/05	572	<1	<1	4.6J	<1	<1	<1	<1	<1	<1	2.0J	2.3J	<1	<1	<1	<1	<1
MW-137A	4/20/05	430	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	2.3J	3.1J	<1	<1	<1	<1	<1
MW-137A	7/15/05	437	<1	<1	3.6J	<1	<1	<1	<1	<1	<1	1.6J	2.9J	<1	<1	<1	<1	<1
MW-137A	10/18/05	439	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	2.3J	4.0J	<1	<1	<1	<1	<1
MW-137A	1/20/06	427	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	1.9J	3.5J	<1	<1	<1	<1	<1
MW-137A	4/13/06	444	<1	<1	3.9J	<1	<1	<1	<1	<1	<1	2.4J	3.6J	<1	<1	<1	<1	<1
MW-137A	7/20/06	348	<1	<1	2.7J	<1	<1	<1	<1	<1	<1	3.0J	3.3J	<1	<1	<1	<1	<1
MW-137A	10/12/06	440	<1	<1	3.0	<1	<1	<1	<1	<1	<1	4.0	4.0	<1	<1	<1	<1	<1
MW-137A	1/11/07	280	<1	<1	4.0	<1	<1	<1	<1	<1	<1	2.0	2.0	<1	<1	<1	<1	<1
MW-137A	4/4/07	300	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-137A	7/31/07	239	<2	<2	3.3	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-137A dup	7/31/07	243	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-137A	10/15/07	214	<2	<2	2.3	<2	<2	<2	<2	<2	<2	<2	2.2	<2	<2	<2	<2	<2
MW-137A	1/22/08	261	3.1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1
MW-137A	4/15/08	178	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-137A	7/24/08	162	<1	<1	1.8	<1	<1	<1	<1	<1	<1	1.4	2.3	<1	<1	<1	<1	<1
MW-137A	10/28/08	185	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	2.6	<1	<1	<1	<1	<1
MW-137A	1/21/09	191	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1
MW-137A	4/27/09	163	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-137A	7/15/09	174	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	2.5	<1	<1	<1	<1	<1
MW-237B	10/16/02	2810	ND (<5.0)	ND (<5.0)	35.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B dup	10/16/02	2910	ND (<5.0)	ND (<5.0)	37.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	1/9/03	3500	ND (<5.0)	ND (<5.0)	46.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/9/03	2830	ND (<5.0)	ND (<5.0)	39.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	7/7/03	2570	ND (<5.0)	ND (<5.0)	38.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	26.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	10/20/03	1850	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	1/12/04	1680	ND (<5.0)	ND (<5.0)	21.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.0J	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/27/04	1700	ND (<5.0)	ND (<5.0)	19.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B dup	4/27/04	1710	ND (<5.0)	ND (<5.0)	19.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	7/23/04	1590	ND (<5.0)	ND (<5.0)	19.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	10/18/04	1260	ND (<2.5)	ND (<2.5)	12.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	1/21/05	1410	ND (<5.0)	ND (<5.0)	16.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237B	4/20/05	1300	ND (<2.5)	ND (<2.5)	16.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B dup	4/20/05	1350	2.7J	ND (<2.5)	19.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.4J	2.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	7/18/05	1060	ND (<2.5)	ND (<2.5)	12.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	23.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237B	10/19/05	1070	ND (<2.0)	ND (<2.0)	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	1/20/06	1000	ND (<2.0)	ND (<2.0)	12.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.5J	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	4/20/06	970	ND (<2.0)	ND (<2.0)	11.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.0J	3.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237B	7/20/06	511	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.1J	1.5J	<1	<1	<1	<1	<1
MW-237B	10/12/06	310	<1	<1	6.0	<1	<1	<1	<1	<1	<1	4	2	<1	<1	<1	<1	<1
MW-237B	1/11/07	530	2.0	<1	7.0	<1	<1	<1	<1	<1	<1	3	3	<1	<1	<1	<1	<1
MW-237B	4/4/07	565	<1	<1	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	<1
MW-237B	7/31/07	466	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-237B	10/15/07	398	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-237B	1/22/08	436	<1	<1	4.5	<1	<1	<1	<1	<1	<1	1.5	4.7	<1	<1	<1	<1	<1
MW-237B	4/15/08	347	1.4	<1	4.0	<1	<1	<1	<1	<1	<1	1.5	4	<1	<1	<1	<1	<1
MW-237B	7/24/08	328	4.2	<1	4.6	<1	<1	<1	<1	<1	<1	2.4	4.7	<1	<1	<1	<1	<1
MW-237B	10/28/08	333	<1	<1	3.7	<1	<1	<1	<1	<1	<1	1.2	4.6	<1	<1	<1	<1	<1
MW-237B	1/21/09	352	2.3	<1	3.5	<1	<1	<1	<1	<1	<1	1.0	3.9	<1	<1	<1	<1	<1
MW-237B	4/27/09	237	1.5	<1	1.8	<1	<1	<1	<1	<1	<1	<1	4.0	<1	<1	<1	<1	<1
MW-237B	7/15/09	213	1.0	<1	1.2	<1	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-237C	10/16/02	1900	ND (<5.0)	ND (<5.0)	54.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	21.5J	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	1/10/03	2250	ND (<5.0)	ND (<5.0)	65.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	4/10/03	915	ND (<2.0)	ND (<2.0)	39.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	7/3/03	1950	ND (<5.0)	ND (<5.0)	61.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	32.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	10/20/03	1190	ND (<2.5)	ND (<2.5)	30.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	16.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237C dup	10/20/03	1220	ND (<2.5)	ND (<2.5)	45.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	16.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-237C	1/12/04	969	ND (<2.0)	ND (<2.0)	38.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	16.3J	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	4/14/04	1420	2.6J	ND (<2.0)	44.9	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	17.1J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C dup	4/14/04	1450	2.6J	ND (<2.0)	40.3	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	15.8J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	7/23/04	1570	3.2J	ND (<2.0)	55.1	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	19.8J	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-237C	10/15/04	4330	ND (<10.0)	ND (<10.0)	87.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	1/21/05	5290	ND (<20.0)	ND (<20.0)	96.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	40.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-237C	4/21/05	3460	ND (<10.0)	ND (<10.0)	74.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	40.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	7/18/05	2130	ND (<5.0)	ND (<5.0)	65.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	58.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C dup	7/18/05	2200	ND (<5.0)	ND (<5.0)	64.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	59.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C	10/18/05	4930	ND (<10.0)	ND (<10.0)	102J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	45.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	1/20/06	1850	ND (<5.0)	ND (<5.0)	53.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C[12]	4/12/06	3890	5.9J	ND (<5.0)	75.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-237C[12]	4/20/06	6520	ND (<10.0)	ND (<10.0)	116J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	48.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	7/21/06	7280	ND (<10.0)	ND (<10.0)	108J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	74.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-237C	10/12/06	7790	<25	<25	110	<25	<25	<25	<25	<25	<25	120	<25	<25	<25	<25	<25	<25
MW-237C	1/11/07	8500	10.0	<10	130	<10	<10	<10	<10	<10	<10	57.0	<10	<10	<10	<10	<10	<10
MW-237C	4/4/07	8100	<50	<50	110	<50	<50	<50	<50	<50	<50	<50	140	<50	<50	<50	<50	<50
MW-237C dup	4/4/07	8300	<50	<50	110	<50	<50	<50	<50	<50	<50	<50	160	<50	<50	<50	<50	<50
MW-237C	7/31/07	6360	<50	<50	118	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-237C	10/15/07	7010	<50	<50	128	<50	<50	<50	<50	<50	<50	50.7	<50	<50	<50	<50	<50	<50
MW-237C	1/22/08	7940	31.9	<10	93.7	<10	<10	<10	<10	<10	<10	43.1	<10	<10	<10	<10	<10	<10
MW-237C	4/15/08	9330	<1	<1	143	<1	<1	<1	<1	<1	<1	54.3	<1	<1	<1	<1	<1	<1
MW-237C dup	4/15/08	9770	<1	<1	159	<1	<1	<1	<1	<1	<1	60.3	<1	<1	<1	<1	<1	<1
MW-237C	7/24/08	7610	25.5	<1	184	<1	<1	<1	<1	<1	<1	80.3	<1	<1	<1	<1	<1	<1
MW-237C dup	7/24/08	8160	25.6	<1	188	<1	<1	<1	<1	<1	<1	80.8	<1	<1	<1	<1	<1	<1
MW-237C	10/28/08	11000	<1	<1	249	<1	<1	<1	<1	<1	<1	90.5	<1	<1	<1	<1	<1	<1
MW-237C	1/21/09	12300	<1	<1	214	<1	<1	<1	<1	<1	<1	67.6	<1	<1	<1	<1	<1	<1
MW-237C	4/27/09	8120	<1	<1	186	<1	<1	<1	<1	<1	<1	75.8	<1	<1	<1	<1	<1	<1
MW-237C	7/15/09	2820	4.6	<1	85.7	<1	1.6	<1	<1	<1	<1	39.9	7.6	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-138A	10/21/02	6770	ND (<10.0)	ND (<10.0)	87.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	43.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	2/5/03	4340	ND (<10.0)	ND (<10.0)	67.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	33.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	4/10/03	3650	ND (<10.0)	ND (<10.0)	37.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	17.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	7/7/03	2410	ND (<5.0)	ND (<5.0)	25.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A dup	7/7/03	2100	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/21/03	2190	ND (<5.0)	ND (<5.0)	40.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	1/13/04	2630	ND (<5.0)	ND (<5.0)	37.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	17.7J	ND (<5.0)	7.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	4/29/04	2250	ND (<5.0)	ND (<5.0)	30.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	7/26/04	2250	ND (<5.0)	ND (<5.0)	34.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/19/04	3880	ND (<10.0)	ND (<10.0)	59.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	25.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A dup	10/19/04	3690	ND (<10.0)	ND (<10.0)	57.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	1/25/05	2750	ND (<5.0)	ND (<5.0)	43.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	4/22/05	1640	ND (<5.0)	ND (<5.0)	26.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	8.4	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	7/19/05	2100	ND (<5.0)	ND (<5.0)	24.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A dup	7/19/05	2290	ND (<5.0)	ND (<5.0)	21.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	10.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/20/05	4640	ND (<5.0)	ND (<5.0)	63.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	58.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	1/23/06	5100	ND (<10.0)	ND (<10.0)	71.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A[13]	4/13/06	10900	ND (<10.0)	ND (<10.0)	486	ND (<10.0)	10.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	174J	14.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-138A	7/21/06	2090	ND (<5.0)	ND (<5.0)	26.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	17.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-138A	10/16/06	2190	<10	<10	30.0	<10	<10	<10	<10	<10	<10	33.0	<10	<10	<10	<10	<10	<10
MW-138A	1/9/07	1200	<5	<5	24.0	<5	<5	<5	<5	<5	<5	9.0	<5	<5	<5	<5	<5	<5
MW-138A	4/12/07	1500	<10	<10	19.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	8/3/07	974	<10	<10	12.9	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	10/16/07	921	<10	<10	11.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-138A	1/29/08	734	<1	<1	10.6	<1	<1	<1	<1	<1	<1	2.8	1.6	<1	<1	<1	<1	<1
MW-138A dup	1/29/08	746	<1	<1	11.1	<1	<1	<1	<1	<1	<1	3.3	1.7	<1	<1	<1	<1	<1
MW-138A	4/16/08	1260	<1	<1	27.8	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-138A	7/24/08	369	<1	<1	9.0	<1	<1	<1	<1	<1	<1	3.7	1.1	<1	<1	<1	<1	<1
MW-138A	10/30/08	12100	22.6	<1	344	<1	7.7	1.7	<1	<1	<1	146	8.5	<1	<1	<1	1.0	<1
MW-138A	1/30/09	734	<1	<1	11.8	<1	<1	<1	<1	<1	<1	4.0	1.2	<1	<1	<1	<1	<1
MW138A	4/28/09	1140	1.2	<1	57.1	<1	<1	<1	<1	<1	<1	19.1	2.5	<1	<1	<1	<1	1.3
MW-138A	7/27/09	766	1.5	<1	22.8	<1	<1	<1	<1	<1	<1	7.0	1.6	<1	<1	<1	<1	<1
MW-138A dup	7/27/09	773	1.6	<1	23	<1	<1	<1	<1	<1	<1	7.1	1.5	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-238B	10/22/02	17300	ND (<25.0)	ND (<25.0)	945	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	310J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	2/5/03	16700	ND (<20.0)	ND (<20.0)	1040	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	263J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	4/11/03	14000	ND (<33.3)	ND (<33.3)	812	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	223J	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)	ND (<33.3)
MW-238B	7/10/03	16400	ND (<20.0)	ND (<20.0)	1070	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	315J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/21/03	14000	ND (<20.0)	ND (<20.0)	881	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	216J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	1/13/04	9730	ND (<20.0)	ND (<20.0)	619	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	184J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B dup	1/13/04	10900	ND (<20.0)	ND (<20.0)	603	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	209J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	4/29/04	12200	ND (<20.0)	ND (<20.0)	572	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	255J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	7/27/04	12300	ND (<20.0)	ND (<20.0)	704	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	245J	ND (<20.0)	27.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/19/04	15300	ND (<25.0)	ND (<25.0)	876	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	268J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	1/24/05	15900	ND (<25.0)	ND (<25.0)	774	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	213J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	4/22/05	13300	ND (<25.0)	ND (<25.0)	792	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	207J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	7/19/05	12300	ND (<25.0)	ND (<25.0)	555	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	202J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	10/21/05	12500	ND (<25.0)	ND (<25.0)	651	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	185J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238B	1/23/06	14000	ND (<20.0)	ND (<20.0)	690	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	230J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B[13]	4/13/06	1130	ND (<2.0)	ND (<2.0)	12.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.0J	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-238B	7/21/06	11700	ND (<20.0)	ND (<20.0)	441	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	169J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B dup	7/21/06	13700	ND (<20.0)	ND (<20.0)	443	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	175J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238B	10/16/06	8900	<10	<10	320	<10	<10	<10	<10	<10	<10	116	<10	<10	<10	<10	<10	<10
MW-238B	1/9/07	13000	<20	<20	400	<20	<20	<20	<20	<20	<20	230	<20	<20	<20	<20	<20	<20
MW-238B	4/12/07	12000	<50	<50	460	<50	<50	<50	<50	<50	<50	130	<50	<50	<50	<50	<50	<50
MW-238B	8/2/07	10600	<50	<50	455	<50	<50	<50	<50	<50	<50	130	<50	<50	<50	<50	<50	<50
MW-238B	10/16/07	11200	<50	<50	382	<50	<50	<50	<50	<50	<50	121	<50	<50	<50	<50	<50	<50
MW-238B	1/29/08	10000	<25.0	<25.0	341	<25.0	<25.0	<25.0	<25.0	<25.0	<25.0	134	<25.0	<25.0	<25.0	<25.0	<25.0	<25.0
MW-238B	4/16/08	9780	<1	<1	305	<1	<1	<1	<1	<1	<1	93.9	<1	<1	<1	<1	<1	<1
MW-238B dup	4/16/08	9200	<1	<1	321	<1	<1	<1	<1	<1	<1	103	<1	<1	<1	<1	<1	<1
MW-238B	7/24/08	10800	27.5	<1	380	<1	<1	<1	<1	<1	<1	126	10.7	<1	<1	<1	<1	ND
MW-238B	10/30/08	472	<1	<1	6.6	<1	<1	<1	<1	<1	<1	2.1	1.0	<1	<1	<1	<1	<1
MW-238B	1/30/09	10700	14	<1	279	<1	6.9	1.4	<1	<1	<1	146	8.2	<1	<1	<1	1	<1
MW-238B	4/28/09	11300	17.4	<1	201	<1	7.8	1.5	<1	<1	<1	135	8.0	<1	<1	<1	1.1	<1
MW-238B	7/27/09	6890	14.0	<1	154	<1	5.6	1.1	<1	<1	<1	100	6.5	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-238C	10/21/02	16100	ND (<20.0)	ND (<20.0)	591	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	233J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	2/17/03	17900	ND (<40.0)	ND (<40.0)	914	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	224J	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)	ND (<40.0)
MW-238C	4/10/03	17500	ND (<25.0)	ND (<25.0)	929	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	277J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/11/03	17000	ND (<25.0)	ND (<25.0)	686	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	257J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	10/21/03	15700	ND (<25.0)	ND (<25.0)	995	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	250J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C dup	10/21/03	15200	ND (<25.0)	ND (<25.0)	931	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	270J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/14/04	15100	ND (<25.0)	ND (<25.0)	861	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	302J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	4/29/04	15100	ND (<25.0)	ND (<25.0)	664	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	286J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/26/04	15800	ND (<25.0)	ND (<25.0)	913	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	314J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW -238C	10/20/04	16400	ND (<25.0)	ND (<25.0)	1020	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	316J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/25/05	14700	ND (<50.0)	ND (<50.0)	989J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	263J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)
MW-238C dup	1/25/05	15200	ND (<50.0)	ND (<50.0)	972J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	265J	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)	ND (<50.0)
MW-238C	4/21/05	14800	ND (<25.0)	ND (<25.0)	752	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	235J	ND (<25.0)	40.8J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	7/19/05	13600	ND (<25.0)	ND (<25.0)	752	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	237J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	10/21/05	14200	ND (<25.0)	ND (<25.0)	867	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	258J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	1/23/06	14000	ND (<25.0)	ND (<25.0)	920	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	280J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
MW-238C	4/13/06	8440	ND (<20.0)	ND (<20.0)	580	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	175J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	7/21/06	11500	20.0J	ND (<20.0)	813	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	247J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-238C	10/16/06	22000	<25	<25	1100	<25	<25	<25	<25	<25	<25	340	<25	<25	<25	<25	<25	<25
MW-238C	1/9/07	14000	29.0	<20	730	<20	<20	<20	<20	<20	<20	240	<20	<20	<20	<20	<20	<20
MW-238C	4/12/07	12000	<50	<50	740	<50	<50	<50	<50	<50	<50	190	<50	<50	<50	<50	<50	<50
MW-238C	8/2/07	11400	<50	<50	850	<50	<50	<50	<50	<50	<50	204	<50	<50	<50	<50	<50	<50
MW-238C	10/16/07	11900	<50	<50	803	<50	<50	<50	<50	<50	<50	228	<50	<50	<50	<50	<50	<50
MW-238C	1/29/08	10400	<25	<25	801	<25	<25	<25	<25	<25	<25	268	<25	<25	<25	<25	<25	<25
MW-238 C	4/16/08	9570	<1	<1	598	<1	<1	<1	<1	<1	<1	159	<1	<1	<1	<1	<1	<1
MW-238 C	7/25/08	13800	<1	<1	621	<1	<1	<1	<1	<1	<1	222	<1	<1	<1	<1	<1	<1
MW-238C	10/30/08	14100	1	<1	89.0	<1	1.1	<1	<1	<1	<1	27.3	<1	<1	<1	<1	<1	<1
MW-238C	1/29/09	11400	1.8	<1	816	<1	11.3	2.4	1.5	<1	<1	220	10.1	<1	<1	<1	<1	<1
MW-238C dup	1/29/09	11400	1.8	<1	792	<1	10.6	2.4	1.6	<1	<1	214	10	<1	<1	<1	<1	<1
MW-238C	4/28/09	11800	2.9	<1	606	<1	12	2.8	1.7	<1	<1	195	10.6	<1	<1	<1	<1	<1
MW-238C	7/27/09	10400	8.3	<1	814	<1	11.1	2.6	2.0	<1	<1	263	10.7	<1	<1	<1	<1	<1
MW-143A	2/1/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-143A[14]	4/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A[14]	4/11/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/7/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A dup	1/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/11/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	10/13/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	1/13/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	4/8/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A	7/1/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-143A dup	7/1/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-243B	2/1/05	284	1.9J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/11/05	217	2.8J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B dup	4/11/05	217	2.8J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/7/05	169	3.6J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	10/4/05	234	3.4J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
MW-243B	1/11/06	310	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-243B dup	1/11/06	340	<1	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-243B	4/5/06	122	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/11/06	252	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	10/10/06	330	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-243B	1/3/07	280	5.0	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/10/07	240	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/25/07	224	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-243B dup	7/25/07	225	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-243B	10/12/07	195	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-243B	1/10/08	204	6.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B dup	1/10/08	183	6.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/2/08	165	1.6	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/8/08	165	1.0	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-243B	10/13/08	105	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	1/13/09	165	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	4/8/09	72.4	1.7	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-243B	7/1/09	105	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	2/23/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
MW-144A[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.0J	<1	<1	<1	<1	<1
MW-144A[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.7J	<1	<1	<1	<1	<1
MW-144A	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4J	<1	<1	<1	<1	<1
MW-144A	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9J	<1	<1	<1	<1	<1
MW-144A	1/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-144A	7/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	7/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-144A	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1
MW-144A	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.5	<1	<1	<1	<1	<1
MW-144A	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-144A	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1
MW-144A	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-144A	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-144A	4/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-144A	7/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-244B	2/24/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	<1	<1	<1	<1
MW-244B[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-244B[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
MW-244B	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.4J	<1	<1	<1	<1	<1
MW-244B	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0J	<1	<1	<1	<1	<1
MW-244B	1/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.2J	<1	<1	<1	<1	<1
MW-244B	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.8J	<1	<1	<1	<1	<1
MW-244B	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.2J	<1	<1	<1	<1	<1
MW-244B	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	8.0	<1	<1	<1	<1	<1
MW-244B	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	10.0	<1	<1	<1	<1	<1
MW-244B	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-244B	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.0	<1	<1	<1	<1	<1
MW-244B	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	4.7	<1	<1	<1	<1	<1
MW-244B	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.8	<1	<1	<1	<1	<1
MW-244B	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.3	<1	<1	<1	<1	<1
MW-244B	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244B	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-244B	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1
MW-244B	4/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-244B dup	4/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-244B	7/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	2/23/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C[14]	4/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/3/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C dup	7/7/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/16/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	10/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C dup	1/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/2/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/14/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-244C	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	2/3/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	4/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-244C	7/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-145A	1/19/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1J	<1	<1	<1	<1	<1
MW-145A[14]	4/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-145A[14]	4/8/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A[15]	7/9/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A[15]	7/28/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A dup	7/28/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/4/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A dup	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	10/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	1/21/09	12.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-145A	4/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.9
MW-145A	7/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/22/05	6.1J	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A[14]	4/6/05	9.1J	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A[14]	4/8/05	7.8J	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/4/05	3.9J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/9/06	5.7J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/4/06	2.9J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	4/4/06	3.0J	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/10/06	8.1J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/9/06	8.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/11/07	7.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	4/11/07	7.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/19/07	3.8	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/2/07	5.0	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A dup	10/2/07	5.3	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/9/08	5.1	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/1/08	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/8/08	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	10/10/08	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	1/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	4/7/09	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-146A	7/1/09	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-246B	1/22/05	23.3	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-246B[14]	4/7/05	23.6	2.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B[14]	4/8/05	24.1J	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-246B	7/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/4/05	26.4	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	1/11/06	18.1J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	4/4/06	19.5J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-246B	7/10/06	18.9J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/9/06	16.0	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	1/3/07	24.0	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-246B	4/11/07	21.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	7/25/07	20.2	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B dup	7/25/07	20.3	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B	10/2/07	20.3	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-246B	1/9/08	21.4	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	4/1/08	20.8	2.1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	7/8/08	24.2	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	10/10/08	34.7	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-246B	1/29/09	26.6	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	4/7/09	28.6	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-246B	7/1/09	17.6	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/22/05	2.4J	4.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1
MW-147A	4/7/05	1.9J	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/7/05	1.7J	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/4/05	1.5J	3.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/10/06	1.6J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/4/06	<1	2.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/10/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A dup	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/3/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A dup	1/3/07	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/12/07	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/2/07	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/9/08	<1	3.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/8/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	10/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	1/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	4/7/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A dup	4/7/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-147A	7/1/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-247B	1/22/05	19.9J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-247B	4/7/05	16.2J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-247B dup	4/7/05	16.1J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
MW-247B	7/7/05	13.6J	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	10/5/05	15.2J	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	1/11/06	14.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	4/4/06	11.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/10/06	13.7J	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
MW-247B	10/9/2006	14.0	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-247B	1/3/2007	12.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-247B	4/12/07	16.0	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/25/07	17.3	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-247B	10/2/07	17.7	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-247B	1/9/08	18.9	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	4/1/08	20.6	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/8/08	22.4	3.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	10/10/08	24.3	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	1/29/09	23.6	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	4/7/09	24.4	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-247B	7/1/09	20	3.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-148A	2/24/05	27.20	<1	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-248B	2/25/05	13.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-248C	2/25/05	23	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-149A	2/21/05	776	ND (<2.5)	ND (<2.5)	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-149A dup	2/21/05	788	ND (<2.5)	ND (<2.5)	4.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-149A	4/13/05	473	1.0J	<1	3.1J	<1	<1	<1	<1	<1	<1	1.2J	1.3J	<1	<1	<1	<1	<1
MW-149A	7/11/05	380	<1	<1	2.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A dup	7/11/05	356	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/5/05	144	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	1/14/06	170	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/13/06	65.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/12/06	78.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-149A	1/12/07	230	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/6/07	241	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/16/07	119	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	10/4/07	129	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	2/1/08	191	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/14/08	302	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	7/22/08	306	<1	<1	2.5	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-149A	10/23/08	296	<1	<1	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	1/29/09	326	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-149A	4/23/09	664	1.7	<1	5.9	<1	<1	<1	<1	<1	<1	1.4	1.4	<1	<1	<1	<1	<1
MW-149A dup	4/23/09	670	1.8	<1	5.8	<1	<1	<1	<1	<1	<1	1.4	1.5	<1	<1	<1	<1	<1
MW-149A	7/15/09	772	1.1	<1	5.4	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-249B	2/21/05	7350	ND (<20.0)	ND (<20.0)	34.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
MW-249B	4/13/05	5070	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	7/11/05	5290	ND (<10.0)	ND (<10.0)	30.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	10/5/05	5450	ND (<12.5)	ND (<12.5)	28.1J	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)
MW-249B dup	10/5/05	5280	ND (<12.5)	ND (<12.5)	27.4J	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)	ND (<12.5)
MW-249B	1/14/06	6600	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	4/6/06	6170	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	7/14/06	6220	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249B	10/12/06	6700	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-249B	1/12/07	6400	<20	<20	38	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
MW-249B	4/6/07	6500	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30	<30
MW-249B	7/16/07	5910	<25	<25	43.0	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-249B	10/4/07	7320	<25	<25	40.2	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-249B	2/1/08	5280	<10	<10	29.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249B	4/14/08	4680	<1	<1	28.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249B	7/22/08	3830	<1	<1	24.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249B	10/23/08	2340	3.5	<1	24.5	<1	<1	1.2	<1	<1	<1	2.7	3.4	<1	<1	<1	1.3	<1
MW-249B	1/29/09	1660	2.0	<1	18.2	<1	<1	<1	<1	<1	<1	3.4	2.3	<1	<1	<1	<1	<1
MW-249B	4/23/09	663	2.8	<1	30.8	<1	<1	1.0	<1	<1	<1	8.5	2.5	<1	<1	<1	<1	<1
MW-249B	7/15/09	700	1.4	<1	17.5	<1	<1	<1	<1	<1	<1	5.8	2.6	<1	<1	<1	<1	<1
MW-249C	2/22/05	881	4.6J	<1	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	4/13/05	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	7/12/05	1730	ND (<2.0)	ND (<2.0)	8.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-249C	10/5/05	2660	51.5	ND (<2.0)	11.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-249C	1/14/06	3300	35.6J	ND (<10.0)	13.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-249C	4/6/06	3220	62.4J	ND (<5.0)	12.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-249C	7/17/06	3100	15.3J	ND (<5.0)	10.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
MW-249C	10/12/06	4300	<10	<10	16.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	1/12/07	4400	20.0	<10	16.0	<10	<10	<10	<10	<10	<10	<10	15.0	<10	<10	<10	<10	<10
MW-249C	4/6/07	1800	<10	<10	20.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	7/16/07	1820	15.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	10/4/07	4280	<10	<10	17.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	1/31/08	2750	16.5	<10	12.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-249C	4/14/08	387	7.6	<1	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	7/22/08	174	4.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	10/23/08	155	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	1/29/09	131	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	4/23/09	140	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-249C	7/15/09	205	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-150A	2/18/05	31.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/12/05	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/8/05	41.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/5/05	48.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/13/06	120	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A dup	1/13/06	130	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/5/06	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/13/06	125	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/11/06	130	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/12/07	260	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/6/07	170	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/13/07	152	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/4/07	192	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/22/08	209	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/4/08	169	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/21/08	118	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	10/20/08	54.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	1/15/09	59.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	4/20/09	15.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-150A	7/15/09	12.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	2/18/05	4550	ND (<10.0)	ND (<10.0)	18.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	4/12/05	4410	ND (<10.0)	ND (<10.0)	18.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	7/11/05	4510	ND (<10.0)	ND (<10.0)	25.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	10/5/05	3990	ND (<10.0)	ND (<10.0)	19.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	1/16/06	4400	ND (<10.0)	ND (<10.0)	19.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	4/5/06	4110	ND (<10.0)	ND (<10.0)	18.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	7/13/06	4530	ND (<10.0)	ND (<10.0)	17.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250B	10/11/06	2900	<10	<10	27.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	10/11/06	2600	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250B	1/12/07	3100	<5	<5	11.0	<5	<5	<5	<5	<5	<5	<5	8.0	<5	<5	<5	<5	<5
MW-250B	4/6/07	4000	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	4/6/07	4100	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	7/13/07	2150	<10	<10	10.8	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	10/4/07	3770	<10	<10	16.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B dup	10/4/07	4120	<10	<10	21.3	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250B	1/22/08	3740	<5	<5	19.2	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-250B	4/4/08	5880	<1	<1	32.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	7/21/08	4980	<1	<1	21.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	10/20/08	5400	<1	<1	27.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B dup	10/20/08	5350	<1	<1	22.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250B	1/15/09	4910	<1	<1	26.4	<1	1.5	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-250B	4/20/09	7070	<1	<1	29.1	<1	<1	<1	<1	<1	<1	<1	1.3	<1	<1	<1	<1	<1
MW-250B	7/15/09	6060	<1	<1	25	<1	1.9	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-250C	2/18/05	4090	ND (<10.0)	ND (<10.0)	28.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	4/12/05	5890	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	7/11/05	6730	ND (<10.0)	ND (<10.0)	30.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	10/5/05	6540	ND (<10.0)	ND (<10.0)	31.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	1/16/06	6300	ND (<10.0)	ND (<10.0)	30.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	4/6/06	5980	ND (<10.0)	ND (<10.0)	29.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	7/14/06	7540	ND (<10.0)	ND (<10.0)	35.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-250C	10/11/06	7900	<25	<25	54.0	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
MW-250C	1/12/07	7600	<10	<10	38.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	4/6/07	8300	<10	<10	40.0	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	7/13/07	8180	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250C	10/4/07	8070	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50	<50
MW-250C	1/22/08	7380	<10	<10	34.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
MW-250C	4/4/08	9000	<1	<1	58.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	7/21/08	9150	<1	<1	38.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	10/20/08	8090	<1	<1	42.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-250C	1/15/09	7690	<1	<1	43.2	<1	2.0	<1	<1	<1	<1	<1	1.2	<1	<1	<1	1.3	<1
MW-250C	4/20/09	7430	<1	<1	31.9	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-250C	7/15/09	6690	<1	<1	33.2	<1	1.9	<1	<1	<1	<1	<1	1.1	<1	<1	<1	1.0	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-151A	2/3/05	106	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/11/05	150	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	7/8/05	72.3	<1	<1	1.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	10/4/05	64.9	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/12/06	54.4	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-151A	4/5/06	53.5	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1
MW-151A	7/11/06	64.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-151A	10/11/06	99.0	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/2/07	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/5/07	150	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-151A	7/25/07	143	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-151A	10/1/07	124	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-151A	1/11/08	98.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	4/4/08	118	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	1.5	<1	<1	<1	<1	<1
MW-151A dup	4/4/08	117	<1	<1	1.9	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-151A	7/9/08	91.6	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-151A dup	7/9/08	93.6	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-151A	10/14/08	47.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-151A	1/13/09	258	<1	<1	1.4	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1
MW-151A dup	1/13/09	257	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	1.7	<1	<1	<1	<1	<1
MW-151A	4/8/09	24.4	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1
MW-151A	7/23/09	16.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1
MW-251B	2/3/05	171	<1	<1	4.5J	<1	<1	<1	<1	<1	<1	1.2J	1.3J	<1	<1	<1	<1	<1
MW-251B	4/11/05	173	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.1J	1.2J	<1	<1	<1	<1	<1
MW-251B	7/8/05	129	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
MW-251B	10/4/05	127	<1	<1	2.4J	<1	<1	<1	<1	<1	<1	ND	<1	<1	<1	<1	<1	<1
MW-251B	1/12/06	160	<1	<1	4.4J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
MW-251B	4/5/06	209	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	1.5J	1.4J	<1	<1	<1	<1	<1
MW-251B	7/11/06	179	<1	<1	4.1J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
MW-251B	10/11/06	190	<1	<1	6.0	<1	<1	<1	<1	<1	<1	3.0	<1	<1	<1	<1	<1	<1
MW-251B	1/2/07	170	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-251B	4/5/07	220	<1	<1	6.0	<1	<1	<1	<1	<1	<1	1.0	1.0	<1	<1	<1	<1	<1
MW-251B	7/24/07	235	<2	<2	6.9	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	10/1/07	224	<2	<2	6.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	1/11/08	235	<2	<2	5.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-251B	4/4/08	241	<1	<1	9.4	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-251B	7/9/08	210	<1	<1	6.0	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-251B	10/14/08	213	2.8	<1	5.5	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-251B	1/13/09	205	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
MW-251B	4/8/09	248	<1	<1	5.0	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-251B	7/23/09	108	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	2.7	5.5	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-152A	2/4/05	68.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/12/05	66.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/8/05	83.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/5/05	93.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/12/06	140	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/5/06	107	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/11/06	141	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A dup	7/11/06	142	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/10/06	200	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/4/07	160	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/5/07	100	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1
MW-152A	7/26/07	96.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
MW-152A	10/2/07	94.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-152A	1/10/08	126	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/1/08	118	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/9/08	202	1.4	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A dup	7/9/08	181	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	10/13/08	293	3.7	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	1/13/09	233	1.2	<1	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	4/6/09	287	1.1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A	7/2/09	234	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-152A dup	7/2/09	239	<1	<1	1.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	2/4/05	930	ND (<2.5)	ND (<2.5)	4.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
MW-252B	4/12/05	757	<1	<1	3.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	7/8/05	445	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	10/5/05	583	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	1/12/06	700	ND (<2.0)	ND (<2.0)	4.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	4/5/06	566	ND (<2.0)	ND (<2.0)	2.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
MW-252B	7/12/06	2910	ND (<10.0)	ND (<10.0)	13.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
MW-252B	10/10/06	690	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
MW-252B	1/4/07	620	<1	<1	4.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	4/5/07	600	<2	<2	3.0	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	7/26/07	517	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	10/2/07	452	<2	<2	2.2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MW-252B	1/10/08	110	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	4/1/08	911	<1	<1	8.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	7/9/08	728	<1	<1	4.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	10/13/08	465	<1	<1	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	1/13/09	776	<1	<1	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	4/6/09	989	<1	<1	5.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B	7/2/09	565	<1	<1	3.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-252B dup	7/2/09	624	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-153	11/18/05	153	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	2.4J	<1	<1	<1	<1	<1
MW-153	1/5/06	150	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	4/3/06	178	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-153	7/5/06	224	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1
MW-153	10/5/06	180	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	1/22/07	240	2.0	<1	4.0	<1	<1	<1	<1	<1	<1	2.0	1	<1	<1	<1	<1	<1
MW-153	4/4/07	240	1.0	<1	3.0	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-153	7/12/07	231	<1	<1	2.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153 dup	7/12/07	286	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	10/10/07	235	1.1	<1	2.8	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1	<1
MW-153	1/15/08	292	3.1	<1	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	4/3/08	323	<1	<1	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	7/17/08	334	<1	<1	3.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-153	10/21/08	359	3.6	<1	4.6	<1	<1	<1	<1	<1	<1	3.2	<1	<1	<1	<1	<1	<1
MW-153 dup	10/21/08	368	3.6	<1	3.9	<1	<1	<1	<1	<1	<1	3.1	<1	<1	<1	<1	<1	<1
MW-153	1/22/09	358	<1	<1	4.1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1
MW-153	4/30/09	366	1.2	<1	4.3	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1	<1
MW-153	7/21/09	419	8.2	<1	5.8	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1	<1
MW-154	12/20/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.9J	<1	<1	<1	<1	<1
MW-154	1/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-154	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	10/5/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/22/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	4/4/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	7/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154 dup	10/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	4/3/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	7/16/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	10/21/08	11.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	1/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-154	4/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.4
MW-154	7/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-155	12/16/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	16.1J	<1	<1	<1	<1	<1
MW-155	1/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155 dup	4/3/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/6/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/9/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155 dup	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/12/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	1/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/3/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	7/15/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	10/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	2/4/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-155	4/29/09	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7
MW-155	7/22/09	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	12/22/05	38.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.8J	<1	<1	<1	<1	<1
MW-156	1/4/06	51.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-156	4/3/06	58.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/13/06	58.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/9/06	65.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/10/07	58.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	4/4/07	84.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/12/07	81.8	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/9/07	93.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/17/08	93.6	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	4/7/08	82.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/15/08	102	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	10/22/08	107	<1	<1	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	1/22/09	65.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	4/27/09	115	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156 dup	4/27/09	112	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-156	7/21/09	173	<1	<1	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	7/25/07	36.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	10/5/07	35.9	3.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	1/7/08	36.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	3/31/08	18.4	2.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	7/8/08	22.7	4.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	10/7/08	34.0	4.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	1/9/09	22.6	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	4/1/09	13.0	7.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-158	7/2/09	30.9	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-358	7/25/07	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	10/5/07	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	1/7/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	3/31/08	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	10/7/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
MW-358	4/1/09	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]
MW-358	7/2/09	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]	NS[16]

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-259	9/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	<1
MW-259	1/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-259	4/16/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-259	7/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-260	9/19/08	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.1	<1	<1	<1	<1	<1
MW-260	1/14/09	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-260	4/15/09	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-260	7/7/09	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
MW-261	9/19/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-261	1/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-261	4/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-261	7/6/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-262	9/26/08	3.4	<1	<1	4.2	<1	<1	<1	<1	<1	<1	<1	11.8	<1	<1	<1	<1	<1
MW-262	1/15/09	2.3	<1	<1	2.4	<1	<1	<1	<1	<1	<1	<1	2.8	<1	<1	<1	<1	<1
MW-262 dup	1/15/09	2.2	<1	<1	2.4	<1	<1	<1	<1	<1	<1	<1	2.9	<1	<1	<1	<1	<1
MW-262	4/16/09	2.6	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	<1
MW-262 dup	4/16/09	2.4	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	<1
MW-262	7/7/09	2.2	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	<1
MW-262 dup	7/7/09	2.2	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	<1
MW-263	9/24/08	141	<1	<1	1.1	<1	<1	<1	<1	<1	<1	<1	8.6	<1	<1	<1	<1	<1
MW-263	1/26/09	218	<1	<1	1.8	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-263	4/30/09	226	<1	<1	1.8	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-263	7/16/09	226	<1	<1	1.6	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
MW-264	9/25/08	47.2	<1	<1	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-264	1/26/09	48.9	<1	<1	2.4	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
MW-264	4/30/09	60.9	<1	<1	3.0	<1	<1	<1	<1	<1	<1	<1	2.0	<1	<1	<1	<1	<1
MW-264	7/16/09	60.0	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
MW-265	9/25/08	21.2	<1	<1	11.6	<1	<1	<1	<1	<1	<1	3.9	3.5	<1	<1	<1	<1	<1
MW-265	1/26/09	23.3	<1	<1	10.2	<1	<1	<1	<1	<1	<1	1.3	1.1	<1	<1	<1	<1	<1
MW-265	5/1/09	24.5	<1	<1	9.6	<1	<1	<1	<1	<1	<1	1.8	1.4	<1	<1	<1	<1	<1
MW-265	7/16/09	31.3	<1	<1	9.0	<1	<1	<1	<1	<1	<1	1.8	1.4	<1	<1	<1	<1	<1
MW-339	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	2/18/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339 dup	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	10/5/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	4/18/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	8/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339 dup	8/2/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	7/25/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	10/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	4/4/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-339	7/18/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
MW-340	2/20/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-340	4/1/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/7/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340 dup	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	4/27/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	1/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340 dup	1/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/31/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	1/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	4/29/09	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-340	7/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene 1.0 µg/l [2]	cis-1,2-Dichloroethene 1.0 µg/l [2]	Vinyl Chloride 1.0 µg/l [2]	1,1-Dichloroethene 1.0 µg/l [2]	1,1,1-Trichloroethane 1.0 µg/l [2]	1,1,2-Trichloroethane 1.0 µg/l [2]	1,1-Dichloroethane 1.0 µg/l [2]	Benzene 1.0 µg/l [2]	Bromodichloromethane 1.0 µg/l [2]	Bromoform 1.0 µg/l [2]	Carbon Tetrachloride 1.0 µg/l [2]	Chloroform 1.0 µg/l [2]	Chloromethane 1.0 µg/l [2]	Dibromochloromethane 1.0 µg/l [2]	Methylene Chloride 1.0 µg/l [2]	Tetrachloroethylene 1.0 µg/l [2]	Toluene 1.0 µg/l [2]
MW-341	2/7/03	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	3.4J	<1	<1	<1	<1	<1
MW-341	2/19/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	1.3J
MW-341	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	4.1J
MW-341	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
MW-341	4/14/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J
MW-341	7/12/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1J
MW-341	1/16/06	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/7/06	19.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341 dup	4/7/06	19.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/14/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341 dup	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/17/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/31/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/9/08	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	7/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	10/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	1/22/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341	4/28/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.6
MW-341	7/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-341 dup	7/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	2/7/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	4/2/03	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	7/8/04	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	10/6/05	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	4/27/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	1/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	8/1/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	2/1/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342 dup	7/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	10/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	4/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-342	7/23/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	3/30/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
MW-357	4/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/26/06	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/19/06	2.0	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/23/07	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	4/18/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/23/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	4/9/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	10/28/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	1/27/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	3/30/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357 dup	3/30/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-357	7/28/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 3. Results of analyses of detected volatile organic compounds (VOCs) [1] in ground-water samples from monitoring wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

MW	Sample Date	Trichloroethene	cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	Benzene	Bromodichloromethane	Bromoform	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
MW-457	3/28/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/24/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/25/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/20/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/24/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/19/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/25/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/23/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/24/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457 dup	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	10/29/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	1/28/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	4/29/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
MW-457	7/28/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	9/18/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	1/19/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	4/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-18	7/20/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2	<1	<1	<1	<1	<1
PZ-19	7/30/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-19	9/25/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-19	1/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
PZ-19	4/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-19	7/6/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PZ-20	7/30/08	27.4	<1	<1	5.0	<1	<1	<1	<1	<1	<1	1.1	1.0	<1	<1	<1	<1	<1
PZ-20	9/25/08	28.6	<1	<1	8.0	<1	<1	<1	<1	<1	<1	3.5	<1	<1	<1	<1	<1	<1
PZ-20	1/15/09	28.7	<1	<1	6.2	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
PZ-20	4/16/09	27.5	<1	<1	7.2	<1	<1	<1	<1	<1	<1	1.2	1.4	<1	<1	<1	<1	<1
PZ-20	7/16/09	28.7	<1	<1	7.1	<1	<1	<1	<1	<1	<1	1.3	1.6	<1	<1	<1	<1	<1
PZ-21	7/30/08	22.8	<1	<1	6.1	<1	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	<1
PZ-21	9/25/08	25.0	<1	<1	3.8	<1	<1	<1	<1	<1	<1	<1	3.6	<1	<1	<1	<1	<1
PZ-21	1/27/09	24.5	<1	<1	2.7	<1	<1	<1	<1	<1	<1	<1	2.3	<1	<1	<1	<1	<1
PZ-21	4/16/09	28.9	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
PZ-21	7/16/09	32.8	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	1.9	<1	<1	<1	<1	<1
PW-5	4/1/09	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
PW-5	7/2/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods , EPA, SW-846.

[2] MDL - Method Detection Limit of 1.0 microgram per liter (µg/L) for the laboratory analyses. Detection limits varied for some samples and are indicated in parentheses ( ).

[3] ND - Not Detected; Detection limits varied for some samples and are indicated in parentheses ( ). Compounds were not detected at an elevated detection level for the sample.

[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[5] dup - Duplicate samples were collected for quality assurance/quality control purposes.

[6] Samples

[7] Ground-water samples collected from monitoring wells MW-103 and MW-203 may have been inadvertently switched in the field during the October 2004 sampling event.

[8] B - Compound of interest was found above the detection limit concentration in a laboratory blank sample

[9] Samples collected from monitoring wells MW-104 and MW-109 on October 6, 2003, were reanalyzed out of holding time.

[10] Corrected results - Constituent results for monitoring well MW-108 were inadvertently transposed in October 2002.

[11] NS - Not Sampled; Monitoring wells MW-122, MW-220 and MW-222 were abandoned on May 20, 2005 at the request of the Alabama Department of Environmental Management.

[12] Monitoring wells MW-131, MW-231 and MW-237C were initially sampled on April 7, 10, and 12, 2006, respectively. The wells were resampled for VOCs during the collection of samples for methane, ethane and ethene analyses on April 14 and 20, 2006.

[13] Ground-water samples collected from monitoring wells MW-138A and MW-238B may have been inadvertently switched in the field during the April 2006 sampling event.

[14] MW-143A, MW-144A, MW-244B, MW-244C, MW-145A, MW-146A, and MW-246B were initially sampled April 5-7. Samples were inadvertently not collected for inorganic (alkalinity, chloride, nitrate, nitrite, and sulfate) analyses. Wells resampled 04/9 and 04/11 2005.

[15] Monitoring well MW-145A was initially sampled on July 9, 2005, but a duplicate sample and a sample for total iron were not collected for analyses due to insufficent groundwater, therefore, the well was resampled on July 28, 2005.

[16] This monitoring well was not sampled because the well was dry or did not yield sufficient purge volume for sampling.

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 1	Port 1 (CMT 1-1)	2/21/02	304	ND[3]	<1	35.9	<1	<1	<1	<1	<1	<1	<1	61.1	<1	<1	<1	<1	1.0J[4]
		4/4/02	4,790	ND (<10.0)	ND (<10.0)	412	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	43.7	49.0	ND (<10.0)	ND (<10.0)	26.1B[5]	ND (<10.0)	ND (<10.0)
		5/6/02	2,590	ND (<5.0)	ND (<5.0)	379	ND (<5.0)	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	65.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/23/02	7,610	ND (<10.0)	ND (<10.0)	797	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	91.8J	68.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/17/02	11,200	ND (<20.0)	ND (<20.0)	858	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	127J	57.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/20/03	11,800	ND (<20.0)	ND (<20.0)	945	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	150J	46.0J	ND (<20.0)	ND (<20.0)	20.4J	ND (<20.0)	ND (<20.0)
		4/24/03	11,700	ND (<20.0)	ND (<20.0)	775	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	109J	48.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/10/03	2,330	89.7	ND (<2.5)	110	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	4.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/24/03	3,070	979	ND (<5.0)	247	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	29.1J	22.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	2,270	1,330	ND (<5.0)	197	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.1J	19.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/20/04	1,020	220	ND (<2.0)	36.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.8J	6.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/04	942	715	ND (<2.0)	93.8	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	13.5J	5.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/26/04	2,090	1,240	ND (<5.0)	214	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	61.7J	11.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/28/05	1,830	1,170	ND (<5.0)	153	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	9.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	366	373	<1	52.1	<1	<1	<1	<1	<1	<1	3.3J	2.1J	<1	<1	<1	<1	<1
		7/26/05	352	307	<1	45.3	<1	<1	<1	<1	<1	<1	3.7J	1.4J	<1	<1	<1	<1	<1
		10/24/05	2,100	378	ND (<5.0)	125	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	57.5J	5.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/27/06	1,260	443	47.5	110	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	16.0J	2.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/06	688	214	59.8	53	<1	<1	<1	<1	<1	<1	5.9J	2.6J	<1	<1	<1	<1	<1
		7/27/06	3.9J	7.4J	29.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	190	55	87	14	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	8	2	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	146	13	13	8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 1-1 dup	4/10/07	141	13	13	8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 1 (CMT 1-1)	1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	21.9	3.6	15.3	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	14	16	24	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	66	44	46.8	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		07/21/08	105	32.8	46.2	4.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	185	53.1	110	6.4	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		04/16/09	69.2	16.2	37	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5
		07/21/09	31.1	13.4	41	1.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 2 (CMT 1-2)	2/21/02	84.2	<1	<1	5.4J	<1	<1	<1	<1	<1	<1	<1	57.0	<1	ND (<2.5)	<1	<1	<1
		4/4/02	2,390	ND (<5.0)	ND (<5.0)	117	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.1J	33.1J	ND (<5.0)	ND (<5.0)	12.0B	ND (<5.0)	ND (<5.0)
		5/6/02	1,720	ND (<2.5)	ND (<2.5)	95.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	42.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/23/02	4,790	ND (<10.0)	ND (<10.0)	197J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	52.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/17/02	6,020	ND (<10.0)	ND (<10.0)	253	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	35.0J	49.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/03	7,510	ND (<20.0)	ND (<20.0)	296J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	59.8J	34.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	5,740	ND (<10.0)	ND (<10.0)	202	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.6J	22.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/10/03	225	35.2	<1	7.5J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
		10/24/03	2,190	242	ND (<5.0)	71.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.8J	10.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	975	194	ND (<2.5)	35.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.0J	6.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/20/04	2,800	1,470	ND (<5.0)	240	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	26.3J	19.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/26/04	170	117	<1	7.8J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		10/26/04	2,430	1,430	ND (<5.0)	306	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	65.8J	18.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/28/05	1,400	429	ND (<5.0)	40.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	11.3J	75.0	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	38.4	61.3	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	224	125	<1	9.1J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
		1/27/06	474	92.1	26.2	14.5J	<1	<1	<1	<1	<1	<1	2.1J	1.7J	<1	<1	<1	<1	<1
		4/26/06	70.0	34.3	50.8	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	3	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	3.0	1.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	6.3	3.5	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		04/16/09	4.5	2.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.8
		07/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]
CMT 1	Port 3 (CMT 1-3)	2/21/02	850	<1	NA[6]	20,000J	23.0J	NA	<1	<1	<1	NA	<1	<1	NA	NA	NA	<1	<1
		4/5/02	2,210	ND (<5.0)	ND (<5.0)	40.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	22.7J	ND (<5.0)	ND (<5.0)	10.4B	ND (<5.0)	ND (<5.0)
		5/6/02	1,220	ND (<2.5)	ND (<2.5)	33.4J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	38.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.5J
		7/23/02	2,690	ND (<5.0)	ND (<5.0)	46.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/18/02	3,500	ND (<10.0)	ND (<10.0)	54.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	12.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/21/03	4,230	ND (<10.0)	ND (<10.0)	65.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	15.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/25/03	2,400	ND (<5.0)	ND (<5.0)	39.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	15.2J	5.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/11/03	2,580	ND (<5.0)	ND (<5.0)	46.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/27/03	1,860	28.0J	ND (<5.0)	36.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/19/04	2,331	161	ND (<5.0)	41.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.7J	5.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/21/04	1,040	289	ND (<2.0)	21.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	6.3J	2.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/04	37.7	60.3	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/26/04	344	78.5J	<1	6.8J	<1	<1	<1	<1	<1	<1	1.3J	1.5J	<1	<1	<1	<1	<1
		1/28/05	1,530	96.3	ND (<2.5)	28.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.7J	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/25/05	164	56.7	<1	5.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	6.7J	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	453	53.4	<1	8.1J	<1	<1	<1	<1	<1	<1	1.6J	1.4J	<1	<1	<1	<1	<1
		1/27/06	13.3J	6.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	9.4J	2.4J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	9.5J	2.5J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/28/06	1.9J	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/06	16	2	6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	6.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	11.2	1.0	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		04/16/09	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	7.6
		07/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 1-4)	2/21/02	NS[7]	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/5/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		5/6/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/23/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/18/02	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/22/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/25/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/11/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/27/03	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/19/04[8]	1.8J	41.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/21/04	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		7/27/04	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		10/26/04	1.4J	2.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/28/05	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		4/25/05	5.4J	5.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	NS	NS	NS	NS	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NS	NS	NS
		1/27/06	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	58.6	3.1J	<1	4.0J	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1	<1
		7/28/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		01/15/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		04/16/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	7.9
		07/21/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 1	Port 5 (CMT 1-5)	2/21/02	100	<1	NA	1,500J	18.0J	NA	<1	<1	<1	NA	<1	<1	NA	NA	<1	<1	<1
		4/5/02	350J	<1	<1	5.2J	<1	<1	<1	<1	<1	<1	<1	6.9J	<1	<1	1.8B	<1	<1
		5/6/02	192	<1	<1	3.8J	<1	<1	<1	<1	<1	<1	<1	7.9J	<1	<1	<1	<1	2.4J
		7/23/02	417	<1	<1	4.7J	<1	<1	<1	<1	<1	<1	<1	3.2J	<1	<1	<1	<1	<1
		10/18/02	387	<1	<1	4.0J	<1	<1	<1	<1	<1	<1	<1	2.3J	<1	<1	<1	<1	<1
		1/21/03	259	<1	<1	2.3J	<1	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1
		4/25/03	358	<1	<1	5.5J	<1	<1	<1	<1	<1	<1	3.9J	1.3J	<1	<1	<1	<1	<1
		7/11/03	263	<1	<1	4.3J	<1	<1	<1	<1	<1	<1	1.7J	1.3J	<1	<1	<1	<1	<1
		10/27/03	84.1	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/20/04	113	17.1J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1
		4/21/04	127	10.3J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1	<1
		7/27/04	26.0	6.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/26/04	33.6	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/28/05	42.0	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/25/05	18.1J	1.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/05	13.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/24/05	8.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/27/06	12.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 1-5 dup	1/27/06	12.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 5 (CMT 1-5)	4/27/06	9.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/28/06	3.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/4/06	7	1	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	<1	<1	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/11/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	2.4	<1	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/08	6.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/15/09	13.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/16/09	27.6	<1	<1	4.3	<1	<1	<1	<1	<1	<1	<1	3.4	<1	<1	<1	<1	2.9
		7/22/09	10.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1
	Port 6 (CMT 1-6)	2/21/02	157	<1	<1	27	<1	<1	<1	<1	<1	2.7J	<1	54.7	<1	<1	<1	<1	<1
		4/5/02	6,790	ND (<10.0)	ND (<10.0)	860	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	150J	43.1J	ND (<10.0)	ND (<10.0)	24.3B	ND (<10.0)	ND (<10.0)
		5/6/02	4,810	ND (<10.0)	ND (<10.0)	845	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	69.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	6,150	ND (<10.0)	ND (<10.0)	831	ND (<10.0)	10.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	81J	65.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/18/02	9,420	ND (<20.0)	ND (<20.0)	863	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	148J	48.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/03	10,500	ND (<20.0)	ND (<20.0)	1,060	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	162J	34.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/25/03	10,100	ND (<20.0)	ND (<20.0)	819	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	152J	33.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	4,240	29.3J	ND (<10.0)	326	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	49.6J	16.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/03	4,870	616	ND (<10.0)	393	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	71.9J	28.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/04	5,590	945	ND (<10.0)	435	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	30.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/21/04	6,100	745	ND (<10.0)	432	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	123J	21.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/27/04	1,390	566	ND (<2.5)	167	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	21.2J	10.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/26/04	3,170	857	ND (<10.0)	217	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	117J	11.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/28/05	2,950	1,060	ND (<5.0)	249	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.6J	14.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/25/05	662	428J	ND (<2.0)	103	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.6J	4.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/05	894	245	ND(<2.0)	76.7	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	10.7J	3.0J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)
		10/24/05	1,620	172	ND (<2.5)	113	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	28.0J	4.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/27/06	2,980	322	10.4J	186	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.6J	5.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/06	958	224	19.6J	84.1	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.8J	5.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/31/06	145	79.3	70.2	13.6J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		10/4/06	77	34	55	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/8/07	6	4	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/07	310	30	21	22	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/11/07	46.3	9.9	20.7	4.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/15/07	185.0	18.4	29.5	16.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/17/08	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	17	5	9	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/15/09	115	19.1	30.7	8.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/16/09	95	234	186	98.3	<1	1.1	1.0	<1	<1	<1	7.0	2.4	4.2	<1	<1	<1	3
		7/22/09	543	105.0	89.9	53.0	<1	<1	<1	<1	<1	<1	6.9	2.0	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 1	Port 7 (CMT 1-7)	2/21/02	585	<1	<1	77.2	<1	<1	<1	<1	<1	3.3J	14.8J	58.1	<1	<1	<1	<1	<1
		4/5/02	6,430	ND (<10.0)	ND (<10.0)	900	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	166J	25.4J	ND (<10.0)	ND (<10.0)	23.6B	ND (<10.0)	ND (<10.0)
		5/6/02	4,940	ND (<10.0)	ND (<10.0)	942	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	104J	48.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	7,080	ND (<10.0)	ND (<10.0)	829	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	256	23.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/02	8,250	ND (<20.0)	ND (<20.0)	682	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	159J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/03	6,170	ND (<10.0)	ND (<10.0)	685	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	14.7J	11.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/25/03	7,050	ND (<20.0)	ND (<20.0)	1,010	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	280J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	4,930	ND (<10.0)	ND (<10.0)	677	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	149J	13.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/28/03	7,090	ND (<10.0)	ND (<10.0)	875	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	217	14.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/04	9,040	ND (<20.0)	ND (<20.0)	779	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	222J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/21/04	7,810	ND (<20.0)	ND (<20.0)	663	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	191J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/27/04	6,800	160J	ND (<10.0)	674	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	171J	15.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/04	8,100	168J	ND (<20.0)	710	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	225J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/28/05	7,030	82.6J	ND (<20.0)	553	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	146J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/25/05	6,400	42.0J	ND (<10.0)	734	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	169J	13.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/26/05	6,440	46.6J	ND(<10.0)	456	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	126J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/25/05	10,700	64.0J	ND (<20.0)	693	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	223J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/06	11,800	52.2J	ND (<20.0)	696	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	226J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/27/06	8,970	98.4J	ND (<20.0)	630	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	195J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/31/06	9,630	48.8J	ND (<20.0)	565	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	184J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/4/06	4,600	110	22	300	<1	5	2	<1	<1	<1	87	10	<1	<1	<1	<1	<1
		1/8/07	240	46	8	15	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	<1
		4/10/07	4,400	145	44	260	<25	<25	<25	<25	<25	<25	57	<25	<25	<25	<25	<25	<25
		7/11/07	4,140	87.8	22.0	286	<20	<20	<20	<20	<20	<20	69.8	<20	<20	<20	<20	<20	<20
		10/15/07	3,620	141.0	50.7	249	<20	<20	<20	<20	<20	<20	54.5	<20	<20	<20	<20	<20	<20
		1/17/08	6.0	18.5	<1	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/14/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/29/09	3,980	36.9	12.9	325.0	<1	<1	1.5	3.6	<1	<1	80.7	5.6	<1	<1	<1	<1	<1
		4/16/09	3,500	26.9	5.9	609.0	<1	4.5	2.8	1.5	<1	<1	149.0	8.9	<1	<1	<1	<1	2.5
		7/22/09	148	39.4	12.3	25.7	<1	<1	<1	<1	<1	<1	1.8	<1	<1	<1	<1	<1	<1
CMT 2	Port 1 (CMT 2-1)	2/21/02	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	35.4	<1	<1	<1	<1	1.7J
		5/6/02	787	ND (<2.5)	ND (<2.5)	11.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	29.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/24/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/21/02	1,410	2.4J	<1	15.2J	<1	<1	<1	<1	<1	<1	<1	13.3J	<1	<1	<1	<1	<1
		1/20/03	1,210	2.6J	ND (<2.0)	19.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.2J	ND (<2.0)	ND (<2.0)	2.4J	ND (<2.0)	ND (<2.0)
		4/25/03	1,650	ND (<2.5)	ND (<2.5)	23.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	5.3J	9.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/14/03	1,970	7.2J	ND (<2.5)	28.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	10.7J	6.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/22/03	1,090	24.7J	ND (<2.0)	16.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.1J	4.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/21/04	956	30.7J	ND (<2.0)	13.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.1J	2.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/15/04	1,760	16.4J	ND (<5.0)	23.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	7.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/30/04	1,490	15.1J	ND (<2.5)	20.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	7.4J	3.1J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/22/04	940	22.7J	ND (<2.0)	11.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.6J	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/24/05	1,340	36.5J	ND (<2.0)	16.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.0J	3.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/05	2,190	45.1J	ND (<5.0)	29.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	9.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/21/05	3,620	14.1J	ND(<10.0)	38.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND (<10.0)	ND(<10.0)	ND(<10.0)	25.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/19/05	822	45.4	ND (<2.0)	9.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/24/06	738	29.3J	2.1J	10.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	CMT 2-1 dup	1/24/06	762	30.3J	2.1J	9.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	Port 1 (CMT 2-1)	4/21/06	886	38.7J	3.9J	10.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	2.5J	2.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/26/06	852	28.9J	2.1J	11.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	CMT 2-1 dup	7/26/06	873	32.0J	2.1J	11.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.3J	2.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
	Port 1 (CMT 2-1)	10/18/06	550	53	<5	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		1/11/07	610	140	6	13	<1	<1	<1	<1	<1	<1	1	2	<1	<1	<1	<1	<1
		4/12/07	1,900	130	10	33	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	848	557	64	25	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	1,420	1,170	63	43	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	2,820	750	16.4	49.8	<5	<5	<5	<5	<5	<5	5.2	5.2	<5	<5	<5	<5	<5
		4/9/08	1,800	545	17.4	50.8	<5	<5	<5	<5	<5	<5	6.8	5.6	<5	<5	<5	<5	<5
		7/24/08	2,280	315	3.7	52.0	<1	3.3	1.0	<1	<1	<1	10.5	5.8	<1	<1	<1	<1	<1
		10/13/08	3,210	336	4.8	73.4	<1	3.3	1.7	<1	<1	<1	11.7	3.3	<1	<1	<1	<1	<1
		1/14/09	2,940	220	5.5	73.5	<1	3.1	1.0	<1	<1	<1	19.3	5.7	<1	<1	<1	<1	<1
		4/15/09	4,080	255	2.9	77.9	<1	2.7	1.3	<1	<1	<1	19.4	5.7	<1	<1	<1	<1	8.2
		7/22/09	2,540	244	2.4	67.4	<1	2.8	<1	<1	<1	<1	17.7	5.0	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 2	Port 2 (CMT 2-2)	2/21/02	1.9J	<1	<1	<1	<1	<1	<1	<1	<1	3.4J	<1	28.2	<1	<1	<1	<1	<1
		5/6/02	4,090	ND (<10.0)	ND (<10.0)	68.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/24/02	4,550	ND (<10.0)	ND (<10.0)	71.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/02	5,670	ND (<10.0)	ND (<10.0)	74.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/20/03	6,340	ND (<10.0)	ND (<10.0)	77.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	25.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/28/03	504	ND (<10.0)	ND (<10.0)	59.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/14/03	6,440	ND (<20.0)	ND (<20.0)	89.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	88.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/22/03	5,600	ND (<10.0)	ND (<10.0)	79.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/14/04	4,520	11.9J	ND (<10.0)	57.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	32.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/15/04	4,770	ND (<10.0)	ND (<10.0)	64.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	40.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	3,670	ND (<10.0)	ND (<10.0)	44.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/22/04	4,100	13.0J	ND (<10.0)	52.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	21.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/24/05	4,490	ND (<10.0)	ND (<10.0)	42.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/05	4,610	10.4J	ND (<10.0)	50.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/21/05	962	47.8	ND (<2.0)	13.1J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	4.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/19/05	4,160	13.0J	ND (<10.0)	40.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	18.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
	CMT 2-2 dup	10/19/05	4,740	13.4J	ND (<10.0)	40.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
	Port 2 (CMT 2-2)	1/24/06	4,160	15.7J	ND (<10.0)	43.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	19.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/21/06	3,660	11.0J	ND (<10.0)	37.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	16.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/26/06	3,420	12.2J	ND (<5.0)	35.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	24.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/18/06	3,300	36	<25	54	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
		1/11/07	3,500	93	<5	26	<5	<5	<5	7	<5	<5	18	11	<5	<5	<5	<5	<5
		4/12/07	3,000	44	<25	32	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25	<25
		7/23/07	1,410	349	<10	27.1	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	1,890	721	9J	32.3	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	2,370	913	7.1	34.4	<5	<5	<5	<5	<5	<5	5.4	5	<5	<5	<5	<5	<5
		4/9/08	1,970	494	<5	27.7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/24/08	2,110	243	ND	30.5	<1	1.8	1.4	<1	<1	<1	<1	<1	<5	<5	<5	<5	<5
		10/13/08	2,770	453	20.3	36.1	<1	2.3	2.0	<1	<1	<1	8	6	<1	<1	<1	1	<1
		1/14/09	2,540	167	<1	31.8	<1	1.3	1.6	<1	<1	<1	10.3	3.1	<1	<1	<1	<1	<1
		4/15/09	3,550	268	2.1	53.1	<1	2.1	1.8	<1	<1	<1	8.2	5.4	<1	<1	<1	<1	7.9
		7/22/09	2,060	226	<1	36.7	<1	1.4	1.6	<1	<1	<1	11.1	3.7	<1	<1	<1	<1	<1
	Port 3 (CMT 2-3)	2/21/02	5.6J	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	43.5	<1	<1	<1	<1	<1
		5/6/02	2,770	ND (<5.0)	ND (<5.0)	72.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/24/02	3,500	ND (<5.0)	ND (<5.0)	96.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	61.5J	21.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/22/02	7,410	12.5J	ND (<10.0)	156J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	54.1J	12.9J	ND (<10.0)	ND (<10.0)	11.5B	ND (<10.0)	ND (<10.0)
		1/20/03	7,440	182J	ND (<10.0)	170J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	42.9J	10.3J	ND (<10.0)	ND (<10.0)	10.1J	ND (<10.0)	ND (<10.0)
		4/28/03	8,210	251J	ND (<20.0)	161J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	98.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/14/03	8,220	372J	ND (<25.0)	206J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	137J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
		10/22/03	7,140	184J	ND (<10.0)	170J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	55.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/14/04	5,350	185J	ND (<10.0)	122J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	42.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/16/04	708	82.8J	ND (<10.0)	132J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	62.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	7,060	51.1J	ND (<10.0)	159J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	59.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/25/04	6,430	62.3J	ND (<10.0)	125J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	49.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/25/05	6,740	35.7J	ND (<10.0)	125J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	35.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/05	7,150	79.2J	ND (<20.0)	136J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	68.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/21/05	5,170	56.9J	ND(<10.0)	88.4J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	39.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/19/05	8,050	90.2J	ND (<20.0)	133J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	40.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/24/06	7,200	83.8J	ND (<20.0)	133J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	37.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/21/06	6,210	82.0J	ND (<20.0)	122J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	42.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/26/06	6,070	77.2J	ND (<10.0)	107J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	48.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/18/06	6,200	110	<25	140	<25	<25	<25	<25	<25	<25	88	<25	<25	<25	<25	<25	<25
		1/11/07	4,400	180	<10	69	<10	25	<10	<10	<10	<10	20	<10	<10	<10	<10	<10	<10
		4/12/07	5,800	92	<10	97	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	1,750	635	<10	56.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	3,260	767	13	62.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	4,160	854	<5	85.0	<5	<5	<5	<5	<5	<5	14.1	6.8	<5	<5	<5	<5	<5
		4/22/08	2,560	623	14	48.0	<5	<5	<5	<5	<5	<5	8.0	5.4	<5	<5	<5	<5	<5
		7/24/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/13/08	3,530	437	8	39	<1	<1	<1	<1	<1	<1	7.8	<1	<1	<1	<1	<1	<1
		1/14/09	2,880	127	<1	36.8	<1	<1	<1	<1	<1	<1	12.2	<1	<1	<1	<1	<1	<1
		4/15/09	3,190	206	<1	39.6	<1	1.2	1.8	<1	<1	<1	11.5	3.7	<1	<1	<1	<1	8.2
		7/22/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 2	Port 4 (CMT 2-4)	2/21/02	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	2.7J	ND	42.8	<1	<1	<1	<1	1.0J
		5/6/02	1,320	ND (<2.5)	ND (<2.5)	44.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	31.4J	ND (<2.5)	ND (<2.5)	4.4J	ND (<2.5)	ND (<2.5)
		7/25/02	2,140	ND (<5.0)	ND (<5.0)	63.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	28.6J	ND (<5.0)	ND (<5.0)	8.5J	ND (<5.0)	ND (<5.0)
		10/22/02	4,180	ND (<10.0)	ND (<10.0)	79.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	13.8J	ND (<10.0)	ND (<10.0)	14.2B	ND (<10.0)	ND (<10.0)
		1/21/03	4,720	ND (<10.0)	ND (<10.0)	101J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	20.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/28/03	5,250	ND (<10.0)	ND (<10.0)	121J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	36.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/15/03	6,060	ND (<10.0)	ND (<10.0)	124J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	41.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/22/03	5,820	11.6J	ND (<10.0)	118J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	28.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/15/04	4,350	20.8J	ND (<10.0)	83.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	19.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/16/04	565	19.5J	ND (<10.0)	100J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	39.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/30/04	5,240	423	ND (<10.0)	122J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/25/04	2,640	958	ND (<5.0)	69.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/24/05	3,140	1,790	ND (<10.0)	92.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	2,970	1,630	ND (<5.0)	102	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	7.2J	5.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
	CMT 2-4 dup	4/27/05	3,240	1,370	ND (<5.0)	95.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	10.4J	5.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
	Port 4 (CMT 2-4)	7/21/05	2,380	1,560	ND(<5.0)	77.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	13.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/19/05	2,300	2,070	ND(<5.0)	88.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	10.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		1/24/06	2,800	1,530J	ND(<5.0)	82.3J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	14.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		4/24/06	1,410	2,580	28.7J	86.6J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	5.5J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		7/26/06	3,060	1,290	52.0J	76.8J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	19.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/18/06	810	2,600	100	67	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20	<20
		1/11/07	1,200	2,500	95	58	<10	<10	<10	46	<10	<10	<10	15	<10	<10	<10	<10	<10
		4/12/07	1,000	2,600	120	71	<10	<10	<10	44	<10	<10	<10	12	<10	<10	<10	<10	<10
	CMT 2-4 dup	4/12/07	1,200	1,400	130	57	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
	Port 4 (CMT 2-4)	7/23/07	314	1,750	128	25.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	865	1,980	114	37.4	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	1,150	1,710	129	47.0	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/9/08	1,050	1,340	43	33.5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		7/25/08	1,190	1,220	33.6	30.8	<1	1.6	1.3	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
		10/13/08	1,480	1,280	106.0	34.6	<1	1.9	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/14/09	2,170	411	67.3	49.2	<1	2.3	1.9	<1	<1	<1	3.8	3.1	<1	<1	<1	<1	<1
		4/15/09	3,120	341	79.6	50.5	<1	1.7	1.9	<1	<1	<1	5.6	5.0	<1	<1	<1	<1	7.2
		7/22/09	1,530	606	226	56.8	<1	2.0	2.2	<1	<1	<1	1.8	4.2	<1	<1	<1	<1	<1
	Port 5 (CMT 2-5)	2/21/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.2J	<1	45.4	<1	<1	<1	<1	1.1J
		5/7/02	79.3	<1	<1	6.5J	<1	<1	<1	<1	<1	<1	<1	6.0J	<1	<1	<1	<1	1.3J
		7/25/02	83.1	<1	<1	7.0J	<1	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1
		10/22/02	267	<1	<1	13.1J	<1	<1	<1	<1	<1	<1	<1	4.9J	<1	<1	<1	<1	<1
		1/21/03	1,080	<1	<1	34.4	<1	<1	<1	<1	<1	<1	8.3J	2.1J	<1	<1	<1	<1	<1
		4/28/03	1,630	121	ND (<2.5)	55.3	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.7J	2.7J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/15/03	1,660	146	ND (<5.0)	62.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	29.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/22/03	1,990	145J	ND (<5.0)	59.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	18.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/15/04	2,270	69.7J	ND (<5.0)	61.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	19.1J	ND (<5.0)	6.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/16/04	2,470	128	ND (<5.0)	55.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	24.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/30/04	2,850	48.1J	ND (<5.0)	74.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	25.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/25/04	2,480	63.1J	ND (<5.0)	55.1J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	14.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/25/05	2,050	300	ND (<5.0)	55.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	11.0J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/05	2,310	544	ND (<5.0)	70.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	13.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		7/22/05	1,630	628	ND(<5.0)	49.4J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	5.7J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/19/05	695	379	ND (<2.0)	25.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	3.4J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/25/06	1,090	145	ND (<2.0)	27.8J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/24/06	1,220	216	200	38.2J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	9.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/26/06	1,140	130	116	26.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/18/06	790	210	27	25	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	CMT 2-5 DUP	10/18/06	790	140	22	25	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	Port 5 (CMT 2-5)	1/11/07	740	170	10	7	<5	<5	<5	9	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/12/07	1,500	140	25	38	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15	<15
		7/23/07	1,060	268	21	30.7	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/16/07	896	420	16	25.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/23/08	1,700	534	16.1	35.6	<2	<2	<2	<2	<2	<2	6.8	2.7	<2	<2	<2	<2	<2
		4/9/08	1,410	287	8.3	21.1	<2	<2	<2	<2	<2	<2	5.8	<2	<2	<2	<2	<2	<2
		7/25/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/13/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/14/09	1,980	116	10.3	34.3	<1	<1	<1	<1	<1	<1	11.8	<1	<1	<1	<1	<1	<1
		4/15/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
		7/23/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 2	Port 6 (CMT 2-6)	2/21/02	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	1.5J	<1	64.4	<1	<1	<1	<1	1.9J
		5/7/02	11.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	21.0	<1	<1	9.1J	<1	2.7J
		7/25/02	17.1J	<1	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	6.2J	1.6J	<1	1.5J	<1	1.0J
		10/23/02	32.9	<1	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	3.9J	<1	<1	4.2B	<1	<1
		1/21/03	115	5.5J	<1	6.5J	<1	<1	<1	<1	<1	<1	<1	2.6J	<1	<1	<1	<1	<1
		4/28/03	32.8	186	<1	10.7J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
		7/15/03	677	136	<1	28.4	<1	<1	<1	<1	<1	<1	5.3J	ND	<1	<1	<1	<1	<1
		10/23/03	1,170	43.3	<1	34.7	<1	<1	<1	<1	<1	<1	10.0J	ND	<1	<1	<1	<1	<1
		1/15/04	407	225	<1	17.7J	<1	<1	<1	<1	<1	<1	2.9J	ND	<1	<1	<1	<1	<1
		4/19/04	1,430	52.0	ND (<2.5)	34.6J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.0J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		7/30/04	244	58.4	<1	9.1J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
		10/25/04	195	220	<1	13.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
		1/25/05	420	261	<1	12.9J	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1	<1
		4/27/05	693	428	ND (<1.4)	34.7	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	1.4J	3.2J	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)	ND (<1.4)
		7/22/05	454	332	<1	19.0J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
		10/19/05	155	57.8	<1	5.5J	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1	<1
		1/25/06	13.3J	7.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/24/06	38.5	170	29.2	4.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/26/06	42.3	122	89.2	3.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/18/06	70	20	37	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/11/07	130	77	29	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/12/07	670	320	120	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/23/07	810	288	53.6	19.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		10/16/07	641	732	69.6	11.7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		1/23/08	817	453	73.6	16.1	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		4/9/08	874	484	44.6	15.7	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		7/25/08	1030	411	48	19.6	<1	1.2	<1	<1	<1	<1	2	1.3	<1	<1	<1	<1	<1
		10/13/08	949	852	77	26.2	<1	1.5	<1	<1	<1	<1	2.4	<1	<1	<1	<1	<1	<1
		1/14/09	1430	246	11.1	29.4	<1	1.4	<1	<1	<1	<1	7.2	1	<1	<1	<1	<1	<1
		4/15/09	2070	218	8.4	40.8	<1	1.2	<1	<1	<1	<1	13.7	2	<1	<1	<1	<1	3.7
		7/22/09	2,120	239	7.4	59.6	<1	2.3	<1	<1	<1	<1	23.0	2.1	<1	<1	<1	<1	<1
	Port 7 (CMT 2-7)	2/21/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	46.0	<1	<1	<1	<1	1.1J
		5/7/02	1.3J	<1	<1	8.6J	<1	<1	<1	<1	<1	<1	<1	36.3	<1	<1	<1	<1	3.1J
		7/25/02	3.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.0J	<1	<1	9.2J	<1	1.0J
		10/23/02	4.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	3.9B	<1	<1
		1/21/03	18.7J	2.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		4/28/03	20.7	ND	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/16/03	17.8J	12.9J	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1
		10/23/03	5.8J	10.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/15/04	7.3J	16.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2J	<1	<1	<1	<1
		4/19/04	6.2J	13.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/30/04	47.4	29.7	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/25/04	16.5J	49.1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/25/05	8.2J	38.0	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	6.0J	20.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/22/05	6.4J	22.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/20/05	23.4	17.8J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/25/06	4.8J	8.0J	7.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/24/06	8.3J	5.2J	22.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	11.4J	3.4J	14.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/18/06	230	64	15	5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/11/07	67	52	5	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/12/07	44	46	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 2-7 dup	4/12/07	44	35	4	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 7 (CMT 2-7)	7/23/07	44.8	95.7	11.6	2.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/16/07	143	386	32.4	6.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/23/08	242	687	31.2	6.8	<1	<1	<1	<1	<1	<1	<1	1.4	<1	<1	<1	<1	<1
		4/9/08	193	687	25.9	6.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/08	183	1010	89.2	9.1	<1	<1	<1	<1	<1	<1	<1	2.2	<1	<1	<1	<1	<1
		10/13/08	266	1100	39.2	10.1	<1	<1	<1	<1	<1	<1	<1	1.1	<1	<1	<1	<1	<1
		1/14/09	25.9	65.6	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/15/09	25.8	41.8	2.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	7.5
		7/22/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]
CMT 3	Port 1 (CMT 3-1)	10/22/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/15/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/15/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/19/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/28/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/20/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/26/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/26/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/25/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/21/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/25/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/25/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/27/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/19/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/13/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
		7/23/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
	Port 2 (CMT 3-2)	10/22/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/03	245	<1	<1	1.9J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/15/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/03	82.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.9J	<1	<1	<1	<1	<1
		1/16/04	141	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	<1	3.1J	1.3J	<1	<1	<1	<1
		4/19/04	110	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1
		7/28/04	63.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
		10/20/04	81.2	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1
		1/26/05	70.5	1.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
		4/26/05	122	1.2J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1
		7/25/05	101	<1	<1	1.1J	<1	<1	<1	<1	<1	<1	<1	1.8J	<1	<1	<1	<1	<1
	CMT 3-2 dup	7/25/05	102	<1	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		10/21/05	50.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
	CMT 3-2 dup	10/21/05	52.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1
		1/25/06	4.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-2 dup	1/25/06	4.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/25/06	42.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1
		7/27/06	64.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
	CMT 3-2 dup	7/27/06	64.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		10/19/06	11	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1
	Port 2 (CMT 3-2)	1/9/07	NS[7]	NS[7]	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/3/07	17	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/10/07	24.3	3.8	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/21/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	13.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/13/09	<1	<1	<1	<1	<1	<1	<1	<1	1.0	<1	<1	<1	<1	<1	<1	<1	11.5
		7/23/09	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]
CMT 3	Port 3 (CMT 3-3)	1/7/00	22.2	<1	<1	<1	<1	<1	<1	<1	<1	5.5J	<1	28.9	<1	1.0J	5.4B	<1	<1
		1/22/03	395	<1	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	5.7J	<1	<1	<1	<1	<1
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/16/03	1,170	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	11.5J	3.4J	ND (<2.0)	ND (<2.0)	16.6J	ND (<2.0)	ND (<2.0)
		10/23/03	937	ND (<2.0)	ND (<2.0)	12.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	5.7J	2.7J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/15/04	266	5.8J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		4/19/04	611	2.0J	<1	5.3J	<1	<1	<1	<1	<1	<1	3.0J	2.1J	<1	<1	<1	<1	<1
		7/28/04	325	7.7J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.5J	1.7J	<1	<1	<1	<1	<1
		10/20/04	318	10.4J	<1	3.4J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		1/26/05	122	5.3J	<1	1.2J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/26/05	575	2.4J	<1	235	<1	<1	2.0J	<1	<1	<1	55.2	4.3J	<1	<1	<1	<1	<1
		7/25/05	101	3.7J	<1	1.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/21/05	312	5.0J	<1	3.5J	<1	<1	<1	<1	<1	<1	1.1J	1.8J	<1	<1	<1	<1	<1
		1/25/06	190	3.2J	<1	2.2J	<1	<1	<1	<1	<1	<1	<1	1.0J	<1	<1	<1	<1	<1
		4/26/06	225	4.8J	1.1J	2.5J	<1	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1
		7/27/06	137	8.2J	3.5J	1.0J	<1	<1	<1	<1	<1	<1	<1	1.1J	<1	<1	<1	<1	<1
		10/19/06	23	6	27	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/9/07	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/3/07	7	8	7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/10/07	1.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
		10/11/07	11.4	5.2	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.1
		1/21/08	4.8	2.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	2.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	3.0	6.3	5.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	1.2	1.0	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/13/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.4
		7/23/09	1.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
CMT 3	Port 4 (CMT 3-4)	10/22/02	323	<1	<1	4.4J	<1	<1	<1	<1	<1	5.3J	<1	26.0	<1	1.1J	5.5B	<1	<1
		1/22/03	2,770	ND (<5.0)	ND (<5.0)	56.4J	ND (<2.5)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	20.5J	10.0J	ND (<5.0)	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)
		4/23/03	1,240	ND (<2.5)	ND (<2.5)	26.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	13.3J	4.1J	ND (<2.5)	ND (<2.5)	2.8J	ND (<2.5)	ND (<2.5)
		7/15/03	532	<1	<1	8.7J	<1	<1	<1	<1	<1	<1	5.7J	1.4J	1.3J	<1	<1	<1	<1
		10/23/03	2,230	ND (<5.0)	ND (<5.0)	62.7J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	27.7J		ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/16/04	757	ND (<2.0)	ND (<2.0)	22.3J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	8.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/20/04	933	4.8J	ND (<2.0)	19.6J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	9.2J	2.5J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		7/29/04	196	8.9J	<1	5.9J	<1	<1	<1	<1	<1	<1	1.9J	<1	<1	<1	<1	<1	<1
		10/21/04	260	118	<1	9.1J	<1	<1	<1	<1	<1	<1	1.8J	1.1J	<1	<1	<1	<1	<1
		1/26/05	605	8.6J	<1	8.2J	<1	<1	<1	<1	<1	<1	1.8J	1.5J	<1	<1	<1	<1	<1
		4/26/05	115	7.9J	<1	2.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/05	36.2	5.1J	<1	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/21/05	390	24.8	<1	10.1J	<1	<1	<1	<1	<1	<1	2.0J	<1	<1	<1	<1	<1	<1
		1/25/06	17.6J	3.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	1/25/06	16.2J	3.3J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 3-4)	4/25/06	3.9J	11.1J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/06	229	51.2	26.4	6.6J	<1	<1	<1	<1	<1	<1	1.6J	<1	<1	<1	<1	<1	<1
		10/19/06	9	4	32	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/9/07	<1	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/3/07	3	17	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	4/3/07	4	15	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 4 (CMT 3-4)	7/10/07	<1	<1	7.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/11/07	81.4	25.1	137	5.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4 dup	10/11/07	135	27.6	140	8.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 3-4	1/21/08	4	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	2.5	4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	19.7	9.8	10.0	1.7	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/10/08	1	7.9	21.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	1	1.2	2.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/14/09	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.5
		7/23/09	4.4	3.3	3.8	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]	1.0 µ/l [2]
CMT 3	Port 5 (CMT 3-5)	10/23/02	22.0	<1	<1	1.2J	<1	<1	<1	<1	<1	1.7J	<1	15.6J	<1	<1	4.0B	<1	<1
		1/23/03	1,200	ND (<2.5)	ND (<2.5)	86.1	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	15.3J	5.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/23/03	3,200	ND (<5.0)	ND (<5.0)	208	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	40.7J	11.8J	ND (<5.0)	ND (<5.0)	5.5J	ND (<5.0)	ND (<5.0)
		7/16/03	3,530	ND (<10.0)	ND (<10.0)	237	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	59.0J	14.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/24/03	5,480	ND (<10.0)	ND (<10.0)	335	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	103J	17.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/16/04	5,290	29.4J	ND (<10.0)	310J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	72.4J	20.9J	13.1J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/20/04	7,340	23.2J	ND (<10.0)	350	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	102J	17.8J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/29/04	4,800	35.4J	ND (<10.0)	221	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.2J	13.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/21/04	6,970	39.4J	ND (<20.0)	394J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	104J	22.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/26/05	6,590	32.0J	ND (<20.0)	362	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	85.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/26/05	7,240	30.8J	ND (<20.0)	321J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	159J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/25/05	5,040	31.8J	ND(<10.0)	250	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	55.7J	11.5J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
	CMT 3-5 Dup	7/25/05	4,900	32.7J	ND(<10.0)	254	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	54.2J	11.7J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
	Port 5 (CMT 3-5)	10/21/05	7,330	35.5J	ND (<10.0)	284	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	85.3J	14.0J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		1/26/06	5,080	39.7J	ND (<10.0)	204	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.3J	11.1J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		4/25/06	408	73.7	4.8J	43.6	<1	1.4J	<1	<1	<1	<1	3.8J	7.5J	<1	<1	<1	<1	<1
		7/27/06	3,400	64.4J	ND (<5.0)	113	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.2J	8.8J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/19/06	950	93	<10	49	<10	<10	<10	<10	<10	<10	32	44	<10	<10	<10	<10	<10
		1/9/07	380	37	4	14	<1	<1	<1	<1	<1	<1	2	2	<1	<1	<1	<1	<1
	CMT 3-5 Dup	1/9/07	280	41	6	15	<1	<1	<1	<1	<1	<1	1	2	<1	<1	<1	<1	<1
	Port 5 (CMT 3-5)	4/3/07	36	670	41	8	<1	<1	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1
		7/10/07	48	314	127	8.5	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		10/11/07	1,720	332	92	126.0	<2	2	<2	<2	<2	<2	13	16	<2	<2	<2	<2	<2
		1/21/08	175	10.4	<2	4.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		4/8/08	124	96.8	5	6.8	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
		7/23/08	215	150	72	19.4	<1	<1	<1	<1	<1	ND	1.7	1.7	<1	<1	<1	<1	<1
		10/10/08	106	94	76	9.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/13/09	3.4	24.2	23.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/14/09	19.9	6.5	2.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	9.4
		7/23/09	8.3	20.2	5.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
CMT 3	Port 6 (CMT 3-6)	10/23/02	13.5J	<1	<1	8.9J	<1	<1	<1	<1	<1	4.4J	<1	33.9	<1	<1	4.4B	<1	<1
		1/23/03	245	<1	<1	228	<1	<1	<1	<1	<1	<1	42.3	4.2J	<1	<1	<1	<1	<1
		4/24/03	215	<1	<1	193	<1	<1	1.5J	1.5J	<1	<1	45.0	3.4J	<1	<1	<1	<1	<1
		7/17/03	393	<1	<1	298	<1	<1	<1	ND (<10.0)	<1	<1	53.6	3.8J	<1	<1	<1	<1	<1
		10/24/03	445	<1	<1	291	<1	<1	1.9J	<1	<1	<1	51.6	4.4J	1.4J	<1	<1	<1	<1
		1/16/04	388	<1	<1	198	<1	<1	1.5J	<1	<1	<1	40.4	3.5J	<1	<1	<1	<1	<1
		4/22/04	411	2.6J	<1	177	<1	<1	<1	<1	<1	<1	48.8	3.7J	<1	<1	<1	<1	<1
		7/29/04	340	14.6J	<1	129	<1	<1	1.3J	1.3J	<1	<1	18.8J	4.7J	<1	<1	<1	<1	<1
		10/22/04	498	3.4J	<1	77.8	<1	<1	1.3J	1.6J	<1	<1	35.4	4.3J	<1	<1	<1	<1	<1
		1/26/05	403	1.5J	<1	190	<1	<1	<1	<1	<1	<1	28.0	3.2J	<1	<1	<1	<1	<1
		4/26/05	261	9.0J	<1	2.7J	<1	<1	<1	<1	<1	<1	1.2J	ND	<1	<1	<1	<1	<1
		7/25/05	624	3.2J	<1	25.2	<1	<1	<1	<1	<1	<1	5.5J	1.2J	<1	<1	<1	<1	<1
		10/24/05	945	ND (<2.0)	ND (<2.0)	294	ND (<2.0)	ND (<2.0)	2.0J	ND (<2.0)	ND (<2.0)	ND (<2.0)	70.1	5.2J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		1/26/06	812	ND (<2.0)	ND (<2.0)	263	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	60.6	4.88J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		4/26/06	747	1.5J	<1	234	<1	1.1J	1.5J	1.9J	<1	<1	43.8	4.9J	<1	<1	<1	<1	<1
		7/28/06	957	4.8J	2.6J	292	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	59.1	5.9J	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)	ND (<2.0)
		10/19/06	490	35	<5	88	<5	<5	<5	<5	<5	<5	25	20	<5	<5	<5	<5	<5
		1/9/07	400	120	8	72	<1	<1	<1	<1	<1	<1	7	6	<1	<1	<1	<1	<1
		4/3/07	220	120	5	46	<1	<1	<1	<1	<1	<1	24	7	<1	<1	<1	<1	<1
	CMT 3-6 dup	4/3/07	210	120	6	43	<1	<1	<1	<1	<1	<1	5	6	<1	<1	<1	<1	<1
	Port 6 (CMT 3-6)	7/10/07	190	152	18	44.3	2.6	<1	<1	<1	<1	<1	<1	3.9	<1	<1	<1	<1	1.4
		10/11/07	186	338	32.2	48.5	<1	<1	<1	<1	<1	<1	2.6	7.6	<1	<1	<1	<1	<1
	CMT 3-6 dup	10/11/07	804	133	16.2	157	<1	1.8	<1	1.2	<1	<1	22.8	6.7	<1	<1	<1	<1	<1
	CMT 3-6	1/21/08	543	15.9	4.7	44.5	<1	<1	<1	<1	<1	<1	5.1	1.2	<1	<1	<1	<1	<1
		4/8/08	1940	155	4.9	137	<1	1.9	1	<1	<1	<1	36.8	6	<1	<1	<1	<1	<1
		7/23/08	1,890	196	7.4	219	ND	3.6	1.3	<1	<1	<1	61.4	9.6	<1	<1	<1	<1	<1
		10/10/08	3,860	160	14.3	478	<1	4.1	2.0	2.1	<1	<1	95.7	10.0	<1	<1	<1	<1	<1
		1/13/09	1,080	181	7.4	147	<1	2.2	<1	<1	<1	<1	30.4	5.7	<1	<1	<1	<1	<1
		4/14/09	1,020	18.0	<1	78.9	<1	<1	<1	<1	<1	<1	23.4	1.6	<1	<1	<1	<1	6.0
		7/23/09	980	218	3.3	89.6	<1	<1	<1	<1	<1	<1	19.2	4.7	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]	1.0 µl/l [2]
CMT 3	Port 7 (CMT 3-7)	10/23/02	<1	<1	<1	<1	<1	<1	<1	<1	<1	6.5J	<1	36.6	<1	1.3J	3.9B	<1	<1
		1/23/03	7.9J	<1	<1	11.3J	<1	<1	<1	<1	<1	ND	1.9J	8.5J	<1	<1	<1	<1	<1
		4/24/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/17/03	12.5J	<1	<1	16.7J	<1	<1	<1	<1	<1	<1	6.4J	<1	<1	<1	<1	<1	<1
		10/24/03	15.6J	<1	<1	31.3	<1	<1	<1	<1	<1	<1	6.3J	<1	<1	<1	<1	<1	<1
		1/16/04	20.4	<1	<1	29.4	<1	<1	<1	<1	<1	<1	6.4J	<1	1.2J	<1	<1	<1	<1
		4/22/04	14.1J	<1	<1	17.1	<1	<1	<1	<1	<1	<1	5.2J	<1	<1	<1	<1	<1	<1
		7/29/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/22/04	23.9	<1	<1	36.2	<1	<1	<1	<1	<1	<1	7.5J	<1	<1	<1	<1	<1	<1
		1/26/05	20.0	<1	<1	32.9	<1	<1	<1	<1	<1	<1	6.1J	<1	<1	<1	<1	<1	<1
		4/26/05	19.1J	<1	<1	31.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/25/05	30.4	<1	<1	56.6	<1	<1	<1	<1	<1	<1	8.3J	1.0J	<1	<1	<1	<1	<1
		10/24/05	49.8	<1	<1	78.5	<1	<1	<1	<1	<1	<1	21.2	1.1J	<1	<1	<1	<1	<1
		1/26/06	46.7	<1	<1	78.2	<1	<1	<1	<1	<1	<1	20.6	1.0J	<1	<1	<1	<1	<1
		4/26/06	45.9	<1	<1	76.9	<1	<1	<1	<1	<1	<1	12.8J	1.5J	<1	<1	<1	<1	<1
		7/28/06	29.8	<1	<1	57.0	<1	<1	<1	<1	<1	<1	11.6J	<1	<1	<1	<1	<1	<1
		10/19/06	170	5	<1	110	<1	<1	<1	<1	<1	<1	17	1	<1	<1	<1	<1	<1
		1/9/07	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/3/07	213	115	4	30	<1	<1	<1	<1	<1	<1	<1	4	<1	<1	<1	<1	<1
		7/10/07	86.2	81.8	21.8	39.9	<1	<1	<1	<1	<1	<1	2.2	5.2	<1	<1	<1	<1	<1
		10/11/07	86.1	36.4	1.3	3	<1	<1	<1	<1	<1	<1	1.5	1.7	<1	<1	<1	<1	<1
		1/21/08	435	83.7	16.9	134	<1	<1	<1	<1	<1	<1	12.2	8.1	<1	<1	<1	<1	<1
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/10/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/13/09	80	117	5	20.2	<1	<1	<1	<1	<1	<1	1.2	1.4	<1	<1	<1	<1	<1
		4/13/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
		7/24/09	75.4	73.5	5.7	20.4	<1	<1	<1	<1	<1	<1	7.4	<1	<1	<1	<1	<1	<1
CMT 4	Port 1 (CMT 4-1)	10/25/02	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/17/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/27/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/21/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/23/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/28/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/27/04	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/27/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/27/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/25/05	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/26/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/27/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/31/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/16/06	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/23/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/14/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
		7/24/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 4	Port 2 (CMT 4-2)	10/25/02	255	<1	<1	1.6J	<1	<1	<1	<1	<1	1.0J	<1	12.2J	<1	<1	<1	<1	<1
		1/22/03	193	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/23/03	393	<1	<1	5.3J	<1	<1	<1	<1	<1	<1	3.4J	3.8J	<1	<1	<1	<1	<1
		7/17/03	137	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	2.8J	1.5J	2.2J	<1	<1	<1	<1
		10/27/03	139	<1	<1	1.5J	<1	<1	<1	<1	<1	<1	ND	1.6J	<1	<1	<1	<1	<1
		1/21/04	195	1.0J	<1	2.5J	<1	<1	<1	<1	<1	<1	ND	1.7J	<1	<1	<1	<1	<1
		4/23/04	177	<1	<1	1.8J	<1	<1	<1	<1	<1	<1	1.1J	1.3J	<1	<1	<1	<1	<1
		7/28/04	159	4.1J	<1	2.1J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		10/27/04	223	37.9	<1	3.4J	<1	<1	<1	<1	<1	<1	1.3J	<1	<1	<1	<1	<1	<1
		1/27/05	82.6	4.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	185	22.0J	<1	2.9J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/27/05	232	23.1	4.9J	3.7J	<1	<1	<1	<1	<1	<1	2.5J	<1	<1	<1	<1	<1	<1
		10/25/05	96.5	10.8J	5.30J	1.4J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/26/06	87.1	4.9J	3.0J	1.5J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/06	118	<1	4.7J	1.7J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 4-2 dup	4/27/06	115	<1	4.8J	1.8J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 2 (CMT 4-2)	7/28/06	52.9	5.2J	2.9J	<1	<1	<1	<1	<1	<1	<1	4.5J	<1	<1	<1	<1	<1	<1
		10/16/06	28	39	25	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/10/07	31	22	6	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/17/07	95	7	1	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/19/07	12.5	95.5	24.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/07	36.5	59.5	17.1	2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/22/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		4/8/08	205	51.6	5.6	5.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/23/08	160	58.3	6.6	3.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	733	29.5	4.4	14.3	<1	<1	<1	<1	<1	<1	2.4	1.5	<1	<1	<1	<1	<1
		4/14/09	592	16.3	1.5	9.9	<1	<1	<1	<1	<1	<1	1.3	1.5	<1	<1	<1	<1	7.4
		7/24/09	131	24.0	1.1	3.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	10/25/02	1,360	ND (<2.5)	ND (<2.5)	14.9J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	3.6J	7.2J	23.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/22/03	3,040	ND (<10.0)	ND (<10.0)	46.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	11.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/03	2,760	ND (<5.0)	ND (<5.0)	45.2J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	16.7J	6.2J	ND (<5.0)	ND (<5.0)	5.7J	ND (<5.0)	ND (<5.0)
		7/17/03	674	115J	ND (<10.0)	134J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	62.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/27/03	6,900	ND (<100)	ND (<100)	156J	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)	ND (<100)
		1/21/04	3,630	153J	ND (<10.0)	78.9J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	27.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/04	3,990	290	ND (<10.0)	70.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	29.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/28/04	1,400	279	ND (<2.5)	35.3J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	13.1J	2.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		10/27/04	243	243	<1	7.6J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/27/05	195	72.4	<1	4.0J	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/27/05	926	127	ND (<1.7)	22.7J	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	3.7J	1.8J	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)	ND (<1.7)
		7/27/05	870	196	6.9J	21.5J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	4.8J	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)	ND(<2.0)
		10/25/05	755	151	30.6	15.7J	<1	<1	<1	<1	<1	<1	9.8J	1.0J	<1	<1	<1	<1	<1
	CMT 4-3 dup	10/25/05	714	150	30.8	15.3J	<1	<1	<1	<1	<1	<1	9.8J	<1	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	1/26/06	268	17.1J	7.7J	4.6J	<1	<1	<1	<1	<1	<1	1.5J	<1	<1	<1	<1	<1	<1
		4/27/06	328	16.9J	8.8J	6.7J	<1	<1	<1	<1	<1	<1	1.4J	<1	<1	<1	<1	<1	<1
		7/28/06	491	13.6J	6.0J	5.5J	<1	<1	<1	<1	<1	<1	1.7J	<1	<1	<1	<1	<1	<1
		10/16/06	12	14	55	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	CMT 4-3 dup	10/16/06	32	17	56	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
	Port 3 (CMT 4-3)	1/10/07	13	33	4	1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/17/07	16	111	6	3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/19/07	1.7	61.9	29.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/17/07	<1	112	13.7	1.3	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2
		1/22/08	20	135	7.8	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/8/08	3.8	26.4	3.6	3.1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	1.2
		7/23/08	28	32.8	19	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	4	68.6	14.9	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		1/12/09	2	49.2	7.4	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		4/14/09	8.4	45.5	9.6	1.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	5.4
		7/24/09	39.9	4.2	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 4	Port 4 (CMT 4-4)	10/25/02	2,150	ND (<5.0)	ND (<5.0)	56.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	23.1J	27.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/22/03	9,680	ND (<20.0)	ND (<20.0)	487	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	106J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		04/24/03	11,700	ND (<10.0)	ND (<10.0)	383	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	93.9J	21.0J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	9,950	ND (<20.0)	ND (<20.0)	287J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	113J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/27/03	11,200	233J	ND (<20.0)	378J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	116J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/21/04	7,530	494	ND (<10.0)	236	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	53.9J	12.4J	11.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/23/04	7,260	815	ND (<10.0)	257	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	65.7J	17.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/28/04	10,000	1,120	ND (<20.0)	427	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	77.8J	29.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	9,900	432	ND (<20.0)	289J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	95.2J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	1,980	676	ND (<5.0)	88.7	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	6.9J	5.9J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		4/27/05	5,800	941	ND (<10.0)	291	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	53.1J	15.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/27/05	4,660	546	ND(<10.0)	216	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	29.1J	15.2J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		10/26/05	9,070	393J	ND (<20.0)	290J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	197J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/26/06	8,260	814	358	227	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	113J	13.4J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/06	13,000	202J	33.5J	338J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	147J	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)	ND (<25.0)
		7/31/06	9,480	171J	21.4J	246J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	89.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
	CMT 4-4 dup	7/31/06	10,700	177J	ND (<20.0)	255J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	80.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
	Port 4 (CMT 4-4)	10/16/06	4,100	350	78	180	<25	<25	<25	<25	<25	<25	83	<25	<25	<25	<25	<25	<25
		1/10/07	4,700	1,600	28	210	<10	<10	<10	<10	<10	<10	<10	31	<10	<10	<10	<10	<10
		4/17/07	5,900	1,300	44	210	<10	<10	<10	<10	<10	<10	29	<10	<10	<10	<10	<10	<10
		7/19/07	548	530	36.4	<1	<5	<5	37.5	<5	<5	<5	<5	20.8	<5	<5	<5	<5	<5
		10/17/07	6,550	397	1.6	169	<5	<5	<5	<5	<5	<5	40.8	15.3	<5	<5	<5	<5	<5
		1/22/08	5,720	447	11.8	135	<10	<10	<10	<10	<10	<10	<10	21.3	<10	<10	<10	<10	<10
		4/8/08	2,380	682	29.5	90	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/24/08	4,730	503	32.8	164	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	6,260	678	66.5	221	<1	7	2	1	<1	<1	29.8	18.6	<1	<1	<1	<1	<1
		1/12/09	5,530	452	24.7	239	<1	6.6	1.4	<1	<1	<1	29.3	19.8	<1	<1	<1	<1	<1
		4/14/09	5,360	1330	62.4	189	<1	4.4	1.3	<1	<1	<1	19.4	25.3	<1	<1	<1	<1	10.0
		7/24/09	3,720	494	18.0	124	<1	2.6	<1	<1	<1	<1	10.8	7.0	<1	<1	<1	<1	<1
	Port 5 (CMT 4-5)	10/25/02	38.4	<1	<1	3.3J	<1	<1	<1	<1	<1	<1	<1	19.9J	2.0J	<1	<1	<1	<1
		1/22/03	9,360	ND (<20.0)	ND (<20.0)	826	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	150J	28.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	5,150	ND (<20.0)	ND (<20.0)	375J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	106J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/18/03	3,250	265	ND (<5.0)	351	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	68.5J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/28/03	4,530	372	ND (<10.0)	533	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	79.8J	11.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/21/04	1,170	903	ND (<2.5)	207	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	14.9J	6.8J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/22/04	3,950	370	ND (<10.0)	377	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	96.6J	10.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/29/04	2,270	1,760	ND (<5.0)	467	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	31.3J	14.4J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		10/28/04	829	1,290	ND (<2.5)	224	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	6.5J	9.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		1/27/05	1,000	303	ND (<2.5)	122	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	12.7J	4.5J	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)	ND (<2.5)
		4/27/05	291	1,030	<1	175	<1	1.1J	<1	<1	<1	<1	<1	5.4J	<1	<1	<1	<1	<1
	CMT 4-5 dup	4/27/05	430	957	<1	155J	<1	1.3J	<1	1.0J	<1	<1	<1	6.1J	<1	<1	<1	<1	<1
	Port 5 (CMT 4-5)	7/27/05	2,560	1,200	ND(<5.0)	448	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	35.7J	11.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/26/05	4,390	1,390	339	558	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	119J	12.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		1/26/06	2,890	722	649	315	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	57.0J	9.1J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		4/27/06	3,560	422	330	304	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	28.3J	11.4J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	2,820	458	275	236	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	18.1J	8.0J	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)	ND(<5.0)
		10/16/06	770	970	470	70	<10	<10	<10	<10	<10	<10	<10	12	<10	<10	<10	<10	<10
		1/10/07	370	370	330	47	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		4/17/07	117	335	148	53	<1	<1	<1	<1	<1	<1	<1	6	<1	<1	<1	<1	<1
		7/19/07	53.8	1,320	238	11.2	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		10/17/07	517	890	213	44.1	<10	<10	1.5	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		1/22/08	688	400	69.5	23.3	<1	<1	<1	<1	<1	<1	<1	1.6	<1	<1	<1	<1	<1
		4/8/08	24	438	29.7	10.5	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		7/24/08	321	776	403	42.6	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
		10/9/08	476	1,090	214	90.1	<1	1.2	1.8	2.6	<1	<1	2.2	<1	<1	<1	<1	<1	<1
		1/12/09	748	333	209	104	<1	1.6	<1	<1	<1	<1	4.6	4.0	<1	<1	<1	<1	<1
		4/14/09	2,070	177	218	160	<1	2.4	1.2	1.2	<1	<1	24.4	7.5	3.3	<1	<1	<1	6.3
		7/24/09	5,740	206	98.3	435	<1	6.0	1.8	2.1	1.2	<1	58.2	10.7	<1	<1	<1	<1	<1

Table 4. Results of analyses of detected volatile organic compounds (VOCs)[1] in ground-water samples from Continuous Multi-Channel Tubing (CMT) wells; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.

[Concentrations are expressed in micrograms per liter (µg/l)]

Boring Identifier	Sample Location	Date Sampled	Trichloroethene	Cis-1,2-Dichloroethene	Vinyl Chloride	1,1-Dichloroethene	1,1,1-Trichloroethane	1,1,2-Trichloroethane	1,1-Dichloroethane	1,2-Dichloroethane	Benzene	Bromodichloromethane	Carbon Tetrachloride	Chloroform	Chloromethane	Dibromochloromethane	Methylene Chloride	Tetrachloroethylene	Toluene
			1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]	1.0 µl [2]
CMT 4	Port 6 (CMT 4-6)	10/28/02	2,210	ND (<5.0)	ND (<5.0)	105	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	38.2J	8.3J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/23/03	13,500	ND (<20.0)	ND (<20.0)	688	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	187J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	12,300	ND (<10.0)	ND (<10.0)	590	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	254	14.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	6,990	14.9J	ND (<10.0)	350	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	99.2J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		10/28/03	9,150	75.4J	ND (<20.0)	525	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	158J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/22/04	6,920	244	ND (<10.0)	398	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	90.6J	13.5J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/26/04	10,900	59.6J	ND (<20.0)	550	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	213J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/29/04	10,600	625	ND (<20.0)	700	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	166J	24.8J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	7,060	23.2J	ND (<20.0)	490	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	173J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	5,210	469	ND (<10.0)	332	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	73.3J	10.6J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	9,210	478	ND (<20.0)	686	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	149J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/27/05	10,400	104J	ND(<20.0)	635	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	164J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/26/05	10,800	182J	ND(<20.0)	629	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	141J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		1/26/06	9,860	332J	55.8J	520	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	150J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		4/27/06	4,300	607	367	312	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	59.1J	15.8J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	8,800	276J	72.4J	517	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	132J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/17/06	5,200	630	70	430	<10	<10	<10	<10	<10	<10	85	17	<10	<10	<10	<10	<10
		1/10/07	8,500	110	<20	530	<20	<20	<20	<20	<20	<20	150	<20	<20	<20	<20	<20	<20
		4/17/07	5,300	69	<20	460	<20	<20	<20	<20	<20	<20	93	<20	<20	<20	<20	<20	<20
		7/19/07	986	845	79	124	<5	<5	<5	<5	<5	<5	12.4	23.6	<5	<5	<5	<5	<5
		10/17/07	5,120	132	<5	357	<5	<5	<5	<5	<5	<5	74.0	10.0	<5	<5	<5	<5	<5
		1/22/08	6,390	172	<10	384	<10	<10	<10	<10	<10	<10	91.8	14.3	<10	<10	<10	<10	<10
		4/8/08	2,630	1,120	<10	195	<10	<10	<10	<10	<10	<10	24.7	34.0	<10	<10	<10	<10	<10
		7/24/08	3,560	458	37.8	374	ND	5.2	<1	<1	<1	<1	70.3	22.2	<1	<1	<1	<1	<1
		10/9/08	8,190	298	16.2	537	<1	11.1	3.3	3.5	1.5	<1	140.0	13.5	<1	<1	<1	<1	<1
		1/12/09	4,950	34.8	4.8	346	<1	8.5	2.1	2.7	1.2	<1	134.0	8.7	<1	<1	<1	<1	<1
		4/14/09	6,460	50.2	7.8	422	<1	7.6	2.4	2.0	1.1	<1	161.0	10.3	<1	<1	<1	<1	6.6
		7/24/09	8,430	39.2	3.2	660	<1	8.7	2.3	2.8	1.4	<1	171.0	12.5	<1	<1	<1	<1	<1
	Port 7 (CMT 4-7)	10/28/02	2,440	ND (<5.0)	ND (<5.0)	103	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	37.5J	16.6J	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)	ND (<5.0)
		1/23/03	12,600	ND (<20.0)	ND (<20.0)	581	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	135J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/24/03	11,400	ND (<10.0)	ND (<10.0)	390	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	124J	15.3J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		7/18/03	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/28/03	12,000	109J	ND (<20.0)	420	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	131J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/22/04	8,570	394J	ND (<20.0)	281J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	70.4J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		4/26/04	9,020	401	ND (<20.0)	265J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	87.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		7/29/04	9,210	597	ND (<20.0)	404	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	92.6J	21.6J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		10/28/04	6,940	402	ND (<20.0)	375J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	67.8J	25.0J	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)	ND (<20.0)
		1/27/05	3,870	509	ND (<10.0)	159	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	26.7J	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)	ND (<10.0)
		4/27/05	6,870	1,010	ND (<15.0)	367	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	47.0J	19.3J	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)	ND (<15.0)
		7/27/05	8,580	333J	ND(<20.0)	387J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	84.0J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/26/05	9,530	399J	ND(<20.0)	314J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	213J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		1/26/06	9,540	615	152J	262J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	203J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		4/27/06	7,480	123J	15.1J	179J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	59.9J	10.6J	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)	ND(<10.0)
		7/31/06	11,300	263J	113J	254J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	88.4J	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)	ND(<20.0)
		10/17/06	7,200	260	<100	280	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100	<100
		1/10/07	5,900	960	28	250	<10	25	<10	<10	<10	<10	34	28	<10	<10	<10	<10	<10
		4/17/07	4,700	2,100	70	200	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10
		7/19/07	803	1,120	76.3	39.6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
		10/17/07	5,520	666	45.1	183	<5	<5	<5	<5	<5	<5	28.6	19.9	<5	<5	<5	<5	<5
		1/22/08	6,180	340	<10	133	<10	<10	<10	<10	<10	<10	17.5	17.1	<10	<10	<10	<10	<10
		4/8/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		7/23/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		10/9/08	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
		1/12/09	3900	401	32.6	140	<1	<1	<1	<1	<1	<1	14.5	13.5	<1	<1	<1	<1	<1
		4/14/09	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
		7/24/09	4,660	261	12.4	184	<1	3.3	<1	<1	<1	<1	15.6	8.1	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods, EPA, SW-846

[2] MDL - Method Detection Limit of 1.0 microgram per liter (µg/l) for the laboratory analyses. Detection limits varied for some samples and are indicated in parentheses ( ).

[3] ND - Not detected; Detection limits varied for some samples and are indicated in parentheses (). Compounds were not detected at an elevated detection level for the sample.

[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[5] B - Compound of interest was found above the detection limit concentration in a laboratory sample

[6] NA - Not analyzed

[7] NS - Not Sampled. Port did not contain sufficient water for sample collection.

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
July 24, 2000 (No storm events several days prior to sampling)							
Trichloroethylene	10.2	----	----	15	----	----	
Vinyl Chloride	ND[4]	----	----	ND	----	----	
cis-1,2-Dichloroethene	2.8	----	----	2.5	----	----	---
Chloroform	ND	----	----	3.2	----	----	---
Toluene	ND	----	----	13.4	----	----	---
August 2, 2000 (Storm event during sampling)							
Trichloroethylene	ND	----	----	ND	----	----	---
August 11, 2000 (Storm event prior evening - August 10, 2000)							
Trichloroethylene	2.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Toluene	ND	----	----	1.1	----	----	---
36787							
Trichloroethylene	2.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Chloroform	10.3	----	----	41.6	----	----	---
Bromodichloromethane	1.8	----	----	6.2	----	----	---
Dibromochloromethane	ND	----	----	1.5	----	----	---
November 9, 2000 (Storm event during sampling)							
Trichloroethylene	ND	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
December 15, 2000							
Trichloroethylene	8.1	----	----	ND	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Toluene	ND	----	----	2.5	----	----	---
January 31, 2001							
Trichloroethylene	17.4	----	----	34.5	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
Chloroform	ND	----	----	1.3	----	----	---
February 27, 2001							
Trichloroethylene	21.1	----	----	100	----	----	---
Vinyl Chloride	ND	----	----	ND	----	----	---
1,1-Dichloroethene	ND	----	----	1.1	----	----	---
cis-1,2-Dichloroethene	1.4	----	----	1.5	----	----	---
Chloroform	ND	----	----	1.2	----	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
March 30, 2001							
Trichloroethylene	68.0	51.9	19.7	156	157	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.0	1.1	----	---
cis-1,2-Dichloroethene	ND	1.0	ND	ND	ND	----	---
April 26, 2001							
Trichloroethylene	66.6	46.4	16.7	156	88.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.0	1.0	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	ND	ND	----	---
May 25, 2001							
Trichloroethylene	24.3	23.8	21.7	140	95.5	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.6	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.1	----	---
June 21, 2001							
Trichloroethylene	39.6	19.4	9.8	118	87.9	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.2	----	---
Chloroform	ND	ND	ND	3.4	ND	----	---
July 24, 2001							
Trichloroethylene	46.0	25.4	5.9	154	68.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.5	ND	----	---
cis-1,2-Dichloroethene	ND	1.3	ND	ND	1.0	----	---
August 17, 2001							
Trichloroethylene	39.9	18.4	5.6	191	66.6	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2	1.7	----	---
August 22, 2001 (3:30 p.m.)[5]							
Trichloroethylene	----	----	----	87.3	63.3	----	---
Vinyl Chloride	----	----	----	1.8 ND	ND	----	---
1,1-Dichloroethene	----	----	----	ND 2.4	ND	----	---
cis-1,2-Dichloroethene	----	----	----	9.1 ND	1.4	----	---
Chloroform	----	----	----	ND ND	ND	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
August 22, 2001 (9:55 p.m.)				**SW-2A**	**SW-2B**			
Trichloroethylene	----	----	----	143	174	69.3	----	---
Chloromethane	----	----	----	1.2	ND	2.3	----	---
Vinyl Chloride	----	----	----	2.9	ND	ND	----	---
1,1-Dichloroethene	----	----	----	1.5	2.1	ND	----	---
cis-1,2-Dichloroethene	----	----	----	16.8	ND	1.5	----	---
Chloroform	----	----	----	ND	ND	ND	----	---
August 23, 2001 (8:30 a.m.)								
Trichloroethylene	----	----	----	116	146	----	----	---
Chloromethane	----	----	----	ND	ND	----	----	---
Vinyl Chloride	----	----	----	2.8	ND	----	----	---
1,1-Dichloroethene	----	----	----	1.2	1.6	----	----	---
cis-1,2-Dichloroethene	----	----	----	13.8	ND	----	----	---
Chloroform	----	----	----	ND	ND	----	----	---
September 20, 2001								
Trichloroethylene	33.0	23.0	7.0	88.3	156	69.2	----	---
Chloromethane	ND	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	1.6	ND	ND	----	---
Chloroethane	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	1.5	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	8.4	ND	1.2	----	---
Chloroform	1.6	3.3	ND	1.6	3.4	1.5	----	---
October 10, 2001								
Trichloroethylene	19.9	17.2	3.0	87.2	115	49.3	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	5.6	ND	ND	----	---
November 8, 2001								
Trichloroethylene	39.2	33.5	9.0	106	130	91.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.0	1.1	ND	----	---
cis-1,2-Dichloroethene	ND	1.5	ND	5.7	ND	1.5	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
December 4, 2001				**SW-2A**	**SW-2B**			
Trichloroethylene	37.3	21.0	ND	107	27.5	79.0	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.5J[6]	ND	1.1J	2.1J	1.4J	----	---
Chloroform	ND	ND	ND	ND	1.7J	ND	----	---
January 7, 2002								
Trichloroethylene	47.5	8.6J	4.8J	28.6	30.1	14.4J	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	----	---
February 13, 2002								
Trichloroethylene	82.6	42.9	5.9J	226	158	129	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.3J	2.1J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	7.1J	1.2J	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
March 19, 2002								
Trichloroethylene	66.2	47.7	11.0J	27.3	182	102	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	2.9J	ND	----	---
cis-1,2-Dichloroethene	1.2J	1.3J	ND	2.2J	2.5J	1.7J	----	---
Chloroform	ND	ND	ND	2.2J	ND	ND	----	---
April 19, 2002								
Trichloroethylene	64.1	ND	ND	156	40.5	89.8	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.2J	4.0J	ND	----	---
cis-1,2-Dichloroethene	1.4J	ND	ND	ND	2.7J	2.0J	----	---
Chloroform	ND	ND	ND	ND	1.4J	ND	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1		MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)		(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]							
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]		1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]							
May 20, 2002				SW-2A	SW-2B			
Trichloroethylene	28.3	13.6J	4.9J	105	35.9	42.3	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.4J	ND	ND	----	---
cis-1,2-Dichloroethene	1.1J	1.3J	ND	1.8J	3.8J	1.6J	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
June 13, 2002								
Trichloroethylene	7.5J	8.5J	3.1J	111	45.6	47.5	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.4J	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.6J	ND	1.1J	4.7J	3.5J	----	---
Chloroform	1.0J	ND	ND	ND	1.1J	2.9J	----	---
July 11, 2002								
Trichloroethylene	22.4	3.8J	ND	96.8	43.5	3.6J	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.0J	ND	ND	----	---
cis-1,2-Dichloroethene	3.6J	ND	ND	9.8J	2.1J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	ND	----	---
August 14, 2002[7]								
Trichloroethylene	3.3J	7.1J	ND	19.6J		8.1J	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	ND	1.2J	ND	3.5J		2.0J	----	---
Chloroform	1.8J	ND	ND	1.3J		1.3J	----	---
October 15, 2002[8]								
Trichloroethylene	1.3J	1.3J	ND	1.6J		5.5J	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND		ND	----	---
Chloroform	ND	ND	ND	ND		ND	----	---
January 10, 2003								
Trichloroethylene	37.0	28.1	7.8J	50.3		59.4	----	---
Vinyl Chloride	ND	ND	ND	ND		ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND		ND	----	---
cis-1,2-Dichloroethene	2.3J	1.4J	ND	1.9J		3.6J	----	---
Chloroform	ND	ND	ND	1.7J		ND	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
February 7, 2003							
Trichloroethylene	14.5J	9.3J	3.6J	22.0	36.1	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	1.1J	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
March 28, 2003							
Trichloroethylene	50.5	21.3	5.9J	47.4	80.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	2.9J	1.2J	ND	6.2J	4.5J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
April 29, 2003							
Trichloroethylene	44.6	34.5	7.6J	18.8J	63.2	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	3.3J	1.7J	ND	3.7J	4.9J	----	---
Chloroform	ND	ND	ND	1.6J	1.2J	----	---
July 21, 2003							
Trichloroethylene	37.7	18.9	3.0J	30.1	58.1	----	---
Vinyl Chloride	ND	ND	ND	1.4J	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	2.6J	1.5J	ND	8.0J	4.1J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
October 21, 2003							
Trichloroethylene	14.8J	15.7J	2.0J	51.2	38.1	----	---
Vinyl Chloride	ND	ND	ND	1.0J	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.2J	ND	----	---
cis-1,2-Dichloroethene	ND	1.2J	ND	10.4J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
January 23, 2004							
Trichloroethylene	33.4	17.2J	4.3J	19.9J	45.8	----	---
Chloromethane	ND	ND	ND	1.1J	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	5.5J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 12, 2004							
Trichloroethylene	27.0	17.8J	3.6J	6.3J	36.7	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	1.6J	ND	2.3J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
July 15, 2004							
Trichloroethylene	17.5J	6.2J	2.4J	89.3	28.3	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	2.2J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	3.6J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
August 9, 2004							
Trichloroethylene	NS[9]	NS	NS	6.1J	NS	----	---
Chloromethane	NS	NS	NS	ND	NS	----	---
Vinyl Chloride	NS	NS	NS	6.0J	NS	----	---
1,1-Dichloroethene	NS	NS	NS	ND	NS	----	---
cis-1,2-Dichloroethene	NS	NS	NS	13.0J	NS	----	---
Chloroform	NS	NS	NS	ND	NS	----	---
October 22, 2004							
Trichloroethylene	22.9	10.8J	1.9J	48.7	41.1	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.1J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	5.2J	1.0J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
January 26, 2005							
Trichloroethylene	28.9	13.1J	2.7J	78.7	48.5	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.7J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	8.3J	ND	----	---
Chloroform	ND	ND	ND	ND	ND	----	---

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 27, 2005							
Trichloroethylene	19.5J	10.2J	4.0J	62.2	28.0	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	1.6J	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	3.9J	1.2J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
July 11, 2005							
Trichloroethylene	7.7J	3.8J	2.2J	10.4J	22.6	----	---
Chloromethane	ND	ND	ND	ND	ND	----	---
Vinyl Chloride	ND	ND	ND	ND	ND	----	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	----	---
cis-1,2-Dichloroethene	ND	ND	ND	ND	1.1J	----	---
Chloroform	ND	ND	ND	ND	ND	----	---
October 13-14, 2005							
Trichloroethylene	3.2J	8.0J	4.9J	7.8J	20.7	ND	---
Chloromethane	ND	ND	ND	ND	ND	ND	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	---
cis-1,2-Dichloroethene	ND	ND	ND	1.4J	1.8J	ND	---
Chloroform	ND	ND	ND	4.9J	1.2J	6.5J	---
January 27, 2006							
Trichloroethylene	21.1	4.7J	11.7J	30.1	28.7	ND	---
Chloromethane	ND	ND	ND	ND	ND	ND	---
Vinyl Chloride	ND	ND	ND	ND	ND	ND	---
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	---
cis-1,2-Dichloroethene	1.0J	ND	ND	2.8J	1.5J	ND	---
Chloroform	ND	1.4J	ND	4.0J	ND	1.6J	---
March 14, 2006							
Trichloroethylene	NS[10]	NS	NS	NS	NS	NS	ND
Chloromethane	NS	NS	NS	NS	NS	NS	ND
Vinyl Chloride	NS	NS	NS	NS	NS	NS	ND
1,1-Dichloroethene	NS	NS	NS	NS	NS	NS	ND
cis-1,2-Dichloroethene	NS	NS	NS	NS	NS	NS	ND
Chloroform	NS	NS	NS	NS	NS	NS	ND

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
April 20, 2006							
Trichloroethylene	1.9J	1.9J	1.9J	2.0J	2.0J	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	3.8J	ND
July 25, 2006							
Trichloroethylene	ND	1.9J	5.5J	ND	5.4J	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	1.3J	ND	ND	ND	7.6J	ND	ND
Chloroform	ND	ND	ND	ND	ND	4.3J	ND
October 4, 2006							
Trichloroethylene	<1	<1	4	4	4	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	5	<1
Toluene	<1	<1	<1	62	<1	<1	<1
January 15, 2007							
Trichloroethylene	13	4	2	<1	16	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	2	<1	<1	<1	2	<1	<1
Chloroform	<1	<1	<1	2	<1	1	<1
April 11, 2007							
Trichloroethylene	7.0	3	4	<1	13	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	3	<1	<1
Chloroform	<1	<1	<1	<1	<1	3	<1

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
August 1, 2007							
Trichloroethylene	<1	<1	<1	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	<1	<1
October 25, 2007							
Trichloroethylene	<1	<1	5.8	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	<1	<1
January 14, 2008							
Trichloroethylene	<1	<1	9.7	<1	<1	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	1.2	<1	<1	<1	<1	8.8	<1
Bromodichloromethane	<1	<1	<1	<1	<1	1.5	<1
April 16, 2008							
Trichloroethylene	5.9	3	4.3	<1	10.6	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
Chloroform	<1	<1	<1	<1	<1	5.8	<1
Bromodichloromethane	<1	<1	<1	<1	<1	1.2	<1
July 28, 2008							
Trichloroethylene	1.0	ND	2.2	20.3	1.1	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	1.4	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	25.2	ND	ND	ND
Chloroform	ND	ND	ND	ND	ND	5.8	ND
Bromodichloromethane	ND	ND	ND	ND	ND	1.2	ND

Table continued on next page

Table 5. Results of analyses[1] of surface-water samples collected at compliance points and monitoring points (as defined in the approved Interim Corrective Measures Report) and select locations near the Montgomery Zoo ; July 2009 Status Report; Coliseum Boulevard Plume Investigation, Montgomery Alabama. [Locations of surface-water sample sites are shown on Figure 4.]

	CP-1	CP-2	CP-3	MP-1	MP-2	ZD-1	ZP-1
	(former SW-3)	(former SW-8)	(former SW-10)	(former SW-2)	(former SW-5)		
	[Concentrations are expressed in micrograms/Liter (µg/l)]						
	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]	1.0 µg/l [2]
	175 µg/l TCE Action level for Kilby Ditch[3]						
October 30, 2008							
Trichloroethylene	5.6	2.5	3.6	3.7	9.2	ND	ND
Chloromethane	ND	ND	ND	ND	ND	ND	ND
Vinyl Chloride	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene	ND	ND	ND	4.4	ND	ND	ND
Chloroform	ND	ND	ND	2.4	1.1	1.3	ND
Bromodichloromethane	ND	ND	ND	ND	ND	ND	ND
January 16, 2009							
Trichloroethylene	11.6	3.1	2.4	22.9	22.9	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	5.9	1.2	<1	<1
Chloroform	<1	<1	<1	<1	<1	4.7	<1
Bromodichloromethane	<1	<1	<1	<1	<1	<1	<1
April 30, 2009							
Trichloroethylene	12.2	4.4	2.6	16.2	22	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	<1	<1	<1	<1
cis-1,2-Dichloroethene	<1	<1	<1	2.6	1.5	<1	<1
Chloroform	<1	<1	<1	2.7	<1	2.1	<1
Bromodichloromethane	<1	<1	<1	<1	<1	<1	<1
June 30, 2009							
Trichloroethylene	11.9	2.9	2.1	60.2	25.2	<1	<1
Chloromethane	<1	<1	<1	<1	<1	<1	<1
Vinyl Chloride	<1	<1	<1	<1	<1	<1	<1
1,1-Dichloroethene	<1	<1	<1	1.3	<1	<1	<1
cis-1,2-Dichloroethene	1.6	<1	<1	3.6	3.8	<1	<1
Chloroform	<1	<1	<1	<1	<1	<1	<1
Toluene	<1	<1	<1	1.4	<1	5.5	<1
Bromodichloromethane	<1	<1	<1	<1	<1	<1	<1

[5] Location SW-2, which has historically been a single sample from the dual pipes under Coliseum Boulevard, was sampled as two separate locations [SW-2A (north) and SW-B (south)] beginning August 22, 2001.

[6] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.

[7] Monitoring point MP-1 is at midpoint of former sampling locations SW-2A and SW-2B.

[8] Surface water sampling was changed from monthly to quarterly sample collection in accordance with the Interim Corrective Measures Report dated September 2001, revised February and July 2002. Monthly sampling was conducted during the pipe rehabilitation project (January through April 2003).

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-1	SW-3	8/14/02	33.70	197	8.38	7.92	6.0
		10/15/02	19.20	126	8.26	8.05	10.5
		1/10/03	16.21	108	7.02	13.1	3.0
		2/7/03	9.20	102	6.82	NM[8]	15.5
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	26.66	152	6.94	6.11	6.5
		7/21/03	29.17	148	7.10	9.99	16.4
		10/21/03	27.01	128	8.35	4.67	1.1
		1/23/04	16.77	107	8.06	15.7	16.1
		4/12/04	27.23	125	7.35	5.56	17.5
		7/15/04	26.38[9]	75	7.80[9]	14.239	3.2[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.87	155	7.32	6.40	5.3
		1/26/05	14.55	175	7.36	7.10	11.4
		4/27/05	20.81	136	6.87	9.87	15.8
		7/11/05	28.12	116	9.52	8.22	10.3
		10/13/05	23.05	200	7.03	9.50	4.8
		1/27/06	13.43	184	7.08	7.62	5.8
		4/20/06	23.02	112	6.80	8.60	27.7
		7/25/06	31.69	190	8.47	5.44	48.0
		10/4/06	33.10	NM	5.84	6.67	7.6
		1/15/07	18.08	164	7.40	8.90	2.5
		4/11/07	16.98	159	6.49	3.00	5.6
		8/1/07	36.21	138	9.78	5.22	12.9
		10/25/07	17.43	58	NS*	NS*	9.7
		1/14/08	16.10	175	9.55	17.58	10.2
		4/16/08	30.43	135	8.24	7.13	24.8
		7/28/08	35.14	380	8.97	10.56	7.3
		10/30/08	13.72	439	6.88	10.70	1.78
		1/16/09	9.40	285	6.49	15.10	12.40
		4/30/09	25.00	322	7.43	17.50	3.60
		6/30/09	23.95	212	6.96	2.40	2.28

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-2	SW-8	8/14/02	28.54	214	7.41	5.25	16.7
		10/15/02	18.64	122	7.45	5.71	15.9
		1/10/03	13.77	115	6.31	12.6	7.1
		2/7/03	9.40	101	6.35	NM	22.0
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	20.32	141	6.33	3.62	49.0
		7/21/03	25.56	153	6.43	3.73	12.3
		10/21/03	23.77	157	7.75	4.32	3.2
		1/23/04	11.71	137	7.63	9.17	10.7
		4/12/04	21.51	145	7.61	5.29	11.2
		7/15/04	25.77[9]	166	9.25[9]	5.21	3.5[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.50	186	6.60	3.62	7.6
		1/26/05	14.10	170	7.05	6.41	2.9
		4/27/05	16.75	117	7.02	7.66	16.8
		7/11/05	26.33	109	8.19	7.58	22.4
		10/13/05	24.56	197	6.89	5.56	3.8
		1/27/06	13.69	66	6.81	8.40	18.8
		4/20/06	23.11	106	6.83	8.52	29.8
		7/25/06	28.89	200	7.61	3.58	3.7
		10/4/06	24.74	NM	6.86	6.82	2.7
		1/15/07	15.64	139	7.41	6.41	8.4
		4/11/07	15.83	145	6.48	4.33	7.3
		8/1/07	28.42	133	8.41	3.7	8.4
		10/25/07	15.24	68	NS*	NS*	5.5
		1/14/08	11.57	134	8.45	10.72	6.9
		4/16/08	15.25	179	7.94	7.84	31.7
		7/28/08	26.71	268	820.00	4.38	8.9
		10/30/08	12.48	319	7.26	11.60	5.6
		1/16/09	6.60	239	6.51	15.90	28.4
		4/30/09	22.00	314	6.95	15.40	5.0
		6/30/09	23.73	208	6.95	2.61	4.7

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
CP-3	SW-10	8/14/02	28.40	188	7.10	4.95	14.8
		10/15/02	18.17	111	7.24	5.76	15.8
		1/10/03	14.15	111	6.37	12.4	4.0
		2/7/03	9.20	93.0	6.00	NM	14.1
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	21.86	129	6.51	5.70	17.7
		7/21/03	26.41	130	6.70	4.68	22.3
		10/21/03	24.23	143	7.55	4.42	3.4
		1/23/04	16.64	120	7.04	10.70	3.6
		4/12/04	21.27	128	7.07	4.83	14.9
		7/15/04	25.73	120	5.80	4.30	3.1[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	21.14	173	6.67	3.21	2.9
		1/26/05	13.34	157	6.53	6.90	7.9
		4/27/05	16.44	98	6.48	7.03	19.0
		7/11/05	24.99	106	6.91	7.04	25.0
		10/13/05	23.99	155	6.90	5.78	18.1
		1/27/06	11.35	118	6.61	7.84	17.9
		4/20/06	23.73	117	6.80	7.26	28.9
		7/25/06	27.22	167	7.31	4.17	3.8
		10/4/06	22.83	NM	6.72	3.31	7.2
		1/15/07	16.28	117	7.48	7.98	5.0
		4/11/07	15.74	99	6.22	7.28	5.9
		8/1/07	25.00	122	7.72	3.65	6.1
		10/25/07	15.69	53	NS*	NS*	5.7
		1/14/08	10.72	116	8.40	9.62	4.3
		4/16/08	19.27	125	7.63	7.25	10.2
		7/28/08	25.67	198	8.85	4.64	6.81
		10/30/08	13.62	222	7.34	12.68	2.89
		1/16/09	6.70	165	5.37	10.10	23.50
		4/29/09	20.40	75	7.00	9.42	9.90
		6/30/09	23.26	126	6.91	2.71	2.87

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
MP-1	SW-2	8/14/02	27.27	202	7.09	5.62	9.5
		10/15/02	20.10	139	7.34	9.15	30.2
		1/10/03	16.60	100	6.36	10.8	3.5
		2/7/03	11.30	102	6.80	NM	14.2
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	22.39	132	6.87	4.99	7.1
		7/21/03	26.91	143	6.59	6.67	7.6
		10/21/03	26.72	226	7.48	4.79	2.5
		1/23/04	12.59	203	6.94	9.81	11.7
		4/12/04	26.34	165	6.44	3.24	52.3
		7/15/04	27.10	112	6.31	4.65	4.0[9]
		8/9/04[10]	26.46	256	7.05	7.22	9.2
		10/22/04	22.73	232	6.89	5.41	4.2
		1/26/05	16.01	292	6.84	6.80	4.2
		4/27/05	20.67	157	7.05	8.38	6.8
		7/11/05	24.75	138	6.94	5.90	26.2
		10/13/05	24.55	240	6.03	4.95	29.5
		1/27/06	11.59	238	6.95	7.66	8.6
		4/20/06	24.20	120	7.19	7.26	30.4
		7/25/06	29.52	253	6.96	1.51	19.2
		10/4/06	22.43	NM	6.81	1.46	9.0
		1/15/07	15.15	167	5.78	5.41	27.6
		4/11/07	16.61	144	6.15	2.42	37.2
		8/1/07	34.90	119	9.36	9.38	9.33
		10/25/07	17.76	67	NS*	NS*	13.9
		1/14/08	14.65	221	6.80	16.60	10.51
		4/16/08	21.24	223	6.37	6.56	7.03
		7/28/08	34.54	420	7.05	10.18	6.37
		10/30/08	15.59	356	7.42	8.40	1.81
		1/16/09	5.00	393	5.75	9.84	325
		4/30/09	22.60	384	7.08	15.50	5.6
		6/30/09	24.48	266	7.12	3.33	4.99

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
MP-2	SW-5	8/14/02	33.86	212	7.48	6.01	2.0
		10/15/02	19.19	159	7.22	7.95	15.5
		1/10/03	15.15	112	6.59	12.0	12.2
		2/7/03	10.20	112	6.48	NM	24.3
		3/28/03	NM	NM	NM	NM	NM
		4/29/03	23.89	146	6.56	7.15	9.3
		7/21/03	28.79	157	6.64	6.84	5.4
		10/21/03	26.62	126	7.98	8.05	1.6
		1/23/04	10.51	97	7.31	9.08	5.5
		4/12/04	28.40	125	6.77	4.98	17.1
		7/15/04	30.15[9]	94	8.95	14.30[9]	3.5[9]
		8/9/04[10]	NM	NM	NM	NM	NM
		10/22/04	22.41	168	7.59	8.65	4.4
		1/26/05	16.32	163	7.02	8.91	4.5
		4/27/05	22.08	114	6.96	8.20	10.7
		7/11/05	27.59	134	6.96	7.55	11.3
		10/13/05	23.77	201	6.67	8.80	7.5
		1/27/06	13.41	188	7.02	8.93	21.7
		4/20/06	23.17	117	7.08	8.52	32.2
		7/25/06	30.14	264	6.91	3.08	16.0
		10/4/06	28.79	NM	7.30	3.93	1.7
		1/15/07	18.21	171	7.73	9.13	3.8
		4/11/07	17.08	154	6.26	3.30	5.8
		8/1/07	36.84	168	10.01	6.99	2.3
		10/25/07	17.56	62	NS*	NS*	3.3
		1/14/08	15.82	160	8.27	18.89	11.0
		4/16/08	31.55	203	7.21	8.01	8.3
		7/28/08	37.87	258	8.81	10.63	6.81
		10/30/08	14.58	397	6.43	15.20	2.40
		1/16/09	5.10	262	6.28	NS*	98.60
		4/30/09	23.90	328	7.27	14.40	2.50
		6/30/09	28.03	236	6.90	3.18	4.62

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
ZD-1		10/14/05	22.01	201	6.09	6.82	29.0
		1/27/06	11.97	156	6.18	7.56	13.1
		4/20/06	21.41	137	7.05	8.81	35.8
		7/25/06	29.70	183	7.08	2.18	5.0
		10/4/06	26.96	NM	6.54	3.41	4.0
		1/15/07	15.83	104	7.35	7.99	6.2
		4/10/07	16.92	128	6.26	4.55	8.9
		8/2/07	28.84	106	7.92	7.69	3.96
		10/25/07	16.36	55	NS*	NS*	20.10
		1/14/08	11.50	167	7.78	11.33	3.01
		4/16/08	21.50	105	7.34	7.63	7.90
		7/28/08	31.38	259	8.06	1.98	13.71
		10/30/08	13.42	286	6.32	9.30	4.91
		1/16/09	5.20	208	5.78	10.40	2.30
		4/29/09	22.00	113	7.30	6.76	NS
		6/30/09	26.88	223	6.95	1.92	14.85

Table continued on next page

Table 6. Surface water quarterly field parameters[1] (temperature, conductivity, pH, dissolved oxygen, and turbidity); July 2009 Status Report; Coliseum Boulevard Plume Project; Montgomery, Alabama.

Sample Identifier[2]	Former Location Identifier	Sample Date	Temperature °C[3]	Conductivity (µmhos)[4]	pH (s.u.)[5]	Dissolved Oxygen (mg/l)[6]	Turbidity (ntu)[7]
ZP-1		3/14/06	NM	NM	NM	NM	NM
		4/20/06	25.07	107	7.24	7.44	87.6
		7/25/06	30.91	149	7.27	4.80	151
		10/4/06	28.48	NM	8.12	5.57	17
		1/15/07	17.27	117	7.64	9.93	4.1
		4/11/07	18.97	101	6.77	10.02	2.5
		8/2/07	31.59	107	8.31	6.60	18.9
		10/25/07	20.74	67	NS*	NS*	7.6
		1/14/08	13.17	124	7.94	9.74	4.8
		4/16/08	23.48	139	7.27	6.65	5.1
		7/28/08	33.11	243	8.84	6.41	20.1
		10/29/08	16.47	270	6.46	8.26	88.5
		1/16/09	8.60	191	5.19	9.45	1.2
		4/29/09	25.00	116	8.01	10.70	11.2
		6/30/09	31.33	130	7.04	1.62	32.6

Notes:

[1] All field parameters were measured with a YSI multi-parameter (556 MPS) meter.
[2] CP - Compliance Point; MP - Monitoring Point; ZD - Zoo Ditch location
[3] °C - Degrees Celsius
[4] µmhos - Micromhos
[5] s.u. - standard units
[6] mg/l - milligrams per liter
[7] ntu - nephelometric turbidity units
[8] NM - Not measured; Technician inadvertently did not measure the parameter.
[9] Field parameters were remeasured on 7/22/04, due to a misrecording of one of the field parameters by the field crew.
[10] Sample location MP-1 was the only location measured on August 9, 2004, to determine if there was an increasing concentration trend at location MP-1.
[*] NS = Not Sampled - equipment malfunction

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
A	11/15/01	6	ND[4]	<5	<5	<5	<5	<5	4.3J[5]	<5	<5	<5
	2/13/02	12	<5	<5	<5	<5	<5	<5	<5	<5	6.3	<5
	5/22/02	-	NC[6]	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	18.9J	<5	8.4J	<5	3.1J
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	28.1	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
B	11/15/01	5	<5	<5	<5	<5	<5	<5	3.6J	<5	<5	<5
	2/13/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
B - dup[7]	2/13/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
B	5/22/02	-	<5	<5	<5	<5	<5	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	7.3J	<5	4.0J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	16.4J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
C	11/15/01	8	<5	<5	<5	<5	<5	<5	5.7J	<5	<5	<5
	2/13/02	8	NR[8]	NR	NR	NR	NR	NR	NR	NR	NR	NR
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	<5	<5	20.6J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	20.6J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
C-dup	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
C	2/1/08	9	<5	<5	<5	<5	<5	<5	<20	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
D	11/15/01	8	<5	<5	<5	<5	<5	<5	<5	3.3J	<5	<5
D-dup	11/15/01	8	<5	<5	<5	<5	<5	<5	<5	12.4J	<5	<5
D	2/13/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	5.5J	<5	3.2J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	10.0J	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.7J	<5	<5
	1/16/2007	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/2008	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/23/2009	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
E	11/15/01	4	<5	<5	<5	<5	<5	<5	3.9J	25.5J	<5	<5
	2/13/02	7	<5	<5	<5	<5	<5	<5	<5	9.5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	16.6J	<5	8.0J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	21.4J	<5	<5
E-dup	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.7J	<5	<5
E	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<7	<7	<7	<7	<7	<13	<20	<7	<7	<7
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table Continued on Next Page

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
F	11/15/01	6	<5	<5	<5	<5	<5	<5	10.6J	8.8J	<5	<5
	2/13/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	6.0J	<5	3.5J	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	12.8J	<5	<5
	1/16/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
G	11/15/01	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/13/02	7	<5	<5	<5	<5	<5	<5	<5	<5	14.4	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	5.5J	<5	3.3J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	6.5J	<5	<5
	1/15/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<20	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
H	11/15/01	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/13/02	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	-	NC	NC	NC	NC	NC	NC	NC	NC	NC	NC
	1/29/04	8	<5	<5	<5	<5	<5	7.1J	<5	4.1J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.9J	<5	<5
	2/1/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/23/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
I	11/16/01	3	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/14/02	5	12.1	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	5	6.8J	<5	<5	<5	<5	1.9J	4.2J	4.7J	<5	<5
	9/17/02	6	ND[9]	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	8	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)	ND (<2.6)
	7/21/03	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
I-dup	7/21/03	4	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
I	1/29/04	8	<5	<5	<5	<5	<5	5.2J	<5	4.1J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.3J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
J	11/16/01	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	2/14/02	5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	7.5J	4.1J	<5	<5
	9/17/02	7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	8	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)	ND (<2.4)
	7/21/03	7	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.0J	<5	5.7J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.9J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table continued on next page

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
K	11/16/01	8	<5	<5	<5	<5	<5	<5	3.1J	<5	<5	<5
K-dup	11/16/01	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	2/14/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K-dup	2/14/02	11	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	5/22/02	12	<5	<5	<5	<5	<5	<5	3.2J	6.0J	<5	<5
	9/17/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	10	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)
	7/21/03	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.2J	<5	3.4J	<5	<5
	1/31/05	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K-dup	1/31/05	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
K	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	4.3J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<7	<7	<7	<7	<7	<14	<7	<7	<7	<7
	11/3/08	9	11	<7	<7	<7	<7	<14	<7	<7	<7	<7
	4/22/09	9	<10	<10	<10	<10	<10	<20	<10	<10	<10	<10
	7/1/09	9	<5	<5	<5	<5	<5	<11	<5	<5	<5	<5
L	11/16/01	10	3.9J	<5	<5	<5	<5	<5	3.1J	<5	<5	<5
	2/14/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
L-dup	5/22/02	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
L	9/17/02	8	26.4J	6.3J	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	9	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)
	7/21/03	7	<5	<5	<5	<5	<5	ND	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	3.3J	<5	3.5J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	7/25/06	8	<5	3.9J	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
L-dup	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
L	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
M	11/16/01	10	<5	<5	<5	<5	<5	<5	4.8J	<5	<5	<5
	2/14/02	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	3.3J	3.0J	<5	<5
	9/17/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	6	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[10]	9	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)	ND (<1.3)
	7/29/03[11]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	6.7J	<5	4.2J	<5	<5
	1/31/05	8	<5	<5	<5	<5	<5	<5	<5	ND	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	5.6J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/17/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table continued on next page

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
N	11/15/01	3	50.6J[4]	ND[5]	<5	<5	<5	<5	6.6J	16.4J	<5	<5
	2/13/02	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	10	<5	<5	<5	<5	<5	<5	3.3J	<5	<5	<5
	9/17/02[6]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup[7]	9/17/02[6]	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	3.2J	<5	<5
	1/14/03[8]	8	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)	ND (<1.2)
	7/21/03	2	3.6J	<5	3.0J	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	<5	<5	<5	<5	<5	5.3J	<5	3.2J	<5	<5
	7/26/04	8	<5	<5	<5	<5	<5	7.0J	<5	5.1J	<5	<5
	10/20/04	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	10/20/04	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	7.1J	<5	<5
	4/19/06	9	<5	<5	<5	<5	<5	<5	<5	11.8J	<5	<5
N-dup	4/19/06	9	<5	<5	<5	<5	<5	<5	<5	14.7J	<5	<5
N	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N-dup	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
N	10/4/06	9	<5	<5	<5	<5	<5	<5	32 B [2]	<5	<5	<5
	2/7/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/17/08	9	<5	<10	<5	<5	<5	<10	<10	<5	<5	<5
	7/11/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<6	<6	<6	<6	<6	<12	<6	<6	<6	<6
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Table continued on next page

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
O	11/15/01	3	<5	<5	<5	<5	<5	<5	3.1J	3.3J	<5	<5
	2/13/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	8	<5	<5	<5	<5	<5	<5	4.8J	4.0J	5.7J	<5
	9/17/02[6]	12	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	12	<5	<5	<5	<5	<5	<5	<5	7.1J	<5	<5
	1/14/03[8]	11	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)	ND (<1.6)
	7/21/03	5	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	750	18.8J	<5	<5	<5	31.2J	<5	15.9J	<5	5.2J
	3/9/04[9]	15	104	35.4J	6.3J	<5	<5	<5	<5	5.5J	<5	<5
	4/14/04[10]	8-12	<5	3.4J	3.9J	<5	<5	<5	<5	6.1J	<5	<5
	7/26/04	12	<5	3.9J	<5	<5	<5	31.4J	<5	12.1J	<5	6.8J
	10/20/04	10	54.4	5.6J	<5	<5	<5	<5	<5	4.5J	<5	<5
	1/31/05	10	<5	3.9J	<5	<5	<5	<5	<5	<5	<5	<5
	5/4/05	8	16.8J	370	5.9J	<5	<5	<5	3.1J	8.3J	<5	<5
	7/21/05	8	<5	4.1J	<5	<5	<5	<5	<5	4.0J	<5	<5
	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
O-dup	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
O	1/26/06	8	<5	50.6J	51.0J	5.6J	<5	<5	5.7J	37.5J	<5	<5
	4/19/06	10	<5	<5	<5	<5	<5	<5	<5	6.1J	<5	<5
	7/25/06	8	10.1J	174	<5	<5	<5	<5	<5	<5	<5	<5
	10/4/06	9	<5	<5	<5	<5	<5	<5	29 B [2]	<5	<5	<5
O-dup	10/4/06	8	<5	<5	<5	<5	<5	<5	26 B [2]	<5	<5	<5
O	2/7/07	9	<5	96	7	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	8	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/17/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/11/08	9	<5	14	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	14	<5	<5	<5	<10	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<6	<6	<6	<6	<6	<13	<6	<6	<6	<6
	7/1/09	9	<5	9	<5	<5	<5	<14	<5	<5	<5	<5

Table continued on next page

Table 7. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of sediment from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama. [Distributions of VOCs in sediment/soil samples are shown on Figure 5.]

			Sediment Lab Results									
			Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Benzene	Cis-1,3-Dichloropropene	M,P,O-Xylenes	Methylene Chloride[2]	Toluene	Trichlorofluoromethane	Ethyl Benzene
			[Concentrations are in micrograms per kilogram (µg/kg)]									
Sample Location Identifier	Sample Date	Approximate Sample Depth (inches)	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]	3.0 µg/kg[3]
P	11/15/01	2	<5	<5	<5	<5	<5	<5	<5	<5	7.1J	<5
	2/13/02	9	10.6	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/22/02	11	7.0J	<5	<5	<5	<5	<5	6.7J	<5	<5	<5
	9/17/02[6]	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/31/02	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/14/03[8]	10	11.0	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)	ND (<1.1)
	7/21/03	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/29/04	8	12.2J	<5	<5	<5	<5	<5	<5	<5	<5	<5
	7/26/04	12	<5	<5	<5	<5	<5	5.5J	<5	3.9J	<5	<5
	10/20/04	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/31/05	10	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	5/4/05	8	<5	<5	<5	<5	<5	<5	<5	4.6J	<5	<5
	7/21/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/27/05	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/26/06	8	<5	<5	<5	<5	<5	<5	<5	3.9J	<5	<5
	4/19/06	10	<5	<5	<5	<5	<5	<5	<5	9.6J	<5	<5
	7/25/06	8	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/4/06	9	<5	<5	<5	<5	<5	<5	41 B [2]	<5	<5	<5
	2/7/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	4/13/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	8/1/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	10/25/07	9	<5	<5	<5	<5	<5	<5	<5	<5	<5	<5
	1/18/08	9	<5	<5	<5	<5	<5	<10	16	<5	<5	<5
	4/17/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/11/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	11/3/08	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	1/28/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	4/22/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5
	7/1/09	9	<5	<5	<5	<5	<5	<10	<5	<5	<5	<5

Notes:

[1] Samples were analyzed in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods, EPA, SW-846.
[2] Methylene Chloride is considered to have been present in the laboratory during analysis of the samples.
[3] MDL - Method Detection Limit of 3.0 micrograms per kilogram (µg/kg) for the soil laboratory analyses
[4] J - Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.
[5] ND - Not Detected
[6] Results on September 17, 2002, are reported on "wet-weight" basis.
[7] dup - Duplicate sample collected for quality assurance/quality control purposes.
[8] Sediment samples collected on 1/14/03 were analyzed by STL Laboratories because **TTL**'s laboratory equipment malfunctioned. STL's method detection limits varied for some samples and are indicated in parentheses ( ).
[9] In the sediment sample collected at location O on January 29, 2004, low mass and low percent solids present in the sample possibly resulted in an ambiguous level of TCE; therefore another sample was collected on March 9, 2004.
[10] On April 14, 2004, location O was sampled for verification and delineation of TCE detected in the sediment samples collected on January 29 and March 9, 2004.

Table 8. Concentrations of detected volatile organic compounds (VOCs[1]) in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
A	11/15/01	ND[4]	<1	<1	<1	<1	<1
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC[5]	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	7
	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	<1
B	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
B-dup[6]	2/13/02	<1	<1	<1	<1	<1	<1
B	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/23/07	<1	<1	<1	<1	<1	2
	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	<1
C	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	<1	<1	<1	<1	3
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	NS[8]	NS	NS	NS	NS	NS
	1/16/07	<1	<1	<1	<1	<1	<1
C-dup	1/16/07	<1	<1	<1	<1	<1	<1
C	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	6.5
D	11/15/01	NC	NC	NC	NC	NC	NC
D-dup	11/15/01	NC	NC	NC	NC	NC	NC
D	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	5
	2/1/08	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
	4/23/09	<1	<1	<1	<1	<1	<1
E	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	NS	NS	NS	NS	NS	NS
	1/16/07	<1	<1	<1	<1	<1	<1
	2/1/08	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]	NS[7]
	4/23/09	<1	<1	<1	<1	<1	13.8
F	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	1.1J[7]
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	1.1J
	1/26/06	<1	<1	<1	<1	<1	<1
	1/16/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	<1

Table continued on next page

Table 8. Concentrations of detected volatile organic compounds (VOCs[1]) in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
G	11/15/01	NC	NC	NC	NC	NC	NC
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	<1	<1	<1	<1	<1	<1
	1/31/05	<1	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/15/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	<1
H	11/15/01	<1	<1	<1	<1	<1	<1
	2/13/02	<1	<1	<1	<1	<1	<1
	5/22/02	NC	NC	NC	NC	NC	NC
	1/29/04	1.1J	<1	<1	<1	<1	<1
	1/31/05	1.0J	<1	<1	<1	<1	<1
	1/26/06	<1	<1	<1	<1	<1	<1
	1/15/07	<1	<1	<1	<1	<1	<1
	2/1/08	<1	<1	<1	<1	<1	<1
	4/23/09	<1	<1	<1	<1	<1	<1
	7/21/09	<1	<1	<1	<1	<1	<1
I	11/16/01	4.6J[4]	ND[5]	<1	<1	<1	<1
	02/14/02	5.0J	<1	<1	<1	<1	<1
	05/22/02	2.3J	<1	<1	<1	<1	<1
	09/17/02	<1	<1	<1	<1	<1	<1
	10/31/02	4.2J	<1	<1	<1	<1	<1
	01/14/03	4.3J	<1	<1	<1	<1	<1
	07/21/03	7.5J	<1	<1	<1	<1	<1
I-dup[6]	07/21/03	7.5J	<1	<1	<1	<1	<1
I	01/29/04	2.4J	<1	<1	<1	<1	<1
	01/31/05	2.6J	<1	<1	<1	<1	<1
	01/26/06	3.1J	<1	<1	<1	<1	<1
	07/25/06	2.1J	<1	<1	<1	<1	<1
	01/17/07	2	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	01/18/08	2.4	<1	<1	<1	<1	<1
	11/03/08	1.7	<1	<1	<1	<1	<1
	04/22/09	1.1	<1	<1	<1	<1	<1
	07/01/09	<1	<1	<1	<1	<1	<1
J	11/16/01	2.8J	<1	<1	<1	<1	<1
	02/14/02	3.9J	<1	<1	<1	<1	<1
	05/22/02	1.9J	<1	<1	<1	<1	<1
	09/17/02	ND	<1	<1	<1	<1	<1
	10/31/02	3.9J	<1	<1	<1	<1	<1
	01/14/03	2.9J	<1	<1	<1	<1	<1
	07/21/03	8.3J	<1	<1	<1	<1	<1
	01/29/04	<1	<1	<1	1.2J	<1	<1
	01/31/05	1.6J	<1	<1	<1	<1	<1
	01/26/06	ND	<1	<1	<1	<1	<1
	07/25/06	NS[7]	NS	NS	NS	NS	NS
	01/17/07	<1	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	1/18/08	1.2	<1	<1	<1	<1	<1
	11/3/08	5.9	<1	<1	<1	<1	<1
	4/22/09	<1	<1	<1	<1	<1	<1
	7/1/09	<1	<1	<1	<1	<1	2.0

Table continued on next page

Table 8. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
K	11/16/01	4.9J	<1	<1	<1	<1	<1
K-dup	11/16/01	4.9J	<1	<1	<1	<1	<1
K	02/14/02	16.4J	<1	<1	<1	<1	<1
K-dup	02/14/03	16.2J	<1	<1	<1	<1	<1
K	05/22/02	5.5J	<1	<1	<1	<1	<1
	09/17/02	2.2J	<1	<1	<1	<1	1.4J
	10/31/02	5.5J	<1	<1	<1	<1	<1
	01/14/03	13.9J	<1	<1	<1	<1	<1
	07/21/03	20.3	<1	<1	<1	<1	<1
	01/29/04	10.7J	<1	<1	<1	<1	<1
	01/31/05	7.9J	<1	<1	<1	<1	<1
K-dup	01/31/05	8.1J	<1	<1	<1	<1	<1
K	01/26/06	6.6J	<1	<1	<1	<1	<1
	07/25/06	3.9J	<1	<1	<1	<1	<1
	01/17/07	8	<1	<1	<1	<1	<1
	08/01/07	4.2	<1	<1	<1	<1	<1
	01/18/08	4.2	<1	<1	<1	<1	<1
	11/03/08	10.8	<1	<1	<1	<1	<1
	04/22/09	15.4	<1	<1	<1	<1	<1
	07/01/09	11.5	<1	<1	<1	<1	<1
L	11/16/01	2.9J	<1	<1	<1	<1	<1
	02/14/02	7.9J	<1	<1	<1	<1	<1
	05/22/02	2.7J	<1	<1	<1	<1	<1
L-dup	05/22/02	2.6J	<1	<1	<1	<1	<1
L	09/17/02	1.4J	<1	<1	<1	<1	<1
	10/31/02	3.4J	<1	<1	<1	<1	<1
	01/14/03	6.0J	<1	<1	<1	<1	<1
	07/21/03	4.3J	<1	<1	<1	<1	<1
	01/29/04	4.6J	<1	<1	<1	<1	<1
	01/31/05	4.2J	<1	<1	<1	<1	<1
	01/26/06	3.3J	<1	<1	<1	<1	<1
	07/25/06	1.9J	<1	<1	<1	<1	<1
	01/17/07	<1	<1	<1	<1	<1	<1
L-dup	01/17/07	<1	<1	<1	<1	<1	<1
L	08/01/07	1.4	<1	<1	<1	<1	<1
	01/18/08	2.7	<1	<1	<1	<1	<1
	11/03/08	4	<1	<1	<1	<1	<1
	04/22/09	7.7	<1	<1	<1	<1	<1
	07/01/09	7.9	<1	<1	<1	<1	<1

Table continued on next page

Table 8. Concentrations of detected volatile organic compounds (VOCs[1]) in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
M	11/16/01	<1	<1	<1	<1	<1	<1
	02/14/02	<1	<1	<1	<1	<1	<1
	05/22/02	NC[8]	NC	NC	NC	NC	NC
	09/17/02	NC	NC	NC	NC	NC	NC
	10/31/02	NC	NC	NC	NC	NC	NC
	01/14/03	<1	<1	<1	<1	<1	<1
	7/29/03[9]	<1	<1	<1	<1	<1	5.0J
	01/29/04	<1	<1	<1	<1	<1	<1
	01/31/05	<1	<1	<1	<1	<1	<1
	01/26/06	<1	<1	<1	<1	<1	<1
	07/25/06	<1	<1	<1	<1	<1	<1
	01/17/07	<1	<1	<1	<1	<1	<1
	08/01/07	<1	<1	<1	<1	<1	<1
	1/18/08	<1	<1	<1	<1	<1	<1
	11/3/08	<1	<1	<1	<1	<1	<1
	4/22/09	5.8	<1	<1	<1	<1	<1
	7/1/09	<1	<1	<1	<1	<1	<1
N	11/15/01	7.0J	<1	<1	<1	<1	<1
	02/13/02	16.8J	<1	<1	<1	<1	<1
	05/22/02	7.6J	<1	<1	<1	<1	<1
	09/17/02	3.7J	<1	<1	<1	<1	<1
N-dup	09/17/02	3.7J	<1	<1	<1	<1	<1
N	10/31/02	10.0J	<1	<1	<1	<1	<1
	01/14/03	15.2J	<1	<1	<1	<1	<1
	07/21/03	28.0	<1	<1	<1	<1	<1
	01/29/04	15.2J	<1	<1	3.2J	<1	<1
	07/26/04	11.9J	<1	<1	<1	<1	<1
	10/20/04	10.7J	<1	<1	<1	<1	<1
N-dup	10/20/04	10.4J	<1	<1	<1	<1	<1
N	01/31/05	11.2J	<1	<1	<1	<1	<1
	05/04/05	16.7J	<1	<1	<1	<1	<1
N-dup	05/04/05	16.5J	<1	<1	<1	<1	<1
N	07/21/05	18.1J	<1	<1	<1	<1	<1
N-dup	07/21/05	18.1J	<1	<1	<1	<1	<1
N	10/27/05	7.1J	<1	<1	<1	<1	<1
	01/26/06	10.4J	<1	<1	<1	<1	<1
	04/19/06	14.9J	<1	<1	<1	<1	<1
N-dup	04/19/06	14.8J	<1	<1	<1	<1	<1
N	07/25/06	6.9J	<1	<1	<1	<1	<1
N-dup	07/25/06	6.6J	<1	<1	<1	<1	<1
N	10/04/06	3	<1	<1	<1	<1	<1
	01/15/07	14	<1	<1	<1	<1	<1
	04/13/07	16	<1	<1	<1	<1	<1
	08/01/07	14.9	<1	<1	<1	<1	<1
	10/25/07	<1	<1	<1	<1	<1	<1
	01/18/08	9.2	2.3	<1	<1	<1	<1
	04/17/08	21.9	<1	<1	<1	<1	<1
	07/11/08	16.0	<1	<1	<1	<1	<1
	11/03/08	<1	<1	<1	<1	<1	<1
	01/28/09	28.5	<1	<1	<1	<1	<1
	04/22/09	34.4	<1	<1	<1	<1	<1
	07/01/09	21.8	<1	<1	<1	<1	<1

Table continued on next page

Table 8. Concentrations of detected volatile organic compounds (VOCs)[1] in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
O	11/15/01	NC	NC	NC	NC	NC	NC
	02/13/02	<1	<1	<1	<1	<1	<1
	05/22/02	NC	NC	NC	NC	NC	NC
	09/17/02	<1	<1	<1	1.0J	<1	<1
	10/31/02	2.5J	15.3J	4.8J	<1	<1	<1
	01/14/03	4.8J	14.4J	<1	<1	<1	<1
	07/21/03	NS	NS	NS	NS	NS	NS
	01/29/04	31.8	6.9J	<1	4.5J	<1	<1
	07/26/04	<1	5.4J	1.3J	<1	<1	<1
	10/20/04	<1	10.2J	1.7J	<1	<1	<1
	01/31/05	14.6J	18.2J	1.0J	<1	<1	<1
	05/04/05	3.1J	14.7J	1.0J	<1	<1	<1
	07/21/05	<1	1.9J	<1	<1	<1	1.6J
	10/27/05	<1	3.3J	<1	<1	<1	<1
O-dup	10/27/05	<1	2.8J	<1	<1	<1	<1
O	01/26/06	17.3J	16.3J	1.8J	<1	<1	<1
	04/19/06	NS	NS	NS	NS	NS	NS
	07/25/06	<1	5.9J	<1	<1	<1	<1
	10/04/06	<1	15.0	2	<1	<1	<1
O-dup	10/04/06	<1	12.0	3	<1	<1	<1
O	01/15/07	<1	28	7	<1	<1	<1
	04/13/07	4	24	<1	<1	<1	<1
	08/01/07	<1	13.8	2.4	<1	<1	<1
	10/25/07	<1	2.4	<1	<1	<1	<1
	01/18/08	14.2	6.8	<1	<1	<1	<1
	04/17/08	<1	3.2	<1	<1	<1	<1
	07/11/08	2.2	5.4	<1	<1	<1	<1
	11/03/08	<1	<1	<1	1.1	<1	<1
	01/28/09	5.9	4.6	<1	<1	<1	<1
	04/22/09	2.6	16.5	<1	<1	<1	<1
	07/01/09	1.3	13.4	1.2	<1	<1	<1

Table continued on next page

Table 8. Concentrations of detected volatile organic compounds (VOCs[1]) in samples of surface water from the "Low-Lying Areas"; July 2009 Status Report; Coliseum Boulevard Plume Investigation; Montgomery, Alabama.
[Distributions of VOCs in surface-water samples are shown on Figure 6.]

		Surface Water Lab Results					
		Trichloroethylene	Cis-1,2-Dichloroethene	Vinyl Chloride	Chloromethane	Methylene Chloride[2]	Toluene
Sample Identifier	Sample Date	[Concentrations are in micrograms per liter (µg/l)]					
		1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]	1.0 µg/l [3]
	11/15/01	16.8J	<1	<1	<1	<1	<1
	02/13/02	41.2	<1	<1	<1	<1	<1
	05/22/02	22.4	<1	<1	<1	<1	<1
	09/17/02	10.5J	<1	<1	<1	<1	<1
	10/31/02	25.1	<1	<1	<1	<1	<1
	01/14/03	43.2	<1	<1	<1	<1	<1
	07/21/03	42.2	<1	<1	<1	<1	<1
	01/29/04	25.0	<1	<1	2.3J	<1	<1
	07/26/04	23.4	<1	<1	<1	<1	<1
	10/20/04	22.5	<1	<1	<1	<1	<1
	01/31/05	27.5	<1	<1	<1	<1	<1
	05/04/05	20.9	<1	<1	<1	<1	<1
	07/21/05	21.1	<1	<1	<1	<1	<1
	10/27/05	9.8J	<1	<1	<1	<1	<1
P	01/26/06	20.2	<1	<1	<1	<1	<1
	04/19/06	14.3J	<1	<1	<1	<1	<1
	07/25/06	12.6J	<1	<1	<1	<1	<1
	10/04/06	6	<1	<1	<1	<1	<1
	01/15/07	31	<1	<1	<1	<1	<1
	04/13/07	<1	<1	<1	<1	<1	<1
	08/01/07	24.5	<1	<1	<1	<1	<1
	10/25/07	12.0	<1	<1	<1	<1	<1
	01/18/08	31.8	<1	<1	<1	<1	<1
	04/17/08	29.4	<1	<1	<1	<1	<1
	07/11/08	32.0	<1	<1	<1	<1	<1
	11/03/08	26.4	<1	<1	<1	<1	<1
	01/28/09	49.5	<1	<1	<1	<1	<1
	04/22/09	49.3	<1	<1	<1	<1	<1
	07/01/09	44.7	<1	<1	<1	<1	<1

Notes:

[1] Samples were analyzed by **TTL, Inc**. in accordance with Method 8260 outlined in Test Methods for Evaluating Solid Waste Physical/Chemical Methods EPA, SW-846.
[2] Methylene Chloride is considered to have been present in the laboratory during analysis of the samples.
[3] MDL - Method Detection Limit of 1.0 microgram per liter (µg/l) for the aqueous laboratory analyses
[4] Concentration below calibration curve but above detection limit. In July 2005, the definition of a "J" flag was modified to flag samples with concentrations below the practical quantitation level, rather than the calibration curve values.
[5] ND - Not Detected
[6] dup - Duplicate sample collected for quality assurance/quality control purposes.
[7] NS - Not sampled; sample location was not sampled because of insufficient water for analyses
[8] NC - Not Collected; sampling location was not scheduled to be sampled.
[9] Sample location M was not located on 7/21/03, but was located and sampled on 7/29/03.

Notes: Base map is a composite of an initial base map compiled by Goodwyn, Mills & Cawood Environmental Consultants, Inc. and a June 16, 2000 map by Larry E. Speaks & Associates. The June 16, 2000 map of Larry Speaks & Associates was compiled from maps provided by TTL, Inc. and the Montgomery, Alabama Tax Assessor's Office.

Contaminants are listed in same order as well identification tables shown in Legend.


N
S
E
W
BALLFIELDS
BROOKWOOD HEIGHTS COMMUNITY CENTER
PZ-22
PZ-23
PZ-24
PZ-25
PZ-14
PZ-17
PZ-12
PZ-13
PZ-2
PZ-7
PZ-11
PZ-15
PZ-10
PZ-4
PZ-3
PZ-18
PZ-20
PZ-21
PZ-19
CSX RAILROAD
BROCKWAY GLASS PLANT
POND
MONTGOMERY ZOO
Vista View Terrace Apartments
W.S. Newell
Russell Corp. Distribution Facility
Emory Folmar Boulevard
Vista Valley Drive
ALFA Industrial
Eastern Mirrors
A.D.O.T. Maintenance State Facilities
A.D.E.M.
Alabama National Guard Armory
OLD ROAD BED
SS PUMP STATION
EXISTING BRIDGE
DITCH
Stone Mill Branch
Thrye Mill Branch
CONGRESSMAN MCKINNON DRIVE
EAST FOURTH BLVD
Location of former water production well
(Abandoned) MW-230
MW-122 (Abandoned)
MW-222 (Abandoned)
FBPZ-2
FBPZ-1
FBPZ-3 (Abandoned)
MW-1A
MW-1
MW-2
MW-3
MW-4
MW-5
MW-6
CMT-1
CMT-2
CMT-3
PD-1
PD-101
PD-108
PD-109
PD-109-A (Abandoned)
PD-4
PW-1
MW-101
MW-112
MW-212
MW-311
MW-457
MW-352
MW-355
MW-354
MW-350
MW-353
MW-351
MW-356
MW-357
MW-358
MW-359
MW-360
MW-361
MW-362
MW-363
MW-364
MW-365
MW-366
MW-367
MW-368
MW-369
MW-370
MW-371
MW-372
MW-373
MW-374
MW-375
MW-376
MW-377
MW-378
MW-379
MW-380
MW-381
MW-382
MW-383
MW-384
MW-385
MW-386
MW-387
MW-388
MW-389
MW-390
MW-391
MW-392
MW-393
MW-394
MW-395

ANALYTICAL RESULTS

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-01	CMT 1-1	Ground Water	1/15/2009 9:55:00 AM	BN	1/27/2009 2:18:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-02	CMT 1-2	Ground Water	1/15/2009 10:10:00 AM	BN	1/28/2009 11:40:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-03	CMT 1-3	Ground Water	1/15/2009 11:10:00 AM	BN	1/29/2009 12:12:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-04	CMT 1-4	Ground Water	1/15/2009 1:20:00 PM	BN	1/26/2009 6:30:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	13.3	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-05	CMT 1-5	Ground Water	1/15/2009 12:05:00 PM	BN	1/27/2009 3:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Vinyl chloride	30.7	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	8.9	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	19.1	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Trichloroethylene	115	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-06	CMT 1-6	Ground Water	1/15/2009 12:15:00 PM	BN	1/29/2009 12:45:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Vinyl chloride	12.9	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 7:45:00 AM	JNB	ug/L	100	1,1-Dichloroethene	325	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.5	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	36.9	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chloroform	5.6	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	80.7	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 7:45:00 AM	JNB	ug/L	100	Trichloroethylene	3980	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	3.6	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0235-07	CMT 1-7	Ground Water	1/15/2009 1:00:00 PM	BN	1/29/2009 8:17:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Vinyl chloride	5.5	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	73.5	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	1.1	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.0	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/22/2009 3:57:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	220	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chloroform	5.7	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	19.3	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/22/2009 3:57:00 PM	JNB	ug/L	50.0	Trichloroethylene	2940	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	3.1	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-01	CMT 2-1	Ground Water	1/14/2009 10:05:00 AM	BN	1/21/2009 7:59:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	31.8	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.6	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	167	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chloroform	3.1	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	10.3	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/22/2009 4:29:00 PM	JNB	ug/L	50.0	Trichloroethylene	2540	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.3	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-02	CMT 2-2	Ground Water	1/14/2009 10:00:00 AM	BN	1/21/2009 8:31:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Vinyl chloride	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Trichlorofluoromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1-Dichloroethene	36.8	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Methylene Chloride	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	trans-1,2-Dichloroethene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1-Dichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	cis-1,2-Dichloroethene	127	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chloroform	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,1-Trichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Carbon Tetrachloride	12.2	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Benzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/22/2009 5:02:00 PM	JNB	ug/L	50.0	Trichloroethylene	2880	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichloropropane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Bromodichloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	cis-1,3-Dichloropropene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Toluene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	trans-1,3-Dichloropropene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,2-Trichloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Tetrachloroethylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Dibromochloromethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Chlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Ethylbenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	m,p-Xylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	o-Xylene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	Bromoform	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,3-Dichlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,4-Dichlorobenzene	ND	
09A0217-03	CMT 2-3	Ground Water	1/14/2009 12:05:00 PM	BN	1/21/2009 6:54:00 AM	JNB	ug/L	5.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	67.3	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	49.2	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	1.0	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.9	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/22/2009 5:34:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	411	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chloroform	3.1	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	3.8	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/22/2009 5:34:00 PM	JNB	ug/L	50.0	Trichloroethylene	2170	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.3	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-04	CMT 2-4	Ground Water	1/14/2009 11:15:00 AM	BN	1/21/2009 9:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Vinyl chloride	10.3	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Trichlorofluoromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1-Dichloroethene	34.3	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Methylene Chloride	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	trans-1,2-Dichloroethene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1-Dichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	cis-1,2-Dichloroethene	116	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chloroform	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,1-Trichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Carbon Tetrachloride	11.8	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Benzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/22/2009 6:06:00 PM	JNB	ug/L	20.0	Trichloroethylene	1980	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichloropropane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Bromodichloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	cis-1,3-Dichloropropene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Toluene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	trans-1,3-Dichloropropene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,2-Trichloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Tetrachloroethylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Dibromochloromethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Chlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Ethylbenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	m,p-Xylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	o-Xylene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	Bromoform	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,3-Dichlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,4-Dichlorobenzene	ND	
09A0217-05	CMT 2-5	Ground Water	1/14/2009 12:00:00 PM	BN	1/21/2009 6:21:00 AM	JNB	ug/L	2.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Vinyl chloride	11.1	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	29.4	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	246	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chloroform	1.2	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	7.2	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/26/2009 3:12:00 PM	JND	ug/L	20.0	Trichloroethylene	1430	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	1.4	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-06	CMT 2-6	Ground Water	1/14/2009 1:05:00 PM	BN	1/25/2009 10:32:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Vinyl chloride	3.8	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	65.6	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Trichloroethylene	25.9	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0217-07	CMT 2-7	Ground Water	1/14/2009 2:15:00 PM	BN	1/25/2009 11:05:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.3	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-01	CMT 3-3	Ground Water	1/13/2009 10:30:00 AM	BN	1/21/2009 2:01:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	2.6	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.2	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.0	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-02	CMT 3-4	Ground Water	1/13/2009 10:40:00 AM	BN	1/21/2009 2:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Vinyl chloride	23.2	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	24.2	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Trichloroethylene	3.4	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-03	CMT 3-5	Ground Water	1/13/2009 12:30:00 PM	BN	1/21/2009 3:06:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Vinyl chloride	7.4	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	147	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/22/2009 3:24:00 PM	JNB	ug/L	20.0	cis-1,2-Dichloroethene	181	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chloroform	5.7	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	30.4	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/22/2009 3:24:00 PM	JNB	ug/L	20.0	Trichloroethylene	1080	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.2	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-04	CMT 3-6	Ground Water	1/13/2009 1:10:00 PM	BN	1/21/2009 7:26:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Vinyl chloride	5.0	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	20.2	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	117	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chloroform	1.4	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.2	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Trichloroethylene	80.0	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0216-05	CMT 3-7	Ground Water	1/13/2009 2:45:00 PM	BN	1/21/2009 3:38:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	4.4	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	14.3	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	29.5	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chloroform	1.5	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.4	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/20/2009 7:42:00 PM	JNB	ug/L	10.0	Trichloroethylene	733	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-01	CMT 4-2	Ground Water	1/12/2009 11:00:00 AM	BN	1/19/2009 6:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Vinyl chloride	7.4	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	49.2	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Trichloroethylene	2.0	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-02	CMT 4-3	Ground Water	1/12/2009 11:10:00 AM	BN	1/19/2009 6:36:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Vinyl chloride	24.7	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	239	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	1.4	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/20/2009 8:14:00 PM	JNB	ug/L	50.0	cis-1,2-Dichloroethene	452	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chloroform	19.8	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	29.3	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/20/2009 8:14:00 PM	JNB	ug/L	50.0	Trichloroethylene	5530	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	6.6	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-03	CMT 4-4	Ground Water	1/12/2009 12:45:00 PM	BN	1/19/2009 9:20:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Vinyl chloride	209	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	104	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/20/2009 8:47:00 PM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	333	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chloroform	4.0	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	4.6	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/20/2009 8:47:00 PM	JNB	ug/L	10.0	Trichloroethylene	748	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.6	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-04	CMT 4-5	Ground Water	1/12/2009 1:00:00 PM	BN	1/19/2009 7:09:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Vinyl chloride	4.8	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/20/2009 9:19:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	346	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.1	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	34.8	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chloroform	8.7	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	134	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Benzene	1.2	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	2.7	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/20/2009 9:19:00 PM	JNB	ug/L	50.0	Trichloroethylene	4950	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	8.5	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0158-05	CMT 4-6	Ground Water	1/12/2009 2:30:00 PM	BN	1/19/2009 9:52:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Vinyl chloride	32.6	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Trichlorofluoromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1-Dichloroethene	140	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Methylene Chloride	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	trans-1,2-Dichloroethene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1-Dichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	401	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chloroform	13.5	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,1-Trichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Carbon Tetrachloride	14.5	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Benzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/22/2009 6:00:00 AM	JNB	ug/L	50.0	Trichloroethylene	3900	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichloropropane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Bromodichloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	cis-1,3-Dichloropropene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Toluene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	trans-1,3-Dichloropropene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,2-Trichloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Tetrachloroethylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Dibromochloromethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Chlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,1,2-Tetrachloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Ethylbenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	m,p-Xylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	o-Xylene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	Bromoform	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,1,2,2-Tetrachloroethane	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,3-Dichlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,4-Dichlorobenzene	ND	
09A0158-06	CMT 4-7	Ground Water	1/12/2009 2:45:00 PM	BN	1/19/2009 3:24:00 PM	JNB	ug/L	10.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Trichloroethylene	2.3	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-04	MW-101	Ground Water	1/12/2009 3:05:00 PM	KH	1/20/2009 1:46:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Trichloroethylene	3.7	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-04	MW-102	Ground Water	1/12/2009 3:00:00 PM	SB	1/20/2009 6:05:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	3.0	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	3.9	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chloroform	1.7	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	2.5	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	1.3	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 11:38:00 PM	JNB	ug/L	5.0	Trichloroethylene	399	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0299-02	MW-106	Ground Water	1/19/2009 10:40:00 AM	KH	2/1/2009 10:37:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Trichloroethylene	54.0	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0302-01	MW-107	Ground Water	1/19/2009 10:20:00 AM	SB	1/30/2009 2:06:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Trichloroethylene	146	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-02	MW-108	Ground Water	1/20/2009 10:05:00 AM	KH	1/30/2009 7:31:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Trichloroethylene	148	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-03	MW-108 Dup	Ground Water	1/20/2009 10:10:00 AM	KH	1/30/2009 8:03:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-01	MW-109	Ground Water	1/20/2009 10:15:00 AM	SB	2/1/2009 11:09:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Trichloroethylene	1.7	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0162-02	MW-116	Ground Water	1/8/2009 11:45:00 AM	KH	1/20/2009 12:09:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.8	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-06	MW-124	Ground Water	1/12/2009 11:30:00 AM	KH	1/20/2009 2:51:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.4	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/22/2009 7:37:00 AM	JNB	ug/L	10.0	Trichloroethylene	638	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-01	MW-129	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:11:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/22/2009 8:10:00 AM	JNB	ug/L	10.0	Trichloroethylene	656	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-02	MW-129 Dup	Ground Water	1/12/2009 10:35:00 AM	SB	1/21/2009 4:44:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	16.0	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chloroform	4.6	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	3.7	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	2/1/2009 10:49:00 PM	JNB	ug/L	20.0	Trichloroethylene	203	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-05	MW-130	Ground Water	1/20/2009 3:10:00 PM	KH	1/30/2009 9:08:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	11.8	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 1:38:00 PM	JNB	ug/L	100	Trichloroethylene	2300	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-02	MW-131	Ground Water	1/15/2009 11:10:00 AM	KH	1/29/2009 4:31:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.4	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-02	MW-132	Ground Water	1/21/2009 3:00:00 PM	KH	2/3/2009 6:21:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Trichloroethylene	14.4	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-06	MW-133	Ground Water	1/14/2009 1:55:00 PM	KH	1/26/2009 2:19:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chloroform	2.6	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Trichloroethylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-08	MW-134	Ground Water	1/14/2009 10:25:00 AM	KH	1/26/2009 3:24:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	1.2	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chloroform	2.3	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Trichloroethylene	191	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-04	MW-137A	Ground Water	1/21/2009 11:10:00 AM	KH	2/3/2009 7:58:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	11.8	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	4.0	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 2:38:00 PM	JNB	ug/L	50.0	Trichloroethylene	734	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0024-01	MW-138A	Ground Water	1/30/2009 10:05:00 AM	SB	2/11/2009 1:37:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-03	MW-143A	Ground Water	1/13/2009 1:20:00 PM	KH	1/22/2009 3:50:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chloroform	1.2	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-05	MW-144A	Ground Water	2/3/2009 10:30:00 AM	KH	2/12/2009 2:28:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Trichloroethylene	12.3	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0356-02	MW-145A	Ground Water	1/21/2009 2:45:00 PM	SB	2/2/2009 3:27:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-01	MW-146A	Ground Water	1/29/2009 9:15:00 AM	SB	2/8/2009 3:12:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-03	MW-147A	Ground Water	1/29/2009 11:00:00 AM	KH	2/10/2009 9:19:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.3	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/11/2009 12:28:00 PM	JNB	ug/L	5.0	Trichloroethylene	326	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-02	MW-149A	Ground Water	1/29/2009 9:35:00 AM	KH	2/8/2009 3:44:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Trichloroethylene	59.4	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-04	MW-150A	Ground Water	1/15/2009 2:30:00 PM	KH	1/29/2009 1:17:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	1.4	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chloroform	1.7	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Trichloroethylene	258	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-11	MW-151A	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 12:42:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	1.3	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chloroform	1.7	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Trichloroethylene	257	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-13	MW-151A Dup	Ground Water	1/13/2009 1:15:00 PM	SB	1/26/2009 1:14:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	1.1	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	1.2	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/26/2009 4:02:00 PM	JND	ug/L	5.0	Trichloroethylene	233	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-09	MW-152A	Ground Water	1/13/2009 9:45:00 AM	SB	1/25/2009 11:37:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.0	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/2/2009 12:03:00 AM	JNB	ug/L	5.0	Trichloroethylene	358	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0355-04	MW-153	Ground Water	1/22/2009 3:45:00 PM	KH	2/3/2009 8:30:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0417-01	MW-154	Ground Water	1/27/2009 2:45:00 PM	SB	2/6/2009 2:30:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0081-03	MW-155	Ground Water	2/4/2009 12:35:00 PM	SB	2/12/2009 1:23:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Trichloroethylene	65.4	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0358-02	MW-156	Ground Water	1/22/2009 4:15:00 PM	SB	2/3/2009 5:48:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	4.4	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Trichloroethylene	22.6	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0161-04	MW-158	Ground Water	1/9/2009 11:25:00 AM	SB	1/19/2009 7:42:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	7.8	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.1	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/22/2009 6:33:00 AM	JNB	ug/L	5.0	Trichloroethylene	342	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-02	MW-201	Ground Water	1/12/2009 4:00:00 PM	KH	1/20/2009 12:41:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	8.0	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chloroform	1.3	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	2.1	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/22/2009 7:05:00 AM	JNB	ug/L	5.0	Trichloroethylene	326	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-03	MW-201 Dup	Ground Water	1/12/2009 4:05:00 PM	KH	1/20/2009 1:14:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Trichloroethylene	4.1	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-05	MW-202	Ground Water	1/12/2009 3:35:00 PM	SB	1/20/2009 6:37:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	4.3	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/26/2009 3:37:00 PM	JND	ug/L	10.0	Trichloroethylene	701	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-02	MW-203	Ground Water	1/13/2009 11:10:00 AM	KH	1/25/2009 10:00:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Trichloroethylene	1.0	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0299-03	MW-206	Ground Water	1/19/2009 12:20:00 PM	KH	2/1/2009 10:05:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	3.8	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Trichloroethylene	40.3	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0302-02	MW-207	Ground Water	1/19/2009 12:40:00 PM	SB	1/30/2009 2:39:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	2.8	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	3.5	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chloroform	1.3	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	2/1/2009 10:24:00 PM	JNB	ug/L	20.0	Trichloroethylene	461	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-04	MW-208	Ground Water	1/20/2009 12:30:00 PM	KH	1/30/2009 8:36:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-02	MW-209	Ground Water	1/20/2009 12:35:00 PM	SB	2/1/2009 11:41:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Trichloroethylene	15.0	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0161-03	MW-216	Ground Water	1/8/2009 12:45:00 PM	SB	1/19/2009 2:48:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.8	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Trichloroethylene	75.6	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-03	MW-217	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:14:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.8	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.3	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Trichloroethylene	76.4	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0301-04	MW-217 Dup	Ground Water	1/20/2009 4:20:00 PM	SB	2/2/2009 12:46:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-02	MW-221	Ground Water	1/23/2009 10:30:00 AM	KH	2/3/2009 11:24:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chloroform	1.2	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Trichloroethylene	53.3	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-03	MW-221C	Ground Water	1/23/2009 12:00:00 PM	KH	2/3/2009 11:56:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.7	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.7	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 12:28:00 AM	JNB	ug/L	5.0	Trichloroethylene	479	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0356-01	MW-223	Ground Water	1/21/2009 12:35:00 PM	SB	2/2/2009 5:04:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Trichloroethylene	61.6	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0163-05	MW-224	Ground Water	1/12/2009 12:00:00 PM	KH	1/20/2009 2:19:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	4.1	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroform	1.4	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/22/2009 8:43:00 AM	JNB	ug/L	10.0	Trichloroethylene	563	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0165-03	MW-229	Ground Water	1/12/2009 11:45:00 AM	SB	1/21/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	141	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chloroform	2.2	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	28.4	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	2/1/2009 11:14:00 PM	JNB	ug/L	20.0	Trichloroethylene	370	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0298-06	MW-230	Ground Water	1/20/2009 4:35:00 PM	KH	1/30/2009 9:41:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	15.8	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 2:11:00 PM	JNB	ug/L	100	Trichloroethylene	3270	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-03	MW-231	Ground Water	1/15/2009 11:35:00 AM	KH	1/29/2009 5:03:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	6.9	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chloroform	2.1	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.4	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/4/2009 4:15:00 AM	JNB	ug/L	5.0	Trichloroethylene	229	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-03	MW-232	Ground Water	1/21/2009 4:45:00 PM	KH	2/3/2009 6:53:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Trichloroethylene	14.3	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-09	MW-233	Ground Water	1/14/2009 3:05:00 PM	KH	1/22/2009 8:47:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Trichloroethylene	13.6	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-10	MW-233 Dup	Ground Water	1/15/2009	KH	1/26/2009 3:56:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	21.5	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chloroform	1.6	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	4.5	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Trichloroethylene	226	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0223-07	MW-234	Ground Water	1/14/2009 11:10:00 AM	KH	1/26/2009 2:51:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	3.5	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.3	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chloroform	3.9	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	1.0	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/4/2009 4:47:00 AM	JNB	ug/L	5.0	Trichloroethylene	352	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0359-05	MW-237B	Ground Water	1/21/2009 1:15:00 PM	KH	2/3/2009 7:25:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Vinyl chloride	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Trichlorofluoromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1-Dichloroethene	214	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Methylene Chloride	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	trans-1,2-Dichloroethene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1-Dichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	cis-1,2-Dichloroethene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chloroform	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,1-Trichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Carbon Tetrachloride	67.6	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Benzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:25:00 AM	JNB	ug/L	1000	Trichloroethylene	12300	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichloropropane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Bromodichloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	cis-1,3-Dichloropropene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Toluene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	trans-1,3-Dichloropropene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,2-Trichloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Tetrachloroethylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Dibromochloromethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Chlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,1,2-Tetrachloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Ethylbenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	m,p-Xylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	o-Xylene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	Bromoform	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,1,2,2-Tetrachloroethane	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,3-Dichlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,4-Dichlorobenzene	ND	
09A0359-06	MW-237C	Ground Water	1/21/2009 12:50:00 PM	KH	2/4/2009 6:57:00 AM	JNB	ug/L	10.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 6:56:00 PM	JNB	ug/L	100	1,1-Dichloroethene	279	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	1.4	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	14.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chloroform	8.2	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	146	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	1.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 6:56:00 PM	JNB	ug/L	100	Trichloroethylene	10700	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	6.9	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	1.0	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0025-04	MW-238B	Ground Water	1/30/2009 10:55:00 AM	KH	2/11/2009 3:10:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 1:49:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	816	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.4	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.8	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chloroform	10.1	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 1:49:00 PM	JNB	ug/L	50.0	Carbon Tetrachloride	220	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Benzene	1.5	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	3.0	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/11/2009 3:58:00 PM	JNB	ug/L	100	Trichloroethylene	11400	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	11.3	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-05	MW-238C	Ground Water	1/29/2009 3:30:00 PM	KH	2/8/2009 6:25:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 2:05:00 PM	JNB	ug/L	50.0	1,1-Dichloroethene	792	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	2.4	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.8	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chloroform	10.0	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 2:05:00 PM	JNB	ug/L	50.0	Carbon Tetrachloride	214	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Benzene	1.6	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	2.9	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/11/2009 4:15:00 PM	JNB	ug/L	100	Trichloroethylene	11400	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	10.6	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-06	MW-238C Dup	Ground Water	1/29/2009 3:35:00 PM	KH	2/8/2009 6:58:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1-Dichloroethene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	cis-1,2-Dichloroethene	1.6	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chloroform	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Benzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Trichloroethylene	165	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Toluene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	Bromoform	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-04	MW-243B	Ground Water	1/13/2009 1:55:00 PM	KH	1/25/2009 9:28:00 PM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

EnviroChem Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chloroform	1.5	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-06	MW-244B	Ground Water	2/3/2009 11:35:00 AM	KH	2/12/2009 3:00:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Benzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Toluene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0082-07	MW-244C	Ground Water	2/3/2009 12:35:00 PM	KH	2/12/2009 3:32:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	1.7	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Trichloroethylene	26.6	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-02	MW-246B	Ground Water	1/29/2009 10:00:00 AM	SB	2/11/2009 12:33:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.2	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Trichloroethylene	23.6	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0023-04	MW-247B	Ground Water	1/29/2009 11:35:00 AM	KH	2/11/2009 1:05:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	18.2	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	2.0	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chloroform	2.3	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	3.4	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/11/2009 1:01:00 PM	JNB	ug/L	100	Trichloroethylene	1660	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-03	MW-249B	Ground Water	1/29/2009 11:15:00 AM	KH	2/8/2009 5:53:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Trichloroethylene	131	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09B0021-04	MW-249C	Ground Water	1/29/2009 11:35:00 AM	KH	2/8/2009 4:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	26.4	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chloroform	1.0	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 2:43:00 PM	JNB	ug/L	100	Trichloroethylene	4910	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	1.5	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-05	MW-250B	Ground Water	1/15/2009 3:45:00 PM	KH	1/29/2009 5:36:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	43.2	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chloroform	1.2	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 3:15:00 PM	JNB	ug/L	100	Trichloroethylene	7690	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	2.0	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	1.3	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0241-06	MW-250C	Ground Water	1/15/2009 3:30:00 PM	KH	1/29/2009 6:08:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	3.9	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chloroform	1.4	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Trichloroethylene	205	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-12	MW-251B	Ground Water	1/13/2009 1:45:00 PM	SB	1/26/2009 1:47:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Vinyl chloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Trichlorofluoromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1-Dichloroethene	4.6	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Methylene Chloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1-Dichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chloroform	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Carbon Tetrachloride	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Benzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 4:26:00 PM	JND	ug/L	10.0	Trichloroethylene	776	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichloropropane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Bromodichloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Toluene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Tetrachloroethylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Dibromochloromethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Chlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Ethylbenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	m,p-Xylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	o-Xylene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	Bromoform	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0222-10	MW-252B	Ground Water	1/13/2009 10:40:00 AM	SB	1/26/2009 12:10:00 AM	JND	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0413-04	MW-259	Ground Water	1/23/2009 2:15:00 PM	KH	2/4/2009 12:28:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chloroform	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Benzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Toluene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	o-Xylene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	Bromoform	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0358-01	MW-341	Ground Water	1/22/2009 11:30:00 AM	SB	2/3/2009 5:16:00 AM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0415-05	MW-357	Ground Water	1/27/2009 3:50:00 PM	KH	2/5/2009 4:15:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Trichloroethylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Toluene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0453-01	MW-457	Ground Water	1/28/2009 3:00:00 PM	SB	2/6/2009 1:58:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

Southern Earth Sciences, Inc.
Post Office Box 231238
Montgomery, Alabama 36123

Report Date: 02/27/2009
Project No.: 06-401
Project: ALDOT - Coliseum Blvd Plume

ENVIROCHEM Environmental Laboratories

ECI Lab Number	Sample Location	Sample Type	Sample Date	Sampled By	Date Analyzed	Init	Units	Reporting Limit	Analyte	Result	Flag
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Vinyl chloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Trichlorofluoromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Methylene Chloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	trans-1,2-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1-Dichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	cis-1,2-Dichloroethene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chloroform	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,1-Trichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Carbon Tetrachloride	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Benzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Trichloroethylene	7.2	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichloropropane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Bromodichloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	cis-1,3-Dichloropropene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Toluene	3.8	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	trans-1,3-Dichloropropene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,2-Trichloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Tetrachloroethylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Dibromochloromethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Chlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,1,2-Tetrachloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Ethylbenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	m,p-Xylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	o-Xylene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	Bromoform	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,1,2,2-Tetrachloroethane	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,3-Dichlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,4-Dichlorobenzene	ND	
09A0162-03	PW-5	Ground Water	1/8/2009 2:50:00 PM	KH	1/19/2009 3:57:00 PM	JNB	ug/L	1.0	1,2-Dichlorobenzene	ND	

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT-Coliseum Blvd Plume
Project Number: 06-401

Reported:
07/30/09 10:20

ANALYTICAL REPORT

Enclosed are the results of analyses for the samples listed below that were received by the laboratory on 07/22/09 13:10. If you have any questions concerning this report, please feel free to call EnviroChem at (251) 344-9106.

Sample Description	Laboratory ID	Matrix	Sample Type	Date Sampled	Date Received
G *G*	09G0314-01	Soil	Grab	07/21/09 12:42	07/22/09 13:10
H *H*	09G0314-02	Soil	Grab	07/21/09 12:35	07/22/09 13:10
H *H*	09G0314-03	Surface Water	Grab	07/21/09 12:35	07/22/09 13:10

Reviewed by:_____

EnviroChem Environmental Laboratories

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT-Coliseum Blvd Plume
Project Number: 06-401

Reported:
07/30/09 10:20

Date Sampled: 07/21/09 12:42
Date Received: 07/22/09 13:10

G
G
09G0314-01 (Soil)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Vinyl chloride	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Chloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Trichlorofluoromethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Methylene Chloride	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
trans-1,2-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1-Dichloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
cis-1,2-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Chloroform	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1,1-Trichloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Carbon Tetrachloride	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Benzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,2-Dichloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Trichloroethylene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,2-Dichloropropane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Bromodichloromethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
cis-1,3-Dichloropropene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Toluene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
trans-1,3-Dichloropropene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1,2-Trichloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Tetrachloroethylene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Dibromochloromethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Chlorobenzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1,1,2-Tetrachloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Ethylbenzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
m,p-Xylene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	12	ug/kg	< 12	
o-Xylene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
Bromoform	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,1,2,2-Tetrachloroethane	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,3-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,4-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	
1,2-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 02:31	JNB	EPA 8260	6	ug/kg	< 6	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT-Coliseum Blvd Plume
Project Number: 06-401

Reported:
07/30/09 10:20

Date Sampled: 07/21/09 12:35
Date Received: 07/22/09 13:10

H
H
09G0314-02 (Soil)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Vinyl chloride	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Chloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Trichlorofluoromethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Methylene Chloride	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
trans-1,2-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1-Dichloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
cis-1,2-Dichloroethene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Chloroform	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1,1-Trichloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Carbon Tetrachloride	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Benzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,2-Dichloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Trichloroethylene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,2-Dichloropropane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Bromodichloromethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
cis-1,3-Dichloropropene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Toluene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
trans-1,3-Dichloropropene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1,2-Trichloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Tetrachloroethylene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Dibromochloromethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Chlorobenzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1,1,2-Tetrachloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Ethylbenzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
m,p-Xylene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	10	ug/kg	< 10	
o-Xylene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
Bromoform	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,1,2,2-Tetrachloroethane	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,3-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,4-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	
1,2-Dichlorobenzene	9G29013	07/28/09 18:05	07/29/09 03:05	JNB	EPA 8260	5	ug/kg	< 5	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT-Coliseum Blvd Plume
Project Number: 06-401

Reported:
07/30/09 10:20

Date Sampled: 07/21/09 12:35
Date Received: 07/22/09 13:10

H
H
09G0314-03 (Surface Water)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 02:03	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, AL 36609
Tel: 251/344-9106 Fax: 251/341-9492

Chain of Custody Record

Agreement to Perform Services

LAB NO: 09G0314

REQUESTED TAT:
(FEES FOR RUSH TAT MAY APPLY)

CLIENT: SESI
ADDRESS:
CITY/ST/ZIP:
CONTACT: H Wood
PHONE:
FAX:
EMAIL:

PROJECT: ALDOT CBP
PO#:
METHOD OF DELIVERY: ~~UPS~~ BUS AIRBORNE DROP OFF FED X ECI PICK-UP/SAMPLED USPS
SHIPPING TICKET NO.:
COMMENTS: Encore + 2oz for moisture content
SUB SHIPPED TO:
SUB SHIPPED VIA:
DATE SHIPPED:
*SPECIFY ANALYTE LIST AND/OR METHOD

Matrix Codes: A=Air B=Bulk S=Soil GW=Groundwater SW=Surface Water/Stormwater WW=Wastewater DW=Drinking Water P=Paint L=Liquid SLD= Solid

PRESERVATION/CONTAINERS FOR WATER SAMPLES: PLASTIC NONE; PLASTIC H2SO4; P/G NaOH; P/G NONE; GLASS H2SO4; GLASS NONE; GLASS HCL; STERILE Na2S203; HNO3; MISC TEST/FIELD DATA

SHADED AREAS FOR LAB USE ONLY

LAB USE ONLY	FIELD ID	COMPOSITE	GRAB	MATRIX	COLLECTION DATE	COLLECTION TIME	BOD 5-DAY	ALKALINITY	CHLORIDE	pH	SS	SULFATE	TDS	TSS	TURBIDITY	O-PHOS	NITRATE	NITRITE	NO3+NO2	AMMONIA-N	COD	TOTAL PHOS	TKN	TOC	CN, AMENABLE	CN, TOTAL	HW S/CN	FLASHPOINT	PHENOLS*	TPH*	OIL & GREASE	SEMI-VOL*	PAH's	BETX	BETXM	BETXN	VOLATILES*	FECAL COLI	COLIFORM, MF	COLIFORM, PA	ENTERO	TCLP*	METALS*	ASBESTOS
	G		X	S	7/21/09	1242																															X							
	H		X	S	↓	1235																															X							
	~~G~~																																											
	H		X	SW	↓	1235																															X							

SAMPLER(S) SIGNATURE(S)/COMPANY: H Wood

ENTER QUANITITY AND TYPE OF CONTAINERS:

1. RELINQUISHED BY:	DATE	TIME	2. RELINQUISHED BY:	DATE	TIME	3. RELINQUISHED BY:	DATE	TIME
SIGNATURE: Kyle C. Hodge	7.21.09	1600	SIGNATURE:			SIGNATURE:		
COMPANY: SESI			COMPANY:			COMPANY:		

1. RECEIVED BY:	DATE	TIME	2. RECEIVED BY:	DATE	TIME	3. RECEIVED BY:	DATE	TIME
SIGNATURE: [illegible]	7/22/09	1310	SIGNATURE:			SIGNATURE:		
COMPANY:			COMPANY:			COMPANY:		

COOLER TEMP: 3-4C ICE PRESENT: Y N
AIR BUBBLES PRESENT IN VOA VIALS: Y N N/A
CUSTODY SEALS INTACT: Y N N/A
COOLER OPENED BY: DATE/TIME:

OF BROKEN CONTAINERS: 0 SAMPLE
HOLD TIMES EXCEEDED: Y N SAMPLE #/TEST
CORRECT CONT/PRES: Y N SAMPLE #/TEST
OF ID DISCREPENCIES: SAMPLE

CORRECTIVE ACTION TAKEN: Y N IF YES, COMPLETE
PERSON CONTACTED: BY WHOM:
RESOLUTION: DATE/TIME:

EnviroChem Sample Receipt Form

Data/Sample Integrity Check

Work Order # 0960314 **Sample Custodian** MLB **Date** 7/22/09

1) Sample Condition

✓ All Samples received in good condition

✓ Inspected for damaged or compromised containers

✓ Shipping seals intact

✓ Container caps secure

✓ Inspected for Leakage, Cracked, or Broken Containers

✓ Inspected for evidence of gross contamination of container exteriors and/or shipping cooler interiors, and obvious odors, etc.

✓ Volatile samples checked for air bubbles (must be less than 5mm in diameter)

2) COC Verification

✓ Verified correlation between sample identifications on containers and COC

✓ Verified that the parameters requested are fully specified

✓ Verified that adequate sample volume is present to perform the requested analysis **(Notify the appropriate department manager or alternate if not enough sample is received)**

✓ Verified that the COC is properly completed

✓ Verified the COC is signed and dated by the person relinquishing the samples

3) Holding Time Verification

✓ Verified sampling dates for each test or parameter against the holding time for the test or parameter

___ **Rush Priority Samples or Short Holding Times (Refer to COC or Backlog)** Soil samples to be frozen w/in 48 hrs

(any parameter near expiration of its holding time must be brought to the attention of the appropriate department manager or alternate for expedited analysis. The department manager or alternate must be notified verbally and with this form—requires the Department Manager's or Alternate's Initials)

Department Manager Notified: _____ _____ _____

Name Date Time

4) Preservation Verification

✓ Verified that the samples were received within the required temperature range 8.4 oC

✓ Verified that the appropriate chemical preservation was used

___ Verified the pH range for chemically preserved samples Checked by analyst

5) Samples Accepted ✓ **(Samples meet the acceptance criteria)**

Samples Rejected ____ **(List any rejected samples along with the reason for the rejection)**

Note: Rejected samples must be documented in the Sample Rejection Log

6) Client Notified:___

7) Client Contacted:_____ **By:**_____ _____ _____

Date Time

8) Resample_____ **Proceed with Analysis**_____**(data will be qualified by dept manager)** **Analysis Cancelled**_____

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/19/09 09:56

ANALYTICAL REPORT

Enclosed are the results of analyses for the samples listed below that were received by the laboratory on 07/17/09 12:15. If you have any questions concerning this report, please feel free to call EnviroChem at (251) 344-9106.

Sample Description	Laboratory ID	Matrix	Sample Type	Date Sampled	Date Received
PZ-21 *PZ-21*	09G0267-09	Ground Water	Grab	07/16/09 14:40	07/17/09 12:15

Reviewed by: Susan Maynord

EnviroChem Environmental Laboratories

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/19/09 09:56

Date Sampled: 07/16/09 14:40
Date Received: 07/17/09 12:15

PZ-21
PZ-21
09G0267-09 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 14:40	07/16/09 14:40	WM	EPA 360.1	0.01	mg/L	**1.44**	
Redox	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2520B	-10000	mV	**-13**	
pH	9H04009	07/16/09 14:40	07/16/09 14:40	WM	EPA 150.1	0.01	su	**6.36**	
Specific conductance	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2510B	1	umhos/cm	**139**	
Temperature	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2550	0.1	°C	**27.5**	
Turbidity	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2130B	1.0	NTU	< 1.0	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**4.3**	
Methylene Chloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**1.9**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**32.8**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/19/09 09:56

Date Sampled: 07/16/09 14:40
Date Received: 07/17/09 12:15

PZ-21
PZ-21
09G0267-09 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Bromoform	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

ANALYTICAL REPORT

Enclosed are the results of analyses for the samples listed below that were received by the laboratory on 07/07/09 12:00-07/21/09 13:15. If you have any questions concerning this report, please feel free to call EnviroChem at (251) 344-9106.

Sample Description	Laboratory ID	Matrix	Sample Type	Date Sampled	Date Received
PZ-19 *PZ-19*	09G0087-01	Ground Water	Grab	07/06/09 12:45	07/07/09 12:00
MW-261 *MW-261*	09G0087-02	Ground Water	Grab	07/06/09 15:05	07/07/09 12:00
Trip Blank *Trip Blank*	09G0105-01	Aqueous	Grab	07/07/09 07:30	07/08/09 12:15
Equipment Blank Pump VI *Equipment Blank*	09G0105-02	Aqueous	Grab	07/07/09 08:30	07/08/09 12:15
MW-260 *MW-260*	09G0105-03	Ground Water	Grab	07/07/09 12:10	07/08/09 12:15
MW-262 *MW-262*	09G0105-04	Ground Water	Grab	07/07/09 15:35	07/08/09 12:15
MW-262 Dup *MW-262*	09G0105-05	Ground Water	Grab	07/07/09 15:35	07/08/09 12:15
Trip Blank *Trip Blank*	09G0267-01	Aqueous	Grab	07/16/09 07:20	07/17/09 12:15
Equipment Blank Pump II *Equipment Blank*	09G0267-02	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15
Equipment Blank Pump III *Equipment Blank*	09G0267-03	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15
Trip Blank *Trip Blank*	09G0267-04	Aqueous	Grab	07/16/09 07:20	07/17/09 12:15
Equipment Blank Pump VI *Equipment Blank*	09G0267-05	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15
Equipment Blank Pump I *Equipment Blank*	09G0267-06	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15
MW-265 *MW-265*	09G0267-07	Ground Water	Grab	07/16/09 15:15	07/17/09 12:15
MW-264 *MW-264*	09G0267-08	Ground Water	Grab	07/16/09 15:10	07/17/09 12:15
PZ-21 *PZ-21*	09G0267-09	Ground Water	Grab	07/16/09 14:40	07/17/09 12:15
Trip Blank *Trip Blank*	09G0267-10	Aqueous	Grab	07/16/09 08:00	07/17/09 12:15
PZ-20 *PZ-20*	09G0267-11	Ground Water	Grab	07/16/09 14:16	07/17/09 12:15
Trip Blank *Trip Blank*	09G0267-12	Aqueous	Grab	07/16/09 07:20	07/17/09 12:15
Equipment Blank Pump IV *Equipment Blank*	09G0267-13	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

ANALYTICAL REPORT

Enclosed are the results of analyses for the samples listed below that were received by the laboratory on 07/07/09 12:00-07/21/09 13:15. If you have any questions concerning this report, please feel free to call EnviroChem at (251) 344-9106.

Sample Description	Laboratory ID	Matrix	Sample Type	Date Sampled	Date Received
Equipment Blank Pump V *Equipment Blank*	09G0267-14	Aqueous	Grab	07/16/09 08:30	07/17/09 12:15
MW-263 *MW-263*	09G0267-15	Ground Water	Grab	07/16/09 15:00	07/17/09 12:15
PZ-18 *PZ-18*	09G0302-01	Ground Water	Grab	07/20/09 14:00	07/21/09 13:15

Comments and Data Reporting Qualifiers

Reviewed by: Susan Maynord
EnviroChem Environmental Laboratories

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/06/09 12:45
Date Received: 07/07/09 12:00

PZ-19
09G0087-01 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/06/09 12:45	07/06/09 12:45	SB	EPA 360.1	0.01	mg/L	**5.99**	
Redox	9H04009	07/06/09 12:45	07/06/09 12:45	SB	SM 2520B	-10000	mV	**461**	
pH	9H04009	07/06/09 12:45	07/06/09 12:45	SB	EPA 150.1	0.01	su	**4.61**	
Specific conductance	9H04009	07/06/09 12:45	07/06/09 12:45	SB	SM 2510B	1	umhos/cm	**107**	
Temperature	9H04009	07/06/09 12:45	07/06/09 12:45	SB	SM 2550	0.1	°C	**22.6**	
Turbidity	9H04009	07/06/09 12:45	07/06/09 12:45	SB	SM 2130B	1.0	NTU	**11.1**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/06/09 12:45
Date Received: 07/07/09 12:00

PZ-19
09G0087-01 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G10006	07/09/09 13:42	07/10/09 01:34	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/06/09 15:05
Date Received: 07/07/09 12:00

MW-261
09G0087-02 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/06/09 15:05	07/06/09 15:05	SB	EPA 360.1	0.01	mg/L	**4.99**	
Redox	9H04009	07/06/09 15:05	07/06/09 15:05	SB	SM 2520B	-10000	mV	**439**	
pH	9H04009	07/06/09 15:05	07/06/09 15:05	SB	EPA 150.1	0.01	su	**4.29**	
Specific conductance	9H04009	07/06/09 15:05	07/06/09 15:05	SB	SM 2510B	1	umhos/cm	**82**	
Temperature	9H04009	07/06/09 15:05	07/06/09 15:05	SB	SM 2550	0.1	°C	**22.1**	
Turbidity	9H04009	07/06/09 15:05	07/06/09 15:05	SB	SM 2130B	1.0	NTU	**6.4**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/06/09 15:05
Date Received: 07/07/09 12:00

MW-261
09G0087-02 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 13:47	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 07:30
Date Received: 07/08/09 12:15

Trip Blank
09G0105-01 (Aqueous)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 15:59	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 08:30
Date Received: 07/08/09 12:15

Equipment Blank Pump VI
09G0105-02 (Aqueous)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 16:32	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 12:10
Date Received: 07/08/09 12:15

MW-260
09G0105-03 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/07/09 12:10	07/07/09 12:10	SB	EPA 360.1	0.01	mg/L	**4.61**	
Redox	9H04009	07/07/09 12:10	07/07/09 12:10	SB	SM 2520B	-10000	mV	**514**	
pH	9H04009	07/07/09 12:10	07/07/09 12:10	SB	EPA 150.1	0.01	su	**4.57**	
Specific conductance	9H04009	07/07/09 12:10	07/07/09 12:10	SB	SM 2510B	1	umhos/cm	**139**	
Temperature	9H04009	07/07/09 12:10	07/07/09 12:10	SB	SM 2550	0.1	°C	**21.8**	
Turbidity	9H04009	07/07/09 12:10	07/07/09 12:10	SB	SM 2130B	1.0	NTU	**11.0**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	**1.1**	
1,1,1-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	**1.3**	
1,2-Dichloropropane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 12:10
Date Received: 07/08/09 12:15

MW-260
09G0105-03 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G14003	07/10/09 10:38	07/10/09 14:20	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 15:35
Date Received: 07/08/09 12:15

MW-262
09G0105-04 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/07/09 15:35	07/07/09 15:35	SB	EPA 360.1	0.01	mg/L	**4.65**	
Redox	9H04009	07/07/09 15:35	07/07/09 15:35	SB	SM 2520B	-10000	mV	**476**	
pH	9H04009	07/07/09 15:35	07/07/09 15:35	SB	EPA 150.1	0.01	su	**4.94**	
Specific conductance	9H04009	07/07/09 15:35	07/07/09 15:35	SB	SM 2510B	1	umhos/cm	**156**	
Temperature	9H04009	07/07/09 15:35	07/07/09 15:35	SB	SM 2550	0.1	°C	**21.8**	
Turbidity	9H04009	07/07/09 15:35	07/07/09 15:35	SB	SM 2130B	1.0	NTU	**5.1**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	**2.7**	
Methylene Chloride	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	**3.4**	
1,1,1-Trichloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	**2.2**	
1,2-Dichloropropane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 15:35
Date Received: 07/08/09 12:15

MW-262
09G0105-04 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:11	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/07/09 15:35
Date Received: 07/08/09 12:15

MW-262 Dup
09G0105-05 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	**2.7**	
Methylene Chloride	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	**3.4**	
1,1,1-Trichloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	**2.2**	
1,2-Dichloropropane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G13003	07/12/09 17:19	07/12/09 23:44	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 07:20
Date Received: 07/17/09 12:15

Trip Blank
09G0267-01 (Aqueous)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 17:43	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump II
09G0267-02 (Aqueous)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:16	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump III
09G0267-03 (Aqueous)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 18:49	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 07:20
Date Received: 07/17/09 12:15

Trip Blank
09G0267-04 (Aqueous)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 19:22	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump VI
09G0267-05 (Aqueous)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G29018	07/28/09 22:32	07/29/09 01:36	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump I
09G0267-06 (Aqueous)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 20:29	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:15
Date Received: 07/17/09 12:15

MW-265
09G0267-07 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 15:15	07/16/09 15:15	SB	EPA 360.1	0.01	mg/L	**2.09**	
Redox	9H04009	07/16/09 15:15	07/16/09 15:15	SB	SM 2520B	-10000	mV	**-6**	
pH	9H04009	07/16/09 15:15	07/16/09 15:15	SB	EPA 150.1	0.01	su	**5.75**	
Specific conductance	9H04009	07/16/09 15:15	07/16/09 15:15	SB	SM 2510B	1	umhos/cm	**125**	
Temperature	9H04009	07/16/09 15:15	07/16/09 15:15	SB	SM 2550	0.1	°C	**24.6**	
Turbidity	9H04009	07/16/09 15:15	07/16/09 15:15	SB	SM 2130B	1.0	NTU	**4.5**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	**9.0**	
Methylene Chloride	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	**1.4**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	**1.8**	
Benzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	**31.3**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:15
Date Received: 07/17/09 12:15

MW-265
09G0267-07 (Ground Water)

Sampled by: Scott Baxter
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 22:45	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:10
Date Received: 07/17/09 12:15

MW-264
09G0267-08 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 15:10	07/16/09 15:10	WM	EPA 360.1	0.01	mg/L	**2.61**	
Redox	9H04009	07/16/09 15:10	07/16/09 15:10	WM	SM 2520B	-10000	mV	**38**	
pH	9H04009	07/16/09 15:10	07/16/09 15:10	WM	EPA 150.1	0.01	su	**5.31**	
Specific conductance	9H04009	07/16/09 15:10	07/16/09 15:10	WM	SM 2510B	1	umhos/cm	**154**	
Temperature	9H04009	07/16/09 15:10	07/16/09 15:10	WM	SM 2550	0.1	°C	**20.9**	
Turbidity	9H04009	07/16/09 15:10	07/16/09 15:10	WM	SM 2130B	1.0	NTU	< 1.0	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	**2.7**	
Methylene Chloride	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	**1.8**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	**60.0**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:10
Date Received: 07/17/09 12:15

MW-264
09G0267-08 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:13	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 14:40
Date Received: 07/17/09 12:15

PZ-21
09G0267-09 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 14:40	07/16/09 14:40	WM	EPA 360.1	0.01	mg/L	**1.44**	
Redox	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2520B	-10000	mV	**-13**	
pH	9H04009	07/16/09 14:40	07/16/09 14:40	WM	EPA 150.1	0.01	su	**6.36**	
Specific conductance	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2510B	1	umhos/cm	**139**	
Temperature	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2550	0.1	°C	**27.5**	
Turbidity	9H04009	07/16/09 14:40	07/16/09 14:40	WM	SM 2130B	1.0	NTU	< 1.0	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**4.3**	
Methylene Chloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**1.9**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	**32.8**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 14:40
Date Received: 07/17/09 12:15

PZ-21
09G0267-09 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/21/09 23:40	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:00
Date Received: 07/17/09 12:15

Trip Blank
09G0267-10 (Aqueous)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:03	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 14:16
Date Received: 07/17/09 12:15

PZ-20
09G0267-11 (Ground Water)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 14:16	07/16/09 14:16	HW	EPA 360.1	0.01	mg/L	**4.54**	
Redox	9H04009	07/16/09 14:16	07/16/09 14:16	HW	SM 2520B	-10000	mV	**354**	
pH	9H04009	07/16/09 14:16	07/16/09 14:16	HW	EPA 150.1	0.01	su	**4.87**	
Specific conductance	9H04009	07/16/09 14:16	07/16/09 14:16	HW	SM 2510B	1	umhos/cm	**124**	
Temperature	9H04009	07/16/09 14:16	07/16/09 14:16	HW	SM 2550	0.1	°C	**22.6**	
Turbidity	9H04009	07/16/09 14:16	07/16/09 14:16	HW	SM 2130B	1.0	NTU	< 1.0	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	**7.1**	
Methylene Chloride	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	**1.6**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	**1.3**	
Benzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	**28.7**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 14:16
Date Received: 07/17/09 12:15

PZ-20
09G0267-11 (Ground Water)

Sampled by: Hal Wood
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:07	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 07:20
Date Received: 07/17/09 12:15

Trip Blank
09G0267-12 (Aqueous)

Sampled by: Kyle Hodges
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 21:36	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump IV
09G0267-13 (Aqueous)

Sampled by: Kyle Hodges
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:09	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

EnviroChem
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 08:30
Date Received: 07/17/09 12:15

Equipment Blank Pump V
09G0267-14 (Aqueous)

Sampled by: Kyle Hodges
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2,2-Tetrachloroethane	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27008	07/21/09 14:36	07/21/09 22:43	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:00
Date Received: 07/17/09 12:15

MW-263
09G0267-15 (Ground Water)

Sampled by: Kyle Hodges
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/16/09 15:00	07/16/09 15:00	KH	EPA 360.1	0.01	mg/L	**1.93**	
Redox	9H04009	07/16/09 15:00	07/16/09 15:00	KH	SM 2520B	-10000	mV	**37**	
pH	9H04009	07/16/09 15:00	07/16/09 15:00	KH	EPA 150.1	0.01	su	**5.72**	
Specific conductance	9H04009	07/16/09 15:00	07/16/09 15:00	KH	SM 2510B	1	umhos/cm	**140**	
Temperature	9H04009	07/16/09 15:00	07/16/09 15:00	KH	SM 2550	0.1	°C	**22.3**	
Turbidity	9H04009	07/16/09 15:00	07/16/09 15:00	KH	SM 2130B	1.0	NTU	< 1.0	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	**1.6**	
Methylene Chloride	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	**1.2**	
1,1,1-Trichloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	**226**	
1,2-Dichloropropane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/16/09 15:00
Date Received: 07/17/09 12:15

MW-263
09G0267-15 (Ground Water)

Sampled by: Kyle Hodges
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G27004	07/21/09 14:47	07/22/09 00:35	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/20/09 14:00
Date Received: 07/21/09 13:15

PZ-18
09G0302-01 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Field Parameters									
Dissolved Oxygen	9H04009	07/20/09 14:00	07/20/09 14:00	WM	EPA 360.1	0.01	mg/L	**1.84**	
Redox	9H04009	07/20/09 14:00	07/20/09 14:00	WM	SM 2520B	-10000	mV	**76**	
pH	9H04009	07/20/09 14:00	07/20/09 14:00	WM	EPA 150.1	0.01	su	**5.65**	
Specific conductance	9H04009	07/20/09 14:00	07/20/09 14:00	WM	SM 2510B	1	umhos/cm	**76**	
Temperature	9H04009	07/20/09 14:00	07/20/09 14:00	WM	SM 2550	0.1	°C	**20.7**	
Turbidity	9H04009	07/20/09 14:00	07/20/09 14:00	WM	SM 2130B	1.0	NTU	**1.9**	
Volatile Organic Compounds by EPA Method 8260									
Chloromethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Vinyl chloride	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichlorofluoromethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Methylene Chloride	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,2-Dichloroethene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1-Dichloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,2-Dichloroethene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chloroform	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	**1.2**	
1,1,1-Trichloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Carbon Tetrachloride	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Benzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Trichloroethylene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichloropropane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromodichloromethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
cis-1,3-Dichloropropene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Toluene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
trans-1,3-Dichloropropene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,2-Trichloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Tetrachloroethylene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Dibromochloromethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Chlorobenzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,1,1,2-Tetrachloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Ethylbenzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
m,p-Xylene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
o-Xylene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
Bromoform	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

ENVIROCHEM
Environmental Laboratories

4320 Midmost Drive Mobile, Alabama 36609
Phone (251) 344-9106 Fax (251) 341-9492

Southern Earth Sciences-Montgomery
Post Office Box 231238
Montgomery AL, 38123
Attention: Hal Wood

Project: ALDOT CBP - Special Wells
Project Number: 06-401S

Reported:
08/21/09 12:10

Date Sampled: 07/20/09 14:00
Date Received: 07/21/09 13:15

PZ-18
09G0302-01 (Ground Water)

Sampled by: Will McBryde
Sample Type: Grab

Analyte	Batch	Prepared	Analyzed	Analyst	Method	Reporting Limit	Units	Result	Notes
Volatile Organic Compounds by EPA Method 8260									
1,1,2,2-Tetrachloroethane	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,3-Dichlorobenzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,4-Dichlorobenzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	
1,2-Dichlorobenzene	9G31002	07/30/09 13:53	07/30/09 22:34	JNB	EPA 8260	1.0	ug/L	< 1.0	

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: PZ-19

Job No: 06-401S Personnel: SB

Date: 7/6/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Pump No.: SESI VI

Depth to Water, ft: 44.67	Total Well Depth, ft: 67.71	Calculated Well Vol: 4.0 gal
Controller Settings: 15/15		Volume Purged, gal: 12.3 gal

USED a 8T TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1020	22.00	119	5.25	179.6	8.55	493.6	START
1230	22.65	107	4.61	11.71	6.07	459.7	3 VOl
1235	22.62	107	4.63	10.91	6.16	460.8	
1240	22.62	107	4.61	11.07	5.99	461.2	
1245	SAMPLED FOR 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.06.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.06.09
RECEIVED BY: [signature]	DATE: 7/7/09	LAB NO: 09G0087-1
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1200	06-401S

EnviroChem Sample Receipt Form

Data/Sample Integrity Check

Work Order # 0990087 **Sample Custodian** MCB **Date** 07/07/9

1) Sample Condition

✓ All Samples received in good condition ____
___ Inspected for damaged or compromised containers ____
✓ Shipping seals intact ____
✓ Container caps secure ____
✓ Inspected for Leakage, Cracked, or Broken Containers ____
✓ Inspected for evidence of gross contamination of container exteriors and/or shipping cooler interiors, and obvious odors, etc. ____
✓ Volatile samples checked for air bubbles (must be less than 5mm in diameter) ____

2) COC Verification

✓ Verified correlation between sample identifications on containers and COC ____
✓ Verified that the parameters requested are fully specified ____
✓ Verified that adequate sample volume is present to perform the requested analysis **(Notify the appropriate department manager or alternate if not enough sample is received)** ____
✓ Verified that the COC is properly completed ____
✓ Verified the COC is signed and dated by the person relinquishing the samples ____

3) Holding Time Verification

✓ Verified sampling dates for each test or parameter against the holding time for the test or parameter ____
✓ **Rush Priority Samples or Short Holding Times (Refer to COC or Backlog)** ____
(any parameter near expiration of its holding time must be brought to the attention of the appropriate department manager or alternate for expedited analysis. The department manager or alternate must be notified verbally and with this form—requires the Department Manager's or Alternate's Initials)

Department Manager Notified: ____ ____ ____
Name Date Time

4) Preservation Verification

✓ Verified that the samples were received within the required temperature range 03 oC
✓ Verified that the appropriate chemical preservation was used ____
✓ Verified the pH range for chemically preserved samples ____

5) **Samples Accepted** ✓ **(Samples meet the acceptance criteria)**

Samples Rejected ____ **(List any rejected samples along with the reason for the rejection)**

Note: Rejected samples must be documented in the Sample Rejection Log

6) **Client Notified:** ____

7) **Client Contacted:** ____ **By:** ____ ____ ____
Date Time

8) Resample ____ **Proceed with Analysis** ____ **(data will be qualified by dept manager)** **Analysis Cancelled** ____

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-261

Job No: 06-401S Personnel: SB

Date: 7/6/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES #1

Depth to Water, ft: 58.66	Total Well Depth, ft: 76.10	Calculated Well Vol: 3.5 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 10.5 gal

USED w 86' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	24.75	44	4.65	187.9	7.88	451.0	START
1455	22.07	82	4.29	6.66	5.00	458.4	3 VOL
1500	22.08	82	4.29	7.00	5.01	458.9	
1505	22.07	82	4.29	6.44	4.99	459.3	
1510	Sampled for 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SES	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO: ~~0960087-15~~
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	0960087-2

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-261

Job No: 06-401S Personnel: SB

Date: 7/6/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES #1

Depth to Water, ft: 58.66	Total Well Depth, ft: 76.10	Calculated Well Vol: 3.5 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 10.5 gal

USED w 86' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	24.75	44	4.65	187.9	7.88	451.0	START
1455	22.07	82	4.29	6.66	5.00	458.4	3 VOL
1500	22.08	82	4.29	7.00	5.01	458.9	
1505	22.07	82	4.29	6.44	4.99	459.3	
1510	Sampled for 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SES	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO: ~~0960087-15~~
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	0960087-2

SOUTHERN EARTH SCIENCES, Inc.

Daily Quality Control Samples

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Job No.: 06-401 Sample Date: 7/7/09

Lab Sample No.	Prep Date	Prep Time	Type	Sampler	Pump #	Analysis	Preservative	# of 40 ml VOA
1	7/7/09	0730	TRIP BLANK	SB	NA	EPA 8260 (CBP)	HCL	2
2	7/7/09	0830	EQ BLK P SES VI	SB	VI	EPA 8260 (CBP)	HCL	2
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	

RELINQUISHED BY: [signature]	DATE: 7.07.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.07.09
RECEIVED BY: McBrenne	DATE: 7/8/09	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	0960105-1-2

4.5°C

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401S Personnel: SB

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-260

Date: 7/7/09

Pump No.: SES VI

Depth to Water, ft: 57.01	Total Well Depth, ft: 79.11	Calculated Well Vol: 4.0 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 12.0 gal

Used ~90' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0955	22.19	141	4.86	221.7	4.98	742.4	Start
1155	21.88	139	4.55	11.76	4.63	509.5	3 vol
1200	21.85	139	4.56	12.53	4.65	511.7	
1205	21.84	139	4.57	10.99	4.61	513.7	
1210	Sampled for VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.07.09	SHIPPED VIA: Fed Ex
COMPANY: SESE	TIME: 1700	DATE SHIPPED: 7.07.09
RECEIVED BY: MLCBrenne	DATE: 7/8/09	LAB NO: 0990105-3
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401S Personnel: SB

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-262 DUPLICATE

Date: 7/7/09

Pump No.: SES 07

Depth to Water, ft: 45.93	Total Well Depth, ft: 81.12	Calculated Well Vol: 6.2 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 18.6 gal

Used ~ 90 Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1230	22.26	150	4.91	76.3	4.42	520.9	STARTS
1520	21.75	150	4.94	5.00	4.65	47.6	3 vol
1525	21.80	150	4.94	5.01	4.67	48.8	
1530	21.77	156	4.91	5.00	4.65	47	
1535	Sampled for VOCs. Also collected Dup						

-4
-5

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 6

RELINQUISHED BY: [signature]	DATE: 7.07.09	SHIPPED VIA: Fed Ex
COMPANY: SES	TIME: 1700	DATE SHIPPED: 7.07.09
RECEIVED BY: M K Baenn	DATE: 7/8/09	LAB NO: 0960105-4-5
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	06-401S

EnviroChem Sample Receipt Form

Data/Sample Integrity Check

Work Order # 0960105 **Sample Custodian** WCB **Date** 7/8/09

1) Sample Condition

- ✓ All Samples received in good condition
- ✓ Inspected for damaged or compromised containers
- ✓ Shipping seals intact
- ✓ Container caps secure
- ✓ Inspected for Leakage, Cracked, or Broken Containers
- ✓ Inspected for evidence of gross contamination of container exteriors and/or shipping cooler interiors, and obvious odors, etc.
- ✓ Volatile samples checked for air bubbles (must be less than 5mm in diameter)

2) COC Verification

- ✓ Verified correlation between sample identifications on containers and COC
- ✓ Verified that the parameters requested are fully specified
- ✓ Verified that adequate sample volume is present to perform the requested analysis **(Notify the appropriate department manager or alternate if not enough sample is received)**
- ✓ Verified that the COC is properly completed
- ✓ Verified the COC is signed and dated by the person relinquishing the samples

3) Holding Time Verification

- ✓ Verified sampling dates for each test or parameter against the holding time for the test or parameter
- ✓ **Rush Priority Samples or Short Holding Times (Refer to COC or Backlog)**

(any parameter near expiration of its holding time must be brought to the attention of the appropriate department manager or alternate for expedited analysis. The department manager or alternate must be notified verbally and with this form—requires the Department Manager's or Alternate's Initials)

Department Manager Notified: _____ Name _____ Date _____ Time

4) Preservation Verification

- ✓ Verified that the samples were received within the required temperature range 4.5 oC
- ✓ Verified that the appropriate chemical preservation was used
- ✓ Verified the pH range for chemically preserved samples

5) Samples Accepted ✓ **(Samples meet the acceptance criteria)**

Samples Rejected ____ **(List any rejected samples along with the reason for the rejection)**

Note: Rejected samples must be documented in the Sample Rejection Log

6) Client Notified: ____

7) Client Contacted: _____ **By:** _____ Date _____ Time _____

8) Resample_____ Proceed with Analysis_____(data will be qualified by dept manager) Analysis Cancelled_____

SOUTHERN EARTH SCIENCES, Inc.

Daily Quality Control Samples

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Job No.: 06-401 Sample Date: 7/16/09

Lab Sample No.	Prep Date	Prep Time	Type	Sampler	Pump #	Analysis	Preservative	# of 40 ml VOA
1	7/16/09	0720	TRIP BLANK	WM	NA	EPA 8260 (CBP)	HCL	2
2	7/16/09	0830	EQ BLK P EC II	WM	II	EPA 8260 (CBP)	HCL	2
3	7/16/09	0830	EQ BLK P EC III	WM	III	EPA 8260 (CBP)	HCL	2
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	

RELINQUISHED BY: WM	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY: MKBrenn	DATE: 7/17/09	LAB NO: 09G0267 - 1-3
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

SOUTHERN EARTH SCIENCES, Inc.

Daily Quality Control Samples

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Job No.: 06-401 Sample Date: 7/16/09

Lab Sample No.	Prep Date	Prep Time	Type	Sampler	Pump #	Analysis	Preservative	# of 40 ml VOA
4	7/16/09	0720	TRIP BLANK	SB	NA	EPA 8260 (CBP)	HCL	2
5	7/16/09	0830	EQBLK P SES VI	SB	VI	EPA 8260 (CBP)	HCL	2
6	7/16/09	0830	EQBLK P ECI	SB	I	EPA 8260 (CBP)	HCL	2
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	

RELINQUISHED BY: [signature]	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY: [signature]	DATE: 7/17/09	LAB NO: 09G0261-4-6
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume | Well No: MW-265

Job No: 06-401S | Personnel: SB | Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump | Pump No.: EC I

Depth to Water, ft: 33.80	Total Well Depth, ft: 72.00	Calculated Well Vol: 6.4 gal.
Controller Settings: 15/15		Volume Purged, gal: 19.1 gal. (3vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	24.91	146	6.61	21.71	1.65	-38.6	START
1500	24.58	126	5.80	4.49	1.93	-16.0	3 gal vol
1505	24.59	125	5.74	5.11	2.01	-9.4	
1510	24.63	125	5.75	4.49	2.09	-6.3	
1515	Resampled for 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: SB	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: 07.16.09	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY: M Brenn	DATE: 7/17/09	LAB NO: 09H4267
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume — Well No: MW-264

Job No: 06-401S — Personnel: WM — Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump — Pump No.: SES VI

Depth to Water, ft: 38.61	Total Well Depth, ft: 72.13	Calculated Well Vol: 5.6 gal.
Controller Settings: 15 - 10		Volume Purged, gal: 16.8 gal (3wv)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	22.31	139	6.09	21.5	1.40	37.6	initial
1500	21.51	156	5.94	1.11	2.22	10.1	3 vol.
1505	20.90	154	5.31	0.92	2.51	37.0	
1510	20.90	154	5.31	0.77	2.61	38.3	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY: MMcBrenn	DATE: 7/17/09	LAB NO: 09G0267-3
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: PZ-21

Job No: 06-401S

Personnel: WM, KH, SB

Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: Ec II

Depth to Water, ft: 41.41	Total Well Depth, ft: 68.16	Calculated Well Vol: 4.5 gal.
Controller Settings: 15 - 20		Volume Purged, gal: 13.5 gal. (3vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1100	28.01	263	6.21	136.6	1.50	16.4	initial
1430	27.98	147	6.46	1.22	2.47	-18.9	3 vol.
1435	27.63	136	6.24	0.78	1.40	-12.3	
1440	27.51	139	6.36	0.49	1.44	-13.2	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY: M K Baenn	DATE: 7/17/09	LAB NO: 0996067-9 06-401S
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

SOUTHERN EARTH SCIENCES, inc.

Daily Quality Control Samples

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Job No.: 06-401 Sample Date: 7.16.09

Lab Sample No.	Prep Date	Prep Time	Type	Sampler	Pump #	Analysis	Preservative	# of 40 ml VOA
10	7.16.09	0800	Trip Blank	HW	—	EPA 8260 (CBP)	HCL	2
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	

RELINQUISHED BY: HW	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: GESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY: MKBrown	DATE: 7/17/09	LAB NO: 09G0267-10
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-20**

Job No: 06-401S Personnel: HW Date: 7/16/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC-III

Depth to Water, ft: 49.43	Total Well Depth, ft: 71.54	Calculated Well Vol: 3.67
Controller Settings: 22/12		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1140	24.63	147	5.34		7.07	216.0	
1200	23.28	124	4.87		8.30	324.2	
1403	22.34	124	4.88		9.54	328.4	
1411	22.99	124	4.87		4.63	351.9	
1416	22.57	124	4.87		4.54	353.5	
							sample collected @ 1416
							pulled level logger @ 1055
							purged 11.5 gal
							REQUESTED ANALYSIS: EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY:

RELINQUISHED BY: HW	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1500	DATE SHIPPED: 7.16.09
RECEIVED BY: MKBrem	DATE: 7/17/09	LAB NO: 06-401S
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	09602667 -11

SOUTHERN EARTH SCIENCES, inc.

Daily Quality Control Samples

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Job No.: 06-401 Sample Date: 7/16/09

Lab Sample No.	Prep Date	Prep Time	Type	Sampler	Pump #	Analysis	Preservative	# of 40 ml VOA
-12	7/16/09	0720	TRIP BLANK	KH	NA	EPA 8260 (CBP)	HCL	2
-13	7/16/09	0830	EQ BLK P 565 IV	KH	IV	EPA 8260 (CBP)	HCL	2
-14	7/16/09	0830	EQ BLK P 565 V	KH	V	EPA 8260 (CBP)	HCL	2
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	
						EPA 8260 (CBP)	HCL	

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY: M K Brenn	DATE: 7/17/09	LAB NO: 09G0267 -12-14
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume — Well No: MW-263

Job No: 06-401S — Personnel: KH — Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump — Pump No.: SES IV

Depth to Water, ft: 36.56	Total Well Depth, ft: 72.10	Calculated Well Vol: 5.9 gal.
Controller Settings: 10 / 15		Volume Purged, gal: 17.8 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1200	21.54	140	5.88	1.92	2.27	40.1	initial
1445	22.58	141	5.97	1.59	1.81	25.4	
1450	22.35	140	5.76	1.67	1.89	34.2	
1455	22.31	140	5.72	0.59	1.93	36.7	
1500	—	sampled for		VOCs	—	—	
							3 volumes
							REQUESTED ANALYSIS: EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hody	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY: M K Brenn	DATE: 7/17/09	LAB NO: 0960267-15 06-401S
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1215	

EnviroChem Sample Receipt Form

Data/Sample Integrity Check

Work Order # 09G0267 **Sample Custodian** MKB **Date** 7/17/09

1) **Sample Condition**

✓ All Samples received in good condition ____

✓ Inspected for damaged or compromised containers ____

✓ Shipping seals intact ____

✓ Container caps secure ____

✓ Inspected for Leakage, Cracked, or Broken Containers ____

✓ Inspected for evidence of gross contamination of container exteriors and/or shipping cooler interiors, and obvious odors, etc. ____

✓ Volatile samples checked for air bubbles (must be less than 5mm in diameter) ____

2) **COC Verification**

✓ Verified correlation between sample identifications on containers and COC ____

✓ Verified that the parameters requested are fully specified ____

✓ Verified that adequate sample volume is present to perform the requested analysis **(Notify the appropriate department manager or alternate if not enough sample is received)** ____

✓ Verified that the COC is properly completed ____

✓ Verified the COC is signed and dated by the person relinquishing the samples ____

3) **Holding Time Verification**

✓ Verified sampling dates for each test or parameter against the holding time for the test or parameter ____

N/A **Rush Priority Samples or Short Holding Times (Refer to COC or Backlog)** ____

(any parameter near expiration of its holding time must be brought to the attention of the appropriate department manager or alternate for expedited analysis. The department manager or alternate must be notified verbally and with this form—requires the Department Manager's or Alternate's Initials)

Department Manager Notified: ____ ____ ____

Name Date Time

4) Preservation Verification

✓ Verified that the samples were received within the required temperature range 3.3 oC

✓ Verified that the appropriate chemical preservation was used ____

✓ Verified the pH range for chemically preserved samples

5) **Samples Accepted** ✓ (Samples meet the acceptance criteria)

Samples Rejected ____ (List any rejected samples along with the reason for the rejection)

Note: Rejected samples must be documented in the Sample Rejection Log

6) **Client Notified:** ____

7) **Client Contacted:** ____ **By:** ____ ____ ____

Date Time

8) Resample ____ Proceed with Analysis ____ (data will be qualified by dept manager) Analysis Cancelled ____

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: PZ-18

Job No: 06-401S Personnel: WM

Date: 07.20.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: EC II

Depth to Water, ft: 30.24	Total Well Depth, ft: 71.12	Calculated Well Vol: 6.8 gal.
Controller Settings: 20 - 15		Volume Purged, gal: 20.5 gal. (3 Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1100	21.28	134	6.98	1357	1.00	23.4	initial
1350	20.74	77	5.74	2.16	1.66	72.8	3 Vol.
1355	20.82	76	5.73	1.47	1.77	76.4	
1400	20.72	76	5.65	1.93	1.84	76.0	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.20.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.20.09
RECEIVED BY: MKBrem	DATE: 7/21/09	LAB NO: 0960302-1
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME: 1315	06-401S

EnviroChem Sample Receipt Form

Data/Sample Integrity Check

Work Order # 0960302 **Sample Custodian** MKB **Date** 7/21/09

1) Sample Condition

✓ All Samples received in good condition
✓ Inspected for damaged or compromised containers
✓ Shipping seals intact
✓ Container caps secure
✓ Inspected for Leakage, Cracked, or Broken Containers
✓ Inspected for evidence of gross contamination of container exteriors and/or shipping cooler interiors, and obvious odors, etc.
___ Volatile samples checked for air bubbles (must be less than 5mm in diameter)

2) COC Verification

✓ Verified correlation between sample identifications on containers and COC
✓ Verified that the parameters requested are fully specified
✓ Verified that adequate sample volume is present to perform the requested analysis **(Notify the appropriate department manager or alternate if not enough sample is received)**
✓ Verified that the COC is properly completed
✓ Verified the COC is signed and dated by the person relinquishing the samples

3) Holding Time Verification

✓ Verified sampling dates for each test or parameter against the holding time for the test or parameter
NA **Rush Priority Samples or Short Holding Times (Refer to COC or Backlog)**
(any parameter near expiration of its holding time must be brought to the attention of the appropriate department manager or alternate for expedited analysis. The department manager or alternate must be notified verbally and with this form—requires the Department Manager's or Alternate's Initials)

Department Manager Notified: _____ _____ _____
Name Date Time

4) Preservation Verification

✓ Verified that the samples were received within the required temperature range 4.3 oC
✓ Verified that the appropriate chemical preservation was used
✓ Verified the pH range for chemically preserved samples

5) Samples Accepted ✓ (Samples meet the acceptance criteria)

Samples Rejected ____ **(List any rejected samples along with the reason for the rejection)**

Note: Rejected samples must be documented in the Sample Rejection Log

6) Client Notified:____

7) Client Contacted:_____ **By:**_____ _____ _____
Date Time

8) Resample_____ **Proceed with Analysis**_____**(data will be qualified by dept manager)** **Analysis Cancelled**_____

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401 Personnel: SB

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: **MW-101 DUPLICATE**

Date: 7/1/09

Pump No.:

Depth to Water, ft: 7.65	Total Well Depth, ft: 12.15	Calculated Well Vol: 0.83 gal/1 vol
Controller Settings: 10/10		Volume Purged, gal: 3.1 gal

USD ~18' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1410	26.67	106	6.22	189.6	7.69	180.3	START
1440	22.58	75	4.68	9.96	11.07	238.5	3 VOLS
1445	22.57	74	4.62	7.71	11.10	239.8	
1450	22.59	~73	4.62	6.99	11.12	240.6	
1455	SAMPLED FOR 8260 VOCS, COLLECTED DUP						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/2/09	SHIPPED VIA: FEDEX
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/1/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-201**

Job No: 06-401 Personnel: SB Date: 7/1/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: _____

Depth to Water, ft: 7.80	Total Well Depth, ft: 27.45	Calculated Well Vol: 3.4 gal/vol
Controller Settings: 10/10		Volume Purged, gal: 9.5 gal/

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1410	21.09	96	5.00	751.1	8.80	4w1.6	START
1505	21.14	92	4.82	3.31	7.55	224.6	3 vol
1510	21.15	93	4.82	3.31	7.55	223.7	
1515	21.15	93	4.84	3.31	7.54	223.1	
1520	Sampled						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE: 7/1/09	SHIPPED VIA: FEDEX
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/1/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-102**

Job No: 06-401 Personnel: WM / KH Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES U

Depth to Water, ft: 9.83	Total Well Depth, ft: 14.08	Calculated Well Vol: 0.7 gals/volum
Controller Settings: 7/15		Volume Purged, gal: 2.1 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1040	20.31	1121	6.49	2.33	4.73	160.5	initial
1105	20.66	1171	7.27	3.11	4.61	117.6	
1110	21.09	1174	7.28	3.58	2.91	115.2	
1115	21.11	1173	7.27	3.33	2.76	114.7	
1120	—	sampled VOCs	—	—	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1630	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-202**

Job No: 06-401 Personnel: KH/WM Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESI VI

Depth to Water, ft: 10.15	Total Well Depth, ft: 23.42	Calculated Well Vol: 2.2 gals/vol.
Controller Settings: 7/15		Volume Purged, gal: 6.6 gal.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	
~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	~~[illegible]~~	
1035	20.15	90	6.12	2.44	7.34	279.2	initial
1130	19.14	82	6.57	2.16	3.84	232.2	
1135	19.13	78	5.87	0.08	2.88	257.6	
1140	19.12	77	5.52	1.04	2.62	268.0	
1145	—	— sampled VOCs —	—	—	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1630	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-104**

Job No: 06-401 Personnel: WM, SB Date: 07.25.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 22.05	Total Well Depth, ft: 29.98	Calculated Well Vol: 1.3 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 4.0 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
830	23.55	124	4.35	35.2	2.71	276.6	initial
0910	23.30	129	4.15	5.60	3.81	287.7	3 vol
0915	23.28	127	4.14	6.09	3.93	292.3	
0920	23.25	128	4.10	5.95	4.06	301.0	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-204**

Job No: 06-401 Personnel: WM, SB Date: 07.25.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 22.25	Total Well Depth, ft: 64.44	Calculated Well Vol: 7.0 gal.
Controller Settings: 15 - 10		Volume Purged, gal: 21 gal. (3 Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0815	22.83	88	4.64	6.00	4.00	285.7	initial
1150	22.75	89	4.43	0.76	4.79	270.7	3 Vol.
1155	22.79	89	4.67	0.10	4.97	264.5	
1200	22.76	90	4.68	0.26	5.03	260.7	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESS	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: WM, SB

Well No: MW-304

Date: 07.25.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES VI

Depth to Water, ft: 22.42	Total Well Depth, ft: 86.49	Calculated Well Vol: 10.6 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 32 gal. (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0800	24.77	291	6.26	1.51	1.20	56.2	initial
1405	24.10	288	6.43	0.00	0.41	-21.0	3 vol.
1410	24.03	288	6.45	0.00	0.38	-21.7	
1415	24.00	288	6.44	0.00	0.36	-19.7	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-106

Job No: 06-401 Personnel: HW

Date: 7/11/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: ESI

Depth to Water, ft: 25.94	Total Well Depth, ft: 33.28	Calculated Well Vol: 1.23 gal
Controller Settings:		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
956	23.60	135	5.35	23.06	1.28	-52.7	
1057	23.45	135	6.34	1.84	2.15	-84.6	purged
							6 gal
1102	23.45	137	5.70	~~1.84~~	1.84	-68.8	
				2.01			
1107	23.32	137	5.15	0.11	1.86	-42.9	
							sampled
							@ 11:07
	Note: Manhole inner ring						
		bolt holes are					
		stripped.					
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY:

RELINQUISHED BY: HW	DATE: 7.11.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-206

Job No: 06-401 Personnel: HW

Date: 7/11/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: 2

Depth to Water, ft: 25.88	Total Well Depth, ft: 53.64	Calculated Well Vol: 4.63
Controller Settings:		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
10:06	23.39	236	5.90	13.93	1.49	-71.9	
1125	23.32	150	6.00	0.01	1.89	-73.6	
1130	23.41	151	6.40	0.18	2.59	-85.3	
1135	23.32	150	6.22	0.01	2.02	-84.2	sampled @ 1135
							16 gallons purged

RELINQUISHED BY: HW	DATE: 7.11.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-107**

Job No: 06-401 Personnel: KH / WM / HW Date: 07.11.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES II

Depth to Water, ft: 25.80	Total Well Depth, ft: 34.19	Calculated Well Vol: 4.2 gal.
Controller Settings: 10 - 20		Volume Purged, gal: 4.5 gal (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
930	22.97	140	5.06	78.7	7.96	263.0	initial
1005	23.37	129	4.78	10.07	5.78	258.5	
1010	23.35	130	4.83	9.51	5.77	261.2	
1015	23.26	132	4.86	8.76	5.64	264.0	
1020	—	sampled for	VOCs	—	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 7.13.09	SHIPPED VIA: Fed Ex
COMPANY: JES II	TIME: 1700	DATE SHIPPED: 07.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHEAST EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-207

Job No: 06-401

Personnel: KH / WM / HW

Date: 07.11.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 25.91	Total Well Depth, ft: 67.86	Calculated Well Vol: 21 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 21 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1040	22.27	124	5.44	21.7	9.04	216.0	initial
1215	22.50	108	4.99	0.52	4.68	273.2	
1220	22.46	108	4.98	0.47	4.70	274.5	
1225	22.27	109	4.96	0.13	4.56	278.7	
1230	sampled for VOCs						
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 07.13.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-108 DUPLICATE**

Job No: 06-401 Personnel: KH Date: 7.23.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☑ Submersible Pump Pump No.: SESI

Depth to Water, ft: 16.43	Total Well Depth, ft: 24.13	Calculated Well Vol: 1.2 gal/vol.
Controller Settings: 10/20		Volume Purged, gal: 4.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	24.51	68	6.28	14.41	2.79	5.5	initial
1045	24.38	69	5.13	4.41	2.49	59.0	
1050	24.45	69	5.07	4.03	2.61	61.0	
1055	24.47	69	5.05	3.96	2.66	62.4	
1100	—	sampled for VOCs			—	—	
1105	—	sampled for VOCs DUP			—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 6

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.23.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.23.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-208**

Job No: 06-401 Personnel: KH Date: 7.23.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES III

Depth to Water, ft: 16.59	Total Well Depth, ft: 51.02	Calculated Well Vol: 5.7 gals/vol.
Controller Settings: 10/20		Volume Purged, gal: 18.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930 1000	24.16	76	6.20	8.09	2.67	0.8	Initial
1240	25.39	56	6.00	3.29	2.30	-4.4	
1245	25.27	55	5.99	3.01	2.38	-2.0	
1250	25.05	55	5.89	3.02	2.50	5.1	
1255	—	— sampled for VOCs —				—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.23.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.23.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-109**

Job No: 06-401 Personnel: SB Date: 7/23/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC-I

Depth to Water, ft: 25.40	Total Well Depth, ft: 32.82	Calculated Well Vol: 1.3 gal / 1 vol
Controller Settings: 10/10		Volume Purged, gal: 4.0 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	22.57	65	4.37	11.71	5.60	410.1	START
1400	21.84	65	3.94	6.80	5.45	426.3	3 vol
1405	21.83	66	3.94	6.51	5.45	427.1	
1410	21.92	65	3.93	6.30	5.45	428.9	
1415	SAMPLED FOR VOCS						
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/23/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/23/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-209**

Job No: 06-401 Personnel: SB Date: 7/25/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES-VI

Depth to Water, ft: 24.98	Total Well Depth, ft: 64.38	Calculated Well Vol: 7.3 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 22.0 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	23.19	52	4.52	7.98	1.66	418.7	START
1525	22.97	52	4.47	1.74	1.33	474.8	3 vol
1530	22.92	52	4.50	1.74	1.30	475.5	
1535	22.92	52	4.49	1.74	1.29	476.5	
1540	Sampled	For VOCs					

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/29/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-111**

Job No: 06-401 Personnel: JB Date: 7/14/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump NA ☐ Submersible Pump Pump No.: NA

Depth to Water, ft: 44.01	Total Well Depth, ft: 45.01	Calculated Well Vol: NA
Controller Settings: NA		Volume Purged, gal: NA

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1145	MW-111 CONTAINS INSUFFICIENT WATER						
	FOR PURGE + SAMPLE. NONE TAKEN						
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY:

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY:	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHEAST EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-211**

Job No: 06-401 Personnel: SB Date: 7/14/09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECI

Depth to Water, ft: 44.51	Total Well Depth, ft: 81.50	Calculated Well Vol: 6.1 gal/1vol
Controller Settings: 15/15		Volume Purged, gal: 18.3 gal

Used ~100' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1145	24.95	154	4.96	7.11	7.90	344.5	START
1455	24.26	148	4.73	1.11	5.71	365.5	3vol
1500	24.19	148	4.74	0.96	5.56	367.5	
1505	24.09	148	4.75	1.30	5.57	368.2	
1510	Sampled for VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-311**

Job No: 06-401 Personnel: SB Date: 7/14/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 44.52	Total Well Depth, ft: 93.21	Calculated Well Vol: 8.0 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 24.2 gal

Used a 100' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1145	23.82	142	4.72	3.77	5.54	371.3	Starts 3 vol
1500	24.33	128	5.03	1.11	2.11	371.1	
1505	24.43	127	5.04	1.33	2.13	371.0	→ Water level @ 2 more vol = 45.00 ABTR
1510	24.46	128	5.04	1.01	2.12	370.7	
1515	Sampled for 8260VOCs						
							→ Final Water Level = 45.00 ABTR

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-115**

Job No: 06-401 Personnel: KH / WM Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES I

Depth to Water, ft: 14.35	Total Well Depth, ft: 25.11	Calculated Well Vol: 5.4 gal.
Controller Settings: 15 - 20		Volume Purged, gal: 6 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	22.57	149	6.78	63.07	1.36	148.7	initial
1115	23.92	139	6.42	0.82	1.11	112.7	
1120	22.42	142	5.38	1.06	1.17	157.4	
1125	22.21	142	5.36	0.79	1.13	151.3	
1130	—	sampled	for	VOCs	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: KH	DATE: 07.09.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401 Personnel: KH / WM

Well No: **MW-215**

Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 14.52	Total Well Depth, ft: 39.28	Calculated Well Vol: 12.4 gal
Controller Settings: 15 - 20		Volume Purged, gal: 13 gal (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	25.82	158	6.62	1100	1.03	134.5	initial
1250	24.67	113	6.37	5.12	1.14	102.2	3 vol.
1255	24.32	115	5.76	2.16	0.87	121.4	
1300	24.16	113	5.75	3.03	0.66	125.7	
1305	Sampled		VOC's	8260B			
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 07.09.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-115**

Job No: 06-401 Personnel: WM, KH, SB Date: 07.17.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 14.38	Total Well Depth, ft: 25.07	Calculated Well Vol: 1.8 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 5.3 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	22.00	76	5.56	26.0	1.50	41.4	initial
1030	24.48	78	5.58	4.86	0.98	41.6	
1035	24.00	79	5.53	4.20	0.97	42.3	
1040	24.12	79	5.54	4.00	0.98	41.9	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle P. Hodges	DATE: 7.17.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: **MW-116**

Job No: 06-401 Personnel: WM

Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: EC I

Depth to Water, ft: 7.15	Total Well Depth, ft: 18.91	Calculated Well Vol: 5.8 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 6 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
WM ~~29.66~~				~~1067~~			
1400	29.66	194	6.10	1067	1.56	152.8	initial
1450	27.49	175	6.08	11.1	1.91	170.3	3 vol.
1455	26.89	172	5.98	10.55	2.03	174.6	
1500	26.78	170	5.95	8.37	2.09	177.2	sampled
							Sampled @ 1500

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.09.09	SHIPPED VIA: Fed Ex
COMPANY: SES I	TIME: 1700	DATE SHIPPED: 7.9.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-215**

Job No: 06-401 Personnel: KM, KH, SB Date: 07. 17. 09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 14.46	Total Well Depth, ft: 40.12	Calculated Well Vol: 4.3 gal.
Controller Settings: 10/15		Volume Purged, gal: 12.9 gal (3wv)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0940	23.20	66	5.49	81.5	1.31	63.3	initial
1130	22.41	65	6.03	4.01	1.27	-33.9	
1135	22.06	65	5.81	3.96	1.19	-28.6	
1140	21.83	64	5.74	3.38	1.17	-27.0	sampled

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.17.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-216

Job No: 06-401 Personnel: WM

Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: EC III

Depth to Water, ft: 8.17	Total Well Depth, ft: 39.96	Calculated Well Vol: 15.9 gal.
Controller Settings: 15-20		Volume Purged, gal: 16 gal. (3 Vol)

	Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1410	[redacted] WM	24.25	124	5.90	31.6	2.32	191.2	initial
1555	[redacted] WM	24.28	121	5.97	~~11.7~~ 1.47 WM	2.17	170.0	3 Vol.
1600	[redacted] WM	23.82	120	5.48	0.48	2.26	187.5	
1605	1605	23.73	120	5.34	0.26	2.33	191.2	Sampled
								Sampled @ 1605

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.09.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: KH

Well No: MW-117

Date: 7.09.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SESI

Depth to Water, ft: 37.55	Total Well Depth, ft: 43.99	Calculated Well Vol: 1.0 gals/vol.
Controller Settings: 10/10		Volume Purged, gal: 3.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1325	26.51	131	5.82	36.74	1.93	138.3	initial
1415	22.02	127	5.27	1.75	2.35	199.0	
1420	21.99	127	5.23	3.13	2.38	201.2	
1425	22.00	128	5.25	1.62	2.43	201.4	
1430	—	sampled for		VOCs	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.09.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: 10 **MW-217**

Job No: 06-401 Personnel: KH Date: 7.09.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESI IV

Depth to Water, ft: 37.58	Total Well Depth, ft: 74.31	Calculated Well Vol: 6.1 gals/vol
Controller Settings: 10/10		Volume Purged, gal: 18.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	22.71	134	6.03	7.76	1.51	-103.4	initial
1600	22.61	132	5.53	1.47	1.36	-63.7	
1605	22.63	132	5.52	2.18	1.43	-62.6	
1610	22.72	132	5.50	1.76	1.47	-62.2	
1615	—	—	sampled for VOCs	—	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.10.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-221**

Job No: 06-401 Personnel: WM / KH Date: 07.10.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 14.78	Total Well Depth, ft: 26.77	Calculated Well Vol: 6 gal.
Controller Settings: 8/15		Volume Purged, gal: 6 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	22.86	124	5.82	462.2	1.83	-41.1	initial
1020	22.44	131	4.88	4.57	1.75	29.0	
1025	22.36	133	4.80	7.53	2.07	29.1	
1030	22.38	131	4.80	6.80	2.11	29.0	
1035	—	sampled for		VOCs	—	—	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 07.13.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-221C**

Job No: 06-401 Personnel: KH / WM Date: 07.10.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 31.15	Total Well Depth, ft: 79.89	Calculated Well Vol: 24.4 gal.
Controller Settings: 10/15		Volume Purged, gal: 25 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0915	21.34	153	6.46	108.7	2.12	-67.1	initial
1300	21.76	155	5.41	59.74	1.85	-61.5	
1305	21.68	155	5.47	63.96	1.91	-58.9	
1310	21.55	153	5.47	62.06	1.97	-56.7	
1315	—	sampled for		VOCs	—	—	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 07.13.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: **MW-123**

Job No: 06-401 Personnel: SB

Date: 7/14/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: ECZ

Depth to Water, ft: 21.56	Total Well Depth, ft: 26.51	Calculated Well Vol: 0.85 gal
Controller Settings: 10/10		Volume Purged, gal: 2.5 gal

USED a 30' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	23.55	207	4.82	12.11	7.94	471.4	START
1015	23.48	207	4.42	0.00	6.77	473.2	3 vol
1020	23.47	206	4.42	0.00	6.74	473.0	
1025	23.49	205	4.42	0.01	6.75	473.5	
1030	SAMPLED						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-223

Job No: 06-401 Personnel: SB

Date: 7/14/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES VI

Depth to Water, ft: 21.64	Total Well Depth, ft: 69.01	Calculated Well Vol: 8.1 gal / 1 vol
Controller Settings: 10/10		Volume Purged, gal: 24.3 gal

USED 1 80' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	23.06	116	4.59	7.66	5.54	460.4	START
1115	22.68	111	4.57	0.00	5.79	416.1	3 vol
1120	22.62	109	4.55	0.00	5.78	416.8	
1125	22.59	111	4.53	1.00	5.78	418.1	
1130	SAMPLED FOR		VOCs.				

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 8

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SESE	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-129**

Job No: 06-401 Personnel: KH Date: 7.06.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESI

Depth to Water, ft: 18.71	Total Well Depth, ft: 27.48	Calculated Well Vol: 1.5 gals /vol.
Controller Settings: 8/20		Volume Purged, gal: 3.7 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1410	21.74	104	5.11	81.49	2.12	317.5	initial
1510	21.87	103	4.64	48.45	1.65	370.2	
1515	21.91	103	4.69	7.37	1.67	368.8	
1520	21.96	104	4.70	6.48	1.67	367.0	
1525	—	sampled for	VOCs	—	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hardy	DATE: 7.06.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.06.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-229**

Job No: 06-401 Personnel: KH Date: 7.06.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 18.75	Total Well Depth, ft: 39.52	Calculated Well Vol: 3.4 gals/vol.
Controller Settings: 10/15		Volume Purged, gal: 10.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1400	22.18	106	5.66	114.1	2.29	263.5	initial
1540	22.14	108	4.81	4.16	1.72	357.8	
1545	22.21	108	4.80	3.19	1.78	356.4	
1550	22.34	108	4.81	2.12	1.77	352.4	
1555	sampled for VOCs						
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.06.09	SHIPPED VIA: Fed
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.06.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: KH

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-130

Date: 7.14.09

Pump No.: SES V

Depth to Water, ft: 19.13	Total Well Depth, ft: 27.25	Calculated Well Vol: 1.3 gals/vol	
Controller Settings: 10/15		Volume Purged, gal: 4.2 gals	

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	23.14	133	6.64	5.84	1.44	51.2	initial
1050	23.31	108	6.31	5.12	1.57	49.6	
1055	23.40	110	6.36	3.24	1.62	48.4	
1100	23.41	111	6.49	2.28	1.65	48.1	
1105	—	sampled for		VOCs	—		
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.14.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: ~~7.16.09~~ 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-230

Job No: 06-401 Personnel: KH

Date: 7.14.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 18.95	Total Well Depth, ft: 51.38	Calculated Well Vol: 5.4 gals/vol.
Controller Settings: 10/15		Volume Purged, gal: 16.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	21.74	230	7.03	6.73	1.58	53.6	initial
1220	21.94	248	6.02	1.13	2.04	55.6	
1225	21.92	248	6.01	0.33	2.16	58.0	
1230	21.96	247	5.94	0.00	2.17	58.2	
1235	sampled for VOCs						
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle P. Hodge	DATE: 7.14.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: ~~7.16.09~~ 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-131**

Job No: 06-401 Personnel: SR Date: 7/15/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: CCI

Depth to Water, ft: 9.61	Total Well Depth, ft: 23.79	Calculated Well Vol: 2.0 gal/1 vol
Controller Settings: 10/10		Volume Purged, gal: 6.2 gal

Used 25' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	20.71	109	5.11	11.66	6.61	609.1	Start
1040	19.11	104	4.09	10.10	5.81	621.9	3 vol
1045	19.13	109	4.10	9.31	5.80	622.0	
1050	19.16	104	4.11	9.20	5.80	621.9	
1055	Sampled for VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.15.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1800	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-231 DUPLICATE**

Job No: 06-401 Personnel: SB Date: 7/15/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES-VI

Depth to Water, ft: 9.55	Total Well Depth, ft: 31.51	Calculated Well Vol: 3.4 gal/1 vol
Controller Settings: 10/10		Volume Purged, gal: 10.2 gal

USED ~35' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	20.73	117	5.11	3.00	7.71	609.6	START
1105	20.67	107	4.63	0.50	6.89	578.6	3 vol
1110	20.64	107	4.62	0.31	6.65	577.4	
1115	20.61	106	4.62	0.40	6.57	577.5	
1120	SAMPLED & COLLECTED			DUP			

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 6

RELINQUISHED BY: [signature]	DATE: 7.15.09	SHIPPED VIA: FUPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: KH

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-132

Date: 7.14.09

Pump No.: SESI

Depth to Water, ft: 21.68	Total Well Depth, ft: 29.05	Calculated Well Vol: 1.2 gals/vol.
Controller Settings: 10/10		Volume Purged, gal: 40 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1315	22.32	183	6.07	27.72	2.28	58.3	initial
1400	22.21	181	5.64	5.06	2.51	61.2	
1405	22.36	183	5.73	3.68	2.43	55.7	
1410	27.37	183	5.92	5.01	2.37	55.2	
1415	—	sampled for VOCs	—	—	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.14.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: ~~7.16.09~~ 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: KH

Well No: MW-232

Date: 7.14.09

Pump No.: SES IV

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Depth to Water, ft: 20.81	Total Well Depth, ft: 54.97	Calculated Well Vol: 5.7 gals/vol.
Controller Settings: 10/15		Volume Purged, gal: 18.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	21.35	132	5.87	0.90	2.31	59.1	initial
1600	21.33	131	5.81	0.45	2.12	55.2	
1605	21.39	131	5.82	0.21	2.16	51.2	
1610	21.46	132	5.79	0.25	2.19	51.8	
1615	—	sampled for VOCs					
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.14.09	SHIPPED VIA: FedEx
COMPANY: SEST	TIME: 1700	DATE SHIPPED: ~~7.14.09~~ 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-133**

Job No: 06-401 Personnel: WM Date: 07.14.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 8.81	Total Well Depth, ft: 18.00	Calculated Well Vol: 4.6 gal.
Controller Settings: 10 / 15		Volume Purged, gal: 5 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	22.82	65	5.82	29.2	1.70	56.9	initial
1040	22.50	67	5.28	7.62	1.25	110.6	3 vol
1045	22.46	67	5.31	6.79	1.07	109.9	
1050	22.41	67	5.17	5.04	1.06	114.2	SAMPLED

REQUESTED ANALYSIS:
EPA 8260 (CBP) 3
CONTAINER: 40 ML VOA HCL
QUANTITY: 3

RELINQUISHED BY: WM	DATE: 7/15/09	SHIPPED VIA: FED EX
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7/15
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-233**

Job No: 06-401 Personnel: WM Date: 07.14.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 8.35	Total Well Depth, ft: 29.44	Calculated Well Vol: 10.6 gal.
Controller Settings: 10/15		Volume Purged, gal: 11 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1005	21.26	322	6.90	959	1.18	-179.9	initial
1110	21.05	179	6.18	9.40	1.16	16.2	3 vol.
1115	21.02	177	6.19	9.88	1.11	14.2	
1120	21.01	178	6.19	8.92	1.12	12.8	SAMPLED

REQUESTED ANALYSIS:
EPA 8260 (CBP) 3
CONTAINER: 40 ML VOA HCL
QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.15.09	SHIPPED VIA: FED EX
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-134**

Job No: 06-401 Personnel: WM / KH Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 12.31	Total Well Depth, ft: 25.52	Calculated Well Vol: 6.6 gal.
Controller Settings: 10 - 20		Volume Purged, gal: 7 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0945	23.52	85	5.45	95.8	1.95	176.5	initial
1030	23.26	104	5.45	5.23	2.31	179.5	
1035	23.34	104	5.43	5.08	2.40	164.9	
1040	23.19	104	5.51	4.31	2.47	179.5	
1045	—	sampled for		VOCs	—	—	
							3 volumes
							Sampled @ 1045

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: Kyle P. Hodges	DATE: 7.09.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-134**

Job No: 06-401 Personnel: WM, KH, SB Date: 07.17.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 12.32	Total Well Depth, ft: 25.52	Calculated Well Vol: 2.2 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 6.6 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	23.02	81	4.51	79.6	3.24	714	initial
1100	22.99	58	4.03	7.98	7.32	471.9	3 Vol.
1105	22.97	58	4.03	7.89	7.42	475.0	
1110	22.96	58	4.02	3.58	7.35	477.9	
1115	—	— sampled for VOCs			—	—	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.17.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-234**

Job No: 06-401 Personnel: WM, KH, SB Date: 07.17.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 12.43	Total Well Depth, ft: 39.06	Calculated Well Vol: 4.4 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 13.2 gal. (3 Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0950	23.79	43	4.38	24.1	7.22	707.5	initial
1145	22.57	81	4.28	0.40	2.45	447.3	3 Vol.
1150	22.51	81	4.27	0.18	2.36	449.3	
1155	22.48	81	4.25	0.31	2.30	454.7	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.17.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-234**

Job No: 06-401 Personnel: WM / KH Date: 07.09.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: Ec III

Depth to Water, ft: 12.46	Total Well Depth, ft: 39.08	Calculated Well Vol: 13.3 gal.
Controller Settings: 15 - 20		Volume Purged, gal: 14 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
955	22.91	143	5.64	167	1.55	168.5	initial
1135	23.00	144	6.14	0.00	1.84	157.7	
1140	22.79	144	5.70	—	1.94	164.4	
1145	22.72	144	5.81	—	1.96	163.9	
1150	—	sampled for	VOCs	—	—	—	
							3 volumes
							sampled @ 1150

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.09.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-137A**

Job No: 06-401 Personnel: KH/[illegible] Date: 7.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECI

Depth to Water, ft: 17.51	Total Well Depth, ft: 35.11	Calculated Well Vol: 2.9 gals/vol.
Controller Settings: 10/10		Volume Purged, gal: 9.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	24.00	114	5.61	22.62	1.36	41.8	initial
1430	21.54	115	5.35	0.59	1.52	35.7	
1435	21.40	115	5.65	0.01	1.61	40.3	
1440	21.30	114	5.30	0.00	1.67	50.0	
1445	—	sampled for	VOCs	—	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.15.09	SHIPPED VIA: ~~FedEx~~ UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-237B**

Job No: 06-401 Personnel: SB Date: 7/15/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECT

Depth to Water, ft: 16.97	Total Well Depth, ft: ~~16.97~~ 45.48	Calculated Well Vol: 5.1 gal / 1 vol
Controller Settings: 15/15		Volume Purged, gal: 15.3 gal

Used a 50' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1200	31.74	0	4.68	57.31	15.01	360.5	START
1430	23.21	134	5.07	1.17	9.26	337.2	3 vol
1435	25.05	133	5.08	3.39	9.23	339.5	
1440	22.94	133	5.03	4.01	9.25	341.8	
1445	Sampled for VOCs						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE: 7.15.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-237C**

Job No: 06-401 Personnel: SB Date: 7/15/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 17.51	Total Well Depth, ft: 52.87	Calculated Well Vol: 6.1 gal/100'
Controller Settings: 15/15		Volume Purged, gal: 18.55 gal

Used ~60' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1200	24.54	95	5.04	7.76	12.71	369.2	START
1445	23.15	140	4.56	2.66	6.11	381.7	3 vol
1450	23.14	141	4.56	2.99	6.08	582.1	
1455	23.15	142	4.56	1.01	6.05	582.5	
1500	Sampled for 8260 VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.15.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-138A DUPLICATE**

Job No: 06-401 Personnel: KN, WM, SB Date: 7/27/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES II

Depth to Water, ft: 26.51	Total Well Depth, ft: 38.15	Calculated Well Vol: 1.9 gal/vol
Controller Settings: 10/10		Volume Purged, gal: 13.0 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1045	20.53	64	5.72	9.99	2.78	-61.7	START
1145	21.81	65	5.64	0.00	3.37	-97.5	3 vol
1150	21.57	64	5.38	|	3.47	-88.3	
1155	21.44	64	5.23	|	3.53	-79.3	
1200	COLLECTED SAMPLE AND DUPLICATE						

			REQUESTED ANALYSIS:
			EPA 8260 (CBP)
			CONTAINER: 40 ML VOA HCL
			QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-238B**

Job No: 06-401 Personnel: KH, WM, SB Date: 7/27/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECIII

Depth to Water, ft: 25.78	Total Well Depth, ft: 48.11	Calculated Well Vol: 3.7 gal/1 vol
Controller Settings: 10/10		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1045	21.20	106	5.32	12.21	3.82	495.2	START
1225	21.00	90	5.76	7.68	3.74	-68.2	3 vol
1230	20.85	89	5.68	8.24	3.67	-63.2	
1235	20.83	89	5.66	7.55	3.75	-61.0	sampled @ 1235

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-238C**

Job No: 06-401 Personnel: WM, KH, SB Date: 7.27.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 26.11	Total Well Depth, ft: 54.48	Calculated Well Vol: 4.7 gal/vol
Controller Settings: 10 - 10		Volume Purged, gal: 14.2 gal (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	22.41	89	6.27	939.0	2.84	-75.1	initial
1550	21.29	77	4.81	12.0	3.27	-11.0	
1555	21.01	77	4.82	12.7	3.34	-11.7	
1600	20.86	78	4.80	13.7	3.35	-10.8	3 volumes
							sampled @ 1600
							REQUESTED ANALYSIS: EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.27.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.27.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Well No: MW-339

Job No: 06-401

Personnel: KH / WM / HW

Date: 7.11.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: EC III

Depth to Water, ft: 63.64	Total Well Depth, ft: 109.51	Calculated Well Vol: 22.9 gal.
Controller Settings: 20 - 20		Volume Purged, gal: 23 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0950	25.27	582	7.56	83.0	0.80	-96.5	initial
1415	24.96	529	7.39	2.78	0.89	-87.0	
1420	23.98	529	7.42	1.34	0.67	-103.2	
1425	23.85	528	7.43	2.02	0.63	-106.3	
1430	—	— sampled for	VOCs	—	—	—	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: KH	DATE: 7.13.09	SHIPPED VIA: Fed Ex
COMPANY: SESS	TIME: 1700	DATE SHIPPED: 07.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-340**

Job No: 06-401 Personnel: SB Date: 7/22/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECI

Depth to Water, ft: 22.71	Total Well Depth, ft: 90.77	Calculated Well Vol: 11.2 gal / 1 vol
Controller Settings:		Volume Purged, gal: 33.6 gal

USED ~100' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	22.86	200	8.91	761.9	0.57	232.0	START
1445	24.54	126	6.58	6.01	0.47	-70.3	3 VOL
1450	24.50	126	6.56	5.99	0.47	-70.1	
1455	24.49	126	6.55	5.99	0.47	-69.5	1230 → CHECKED WATER LEVEL DTW = 22.07 BTOC.
1500	SAMPLED FOR VOCs.						
							→ FINAL WATER LEVEL = 22.11 BTOC

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE: 7/22/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/22/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-341 DUPLICATE**

Job No: 06-401 Personnel: SB Date: 7/20/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES JL

Depth to Water, ft: 14.89	Total Well Depth, ft: 54.66	Calculated Well Vol: 6.5 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 6.0 gal

USED 6.5" TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1260	23.51	254	7.28	9.47	0.54	-124.4	START
1345	WELL EVACUATED. ALLOWED TIME FOR						
	RECHARGE AND COLLECTED SAMPLE AND						
	DUP SAMPLE.						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE: 7/20/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/20/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-342**

Job No: 06-401 Personnel: WM Date: 07.23.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 20.51	Total Well Depth, ft: 84.98	Calculated Well Vol: 10.8 gal.
Controller Settings: 20 - 10		Volume Purged, gal: 32.3 gal. (3Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	22.21	382	8.50	29.1	0.93	36.2	initial
1530	23.10	239	8.76	0.00	0.45	15.0	3 Vol.
1535	23.12	239	8.75	0.00	0.43	13.8	
1540	23.26	238	8.79	0.00	0.45	11.6	SAMPLED
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.23.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.23.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-143A DUPLICATE**

Job No: 06-401 Personnel: KH Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECI

Depth to Water, ft: 9.85	Total Well Depth, ft: 13.08	Calculated Well Vol: 0.5 gals/vol.
Controller Settings: 8/15		Volume Purged, gal: 1.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1245	24.60	85	5.54	92.49	2.09	360.4	initial
1320	23.99	85	5.38	34.04	2.13	368.0	
1325	23.84	90	5.47	28.64	2.17	401.0	
1330	24.27	89	5.43	29.49	2.18	402.3	
1335	sampled for VOCs						
1340	sampled for VOCs DUP						
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 6

RELINQUISHED BY: Kyle P. Hodges	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1630	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-243B**

Job No: 06-401 Personnel: WM/KH Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SEST VI

Depth to Water, ft: 10.02	Total Well Depth, ft: 23.28	Calculated Well Vol: 2.2 gals/vol.
Controller Settings: 8/20		Volume Purged, gal: 6.8 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1250	21.44	112	2.95	6.65	1.76	418.6	initial
~~1~~1345	21.52	77	4.79	0.45	1.36	402.8	
1350	21.13	75	4.57	0.32	0.71	405.2	
1355	21.14	75	4.56	0.26	0.69	405.0	
1400	—	sampled for	VOCs	—	—	—	
							3 volumes
							REQUESTED ANALYSIS: EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SEST	TIME: 1630	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-144A**

Job No: 06-401 Personnel: WM Date: 07.14.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 20.39	Total Well Depth, ft: 31.61	Calculated Well Vol: 5.6 gal.
Controller Settings: 10 / 10		Volume Purged, gal: 6 gal (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1200	22.28	243	5.75	146	2.52	68.6	initial
1230	21.21	247	5.01	1.78	2.69	148.8	3 Vol.
1235	21.28	248	4.94	1.08	2.52	150.7	
1240	21.28	247	4.90	0.33	2.59	150.3	SAMPLED

REQUESTED ANALYSIS:
EPA 8260 (CBP) 3
CONTAINER: 40 ML VOA HCL
QUANTITY: 3

RELINQUISHED BY: WM	DATE: 7.15.09	SHIPPED VIA: FED EX
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-244B**

Job No: 06-401 Personnel: WM Date: 07.14.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: Ec III

Depth to Water, ft: 20.39	Total Well Depth, ft: 47.58	Calculated Well Vol: 13.6 gal.
Controller Settings: 10 / 15		Volume Purged, gal: 14 gal. (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
WM ~~2:44:06~~	—	—	—	—	—	—	~~initial~~
1245	23.71	133	5.76	121	2.36	110.0	initial
1440	21.02	116	5.51	0.55	1.80	107.9	3 vol.
1445	20.98	116	5.63	0.06	1.49	105.3	
1450	21.01	117	5.64	0.06	1.54	99.7	SAMPLED

REQUESTED ANALYSIS:
EPA 8260 (CBP) 3
CONTAINER: 40 ML VOA HCL
QUANTITY: 3

RELINQUISHED BY: WM	DATE: 7.14.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.19.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: WM

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-244C

Date: 07.14.09

Pump No.: EC I

Depth to Water, ft: 20.41	Total Well Depth, ft: 62.27	Calculated Well Vol: 21.5 gal.
Controller Settings: 15 / 10		Volume Purged, gal: 22 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1205	21.45	91	5.59	45.3	2.35	96.2	initial
1510	20.81	85	5.34	4.80	1.79	116.0	3 Vol.
1515	20.76	84	5.38	5.04	1.66	115.7	
1520	20.75	86	5.46	5.10	1.74	109.8	SAMPLED

REQUESTED ANALYSIS:

EPA 8260 (CBP) 3

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 7.14.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-145A**

Job No: 06-401 Personnel: WM, SB Date: 07.20.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 100.60	Total Well Depth, ft: 106.44	Calculated Well Vol: 0.98 gal.
Controller Settings: 20 - 10		Volume Purged, gal: 2.9 gal. (3 Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1440	26.92	55	07.14	26.3	7.78	339.9	initial
1540	22.89	38	5.20	1.27	8.51	386.7	3 vol.
1545	22.87	38	5.22	1.23	8.66	385.1	
1550	22.85	39	5.18	1.23	8.62	388.3	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 7.20.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.21.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-146A**

Job No: 06-401 Personnel: SB Date: 7/1/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: ECIII

Depth to Water, ft: 5.29	Total Well Depth, ft: 15.01	Calculated Well Vol: 1.0 gal
Controller Settings: 10/10		Volume Purged, gal: 3.0

USED 20' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1120	23.12	89	5.30	73.6	2.17	513.3	START
1155	22.65	103	4.69	7.66	2.07	463.1	3 VOL
1200	22.61	103	4.68	7.01	2.07	458.2	
1205	22.60	103	4.69	6.77	2.06	454.3	
1210	SAMPLED FOR VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/1/09	SHIPPED VIA: FEDEX
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/1/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: **MW-246B**

Job No: 06-401 Personnel: SB

Date: 7/1/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 9.91	Total Well Depth, ft: 24.35	Calculated Well Vol: 2.4 gal
Controller Settings: 10/10		Volume Purged, gal: 7.2 gal

USED ~ 30' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	21.81	71	4.72	79.6	3.09	433.7	START
1230	21.73	72	4.43	4.44	1.70	444.1	3 VOL
1235	21.69	72	4.50	4.50	1.69	441.6	
1240	21.62	72	4.50	4.31	1.68	440.9	
1245	Sample						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/1/09	SHIPPED VIA: FEDEX
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/1/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-147A**

Job No: 06-401 Personnel: SB Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 8.94	Total Well Depth, ft: 14.71	Calculated Well Vol: 0.96 gal
Controller Settings: 8/30		Volume Purged, gal: 2.84 gal

USED ~ 18' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1215	22.43	192	5.25	18.04	10.59	261.9	initial
1240	21.71	199	5.66	3.36	6.61	231.0	
1245	21.93	199	5.66	3.96	6.60	230.7	
1250	21.66	198	5.66	4.12	6.61	236.0	
1255	Sampled FOR VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-247B**

Job No: 06-401 Personnel: SB Date: 7.1.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 9.90	Total Well Depth, ft: 23.86	Calculated Well Vol: 2.3 gal / 1 vol
Controller Settings: 8/25		Volume Purged, gal: 6.9 gal

Used ~ 28 Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1210	22.45	114	5.47	69.84	11.25	243.4	initial
1345	20.91	103	5.28	1.11	2.64	228.9	3 VOC
1350	20.93	103	5.27	1.10	2.59	223.6	
1355	20.92	103	5.30	1.17	2.57	223.9	
1400	SAMPLED FOR VOCs						
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.1.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-149A**

Job No: 06-401 Personnel: WM Date: 07.15.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 13.75	Total Well Depth, ft: 23.34	Calculated Well Vol: 1.6gal
Controller Settings: 10 / 10		Volume Purged, gal: 4.8gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1400	23.18	139	5.68	65.8	2.30	36.6	initial
1430	22.43	143	5.47	1.53	2.14	32.9	3 vol.
1435	22.36	144	5.37	1.15	2.16	33.4	
1440	22.38	145	5.36	1.06	2.18	33.0	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Wm	DATE: 07.15.09	SHIPPED VIA: ~~FEDEX~~ UPS
COMPANY: SEGI	TIME: 1700	DATE SHIPPED: 07.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-249B**

Job No: 06-401 Personnel: WM Date: 07.15.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES I

Depth to Water, ft: 13.78	Total Well Depth, ft: 36.85	Calculated Well Vol: 3.9 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 11.6 gal.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1125	22.41	109	5.48	1344	2.18	43.1	initial
1310	22.30	111	5.91	14.5	2.07	33.2	3 vol.
1315	22.18	111	6.20	14.5	2.01	32.1	
1320	22.10	111	5.78	14.2	2.10	31.6	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.15.09	SHIPPED VIA: ~~FEDEX~~ UPS
COMPANY: SES I	TIME: 1700	DATE SHIPPED: 07.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-249C**

Job No: 06-401 Personnel: WM Date: 07.15.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 13.71	Total Well Depth, ft: 47.58	Calculated Well Vol: 5.7 gal.
Controller Settings: 15 - 10		Volume Purged, gal: 16.9 gal.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1120	22.72	73	6.01	138	1.68	39.4	initial
1340	22.16	71	5.68	1.95	1.61	33.3	3 vol.
1345	22.03	71	5.57	0.91	1.70	33.2	
1350	22.06	71	5.52	1.40	1.75	32.9	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.15.09	SHIPPED VIA: ~~FEDEX~~ UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-150A**

Job No: 06-401 Personnel: KH / WM Date: 7.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESI

Depth to Water, ft: 11.69	Total Well Depth, ft: 17.05	Calculated Well Vol: 0.8 gals/vol.
Controller Settings: 10/15		Volume Purged, gal: 2.7 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	24.14	90	5.04	70.9	1.57	65.1	initial
1035	23.76	77	5.17	8.42	1.72	42.3	
1040	23.56	77	5.36	7.82	1.87	40.3	
1045	23.50	76	5.38	6.25	1.97	36.6	
1050		sampled for		VOCs			
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.15.09	SHIPPED VIA: ~~FedEx~~ UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-250B**

Job No: 06-401 Personnel: KH/WM Date: 7.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECI

Depth to Water, ft: 11.80	Total Well Depth, ft: 26.06	Calculated Well Vol: 2.38
Controller Settings:		Volume Purged, gal: 7.1 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1005	22.76	112	5.70	48.3	1.22	62.8	Initial
1100	22.70	104	6.12	4.38	1.27	19.6	
1105	22.10	104	5.59	4.27	1.45	45.8	
1110	22.12	104	5.57	4.13	1.51	48.6	
1115	—	sampled for VOCs	—	—	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.15.09	SHIPPED VIA: ~~FedEx~~ UPS
COMPANY: SEBI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-250C**

Job No: 06-401 Personnel: KH/WM Date: 7.15.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 11.74	Total Well Depth, ft: 35.38	Calculated Well Vol: 3.9 gals/vol.
Controller Settings: 10/10		Volume Purged, gal: 12.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	21.76	103	5.57	75.2	1.28	68.3	initial
1135	21.71	102	5.58	1.52	1.37	66.7	
1140	21.76	102	5.57	1.11	1.38	65.9	
1145	21.74	102	5.59	0.90	1.42	64.4	
1150	sampled for VOCs						
							3 volumes

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.15.09	SHIPPED VIA: ~~FedEx~~ UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.15.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-151A**

Job No: 06-401 Personnel: SB Date: 7/23/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: ECI

Depth to Water, ft: 5.94	Total Well Depth, ft: 17.68	Calculated Well Vol: 2.5 gal/1vo
Controller Settings: 10/10		Volume Purged, gal: 6.9 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	29.41	65	4.59	1448	3.97	610.7	START
1100	28.87	55	4.59	7.77	3.12	548.5	3 vol
1105	28.89	54	4.41	7.77	3.16	545.5	
1110	28.95	54	4.59	7.80	3.17	544.4	
1115	SAMPLED FOR VOCs.						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	

RELINQUISHED BY: [signature]	DATE: 7/23/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/23/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-251B**

Job No: 06-401 Personnel: SB Date: 7/23/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES II

Depth to Water, ft: 5.91	Total Well Depth, ft: 27.79	Calculated Well Vol: 3.4 gal / 1 vol
Controller Settings: 10/10		Volume Purged, gal: 10.2 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	28.52	55	4.47	3.35	3.79	525.5	START
1140	28.37	54	4.38	1.11	3.52	491.4	3 vol
1145	28.32	54	4.38	1.11	3.52	491.5	
1150	28.38	54	4.28	1.11	3.24	491.4	
1155	Sampled for VOCs						
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/23/09	SHIPPED VIA: UPS
COMPANY: SES	TIME: 1600	DATE SHIPPED: 7/23/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Project: ALDOT/Coliseum Blvd Plume Well No: MW-152A DUPLICATE

Job No: 06-401 Personnel: KH Date: 7.2.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 9.81	Total Well Depth, ft: 18.31	Calculated Well Vol: 1.4 gals / vol.
Controller Settings: 8/20		Volume Purged, gal: 4.2

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	22.72	86	5.12	31.20	3.46	211.2	initial
1050	23.24	89	4.98	0.43	3.18	208.0	
1055	23.19	89	4.99	0.00	3.04	209.5	
1100	23.21	90	5.00	0.00	3.03	208.4	
1105	sampled for VOCs						
1110	sampled for VOCs DUP						
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 6

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.2.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1600	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-252B DUPLICATE**

Job No: 06-401 Personnel: KH Date: 7.2.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 9.84	Total Well Depth, ft: 32.91	Calculated Well Vol: 3.9 gals/vol.
Controller Settings: 10/25		Volume Purged, gal: 11.8 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1020	21.95	86	5.40	183.1	8.34	217.1	initial
1205	22.15	88	4.89	0.69	7.85	212.3	
1210	22.12	88	4.84	0.78	8.00	213.4	
1215	22.16	88	4.82	0.92	8.16	213.1	
1220	sampled for VOCs						
1225	sampled for VOCs DUP						
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 6

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.2.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1600	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-153**

Job No: 06-401 Personnel: WM Date: 07.21.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 69.39	Total Well Depth, ft: 113.04	Calculated Well Vol: 7.3 gal.
Controller Settings: 20 - 15		Volume Purged, gal: 22 gal. (3 Vol.

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1100	29.31	159	6.97	1415	2.29	-40.1	initial
1550	24.93	63	6.40	9.39	2.80	-14.8	3 Vol.
1555	25.83	114	6.46	9.49	2.89	-3.9	
1600	25.35	118	6.38	9.30	2.83	0.5	SAMPLED
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Wm	DATE: ~~HCC~~ 7/21/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.21.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-154**

Job No: 06-401 Personnel: KH Date: 7.22.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 66.21	Total Well Depth, ft: 104.98	Calculated Well Vol: 6.4 gals/vol.
Controller Settings:		Volume Purged, gal: 19.5 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	22.14	149	6.81	97.7	2.24	-47.8	initial
1430	23.39	87	6.31	6.20	2.67	-35.9	
1435	23.21	83	6.00	5.63	2.79	-20.9	
1440	23.29	83	5.94	4.65	2.81	-15.5	
1445	sampled for VOCs						
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.22.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.22.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: ALDOT/Coliseum Blvd Plume

Job No: 06-401 Personnel: WM

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: MW-155

Date: 07.22.09

Pump No.: EC III

Depth to Water, ft: 51.26	Total Well Depth, ft: 98.09	Calculated Well Vol: 7.8 gal.
Controller Settings: 25 - 10		Volume Purged, gal: 23.5 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	22.34	72	6.77	14.6	1.25	38.3	initial
1545	23.72	80	5.54	0.78	1.67	45.0	3 vol.
1550	23.69	80	5.37	0.36	1.82	52.5	
1555	23.93	80	5.34	0.71	1.89	52.1	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.22.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.22.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-156**

Job No: 06-401 Personnel: WM/KH Date: 07.21.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 31.05	Total Well Depth, ft: 77.24	Calculated Well Vol: 7.7 gal.
Controller Settings: 15 - 15		Volume Purged, gal: 23.1 gal (3w)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	20.67	62	6.55	64.6	2.01	-1.3	initial
1315	19.71	66	6.01	6.21	1.66	35.6	
1320	20.66	65	5.97	6.25	1.61	34.3	
1325	20.70	65	5.95	9.07	1.69	33.3	
1330	—	sampled for	VOCs	—	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.21.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.21.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401 Personnel: SB/SK

Well No: **MW-158**

Date: 7/2/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Pump No.: SESI

Depth to Water, ft: 11.03	Total Well Depth, ft: 32.55	Calculated Well Vol: 3.5 gal/1 vol
Controller Settings: 10/10		Volume Purged, gal: 13.0 gal

USED ~ 37' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1045	20.86	260	5.48	19.2	1.05	390.8	START
1225	21.08	218	5.68	0.34	0.97	208.4	3 vol
1230	21.18	217	5.64	1.30	0.98	217.8	
1235	21.04	215	5.65	1.24	0.97	218.0	
1240	Sample	USD FOR	8260				

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY:

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-358**

Job No: 06-401 Personnel: SB/JK Date: 7/2/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SESII

Depth to Water, ft: 12.30	Total Well Depth, ft: 47.52	Calculated Well Vol: 5.8 gal/1 vol
Controller Settings: 20/10		Volume Purged, gal: 7.5 gal

USED ~52' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1045	21.67	3822	11.93	3.81	0.45	166.0	START
1235	WELL EVACUATED, NO SAMPLE TAKEN.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY:

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY:	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PW-5**

Job No: 06-401 Personnel: SB/SK Date: 7/2/09

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: NA

Depth to Water, ft: NA	Total Well Depth, ft: NA	Calculated Well Vol: NA
Controller Settings: NA		Volume Purged, gal: NA

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1300	SAMPLED DIRECTLY FROM IRRIGATION						
	SYSTEM						

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-259**

Job No: 06-401 Personnel: SB Date: 7/9/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES VI

Depth to Water, ft: 29.71	Total Well Depth, ft: 67.11	Calculated Well Vol: 6.1 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal:

USED ~ 70' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1240	21.96	189	5.61	18.7	0.72	299.9	START
1515	22.24	141	4.98	0.00	3.58	414.5	3 vol
1520	22.19	141	4.97	1.00	3.54	417.3	
1525	22.10	141	4.95	0.77	3.52	420.2	
1530	SAMPLED	FOR	8260 VOCs.				

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: [signature]	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: **MW-259**

Job No: 06-401 Personnel: SB

Date: 7/21/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 29.39	Total Well Depth, ft: 67.11	Calculated Well Vol: 6.2 gal / 1 vol
Controller Settings: 15/15		Volume Purged, gal: 18.6 gal

Used 75' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0945	21.39	93	5.58	121.7	1.73	204.9	START
1415	22.81	79	5.21	1.66	3.60	259.9	3 vol
1420	22.78	79	5.22	2.01	3.61	261.3	
1425	22.72	79	5.23	2.25	3.60	261.5	
1430	Sampled for VOCs.						

RELINQUISHED BY: [signature]	DATE: 7/21/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/21/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 5

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-357**

Job No: 06-401 Personnel: WM, SB Date: 07.28.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 9.95	Total Well Depth, ft: 52.65	Calculated Well Vol: 7.0 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 29.5 gal

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	21.31	102	6.14	35.0	3.52	187.9	Start
1045	20.91	90	5.41	1.97	4.27	196.3	3 vol
1050	20.93	90	5.43	7.10	4.35	198.5	
1055	20.93	90	5.49	10.79	4.47	200.3	H_2O level: 10.82'
1100	Sampled for VOCs						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.29.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1630	DATE SHIPPED: 7.29.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-457**

Job No: 06-401 Personnel: WM, SB Date: 07.28.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 54.76	Total Well Depth, ft: 147.23	Calculated Well Vol: 15.2 gal/1 vol
Controller Settings: 20/10		Volume Purged, gal: 45.6 gal. (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0900	21.51	280	5.97	252	2.60	45.1	START
1550	22.68	217	5.78	4.01	1.08	-68.2	3 vol
1555	22.50	217	5.68	1.08	0.81	-66.1	
1600	22.42	216	5.48	0.87	0.66	-59.9	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.29.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1630	DATE SHIPPED: 7.29.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-260**

Job No: 06-401S Personnel: SB Date: 7/7/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump Pump No.: SES VI

Depth to Water, ft: 57.01	Total Well Depth, ft: 79.11	Calculated Well Vol: 4.0 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 12.0 gal

Used ~90' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0955	22.19	141	4.86	221.7	4.98	742.4	Starts
1155	21.88	139	4.59	11.76	4.63	509.5	3 vol
1200	21.85	139	4.56	12.33	4.65	511.7	
1205	21.84	139	4.57	10.99	4.61	513.2	
1210	Sampled for VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SESE	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401S Personnel: SB

Sampling Method: ☐ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Well No: **MW-262 DUPLICATE**

Date: 7/7/09

Pump No.: SES 07

Depth to Water, ft: 45.93	Total Well Depth, ft: 81.12	Calculated Well Vol: 6.2 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 18.6 gal

USED ~ 90 TURTUG

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1230	22.25	150	4.91	76.3	4.42	5209	STARS
1520	21.75	160	4.94	5.00	465	47	3 vol
1525	21.80	150	4.94	5.01	4.67	48.8	
1530	21.77	156	4.91	5.00	4.65	47	
1535	Sampled for VOCs. Also collected Dup						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 6

RELINQUISHED BY: [signature]	DATE:	SHIPPED VIA:
COMPANY: SES	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-263**

Job No: 06-401S Personnel: KH Date: 7.08.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 36.71	Total Well Depth, ft: 72.71	Calculated Well Vol: 6.0 gals/vol.
Controller Settings: 10/23		Volume Purged, gal: ~~15.0~~ 18.0 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	21.42	141	6.03	119.8	1.38	171.8	initial
1130	22.63	144	6.54	15.50	1.22	133.8	6 gallons
1345	23.69	142	5.66	8.42	1.83	153.2	12 gallons
1515	22.80	140	5.39	3.26	1.89	191.7	
1520	22.74	140	5.40	0.45	2.03	191.6	
1525	22.83	140	5.35	0.08	2.11	194.4	
1530	—	sampled for	VOCs	—	—	—	
							3 volumes

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.08.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-263**

Job No: 06-401S Personnel: KH Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES IV

Depth to Water, ft: 36.56	Total Well Depth, ft: 72.10	Calculated Well Vol: 5.9 gal.
Controller Settings: 10 / 15		Volume Purged, gal: 17.8 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1200	21.54	140	5.88	1.92	2.27	40.1	initial
1445	22.58	141	5.97	1.59	1.81	25.4	
1450	22.35	140	5.76	1.67	1.89	34.2	
1455	22.31	140	5.72	0.59	1.93	36.7	
1500	—	sampled for		VOCs	—	—	
							3 volumes

RELINQUISHED BY: Kyle C. Brady	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.16.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-264**

Job No: 06-401S Personnel: WM Date: 07.08.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 38.61	Total Well Depth, ft: 72.11	Calculated Well Vol: 16.78 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 3 Vol, 17

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	24.00	214	5.84	688	1.76	203.6	initial
1500	20.27	163	5.86	5.84	2.27	169.9	3 Vol.
1505	20.15	162	5.73	0.27	2.54	173.4	
1510	20.11	161	5.68	0.26	2.62	175.0	
							Sampled 1510

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY:

RELINQUISHED BY: WM	DATE: 7/8/09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-264**

Job No: 06-401S Personnel: WM Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 38.61	Total Well Depth, ft: 72.13	Calculated Well Vol: 5.6 gal.
Controller Settings: 15 - 10		Volume Purged, gal: 16.8 gal (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	22.31	139	6.09	21.5	1.40	37.6	initial
1500	21.51	156	5.94	1.11	2.22	10.1	3 vol.
1505	20.90	154	5.31	0.92	2.51	37.0	
1510	20.90	154	5.31	0.77	2.61	38.3	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: SES I	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: **MW-265**

Job No: 06-401S Personnel: SB

Date: 7/9/09

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Pump No.: SES III

Depth to Water, ft: 34.07	Total Well Depth, ft: 72.03	Calculated Well Vol: 6.2 gal / 1 vol
Controller Settings: 15 / 15		Volume Purged, gal: 18.5 gal

USED ~ 90' TUBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	23.77	142	5.43	171.6	5.01	706.4	START
1215	23.81	125	5.13	5.00	4.12	456.9	3 vol
1220	23.81	124	5.11	4.01	4.08	458.0	
1225	23.81	124	5.11	4.56	4.06	458.8	
1230	SAMPLED FOR VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY:	DATE:	SHIPPED VIA:
COMPANY: SESI	TIME:	DATE SHIPPED:
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-265**

Job No: 06-401S Personnel: SB Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 33.80	Total Well Depth, ft: 72.00	Calculated Well Vol: 6.4 gal.
Controller Settings: 15/15		Volume Purged, gal: 19.1 gal. (3Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1130	24.91	146	6.61	21.71	1.65	-38.6	START
1500	24.58	126	5.80	4.49	1.93	-16.0	3 gal vol
1505	24.59	125	5.74	5.11	2.01	-9.4	
1510	24.65	125	5.75	4.49	2.09	-6.3	
1515	Resampled for 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: SB	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: 07.16.09	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401S Personnel: SB

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Well No: **PZ-18**

Date: 7/10/09

Pump No.: SES VI

Depth to Water, ft: 28.41	Total Well Depth, ft: 69.11	Calculated Well Vol: 6.7 gal/1 vol
Controller Settings: 15/15		Volume Purged, gal: 20.0 gal

Used ~ 75' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0915	21.87	167	5.50	33.21	4.46	448.4	START
1215	22.29	163	5.31	3.42	4.21	384.5	3 vol
1220	22.35	165	5.32	2.00	4.22	385.8	
1225	22.42	164	5.32	0.00	4.23	385.0	
1230	Sampled per 8260 VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.10.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.13.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-20**

Job No: 06-401S Personnel: SE Date: 7/8/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES III

Depth to Water, ft: 49.62	Total Well Depth, ft: 70.01	Calculated Well Vol: 3.4 gal / 1 vol
Controller Settings: 15/15		Volume Purged, gal: 10.5 gal

Used ~80' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1420	25.48	131	4.83	39.91	5.00	422.2	START
1430	22.72	129	4.79	1.00	5.20	407.8	3 vol
1435	22.60	129	4.78	0.51	5.15	407.6	
1440	22.49	129	4.79	0.30	5.11	407.3	
1445	Sampled for 8260 VOCs						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7.08.09	SHIPPED VIA: FedEx
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-20**

Job No: 06-401S Personnel: HW Date: 7/16/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC-III

Depth to Water, ft: 49.43	Total Well Depth, ft: 71.54	Calculated Well Vol: 3.67
Controller Settings: 22/12		Volume Purged, gal:

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1140	24.63	147	5.34		7.07	216.0	
1200	23.28	124	4.87		8.30	324.2	
1403	22.34	124	4.88		9.54	328.4	
1411	22.99	124	4.87		4.63	351.9	
1416	22.57	124	4.87	1.88	4.54	353.5	
							sample collected @ 1416
							pulled level logger @ 1055
							purged 11.5 gal
							REQUESTED ANALYSIS: EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY:

RELINQUISHED BY: HW	DATE: 7.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1500	DATE SHIPPED: 7.16.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-21**

Job No: 06-401S Personnel: WM, KH, SB Date: 07.16.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 41.41	Total Well Depth, ft: 68.16	Calculated Well Vol: 4.5 gal.
Controller Settings: 15 - 20		Volume Purged, gal: 13.5 gal. (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1100	28.01	263	6.21	136.6	1.50	16.4	initial
1430	27.98	147	6.46	1.22	2.47	-18.9	3 vol.
1435	27.63	136	6.24	0.78	1.40	-12.3	
1440	27.51	139	6.36	0.49	1.44	-13.2	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.16.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 07.16.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-21**

Job No: 06-401S Personnel: SB Date: 7/8/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES #4

Depth to Water, ft: 43.29	Total Well Depth, ft: 79.71	Calculated Well Vol: 5.6 gal/vol
Controller Settings: 15/15		Volume Purged, gal: 17.0 gal

USED ~ 85 TURBING

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0930	21.51	148	4.67	37.11	5.28	482.5	START
1145	21.60	221	4.79	3.11	4.93	399.0	3 vol
1150	21.77	221	4.78	2.99	4.92	400.1	
1155	21.60	220	4.79	2.61	4.91	398.6	
1200	Sampled for VOCs						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY:	DATE: 7.08.09	SHIPPED VIA: FedEx
COMPANY: SES	TIME: 1700	DATE SHIPPED: 7.09.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: MW-116

Job No: 06-401 Personnel: SR

Date: 7/20/2009

Sampling Method: [X] Bladder Pump [ ] Peristaltic Pump [ ] Submersible Pump

Pump No.: ECI

Depth to Water, ft: 8.73	Total Well Depth, ft: 18.89	Calculated Well Vol: 2.0gal/1vol
Controller Settings: 10/10		Volume Purged, gal: 6.3gal/3vol

Used a 30' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	27.14	100	5.44	77.3	2.03	489.0	START
1100	27.08	98	5.37	3.31	1.69	374.8	3vol
1105	27.08	98	5.37	2.01	1.73	372.9	
1110	27.07	98	5.37	3.56	1.61	371.0	
1115	Sampled MW-116 For 8260 VOCs						

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY:	DATE: 7/20/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/20/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

MW-216

Project: **ALDOT/Coliseum Blvd Plume** Well No: [redacted]

Job No: 06-401 Personnel: SB Date: 7/20/09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 8.18	Total Well Depth, ft: 40.41	Calculated Well Vol: 5.5 gal/vol
Controller Settings: 15/15		Volume Purged, gal: 16.5 gal

Used a 52' Tubing

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1015	25.49	65	4.71	15.71	6.05	386.6	START
1215	24.51	64	4.43	4.41	6.10	459.7	3 vol
1220	24.49	65	4.43	3.89	6.24	459.9	
1225	24.47	65	4.43	2.75	6.22	459.9	
1230	Sampled mw-216 for 8260 VOCs.						

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/20/09	SHIPPED VIA: UPS
COMPANY: SESE	TIME: 1600	DATE SHIPPED: 7/20/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Well No: MW-117 [redacted]

Job No: 06-401 Personnel: KH

Date: 7.20.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SESI

Depth to Water, ft: 37.49	Total Well Depth, ft: 42.87	Calculated Well Vol: 0.89 gal.
Controller Settings:		Volume Purged, gal: 2.7 gal (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1040	23.37	73	6.79	13.3	3.31	-11.7	initial
1110	22.15	68	5.76	2.91	2.97	30.3	
1115	22.09	69	5.72	2.21	3.05	30.9	
1120	21.87	68	5.65	1.69	3.20	32.1	
1125	—	sampled for		VOCs	—	—	
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodge	DATE: 7.20.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-217**

Job No: 06-401 Personnel: KH Date: 7.20.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESIV

Depth to Water, ft: 37.78	Total Well Depth, ft: 74.34	Calculated Well Vol: 6.1 gal.
Controller Settings: 10/15		Volume Purged, gal: 18.3 gal. (3 vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	22.17	72	7.21	35.1	2.77	-35.1	initial
1310	23.16	68	6.30	13.5	2.33	-42.1	
1315	22.44	67	5.74	10.67	2.30	-28.3	
1320	22.05	67	5.64	10.15	2.34	-21.6	
1325	—	sampled for		VOCs	—	—	
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.20.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-339**

Job No: 06-401 Personnel: KH/ WM/ SB Date: 7.18.09

Sampling Method: ☒ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SESI VI

Depth to Water, ft: 63.52	Total Well Depth, ft: 108.99	Calculated Well Vol: 7.6 gal.
Controller Settings: 10/15		Volume Purged, gal: 22.7 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1020	24.41	267	7.84	17.7	1.70	-14.1	initial
1420	24.01	252	7.84	1.76	1.51	-17.2	3 Vol.
1425	23.93	252	7.86	1.33	1.11	-33.3	
1430	23.82	252	7.87	1.41	0.99	-38.7	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.18.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1430	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-106**

Job No: 06-401 Personnel: WM, KH, SB Date: 07.18.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC I

Depth to Water, ft: 26.05	Total Well Depth, ft: 32.58	Calculated Well Vol: 1.09 gals/vol
Controller Settings: 10 - 15		Volume Purged, gal: 3.27 gals

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
0955	23.98	72	7.04	99.1	1.92	46.3	initial
1050	23.73	72	5.30	1.57	1.84	55.4	3 vol.
1055	23.61	71	5.23	0.99	2.00	56.3	
1100	23.62	71	5.17	1.15	2.02	55.9	SAMPLED
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: Kyle P. Hodges	DATE: 7.18.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1430	DATE SHIPPED: 7.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-107**

Job No: 06-401 Personnel: WM, SB, KH Date: 07.18.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 25.81	Total Well Depth, ft: 34.11	Calculated Well Vol: 1.4 gal.
Controller Settings: 10 - 15		Volume Purged, gal: 4.2 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1025	22.54	71	5.01	49.7	8.47	395.6	initial
1130	22.60	78	5.29	5.61	8.29	321.9	3 Vol.
1135	22.00	70	5.00	4.23	7.67	348.6	
1140	21.85	69	4.92	3.71	7.66	359.9	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [illegible]	DATE: 07.18.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1430	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-207**

Job No: 06-401 Personnel: WM, SB, KH Date: 07.18.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 25.01	Total Well Depth, ft: 67.14	Calculated Well Vol: 7.0 gal.
Controller Settings: 15 - 15		Volume Purged, gal: 21.1 gal (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	23.34	83	5.60	7.8	7.90	361.8	initial
1400	24.70	60	5.09	2.87	9.22	355.6	3 vol.
1405	24.15	59	4.99	1.46	5.95	362.4	
1410	23.79	53	4.99	1.73	5.24	365.8	SAMPLED
							3 volumes
							REQUESTED ANALYSIS:
							EPA 8260 (CBP)
							CONTAINER: 40 ML VOA HCL
							QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.18.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1430	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-207**

Job No: 06-401 Personnel: WM, SB, KH Date: 07.18.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC III

Depth to Water, ft: 25.01	Total Well Depth, ft: 67.14	Calculated Well Vol: 7.0 gal.
Controller Settings: 15 - 15		Volume Purged, gal: 21.1 gal (3 vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1030	23.34	83	5.60	7.8	7.90	361.8	initial
1400	24.70	60	5.09	2.87	9.22	355.6	3 vol.
1405	24.15	59	4.99	1.46	5.95	362.4	
1410	23.79	53	4.99	1.73	5.24	365.8	SAMPLED
							3 volumes

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: WM	DATE: 07.18.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1430	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **PZ-18**

Job No: 06-401S Personnel: WM Date: 07.20.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: EC II

Depth to Water, ft: 30.24	Total Well Depth, ft: 71.12	Calculated Well Vol: 6.8 gal.
Controller Settings: 20 - 15		Volume Purged, gal: 20.5 gal. (3 Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1100	21.28	134	6.98	1357	1.00	23.4	initial
1350	20.74	77	5.74	2.16	1.66	72.8	3 Vol.
1355	20.82	76	5.73	1.47	1.77	76.4	
1400	20.72	76	5.65	1.93	1.84	76.0	SAMPLED

REQUESTED ANALYSIS:	EPA 8260 (CBP)
CONTAINER:	40 ML VOA HCL
QUANTITY:	3

RELINQUISHED BY: WM	DATE: 07.20.09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 07.20.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	06-401S

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume**

Job No: 06-401 Personnel: WM, SB

Well No: **MW-221**

Date: 07.24.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump

Pump No.: SES IV

Depth to Water, ft: 14.89	Total Well Depth, ft: 28.41	Calculated Well Vol: 2.3 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 6.8 gal. (3 Vol.)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1010	22.78	132	3.99	72.4	3.27	577	initial
1115	23.24	134	4.10	6.73	3.55	386.7	3 vol.
1120	23.01	135	4.00	2.41	3.85	391.5	
1125	22.90	134	3.95	2.40	4.08	390.4	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY: [signature]	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/27/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY GROUND WATER MONITORING WELL

ENVIROCHEM Environmental Laboratories

Project: **ALDOT/Coliseum Blvd Plume** Well No: **MW-221C**

Job No: 06-401 Personnel: WM, SB Date: 07.24.09

Sampling Method: ☑ Bladder Pump ☐ Peristaltic Pump ☐ Submersible Pump Pump No.: SES VI

Depth to Water, ft: 30.76	Total Well Depth, ft: 75.64	Calculated Well Vol: 7.5 gal.
Controller Settings: 10 - 10		Volume Purged, gal: 22.5 gal. (3Vol)

Time	Temperature C°	Conductivity umhos/cm	pH	Turbidity ntu	DO mg/L	Redox mV	Remarks
1000	22.11	154	7.00	76.9	1.85	-57.0	initial
1405	22.65	154	6.01	34.0	2.15	-58.1	3 vol.
1410	22.35	157	6.22	36.7	2.32	-57.2	
1415	22.59	160	5.78	36.2	2.40	-52.3	SAMPLED

REQUESTED ANALYSIS: EPA 8260 (CBP)

CONTAINER: 40 ML VOA HCL

QUANTITY: 3

RELINQUISHED BY:	DATE: 7/27/09	SHIPPED VIA: UPS
COMPANY: SESI	TIME: 1600	DATE SHIPPED: 7/22/09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, inc.

QUARTERLY SURFACE WATER MONITORING

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** MP-1

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW / SK

Parameter	Time	Reading
pH, s.u.	911	7.12
Conductivity, umhos/cm	↓	266
Turbidity, ntu	↓	4.99
Temperature, C°	↓	24.48
ORP, mV	↓	258.4
DO, mg/L	↓	3.33

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** MP-2

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW / SK

Parameter	Time	Reading
pH, s.u.	~~944~~ 941	6.9
Conductivity, umhos/cm	↓	236
Turbidity, ntu	↓	4.62
Temperature, C°	↓	28.03
ORP, mV	↓	179.6
DO, mg/L	↓	3.18

RELINQUISHED BY: Kyle P. Hodges	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY SURFACE WATER MONITORING

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-1

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW/SK

Parameter	Time	Reading
pH, s.u.	945	6.96
Conductivity, umhos/cm	↓	212
Turbidity, ntu	↓	2.28
Temperature, C°	↓	23.95
ORP, mV	↓	175.2
DO, mg/L	↓	2.40

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-2

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW/SK

Parameter	Time	Reading
pH, s.u.	1000	6.95
Conductivity, umhos/cm	↓	208
Turbidity, ntu	↓	4.65
Temperature, C°	↓	23.73
ORP, mV	↓	169.2
DO, mg/L	↓	2.61

RELINQUISHED BY: Kyle C. Hordge	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY SURFACE WATER MONITORING

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** CP-3

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW/SK

Parameter	Time	Reading
pH, s.u.	1020	6.91
Conductivity, umhos/cm	↓	126
Turbidity, ntu		2.87
Temperature, C°		23.26
ORP, mV		173.6
DO, mg/L		2.71

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** ZP-1

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW/SK

Parameter	Time	Reading
pH, s.u.	1045	7.04
Conductivity, umhos/cm	↓	130
Turbidity, ntu		32.56
Temperature, C°		31.33
ORP, mV		114.4
DO, mg/L		1.62

RELINQUISHED BY: Kyle C. Hody	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

QUARTERLY SURFACE WATER MONITORING

ENVIROCHEM Environmental Laboratories

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditch ID:** ZD-1

Sampling Method: Grab **Analysis:** EPA 8260 3 - 40 ml VOA/HCL

Date: 6/30/09 **Personnel:** HW/JK

Parameter	Time	Reading
pH, s.u.	1035	6.95
Conductivity, umhos/cm		223
Turbidity, ntu		14.85
Temperature, C°		26.88
ORP, mV		178.1
DO, mg/L		1.92

RELINQUISHED BY: Kyle C. Hody	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

ANNUAL LOW-LYING AREA MONITORING

ENVIROCHEM Environmental Laboratories

I-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** I-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 955 **Personnel:** HW/SK **GPS Lat/Lon:**

✓ 3-Volatile Vials (water) ✓ 2-Encores ✓ 1-4oz. (soil) Analysis: EPA 8260 (CBP)

J-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** J-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 945 **Personnel:** HW/SK **GPS Lat/Lon:**

✓ 3-Volatile Vials (water) ✓ 2-Encores ✓ 1-4oz. (soil) Analysis: EPA 8260 (CBP)

K-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** K-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 935 **Personnel:** HW/SK **GPS Lat/Lon:**

✓ 3-Volatile Vials (water) ✓ 2-Encores ✓ 1-4oz. (soil) Analysis: EPA 8260 (CBP)

L-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** L-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 1005 **Personnel:** HW/SK **GPS Lat/Lon:**

✓ 3-Volatile Vials (water) ✓ 2-Encores ✓ 1-4oz. (soil) Analysis: EPA 8260 (CBP)

M-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** M-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 1015 **Personnel:** HW/SK **GPS Lat/Lon:**

3-Volatile Vials (water) 2-Encores 1-4oz. (soil) Analysis: EPA 8260 (CBP)

RELINQUISHED BY: Kyle P. Hodge	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

SOUTHERN EARTH SCIENCES, Inc.

ANNUAL LOW-LYING AREA MONITORING

ENVIROCHEM Environmental Laboratories

N-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** N-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 1055 **Personnel:** HW/SIL **GPS Lat/Lon:**

✓3-Volatile Vials (water) ✓2-Encores ✓1-4oz. (soil) Analysis: EPA 8260 (CBP)

O-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** O-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 1040 **Personnel:** HW/SIL **GPS Lat/Lon:**

✓3-Volatile Vials (water) ✓2-Encores ✓1-4oz. (soil) Analysis: EPA 8260 (CBP)

P-Water

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Low Lying Area:** P-Sediment

Sampling Method: Grab

Date/Time: 7/1/09 1110 **Personnel:** HW/SIL **GPS Lat/Lon:**

✓3-Volatile Vials (water) ✓2-Encores ✓1-4oz. (soil) Analysis: EPA 8260 (CBP)

RELINQUISHED BY: Kyle C. Hodges	DATE: 7.1.09	SHIPPED VIA: Fed Ex
COMPANY: SESI	TIME: 1700	DATE SHIPPED: 7.1.09
RECEIVED BY:	DATE:	LAB NO:
COMPANY: ENVIROCHEM 4320 MIDMOST MOBILE AL 36609	TIME:	

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditc Location:** SW1

Sampling Method: Grab

Date: 7.06.09 **Personnel:** KH/WM

Parameter	Time	Reading
pH, s.u.	1230	7.12
Conductivity, umhos/cm		176
Turbidity, ntu		7.56
Temperature, C°		26.76
ORP, mV		145.5
DO, mg/L		1.52

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditc Location:** SW2

Sampling Method: Grab

Date: 7.06.09 **Personnel:** KH/WM

Parameter	Time	Reading
pH, s.u.	1200	7.12
Conductivity, umhos/cm		174
Turbidity, ntu		12.28
Temperature, C°		26.39
ORP, mV		150.6
DO, mg/L		1.22

Facility Name: ALDOT/Coliseum Blvd Plume **Job No:** 06-401 **Ditc Location:**

Sampling Method:

Date: **Personnel:**

Parameter	Time	Reading
pH, s.u.		
Conductivity, umhos/cm		
Turbidity, ntu		
Temperature, C°		
ORP, mV		
DO, mg/L		